

# OPDS-SALINTUBIG FY 2012-2017 (MOA BASED)

## PROJECT MONITORING STATUS

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-14-01-01-000-1	SA	2014	CAR	ABRA	BANGUED	Cabuloan, Macarcarmay, Malita & Sta. Rosa	Shallow well projects	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-14-01-01-000-1	SA	2015	CAR	ABRA	BANGUED	Maoay,Palao	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-14-01-01-000-2	SA	2015	CAR	ABRA	BANGUED	Sao- atan,Sappaac	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-14-01-03-000-1	SA	2015	CAR	ABRA	BUCAY	MADALIPAY/LAYUGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-14-01-07-000-1	SA	2017	CAR	ABRA	DOLORES	LUBLUBBA	Construction of Potable Water System at Lublubba	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-14-01-07-000-2	SA	2017	CAR	ABRA	DOLORES	KIMMALABA	Construction of Potable Water System at Kimmelaba	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-14-01-08-000-1	SA	2015	CAR	ABRA	LA_PAZ	BENBEN (BONBON)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-14-01-08-000-2	SA	2015	CAR	ABRA	LA_PAZ	CANAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-14-01-08-000-1	SA	2016	CAR	ABRA	LA_PAZ	MALABBAGA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-14-01-10-000-1	SA	2013	CAR	ABRA	LAGANGILANG	Laguiben	Construction of Laguiben Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-13-14-01-15-000-1	SA	2013	CAR	ABRA	MALIBCONG	Poblacion	Construction of Poblacion Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-15-14-01-18-000-1	SA	2015	CAR	ABRA	PIDIGAN	IMMULI	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-01-18-000-2	SA	2015	CAR	ABRA	PIDIGAN	SAN DIEGO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-01-18-000-3	SA	2015	CAR	ABRA	PIDIGAN	ARAB	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-14-01-25-000-1	SA	2016	CAR	ABRA	TINEG	ANAYAN,BELAAT,NAGLI BACAN	PROVISION OF POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-14-01-27-000-1	SA	2015	CAR	ABRA	VILLAVICIOSA	TAMAC	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-14-01-27-000-1	SA	2016	CAR	ABRA	VILLAVICIOSA	TAMAC	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-14-81-02-000-1	SA	2015	CAR	APAYAO	CONNER	Daga,Manag,Malama,Guinamgaman,Karikitan,Sacpil,Calafug,Caglayan,Ripang,Allangigan	Construction of Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-14-81-03-000-1	SA	2015	CAR	APAYAO	FLORA	BALLUYAN,MALAYUGAN	Construction of LII Water Supply System	12,000,000	12,000,000	12,000,000	11,646,808	COMPLETED	100.00%
SA-17-14-81-03-000-1	SA	2017	CAR	APAYAO	FLORA		Construction of Atok Water Supply Level III	10,000,000	10,000,000	10,000,000	2,308,745	ON-GOING	55.00%
SA-15-14-81-04-000-1	SA	2015	CAR	APAYAO	KABUGAO	POBLACION		12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-12-14-81-05-000-1	SA	2012	CAR	APAYAO	LUNA	Poblacion	Luna Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-14-81-05-000-1	SA	2015	CAR	APAYAO	LUNA	CAGANDUNGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-14-81-05-000-2	SA	2015	CAR	APAYAO	LUNA	CALABIGAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-14-81-05-000-3	SA	2015	CAR	APAYAO	LUNA	LUYON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-81-05-000-4	SA	2015	CAR	APAYAO	LUNA	SAN ISIDRO NORTE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-81-05-000-5	SA	2015	CAR	APAYAO	LUNA	TUROD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-14-81-07-000-1	SA	2017	CAR	APAYAO	SANTA MARCELA		Construction of Water Supply Level II	10,000,000	10,000,000	8,000,000	4,412,503	COMPLETED	100.00%
SA-14-14-11-04-000-1	SA	2014	CAR	BENGUET	BOKOD	Poblacion		1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-11-05-000-1	SA	2012	CAR	BENGUET	BUGUIAS	Poblacion	Construction of RHU Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-14-11-09-000-1	SA	2014	CAR	BENGUET	KIBUNGAN	Sagpat	Rehab of Sagpat Water System derived from Topinao	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-11-09-000-1	SA	2015	CAR	BENGUET	KIBUNGAN	MADAYMEN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-14-11-11-000-1	SA	2014	CAR	BENGUET	MANKAYAN	Agaki	Improvement of Agaki Water Source	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-14-11-13-000-1	SA	2014	CAR	BENGUET	TUBA	Sitio Lubnac, Barangay Camp 1,Bawek	Improvement of Waterworks Facility at Sitio Lubnac, Barangay Camp 1	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-07-000-1	SA	2012	CAR	IFUGAO	ALFONSO_LISTA	Pinto, Potia, Busilok and Sta. maria	Improvement of Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-14-27-01-000-1	SA	2015	CAR	IFUGAO	BANAUE	BANAO	CONSTRUCTION OF BANAO PWS	2,000,000	2,000,000	2,000,000	1,864,097	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-14-27-03-000-1	SA	2012	CAR	IFUGAO	KIANGAN	Baguinge	Expansion and Rehab of Baguinge Water System and Bolog Water System, Expansion of Mungayanag Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-03-000-2	SA	2012	CAR	IFUGAO	KIANGAN	Bolog	Expansion and Rehab of Baguinge Water System and Bolog Water System, Expansion of Mungayanag Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-03-000-3	SA	2012	CAR	IFUGAO	KIANGAN	Mungayang	Expansion and Rehab of Baguinge Water System and Bolog Water System, Expansion of Mungayanag Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-04-000-1	SA	2012	CAR	IFUGAO	LAGAWE	Burnay	Construction of new water system	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-04-000-2	SA	2012	CAR	IFUGAO	LAGAWE	Montabion	Construction of new water system	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-04-000-3	SA	2012	CAR	IFUGAO	LAGAWE	Abinuam	Construction of new water system	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-27-05-000-1	SA	2012	CAR	IFUGAO	LAMUT	Nayon	Construction of Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-14-32-01-000-1	SA	2012	CAR	KALINGA	BALBALAN	Balantoy and Poblacion	Expansion of Balantoy and Poblacion Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-13-14-32-01-000-1	SA	2013	CAR	KALINGA	BALBALAN	Pantikian & Ga-ang	Construction of Pantikian & Ga-ang Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-15-14-32-06-000-1	SA	2015	CAR	KALINGA	LUBUAGAN	ANTONIO CANAO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-14-32-09-000-1	SA	2012	CAR	KALINGA	PINUKPUK	Poblacion	Construction of RHU Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-14-32-09-000-1	SA	2015	CAR	KALINGA	PINUKPUK	PAKAWIT	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-14-32-11-000-1	SA	2013	CAR	KALINGA	RIZAL	Santor	Construction of Level II Santor Water System	2,230,000	2,230,000	2,230,000	2,230,000	COMPLETED	100.00%
SA-13-14-32-14-000-1	SA	2013	CAR	KALINGA	TANUDAN	Mabaca	Construction of Mabaca Waterworks System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-14-32-15-000-1	SA	2012	CAR	KALINGA	TINGLAYAN	Poblacion	Construction of RHU Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-14-44-02-000-1	SA	2016	CAR	MOUNTAIN_PROVINCE	BAUKO	MT. DATA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-14-44-04-000-1	SA	2013	CAR	MOUNTAIN_PROVINCE	BONTOC	Poblacion, Calluttit, Ili	Rehabilitation of Bontoc Water Works	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-14-44-04-000-1	SA	2014	CAR	MOUNTAIN_PROVINCE	BONTOC	Brgy. Caluttit, Poblacion, Samoki, Bontoc Ili	Rehabilitation of Bontoc Water Works (Talubin Source)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-14-44-06-000-1	SA	2013	CAR	MOUNTAIN_PROVINCE	PARACELIS	Poblacion	Expansion of Paracelis Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-01-28-01-000-1	SA	2012	REGION_I	ILOCOS_NORTE	ADAMS	Poblacion	Construction and Improvement of RHUs Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-01-28-11-000-1	SA	2012	REGION_I	ILOCOS_NORTE	BANNA	Brgy. Marcos, Valencio, Hilario and Lorenzo	Construction/Expansion of Level III Water Woks System at Banna, Ilocos Norte	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-01-28-06-000-1	SA	2013	REGION_I	ILOCOS_NORTE	BURGOS	Bobon & Paayas	Level II Water System of Brgy. Bobon and Level II Water System of Brgy. Paayas	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-01-28-06-000-1	SA	2016	REGION_I	ILOCOS_NORTE	BURGOS		PROVISION OF POTABLE WATER SUPPLY	12,000,000	12,000,000	11,276,393	9,600,000	COMPLETED	100.00%
SA-16-01-28-12-000-1	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	DIBUA NORTH	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-12-000-2	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	VIRA	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-12-000-3	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	ZAMBOANGA	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-12-000-4	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	TALINGAAN	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-12-000-5	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	BALATONG	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	1,999,826	COMPLETED	100.00%
SA-16-01-28-12-000-6	SA	2016	REGION_I	ILOCOS_NORTE	CITY_OF_LAOAG	SALET BULANGON	Construction/Upgrading of water supply (Level III)	2,000,000	2,000,000	2,000,000	1,997,698	COMPLETED	100.00%
SA-13-01-28-09-000-1	SA	2013	REGION_I	ILOCOS_NORTE	DINGRAS	San Marcelino, Baresbes, Francisco	Installation of Level II Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-01-28-13-000-1	SA	2017	REGION_I	ILOCOS_NORTE	MARCOS	ELIZABETH	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-01-28-14-000-1	SA	2013	REGION_I	ILOCOS_NORTE	NUEVA ERA	Naguilian, Garnaden, Bugayong	Construction of Level II Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-1	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	SURONG	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-2	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	DILAVO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-3	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	TADAO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-4	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	SALPAD	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-01-28-17-000-5	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	CARSIKIS	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-6	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	DAVILA	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-7	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	STA, MATILDE	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-01-28-17-000-8	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	STA. CATALINA	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-01-28-19-000-1	SA	2013	REGION_I	ILOCOS_NORTE	PINILI	Pugaoan, Bungro	Construction of Pugaoan Level II Water System, Pinili, Ilocos Norte	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-01-28-20-000-1	SA	2017	REGION_I	ILOCOS_NORTE	SAN_NICOLAS		POTABLE WATER SUPPLY	12,000,000	12,000,000	11,998,510	11,998,510	COMPLETED	100.00%
SA-16-01-28-23-000-1	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	MARGAAY	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,126,482	COMPLETED	100.00%
SA-16-01-28-23-000-2	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	MALAMPA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,126,482	COMPLETED	100.00%
SA-16-01-28-23-000-3	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	CANAAM	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,126,482	COMPLETED	100.00%
SA-16-01-28-23-000-4	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	ALVIAR	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,126,482	COMPLETED	100.00%
SA-16-01-28-23-000-5	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	CABISUKULAN	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-01-28-23-000-6	SA	2016	REGION_I	ILOCOS_NORTE	VINTAR	DIPILAT	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-01-29-01-000-1	SA	2013	REGION_I	ILOCOS_SUR	ALILEM	Brgy. Alilem Daya (Pob)	Rehabilitation of Poblacion Water Supply System Level II	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-13-01-29-07-000-1	SA	2013	REGION_I	ILOCOS_SUR	CAOAYAN	Villamar	Construction of Level II Water Supply System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-13-01-29-10-000-1	SA	2013	REGION_I	ILOCOS_SUR	GREGORIO_DEL_PILAR	Alfonso	Rehabilitation/Improvement of Level II - Water Facilities at Poblacion	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-01-29-12-000-1	SA	2012	REGION_I	ILOCOS_SUR	MAGSINGAL	Brgy. Patong	Construction Level II Water Supply System at Patong, Magsingal, Ilocos Sur	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-01-29-21-000-1	SA	2012	REGION_I	ILOCOS_SUR	SAN_VICENTE	San Vicente RHU, San Sebastian, and Bayubay Sur Health Center	Provision of Potable Water Program - Construction of Three (3) Units RHUs Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-01-29-22-000-1	SA	2013	REGION_I	ILOCOS_SUR	SANTA	Brgy. Banaoang	Rehabilitation of Level II Water Supply System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-01-29-25-000-1	SA	2012	REGION_I	ILOCOS_SUR	SANTA_LUCIA	Lubong, Suaggayan and Alincaogeg	Construction of Lubong- Suaggayan-Alincaogeg Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-01-29-32-000-1	SA	2012	REGION_I	ILOCOS_SUR	SUYO	Mau-atong	Construction of Water System in Baudan, Man-atong	1,903,602	1,903,602	1,903,602	1,903,602	COMPLETED	100.00%
SA-12-01-29-32-000-2	SA	2012	REGION_I	ILOCOS_SUR	SUYO	Butac,Mau-atong	Construction of Water System in Butac, Man-atong	1,033,371	1,033,371	1,033,371	1,033,371	COMPLETED	100.00%
SA-12-01-29-32-000-3	SA	2012	REGION_I	ILOCOS_SUR	SUYO	Suyo Proper	Construction of Water System in Suyo Proper	2,576,769	2,576,769	2,576,769	2,576,769	COMPLETED	100.00%
SA-12-01-29-32-000-4	SA	2012	REGION_I	ILOCOS_SUR	SUYO	Lubnac, Patoc-ao	Construction of Water System in Lubnac Patog-ao	914,785	914,785	914,785	914,785	COMPLETED	100.00%
SA-12-01-29-32-000-5	SA	2012	REGION_I	ILOCOS_SUR	SUYO	Ida,Patoc-ao	Rehabilitation of Water System In Ida, Patoc-ao	571,472	571,472	571,472	571,472	COMPLETED	100.00%
SA-15-01-29-32-000-1	SA	2015	REGION_I	ILOCOS_SUR	SUYO	Uso, Suyo Propoer, Man-Atong, Urzadan and Sitio Butac	REHABILITATION OF BATIANAGAN WATER SYSTEM,CONSTRUCTION OF LEVEL II LONGBOY WATER SYSTEM;UPGRADING OF BAUDAN-MAN-ATONG WATER SYSTEM (LEVEL III);CONSTRUCTION OF URZADAN-LIPAY-USO WATER SYSTEM,UPGRADING OF BUTAC WATER SYSTEMA(LEVEL III);UPGRADING OF SUYO PROPER WATER SYSTEM (LEVEL III)	15,000,000	15,000,000	14,993,693	14,146,693	COMPLETED	100.00%
SA-12-01-33-01-000-1	SA	2012	REGION_I	LA_UNION	AGOO	San Manuel Norte	Construction of Potable Water Sysytem at San Manuel Norte, Agoo, La Union - LEVEL II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-01-33-01-000-1	SA	2015	REGION_I	LA_UNION	AGOO	AMBITACAY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,684,607	COMPLETED	100.00%
SA-15-01-33-01-000-2	SA	2015	REGION_I	LA_UNION	AGOO	SAN ISIDRO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,684,607	COMPLETED	100.00%
SA-15-01-33-01-000-3	SA	2015	REGION_I	LA_UNION	AGOO	SAN ROQUE EAST	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-01-000-4	SA	2015	REGION_I	LA_UNION	AGOO	SAN VICENTE SUR	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,974,805	COMPLETED	100.00%
SA-15-01-33-01-000-5	SA	2015	REGION_I	LA_UNION	AGOO	SANTA ANA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,684,607	COMPLETED	100.00%
SA-15-01-33-01-000-6	SA	2015	REGION_I	LA_UNION	AGOO	SANTA RITA SUR	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,684,607	COMPLETED	100.00%
SA-16-01-33-01-000-1	SA	2016	REGION_I	LA_UNION	AGOO	SAN NICOLAS WEST	Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-02-000-1	SA	2015	REGION_I	LA_UNION	ARINGAY	San Eugenio, Sta. Rita West	CONTRUCTION OF POTABLE WATER SYSTEM LEVEL II	9,000,000	9,000,000	8,933,895	8,933,895	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-01-33-02-000-1	SA	2014	REGION_I	LA_UNION	ARINGAY	Dulao, Alaska	Construction of Dulao-Alaska Potable Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-01-33-04-000-1	SA	2014	REGION_I	LA_UNION	BAGULIN	Suyo and Dagup	Construction of Level II Water Supply System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-17-01-33-04-000-1	SA	2017	REGION_I	LA_UNION	BAGULIN	DAGUP	POTABLE WATER SUPPLY	12,000,000	12,000,000	11,760,220	8,830,711	COMPLETED	100.00%
SA-15-01-33-07-000-1	SA	2015	REGION_I	LA_UNION	BAUANG	ACAO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-2	SA	2015	REGION_I	LA_UNION	BAUANG	BACCUIT NORTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-3	SA	2015	REGION_I	LA_UNION	BAUANG	BOY-UTAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-4	SA	2015	REGION_I	LA_UNION	BAUANG	GUERRERO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-5	SA	2015	REGION_I	LA_UNION	BAUANG	PAYOCPOC NORTE OESTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-6	SA	2015	REGION_I	LA_UNION	BAUANG	SANTIAGO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-7	SA	2015	REGION_I	LA_UNION	BAUANG	CABISILAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-07-000-8	SA	2015	REGION_I	LA_UNION	BAUANG	CASILAGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-14-01-33-07-000-1	SA	2014	REGION_I	LA_UNION	BAUANG	Sta. Monica	Construction of Level II Water System in Barangay Sta. Monica,	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-33-07-000-1	SA	2016	REGION_I	LA_UNION	BAUANG	PALUGSI-LIMMANSANGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-33-07-000-2	SA	2016	REGION_I	LA_UNION	BAUANG	PAYOCPOC SUR	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-01-33-08-000-1	SA	2015	REGION_I	LA_UNION	BURGOS	New Poblacion, Dalacdac, old Poblacion and Part of Ilis	Provision of Potable Water Supply Level II	10,000,000	10,000,000	10,000,000	8,000,000	COMPLETED	100.00%
SA-12-01-33-08-000-1	SA	2012	REGION_I	LA_UNION	BURGOS	Brgy. Bilis, Libtong and Upper Tumapoc	Construction of Level II Water Supply System (Phase I)	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-01-33-11-000-1	SA	2012	REGION_I	LA_UNION	NAGUILIAN	Brgy. Daramuangan	Construction of Level II Water Supply System Phase I	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-1	SA	2015	REGION_I	LA_UNION	NAGUILIAN	AMBARACAO NORTE	Expansion of existing level 2 water supply system (spring box, water tank, plumbing works and 10 units tapstand)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-01-33-11-000-2	SA	2015	REGION_I	LA_UNION	NAGUILIAN	ANGIN	Construction of water supply system (well drilling, well casing installation, gravel packing, well development, water tank, plumbing works, and 10 units tapstand)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-3	SA	2015	REGION_I	LA_UNION	NAGUILIAN	BARIQUIR	Expansion of existing level 2 water supply system (water tank, plumbing works, and 6 units tapstand)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-4	SA	2015	REGION_I	LA_UNION	NAGUILIAN	BATO	Rehabilitation of existing level 3 water supply system	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-5	SA	2015	REGION_I	LA_UNION	NAGUILIAN	CASILAGAN	Expansion of existing level 2 water supply system(water tank and plumbing works)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-6	SA	2015	REGION_I	LA_UNION	NAGUILIAN	MAGUNGUNAY	Expansion of existing level 2 water supply system (water tank, plumbing works, and 10 units tapstand)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-7	SA	2015	REGION_I	LA_UNION	NAGUILIAN	NAGSIDORISAN	Construction of water supply system (well drilling, well casing installation, gravel packing, well development, solar pump system, water tank, mechanical/plumbing works, and 16 units tapstand)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-11-000-8	SA	2015	REGION_I	LA_UNION	NAGUILIAN	SUGUIDAN SUR	Expansion of existing level 2 water supply system (spring box, water tank, plumbing works and 13 units tapstand)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-11-000-1	SA	2017	REGION_I	LA_UNION	NAGUILIAN	AL-ALINAO_SUR	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-11-000-2	SA	2017	REGION_I	LA_UNION	NAGUILIAN	MAMAT-ING_NORTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-13-000-1	SA	2017	REGION_I	LA_UNION	ROSARIO	POBLACION	POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	6,958,269	COMPLETED	100.00%
SA-13-01-33-15-000-1	SA	2013	REGION_I	LA_UNION	SAN_GABRIEL	Brgys Lipay, Proper, Amontoc, Apayao	Construction of Level II of Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-01-33-15-000-1	SA	2017	REGION_I	LA_UNION	SAN_GABRIEL		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	2,160,707	COMPLETED	100.00%
SA-15-01-33-20-000-1	SA	2015	REGION_I	LA_UNION	TUBAO	CAOIGUE	Construction of Water Tank and Laying of Distribution Pipe	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-20-000-2	SA	2015	REGION_I	LA_UNION	TUBAO	LINAPEW	Construction of Water Tank and Laying of Distribution Pipe	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-33-20-000-3	SA	2015	REGION_I	LA_UNION	TUBAO	PIDEG	Construction of Water Tank and Laying of Distribution Pipe	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-01-33-20-000-1	SA	2017	REGION_I	LA_UNION	TUBAO	LINAPEW	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-20-000-2	SA	2017	REGION_I	LA_UNION	TUBAO	CAOIGUE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-20-000-3	SA	2017	REGION_I	LA_UNION	TUBAO	PIDEG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-20-000-4	SA	2017	REGION_I	LA_UNION	TUBAO	LEONES_WEST	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-33-20-000-5	SA	2017	REGION_I	LA_UNION	TUBAO	RIZAL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-01-55-01-000-1	SA	2013	REGION_I	PANGASINAN	AGNO	Poblacion East, Poblacion West, Danglely, Boboy, Banganoda	Expansion of Agno Expansion of Agno	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-01-55-01-000-1	SA	2017	REGION_I	PANGASINAN	AGNO	BOBOY	POTABLE WATER SUPPLY	12,000,000	12,000,000	11,888,264	11,888,264	COMPLETED	100.00%
SA-12-01-55-08-000-1	SA	2012	REGION_I	PANGASINAN	BANI	Dacap Sur (Dacap Sur Water System), Dacap Sur (Water System for Housing & Tourism), Centro Toma (Surip Water System)	Dacap Sur Water System, Water System for Housing & Tourism, Surip Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-01-55-08-000-1	SA	2017	REGION_I	PANGASINAN	BANI	POBLACION,ARWAS	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	9,573,389	COMPLETED	100.00%
SA-16-01-55-11-000-1	SA	2016	REGION_I	PANGASINAN	BAYAMBANG	SANLIBO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-55-11-000-2	SA	2016	REGION_I	PANGASINAN	BAYAMBANG	DUSOC	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-55-11-000-3	SA	2016	REGION_I	PANGASINAN	BAYAMBANG	BILA NORTE	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-01-55-11-000-4	SA	2016	REGION_I	PANGASINAN	BAYAMBANG	SANCAGULIS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,972,000	COMPLETED	100.00%
SA-13-01-55-20-000-1	SA	2013	REGION_I	PANGASINAN	INFANTA	Brgy. Nayom, Maya, Bayambang, Batang and Brgy. Bamban	Expansion of Infanta Water Works System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-01-55-23-000-1	SA	2015	REGION_I	PANGASINAN	MABINI	Cabanaetan, Luna, Caranglaan and Caabiangan	Rehabilitation and Expansion of Level 3 Polable Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-01-55-25-000-1	SA	2013	REGION_I	PANGASINAN	MANAOAG	Barangays Mermer, Parian, San Ramon, Baguinay, Matulong, Sapang and Poblacion	Construction of Level I Water System in 7 Barangays	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-13-01-55-33-000-1	SA	2013	REGION_I	PANGASINAN	SAN_FABIAN	Hillside Bliss, Barangay Mabilao	Construction of Level II Water System	2,064,000	2,064,000	2,064,000	2,064,000	COMPLETED	100.00%
SA-13-01-55-37-000-1	SA	2013	REGION_I	PANGASINAN	SAN_QUINTIN	Various Barangays	Construction of Level I Water System in 12 Barangays	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-16-01-28-17-000-9	SA	2016	REGION_I	ILOCOS_NORTE	PASUQUIN	SAN JUAN	PROVISION OF POTABLE WATER SUPPLY	2,703,000	2,703,000	2,703,000	2,700,000	COMPLETED	100.00%
SA-14-01-55-38-000-1	SA	2014	REGION_I	PANGASINAN	SANTA_BARBARA	Various Barangays	POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-01-55-43-000-1	SA	2014	REGION_I	PANGASINAN	TAYUG	Lawak	POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-01-55-45-000-1	SA	2017	REGION_I	PANGASINAN	URBIZTONDO		POTABLE WATER SUPPLY	12,000,000	12,000,000	11,998,934	9,598,608	COMPLETED	100.00%
SA-13-02-09-01-000-1	SA	2013	REGION_II	BATANES	BASCO	Poblacion	Rehabilitation of Basco level 3 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-09-02-000-1	SA	2013	REGION_II	BATANES	ITBAYAT		Construction of tank, Laying of Pipes	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-09-03-000-1	SA	2013	REGION_II	BATANES	IVANA	Brgy Radiwan, Tuhel, and Salagao	Rehabilitation of Ivana level 2 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-09-04-000-1	SA	2013	REGION_II	BATANES	MAHATAO	Kaumbakan	Rehabilitation of Mahatao Level 3 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-09-05-000-1	SA	2013	REGION_II	BATANES	SABTANG	Poblacion	Rehabilitation/Improvement of Satang level 3 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-09-06-000-1	SA	2013	REGION_II	BATANES	UYUGAN	Songsong	Rehabilitation/Upgrading of Songsong Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-02-15-01-000-1	SA	2017	REGION_II	CAGAYAN	ABULUG		Construction and Improvement of Abulug Riverside Water System	12,000,000	12,000,000	12,000,000	9,600,000	ON-GOING	94.00%
SA-16-02-15-11-000-1	SA	2016	REGION_II	CAGAYAN	CLAVERIA	Sta. Maria	Contruction of Level II Water System of Barangay Sta. Maria	2,000,000	2,000,000	2,000,000	1,983,746	COMPLETED	100.00%
SA-16-02-15-11-000-2	SA	2016	REGION_II	CAGAYAN	CLAVERIA	Centro 8	Rehabilitation of Level 3 Water Supply System of Barangay Centro 8	2,000,000	2,000,000	2,000,000	1,983,746	COMPLETED	100.00%
SA-16-02-15-11-000-3	SA	2016	REGION_II	CAGAYAN	CLAVERIA	Taggat Norte	Proposed Rehabilitation of Taggat Norte Level III Water System	2,000,000	2,000,000	2,000,000	1,983,746	COMPLETED	100.00%
SA-16-02-15-11-000-4	SA	2016	REGION_II	CAGAYAN	CLAVERIA	Taggat Sur	Rehab/Improvement of Existing Barangay WaterSystem of Taggat Sur	2,000,000	2,000,000	2,000,000	1,983,746	COMPLETED	100.00%
SA-16-02-15-11-000-5	SA	2016	REGION_II	CAGAYAN	CLAVERIA	Kilkiling	Rehabilitation/Improvement of WaterSupply System of Barangay Kilkiling	2,000,000	2,000,000	2,000,000	1,983,746	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-02-15-16-000-1	SA	2016	REGION_II	CAGAYAN	LAL-LO	Abagao	Construction of Level 2 Water Supply System of Brgy. Abagao	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-02-15-16-000-2	SA	2016	REGION_II	CAGAYAN	LAL-LO	Fusina	Construction of Level 2 Water Supply System of Brgy. Fusina	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-02-15-16-000-3	SA	2016	REGION_II	CAGAYAN	LAL-LO	Cambong	Construction of Level 2 Water Supply System of Brgy. Cambong	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-02-15-16-000-4	SA	2016	REGION_II	CAGAYAN	LAL-LO	Sta. Teresa	Construction of Level 2 Water Supply System of Brgy. Sta. Teresa	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-02-15-16-000-5	SA	2016	REGION_II	CAGAYAN	LAL-LO	Malanao	Construction of Level 2 Water Supply System of Brgy. Malanao	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-13-02-15-24-000-1	SA	2013	REGION_II	CAGAYAN	SANTA_PRAXEDES	San Juam	Expansion of Sta. Praxedes Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-02-15-28-000-1	SA	2013	REGION_II	CAGAYAN	TUAO	Barangay Malalinta	Construction of Barangay Malalinta level 2 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-02-31-09-000-1	SA	2014	REGION_II	ISABELA	CORDON		Construction of 36 units shallow well level 1 Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-02-31-11-000-1	SA	2013	REGION_II	ISABELA	DIVILACAN	Dimapula	Divilacan Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-15-02-31-11-000-1	SA	2015	REGION_II	ISABELA	DIVILACAN		Construction of Potable Water System	10,000,000	10,000,000	10,000,000	7,149,864	COMPLETED	100.00%
SA-14-02-31-29-000-1	SA	2014	REGION_II	ISABELA	SAN_ISIDRO		Construction of Level 2 San Isidro Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-13-02-31-30-000-1	SA	2013	REGION_II	ISABELA	SAN_MANUEL	Sta. Cruz	Construction of Sta.Cruz Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-02-31-33-000-1	SA	2016	REGION_II	ISABELA	SAN_PABLO	Simaru Sur and Simaru Norte	Construction of Level II Water System atSimanu Norte and Sur	10,000,000	10,000,000	10,000,000	6,848,359	COMPLETED	100.00%
SA-12-02-50-15-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	ALFONSO_CASTANEDA	Lublub	UMINGAN SPRING DEVELOPMENT PROJECT (LEVEL II)	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-02-50-15-000-1	SA	2015	REGION_II	NUEVA_VIZCAYA	ALFONSO_CASTANEDA		Construction of Abuyo Level II Water System and Lublub	10,000,000	10,000,000	10,000,000	7,019,271	COMPLETED	100.00%
SA-12-02-50-01-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Poblacion & Ammoweg Tiblac	a.) Expansion of Water Supply system in Brgy. Poblacion and Brgy Ammoweg b.) Construction of WSS in Brgy. Tiblac	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-02-50-01-000-2	SA	2012	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Poblacion	Expansion of Ambaguio RHU Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-02-50-10-000-1	SA	2017	REGION_II	NUEVA_VIZCAYA	AMBAGUIO		Expansion and Costruction of water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-12-02-50-02-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	ARITAO	Brgy. Kirang	a.) Construction of WSS in Brgy. Kirang	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-02-50-02-000-2	SA	2012	REGION_II	NUEVA_VIZCAYA	ARITAO	Brgy. Cutar	b.) Rehab / Improvement of Level III WSS in Brgy. Cutar	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-02-50-02-000-3	SA	2012	REGION_II	NUEVA_VIZCAYA	ARITAO	Latar	c.) rehab / improvement of Level III WSS in Brgy. Latar	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-15-02-50-02-000-1	SA	2015	REGION_II	NUEVA_VIZCAYA	ARITAO		Construction of Level II Water System at Bone South,Darapidap and Comon	12,000,000	12,000,000	12,000,000	6,208,234	COMPLETED	100.00%
SA-12-02-50-07-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	DUPAX_DEL_NORTE	Malasin	REHABILITATION AND EXPANSION OF DUPAX DEL NORTE WATER SYSTEM LEVEL II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-02-50-08-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	DUPAX_DEL_SUR	Dopaj, Domang, Bagumbayan	REHABILITATION AND IMPROVEMENT OF POBLACION WATER SYSTEM	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-02-50-08-000-2	SA	2012	REGION_II	NUEVA_VIZCAYA	DUPAX_DEL_SUR	Balzain & Sta. Maria	Rehab/Improvement of Water Supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-15-02-50-08-000-1	SA	2015	REGION_II	NUEVA_VIZCAYA	DUPAX_DEL_SUR		Rehabilitation/Improvement/ Upgrading of Level III Water Supply System (Phase III)	10,000,000	10,000,000	10,000,000	9,962,172	COMPLETED	100.00%
SA-12-02-50-09-000-1	SA	2012	REGION_II	NUEVA_VIZCAYA	KASIBU	Poblacion	Construction of Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-02-50-09-000-1	SA	2017	REGION_II	NUEVA_VIZCAYA	KASIBU		Construction of Capisaan Spring Development	12,000,000	12,000,000	9,600,000		ON-GOING	95.00%
SA-14-02-50-10-000-1	SA	2014	REGION_II	NUEVA_VIZCAYA	KAYAPA	Kayapa Proper West	Construction of level 2 Kayapa Water System (Site1 and 2)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-02-50-10-000-1	SA	2015	REGION_II	NUEVA_VIZCAYA	KAYAPA		Construction of Potable Water System Level II	15,000,000	15,000,000	15,000,000	11,213,045	COMPLETED	100.00%
SA-16-02-50-10-000-1	SA	2016	REGION_II	NUEVA_VIZCAYA	KAYAPA	Mapayao, San Fabian, Pinayag (Sitio Macdu, Aw-awa, As-asin), Pinayag (Sitio Caritas Village)	Rehabilitation of Level II Potable Water System	10,000,000	10,000,000	8,000,000	5,879,743	COMPLETED	100.00%
SA-15-02-50-11-000-1	SA	2015	REGION_II	NUEVA_VIZCAYA	QUEZON	Barangay Darubba	Upgrading of Existing Potable Water Supply System Level II of Barangay Darubba	10,000,000	10,000,000	10,000,000	9,989,234	COMPLETED	100.00%
SA-14-02-50-11-000-1	SA	2014	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Maddiangat	Expansion/ Rehabilitation of Quezon Water System (level 2)	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-17-02-50-12-000-1	SA	2017	REGION_II	NUEVA_VIZCAYA	SANTA_FE		Construction of PWS	12,000,000	12,000,000	9,600,000		COMPLETED	100.00%
SA-17-03-70-05-000-1	SA	2017	REGION_III	AURORA	DINGALAN	IBONA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-03-08-01-000-1	SA	2015	REGION_III	BATAAN	ABUCAY	Sitio Hacienda, Gabon	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-03-08-04-000-1	SA	2012	REGION_III	BATAAN	DINALUPIHAN	Brgy. Payangan	Water supply Project for Brgy. Payangan	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-03-08-07-000-1	SA	2013	REGION_III	BATAAN	MARIVELES	Biaan	Rehab. of BIAAN Water System Level II to III & PALIPARAN Rehab. of Water System Batangas II Rehab. of BIAAN Water System Level II to III	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-15-03-08-09-000-1	SA	2015	REGION_III	BATAAN	ORANI	KABALUAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-08-12-000-1	SA	2015	REGION_III	BATAAN	SAMAL	Palili	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-03-14-01-000-1	SA	2013	REGION_III	BULACAN	ANGAT	Paltok	Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-03-14-03-000-1	SA	2012	REGION_III	BULACAN	BALIUAG	Brgys. Pinagbarilan & Matangtubig	Construction of Watermain Pipe Extension	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-03-14-24-000-1	SA	2012	REGION_III	BULACAN	DOÑA_REMEDIOS_TRINIDAD	Pulong Sampalok	Expansion of DRT Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-03-14-24-000-1	SA	2015	REGION_III	BULACAN	DOÑA_REMEDIOS_TRINIDAD	Barangay Bayabas	Construction of Level III Water Supply System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-16-03-14-15-000-1	SA	2016	REGION_III	BULACAN	PANDI	PANDI VILLAGE 1, BARANGAY SILING BATA	POTABLE WATER SUPPLY	16,297,000	16,297,000	16,297,000	16,297,000	COMPLETED	100.00%
SA-17-03-14-15-000-1	SA	2017	REGION_III	BULACAN	PANDI	PADRE_PIO_CACARONG_BATA	POTABLE WATER SUPPLY	6,000,000	6,000,000	4,800,000		COMPLETED	100.00%
SA-17-03-14-15-000-2	SA	2017	REGION_III	BULACAN	PANDI	PANDI_RESIDENCE_II,_BAGONG_BARRIO	POTABLE WATER SUPPLY	6,000,000	6,000,000	4,800,000		COMPLETED	100.00%
SA-17-03-14-15-000-3	SA	2017	REGION_III	BULACAN	PANDI	VILLAEISE,_MASUSO	POTABLE WATER SUPPLY	3,730,000	3,730,000	2,984,000		COMPLETED	100.00%
SA-15-03-14-19-000-1	SA	2015	REGION_III	BULACAN	SAN_ILDEFONSO	SAPANG PUTIK	Level II Water Supply System of Sapang Putik	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-14-03-49-04-000-1	SA	2014	REGION_III	NUEVA_ECIJA	CABIAO	Sitio St. Joseph, brgy. San Fernando Sur	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-03-49-26-000-1	SA	2014	REGION_III	NUEVA_ECIJA	CITY_OF_SAN_JOSE	Brgy. Tulat	Level II Water Supply System of Tulat	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-17-03-49-06-000-1	SA	2017	REGION_III	NUEVA_ECIJA	CUYAPO	CURVA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-03-49-14-000-1	SA	2015	REGION_III	NUEVA_ECIJA	LICAB	SAN JOSE	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-03-49-14-000-2	SA	2015	REGION_III	NUEVA_ECIJA	LICAB	TABING ILOG	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-12-03-49-15-000-1	SA	2012	REGION_III	NUEVA_ECIJA	LLANERA	San Felipe	San Felipe Level II Potable Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-03-49-24-000-1	SA	2012	REGION_III	NUEVA_ECIJA	SAN_ANTONIO	Buliran	Construction of Level I Water Supply System in two brgys	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-03-49-24-000-2	SA	2012	REGION_III	NUEVA_ECIJA	SAN_ANTONIO	San Jose	Construction of Level I Water Supply System in two brgys	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-15-03-49-28-000-1	SA	2015	REGION_III	NUEVA_ECIJA	SANTA_ROSA	RAJAL NORTE	Provision of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-49-28-000-2	SA	2015	REGION_III	NUEVA_ECIJA	SANTA_ROSA	TAGPOS	Provision of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-49-29-000-1	SA	2015	REGION_III	NUEVA_ECIJA	SANTO_DOMINGO	GENERAL LUNA	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-49-29-000-2	SA	2015	REGION_III	NUEVA_ECIJA	SANTO_DOMINGO	MAMBARAO	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-03-49-29-000-1	SA	2016	REGION_III	NUEVA_ECIJA	SANTO_DOMINGO	PULONG BULI	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-03-49-29-000-2	SA	2016	REGION_III	NUEVA_ECIJA	SANTO_DOMINGO	SAGABA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-03-49-29-000-3	SA	2016	REGION_III	NUEVA_ECIJA	SANTO_DOMINGO	BALOC	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-03-54-07-000-1	SA	2015	REGION_III	PAMPANGA	GUAGUA	MAQUIAPO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-54-07-000-2	SA	2015	REGION_III	PAMPANGA	GUAGUA	PULUNG MASLE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-03-54-07-000-3	SA	2015	REGION_III	PAMPANGA	GUAGUA	ASCOMO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-03-54-08-000-1	SA	2012	REGION_III	PAMPANGA	LUBAO	Brgys. Bancal Pugad	Construction of Water Supply System (5 SUB-PROJECTS)	400,000	400,000	400,000	400,000	COMPLETED	100.00%
SA-12-03-54-08-000-2	SA	2012	REGION_III	PAMPANGA	LUBAO	bancal Sinubli	Construction of Water Supply System (5 SUB-PROJECTS)	400,000	400,000	400,000	400,000	COMPLETED	100.00%
SA-12-03-54-08-000-3	SA	2012	REGION_III	PAMPANGA	LUBAO	Sta. Teresa	Construction of Water Supply System (5 SUB-PROJECTS)	400,000	400,000	400,000	400,000	COMPLETED	100.00%
SA-12-03-54-08-000-4	SA	2012	REGION_III	PAMPANGA	LUBAO	Sta Maria	Construction of Water Supply System (5 SUB-PROJECTS)	400,000	400,000	400,000	400,000	COMPLETED	100.00%
SA-12-03-54-08-000-5	SA	2012	REGION_III	PAMPANGA	LUBAO	Sta. Cruz	Construction of Water Supply System (5 SUB-PROJECTS)	400,000	400,000	400,000	400,000	COMPLETED	100.00%
SA-13-03-54-12-000-1	SA	2013	REGION_III	PAMPANGA	MASANTOL	Brgy Sua, Puti, & San Isidro	Const. of Level II & III Expansion of WSS, in Three (3) Barangays	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-03-54-15-000-1	SA	2016	REGION_III	PAMPANGA	PORAC	CAMIAS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-03-54-15-000-2	SA	2016	REGION_III	PAMPANGA	PORAC	SAPANG UWAK	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-03-54-15-000-3	SA	2016	REGION_III	PAMPANGA	PORAC	DIAZ	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-03-69-04-000-1	SA	2013	REGION_III	TARLAC	CAPAS	Brgy. Lawy, Sto.Rosario, Cutcut I, Cutcut II, Bueno,Maruglu, Sta. Juliana, & Sta. Lucia	Const. of 25 Shallow Well and 16 Deep Well	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-03-69-05-000-1	SA	2012	REGION_III	TARLAC	CONCEPCION	Brgy. San Agustin	Construction of Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-13-03-69-05-000-1	SA	2013	REGION_III	TARLAC	CONCEPCION	San Agustin	Expansion of Level II WATER SUPPLY SYSTEM	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-03-69-06-000-1	SA	2015	REGION_III	TARLAC	GERONA	GAWAD KALINGA LUNA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-03-69-07-000-1	SA	2013	REGION_III	TARLAC	LA_PAZ	Brgy. San Roque & Caramutan	Expansion of WATER SUPPLY SYSTEM	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-03-69-13-000-1	SA	2015	REGION_III	TARLAC	SAN_CLEMENTE		POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-03-71-01-000-1	SA	2017	REGION_III	ZAMBALES	BOTOLAN	MAGUISGUIS	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-03-71-11-000-1	SA	2015	REGION_III	ZAMBALES	SAN_MARCELINO		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-14-03-71-11-000-1	SA	2014	REGION_III	ZAMBALES	SAN_MARCELINO		POTABLE WATER	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-04-10-01-000-1	SA	2014	REGION_IVA	BATANGAS	AGONCILLO	Brgy. Barigon	POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-04-10-03-000-1	SA	2013	REGION_IVA	BATANGAS	BALAYAN	Magabe	Construction of Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-04-10-08-000-1	SA	2016	REGION_IVA	BATANGAS	CALATAGAN	BIGA	Water System Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-10-08-000-2	SA	2016	REGION_IVA	BATANGAS	CALATAGAN	PARAISO	Water System Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-04-10-31-000-1	SA	2013	REGION_IVA	BATANGAS	CITY_OF_TANAUAN	Brgy. Banadero	IMPROVEMEN/UPGRADING OF LEVEL II WATER SYSTEM AT BRGY. BANADERO TANAUAN CITY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-04-10-12-000-1	SA	2013	REGION_IVA	BATANGAS	LEMERY	BRGY. GIULOD	REHABILITATION/CONST. OF WATER SYSTEM FACILITIES	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-04-10-15-000-1	SA	2017	REGION_IVA	BATANGAS	LOBO		Construction of Water System	12,000,000	12,000,000	12,000,000	1,792,500	ON-GOING	75.00%
SA-16-04-10-16-000-1	SA	2016	REGION_IVA	BATANGAS	MABINI	STO. TOMAS	Water System Project	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-04-10-23-000-1	SA	2014	REGION_IVA	BATANGAS	SAN_JUAN	Brgy. Pingbayanan	Pinagbayanan Potable Water System II(Phase i: Well drilling Elevated Water tank & Installation of Transmission Line)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-10-23-000-1	SA	2016	REGION_IVA	BATANGAS	SAN_JUAN	PULANG BATAO	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-10-23-000-2	SA	2016	REGION_IVA	BATANGAS	SAN_JUAN	PUTTING BUHANGIN	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-04-10-34-000-1	SA	2013	REGION_IVA	BATANGAS	TUY	Brgys. Toong and Palincaro	Potable Water Supply System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-04-21-04-000-1	SA	2012	REGION_IVA	CAVITE	CARMONA	Brgy. Lantik	Construction of Water System in Resettlement Site in Brgy Lantik	5,000,000	5,000,000	5,000,000	5,000,000	COMPLETED	100.00%
SA-12-04-21-03-000-1	SA	2012	REGION_IVA	CAVITE	CITY_OF_BACOR	Molino 3	Construction of Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-04-21-09-000-1	SA	2012	REGION_IVA	CAVITE	CITY_OF_IMUS	6K Alapan 2B	Construction of Level II Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-04-21-09-000-1	SA	2015	REGION_IVA	CAVITE	CITY_OF_IMUS	ALLAPAN II-B	Installation of Water Distribution at Gawad Kalinga Site:Installation of Water distribution at Sitio Pulo	15,000,000	15,000,000	14,472,512	7,236,256	COMPLETED	100.00%
SA-17-04-21-15-000-2	SA	2017	REGION_IVA	CAVITE	NAIC	BELMONT_HOMES,_PHASES_1_&_2,_HALANG	POTABLE WATER SUPPLY	5,000,000	5,000,000	-		DED PREPARATION	
SA-16-04-34-01-000-1	SA	2016	REGION_IVA	LAGUNA	ALAMINOS	SAN ILDEFONSO	Water System Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-34-01-000-2	SA	2016	REGION_IVA	LAGUNA	ALAMINOS	STA. ROSA	Water System Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-34-01-000-3	SA	2016	REGION_IVA	LAGUNA	ALAMINOS	SAN ROQUE	Water System Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-04-34-01-000-4	SA	2016	REGION_IVA	LAGUNA	ALAMINOS	SAN IGNACIO	Water System Project	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-04-34-07-000-1	SA	2013	REGION_IVA	LAGUNA	CAVINTI	Brgys. Bukal and Sisilmin	Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-04-34-05-000-1	SA	2014	REGION_IVA	LAGUNA	CITY_OF_CALAMBA	Brgy. Looc	New Level 2 Deepwell Project	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-04-34-19-000-1	SA	2012	REGION_IVA	LAGUNA	PAGSANJAN	DSWD-Core Shelter	Installation of Pagsanjan Water System in DSWD-Core Shelter	5,000,000	5,000,000	5,000,000	5,000,000	COMPLETED	100.00%
SA-12-04-34-20-000-1	SA	2012	REGION_IVA	LAGUNA	PAKIL	Brgy. Casa real (Bliss)	Rehabilitation of Bliss Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-04-34-23-000-1	SA	2012	REGION_IVA	LAGUNA	RIZAL	San Miguel Spring Brgy. Pook	Rehabilitation Improvement of Water Work System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-04-34-29-000-1	SA	2012	REGION_IVA	LAGUNA	SINILOAN	Liyang, Magsaysay, Kapatalan, , Liyang, Laguio,	Construction of Level I and Rehabilitation of level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-04-34-29-000-2	SA	2012	REGION_IVA	LAGUNA	SINILOAN	Liyang, Magsaysay, Kapatalan, Laguio, Mayatba	Construction/rehab of Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-04-56-03-000-1	SA	2012	REGION_IVA	QUEZON	ATIMONAN	Brgy. Balubad	Construction/Rehab of Brgy. Balubad Waterworks System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-15-04-56-03-000-1	SA	2015	REGION_IVA	QUEZON	ATIMONAN	ANGELES	Water System Projects in Angeles	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-15-04-56-03-000-2	SA	2015	REGION_IVA	QUEZON	ATIMONAN	BUHANGIN	Water System Projects in Buhangin	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-15-04-56-03-000-3	SA	2015	REGION_IVA	QUEZON	ATIMONAN	CARIDAD ILAYA	Water System Projects in Caridad Ilaya	2,000,000	2,000,000	2,000,000		ON-GOING	48.14%
SA-15-04-56-03-000-4	SA	2015	REGION_IVA	QUEZON	ATIMONAN	LUMUTAN	Water System Projects in Lumutan	2,000,000	2,000,000	2,000,000		ON-GOING	9.71%
SA-15-04-56-03-000-5	SA	2015	REGION_IVA	QUEZON	ATIMONAN	MALINAO ILAYA	Water System Projects in Malinao Ilaya	2,000,000	2,000,000	2,000,000		ON-GOING	2.84%
SA-15-04-56-03-000-6	SA	2015	REGION_IVA	QUEZON	ATIMONAN	STA. CATALINA	Water System Projects in Sta. Catalina	2,000,000	2,000,000	2,000,000		ON-GOING	34.63%
SA-12-04-56-05-000-1	SA	2012	REGION_IVA	QUEZON	BUENAVISTA	Brgy. Maligaya	Construction of Water Supply System	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-05-000-2	SA	2012	REGION_IVA	QUEZON	BUENAVISTA	Villa Veronica	Construction of Water Supply System	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-05-000-3	SA	2012	REGION_IVA	QUEZON	BUENAVISTA	San Isidro Ibaba	Construction of Water Supply System	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-05-000-4	SA	2012	REGION_IVA	QUEZON	BUENAVISTA	San Pedro	Construction of Water Supply System	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-05-000-5	SA	2012	REGION_IVA	QUEZON	BUENAVISTA	San Isidro Ilaya	Construction of Water Supply System	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-07-000-1	SA	2012	REGION_IVA	QUEZON	CALAUAG	Brgy. Biyan	Construction of Water Supply System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-04-56-07-000-2	SA	2012	REGION_IVA	QUEZON	CALAUAG	Brgy. Pandanan	Construction of Water Supply System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-04-56-07-000-3	SA	2012	REGION_IVA	QUEZON	CALAUAG	San Roque Ilaya	Construction of Water Supply System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-15-04-56-07-000-1	SA	2015	REGION_IVA	QUEZON	CALAUAG	MAMBALING,KAPALUHAN AND APAD LUTAO	Water System Projects	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-17-04-56-07-000-1	SA	2017	REGION_IVA	QUEZON	CALAUAG		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	8,426,749	ON-GOING	79.10%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-04-56-10-000-1	SA	2012	REGION_IVA	QUEZON	CATANAUAN	San Antonio Pala	Construction for Water Supply and Potable Drinking Water in Brgy San Antonio Pala (2 SUB-PROJECTS)	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-04-56-10-000-2	SA	2012	REGION_IVA	QUEZON	CATANAUAN	Madulao	Construction for Water Supply and Potable Drinking Water in Brgy San Antonio Pala (2 SUB-PROJECTS)	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-16-04-56-10-000-1	SA	2016	REGION_IVA	QUEZON	CATANAUAN		Construction of Water System	12,000,000	12,000,000	12,000,000	2,407,080	COMPLETED	100.00%
SA-12-04-56-15-000-1	SA	2012	REGION_IVA	QUEZON	DOLORES	Bulakin 2 Municipal Compound	Construction of Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-04-56-16-000-1	SA	2012	REGION_IVA	QUEZON	GENERAL_LUNA	San Nicolas	Construction of Water Supply Project Level II in Brgy San Nicolas (5 SUB-PROJECTS)	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-16-000-2	SA	2012	REGION_IVA	QUEZON	GENERAL_LUNA	Nieva	Construction of Water Supply Project Level II in Brgy San Nicolas (5 SUB-PROJECTS)	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-16-000-3	SA	2012	REGION_IVA	QUEZON	GENERAL_LUNA	Sumilang	Construction of Water Supply Project Level II in Brgy San Nicolas (5 SUB-PROJECTS)	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-16-000-4	SA	2012	REGION_IVA	QUEZON	GENERAL_LUNA	Malaya	Construction of Water Supply Project Level II in Brgy San Nicolas (5 SUB-PROJECTS)	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-12-04-56-16-000-5	SA	2012	REGION_IVA	QUEZON	GENERAL_LUNA	San Ignacio Ilaya	Construction of Water Supply Project Level II in Brgy San Nicolas (5 SUB-PROJECTS)	1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100.00%
SA-17-04-56-16-000-1	SA	2017	REGION_IVA	QUEZON	GENERAL_LUNA		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		PROCUREMENT	
SA-12-04-56-17-000-1	SA	2012	REGION_IVA	QUEZON	GENERAL_NAKAR	ANOLING,POBLACION,PAMPLONA,MINAHAN NORTE, MAIGANG,BATANGAN,BANGLOS,CATABLINGAN	Construction of level I & II WaterSsystem	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-04-56-18-000-1	SA	2012	REGION_IVA	QUEZON	GUINAYANGAN	7 Brgys: Del Rosario, San Luis I, San Luis II, Bagong Silang, Portion of San Miguel, San Pedro II and Triumpo	Construction of Cadig Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-04-56-19-000-1	SA	2012	REGION_IVA	QUEZON	GUMACA	Villa Perez to Laguna	Const. of community based potable water supply Level II in Brgy Villa Perez to Laguna	1,389,616	1,389,616	1,389,616	1,389,616	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-04-56-19-000-2	SA	2012	REGION_IVA	QUEZON	GUMACA	San Vicente	Const. of community based potable water supply Level II in Brgy San Vicente	1,449,598	1,449,598	1,449,598	1,449,598	COMPLETED	100.00%
SA-12-04-56-19-000-3	SA	2012	REGION_IVA	QUEZON	GUMACA	Hagakhakin	Const. of community based potable water supply Level II in Brgy Hagakhakin	663,111	663,111	663,111	663,111	COMPLETED	100.00%
SA-12-04-56-19-000-4	SA	2012	REGION_IVA	QUEZON	GUMACA	Labnig to Malabtog	Const. of community based potable water supply Level II in Brgy Labnig to Malabtog	1,582,781	1,582,781	1,582,781	1,582,781	COMPLETED	100.00%
SA-12-04-56-19-000-5	SA	2012	REGION_IVA	QUEZON	GUMACA	Anonangin	Const. of community based potable water supply Level II in Brgy Anonangin	837,546	837,546	837,546	837,546	COMPLETED	100.00%
SA-12-04-56-19-000-6	SA	2012	REGION_IVA	QUEZON	GUMACA	Adia Bitao	Const. of community based potable water supply Level II in Brgy Adia Bitao	1,077,349	1,077,349	1,077,349	1,077,349	COMPLETED	100.00%
SA-15-04-56-19-000-1	SA	2015	REGION_IVA	QUEZON	GUMACA	INAGBUHAN ILAYA,VILLA ARCAYA, VILLA BOTA, BAGONG BUHAY,MAUNLAD, PENFRANCIA, PIPSIK,RIZAL, SAN DIEGO POBLACION,TABING DAGAT	Water System Projects	12,000,000	12,000,000	12,000,000	10,761,510	COMPLETED	100.00%
SA-15-04-56-20-000-1	SA	2015	REGION_IVA	QUEZON	INFANTA	ALITAS	Water System Projects in Alitas	2,000,000	2,000,000	2,000,000		ON-GOING	31.84%
SA-15-04-56-20-000-2	SA	2015	REGION_IVA	QUEZON	INFANTA	AMOLINGAN	Water System Projects in Amolingan	2,000,000	2,000,000	2,000,000		ON-GOING	24.48%
SA-15-04-56-20-000-3	SA	2015	REGION_IVA	QUEZON	INFANTA	BINULASAN	Water System Projects in Binulasan	2,000,000	2,000,000	2,000,000		ON-GOING	67.18%
SA-15-04-56-20-000-4	SA	2015	REGION_IVA	QUEZON	INFANTA	DINAHICAN	Water System Projects in Dinahican	2,000,000	2,000,000	2,000,000		ON-GOING	32.96%
SA-15-04-56-20-000-5	SA	2015	REGION_IVA	QUEZON	INFANTA	GUMIHAN	Water System Projects in Gumihan	2,000,000	2,000,000	2,000,000		ON-GOING	30.01%
SA-15-04-56-20-000-6	SA	2015	REGION_IVA	QUEZON	INFANTA	MAGSAYSAY	Water System Projects in Magsaysay	2,000,000	2,000,000	2,000,000		ON-GOING	30.01%
SA-12-04-56-22-000-1	SA	2012	REGION_IVA	QUEZON	LOPEZ	Brgy. Hondagna	Rehab/expansion of Brgy Hondagna Water System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-04-56-22-000-2	SA	2012	REGION_IVA	QUEZON	LOPEZ	Pansol	Rehab/expansion of Brgy Pansol Water System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-04-56-22-000-3	SA	2012	REGION_IVA	QUEZON	LOPEZ	Villahermosa	Rehab/expansion of Brgy Villahermosa Water System (3 SUB-PROJECTS)	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-04-56-22-000-1	SA	2015	REGION_IVA	QUEZON	LOPEZ	SAN FRANCISCO AND SAN MIGUEL DAO	Rehabilitation and Expansion of San Francisco B Water System	12,000,000	12,000,000	12,000,000	10,915,548	COMPLETED	100.00%
SA-13-04-56-23-000-1	SA	2013	REGION_IVA	QUEZON	LUCBAN	Nagsimanao	NAGSIMANO PIPEPLAYING PAHSE I	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-17-04-56-25-000-1	SA	2017	REGION_IVA	QUEZON	MACALELON		POTABLE WATER SUPPLY LEVEL III	12,000,000	12,000,000	-		UNDER PREPARATION	
SA-15-04-56-28-000-1	SA	2015	REGION_IVA	QUEZON	MULANAY	STA. ROSA	Water System Projects in Sta. Rosa	2,000,000	2,000,000	2,000,000	751,990	COMPLETED	100.00%
SA-15-04-56-28-000-2	SA	2015	REGION_IVA	QUEZON	MULANAY	AMUGUIS	Water System Projects in Amuguis	2,000,000	2,000,000	2,000,000	751,990	ON-GOING	82.91%
SA-15-04-56-28-000-3	SA	2015	REGION_IVA	QUEZON	MULANAY	LATANGAN	Water System Projects in Latangan	2,000,000	2,000,000	2,000,000	751,990	COMPLETED	100.00%
SA-15-04-56-28-000-4	SA	2015	REGION_IVA	QUEZON	MULANAY	BUTANYOG	Water System Projects in Butanyog	2,000,000	2,000,000	2,000,000	751,990	ON-GOING	49.59%
SA-15-04-56-28-000-5	SA	2015	REGION_IVA	QUEZON	MULANAY	POB. 3	Water System Projects in Pob. 3	2,000,000	2,000,000	2,000,000	751,990	ON-GOING	50.25%
SA-12-04-56-31-000-1	SA	2012	REGION_IVA	QUEZON	PANUKULAN	Brgy Bato	Rehabilitation of Poblacion Water Spring	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-04-56-31-000-1	SA	2017	REGION_IVA	QUEZON	PANUKULAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	6,676,670	ON-GOING	63.00%
SA-12-04-56-32-000-1	SA	2012	REGION_IVA	QUEZON	PATNANUNGAN	Poblacion	Construction of Level II Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-04-56-33-000-1	SA	2013	REGION_IVA	QUEZON	PEREZ	BRGYs. MAINIT SUR, MAINIT NORTE, AND PAMBUHAN	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-04-56-33-000-1	SA	2017	REGION_IVA	QUEZON	PEREZ		Construction of Water System Level II	12,000,000	12,000,000	12,000,000	3,182,147	COMPLETED	100.00%
SA-12-04-56-35-000-1	SA	2012	REGION_IVA	QUEZON	PLARIDEL	Poblacion, Tanauan, Concepcion, Tumagay, Central, Paaralan, Paang Bundok	Construction of Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-04-56-36-000-1	SA	2012	REGION_IVA	QUEZON	POLILLO	Brgy. Binibitinan, Taluon, Libjip	Rehabilitation of Existing Level II Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-14-04-56-40-000-1	SA	2014	REGION_IVA	QUEZON	SAN_ANDRES	Poblacion	Rehabilitation of Water Supply System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-13-04-56-42-000-1	SA	2013	REGION_IVA	QUEZON	SAN_FRANCISCO	BRGY. KASAY	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II	10,000,000	10,000,000	10,000,000	9,994,657	COMPLETED	100.00%
SA-14-04-56-44-000-1	SA	2014	REGION_IVA	QUEZON	SAN_NARCISO	Andres Bonifacio & Villa Reyes	Construction of Level II in WS in Brgy. Andres Bonifacio & Construction of Level II in WS in Brgy. Villa Reyes	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-04-56-44-000-1	SA	2017	REGION_IVA	QUEZON	SAN_NARCISO		Construction of Water System Level II	10,000,000	10,000,000	8,000,000		ON-GOING	55.00%
SA-12-04-56-46-000-1	SA	2012	REGION_IVA	QUEZON	TAGKAWAYAN	Brgy. Tabason,Casispalan	Construction of Level II Water Supply System	7,000,000	7,000,000	7,000,000	6,978,795	COMPLETED	100.00%
SA-16-04-56-46-000-1	SA	2016	REGION_IVA	QUEZON	TAGKAWAYAN		Water System Project	8,000,000	8,000,000	6,400,000		ON-GOING	5.39%
SA-13-04-56-49-000-1	SA	2013	REGION_IVA	QUEZON	UNISAN	Kalilayan Ibaba, Cabulihan Ilaya, Muliguin, Bulo Ilaya, Burgos, Bulo Ibaba, Pag-aguasan and Kalilayan Ilaya	Construction of Level II of Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-04-56-49-000-1	SA	2017	REGION_IVA	QUEZON	UNISAN		Construction of Water System Level II	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-16-04-58-03-000-2	SA	2016	REGION_IVA	RIZAL	BARAS	SOUTHVILLE 9 PHASE 2 BARANGAY PINUGAY	Water System Project	14,000,000	14,000,000	13,542,341	13,542,341	COMPLETED	100.00%
SA-17-04-58-08-000-1	SA	2017	REGION_IVA	RIZAL	RODRIGUEZ	SOUTHVILLE 8-B_&_C,_SAN_ISIDRO	POTABLE WATER SUPPLY	5,000,000	5,000,000	-		DED PREPARATION	
SA-13-17-40-01-000-1	SA	2013	MIMAROPA	MARINDUQUE	BOAC	Maligaya	Water Source Improvement & Pipeline Rehabilitation	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-17-40-03-000-1	SA	2012	MIMAROPA	MARINDUQUE	GASAN	Brgy. Bachao-Ibaba & Poblacion	Construction of Water Works System for Bemonc Facilities	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-17-40-05-000-1	SA	2013	MIMAROPA	MARINDUQUE	SANTA_CRUZ	Brgy. Morales & Maniwaya	Construction of Maniwaya Waterworks System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-17-51-01-000-1	SA	2012	MIMAROPA	OCCIDENTAL_MINDORO	ABRA_DE_ILOG	Poblacion	Rehabilitation and Expansion of Poblacion Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-17-51-01-000-1	SA	2016	MIMAROPA	OCCIDENTAL_MINDORO	ABRA_DE_ILOG	Poblacion, Cabacao and Armado	Rehabilitation/ Upgrading of Level III Water Supply System	10,000,000	10,000,000	8,000,000		ON-GOING	50.00%
SA-12-17-51-05-000-1	SA	2012	MIMAROPA	OCCIDENTAL_MINDORO	MAGSAYSAY	Nicolas, Sibalat, Laste, Gapasan, Calawag	Expansion of Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-17-51-05-000-1	SA	2017	MIMAROPA	OCCIDENTAL_MINDORO	MAGSAYSAY	Alibog, Gapasan, Nicolas, Paclolo, Poblacion	Construction/ Rehabilitation of Level II Water Supply System	12,000,000	12,000,000	9,600,000	9,360,633	ON-GOING	92.61%
SA-17-17-51-06-000-1	SA	2017	MIMAROPA	OCCIDENTAL_MINDORO	MAMBURAO	BARANGAY_8	Replacement/ Rehabilitation of Transmission Line	2,000,000	2,000,000	2,000,000		ON-GOING	10.00%
SA-17-17-51-06-000-2	SA	2017	MIMAROPA	OCCIDENTAL_MINDORO	MAMBURAO	PAYOMPON	Pipelaying of Distribution Line	2,000,000	2,000,000	2,000,000		ON-GOING	50.00%
SA-12-17-51-07-000-1	SA	2012	MIMAROPA	OCCIDENTAL_MINDORO	PALUAN	Poblacion	Construction of Level II Rural Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-17-51-07-000-1	SA	2016	MIMAROPA	OCCIDENTAL_MINDORO	PALUAN	Tubili and Harrison	Construction of Water System Level II	12,000,000	12,000,000	9,600,000	5,258,029	ON-GOING	60.00%
SA-15-17-51-10-000-1	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	AMBULONG	Construction of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-51-10-000-2	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	ANSIRAY	Construction of Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-51-10-000-3	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	BURI	Construction of Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-51-10-000-4	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	CATAYUNGAN	Construction of Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-51-10-000-5	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	ILING PROPER	Construction of Potable Water Supply System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-17-51-10-000-6	SA	2015	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	IPIL	Construction of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-51-10-000-1	SA	2016	MIMAROPA	OCCIDENTAL_MINDORO	SAN_JOSE	PAWICAN	Provision of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-17-51-11-000-1	SA	2012	MIMAROPA	OCCIDENTAL_MINDORO	SANTA_CRUZ	Poblacion	Construction of Level II Water Supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-17-51-11-000-2	SA	2012	MIMAROPA	OCCIDENTAL_MINDORO	SANTA_CRUZ	Mulawin	Construction of Level II Water Supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-17-17-51-11-000-1	SA	2017	MIMAROPA	OCCIDENTAL_MINDORO	SANTA_CRUZ		Construction of Potable Water System (Spring) Level II	12,000,000	12,000,000	9,600,000	9,600,000	COMPLETED	100.00%
SA-15-17-52-03-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	BUKAL	Provision of Water System	2,000,000	2,000,000	2,000,000	1,899,848	COMPLETED	100.00%
SA-15-17-52-03-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	CARMUNDO	Provision of Water System	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-17-52-03-000-3	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	LUNA	Provision of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-03-000-4	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	ORCONUMA	Provision of Water System	2,000,000	2,000,000	2,000,000	1,898,999	COMPLETED	100.00%
SA-15-17-52-03-000-5	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	SANTA CRUZ	Provision of Water System	1,000,000	1,000,000	1,000,000	-	COMPLETED	100.00%
SA-16-17-52-03-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	LISAP	Provision of Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-17-52-04-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	BULALACAO	SAN ISIDRO	San Isidro Water System Level II Phase III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-06-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	GLORIA	Maragooc	Expansion of Pump Driven Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-06-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	GLORIA	Guimbonan	Expansion of Pump Driven Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-17-52-06-000-3	SA	2015	MIMAROPA	ORIENTAL_MINDORO	GLORIA	Mirayan	Construction of Pump Driven Water Supply System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-17-52-06-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	GLORIA	BUONG LUPA	Construction of Level II Water Supply System	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-17-52-07-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	ROMA	Rehabilitation of Water System Level II (Phase II)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-07-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	PANAYTAYAN	Rehabilitation of Water System Level II (Phase II)	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-17-52-07-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Sitio Bait, Panaytayan	Construction of Water System Level II - Phase I	3,000,000	3,000,000	3,000,000	2,511,163	COMPLETED	100.00%
SA-16-17-52-07-000-2	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Maliwanag	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	1,815,284	COMPLETED	100.00%
SA-16-17-52-07-000-3	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Balugo	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	1,815,284	COMPLETED	100.00%
SA-16-17-52-07-000-4	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Sta. Brigida	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	1,834,921	COMPLETED	100.00%
SA-16-17-52-07-000-5	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Wasig	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	1,557,136	COMPLETED	100.00%
SA-16-17-52-07-000-6	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Sta. Maria	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	120,000	COMPLETED	100.00%
SA-16-17-52-07-000-7	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Waygan	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	1,956,676	COMPLETED	100.00%
SA-16-17-52-07-000-8	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Bonbon	Construction of Water System Level II - Phase I	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-07-000-9	SA	2016	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	Roma	Construction of Water System Level II - Phase I	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-17-52-08-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Sitio Kilingon, Banuton	Construction of Water System Level II - Phase II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Arangin	Rehabilitation of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-2	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Balite	Improvement of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-3	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Laguna	Improvement of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-4	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	San Andres	Improvement of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-5	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	San Carlos	Improvement of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-08-000-6	SA	2016	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Sto. Niño	Improvement of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-17-52-09-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	PAPANDAYAN	Rehabilitation of Gravity Fed Water Supply System Level II	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-17-52-09-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	NABUSLOT	Rehabilitation of Gravity Fed Water Supply System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-3	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	QUINABIGAN	Construction of Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-4	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	SABANG	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-5	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	ZONE I (POB.)	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-6	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	ZONE II (POB.)	Construction of Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-7	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	MALAYA	Construction of Pump Driven Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-09-000-8	SA	2015	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	DELRAZON	Construction of Pump Driven Water System Level II	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-16-17-52-09-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Marfrancisco	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-09-000-2	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	ROSARIO	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-09-000-3	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Sta.Rita	Construction of Gravity Fed Water Supply System	2,000,000	2,000,000	2,000,000	1,994,683	COMPLETED	100.00%
SA-16-17-52-09-000-4	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Palayan	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	1,995,042	COMPLETED	100.00%
SA-16-17-52-09-000-5	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Panggulayan	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-09-000-6	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Buli	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-09-000-7	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	Maningcol	Construction of Gravity Fed Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-14-17-52-10-000-1	SA	2014	MIMAROPA	ORIENTAL_MINDORO	POLA	Bacawan and Buhay na Tubig	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-10-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	POLA	CALUBASANHON	Construction of Level II Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-17-52-10-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	POLA	MATULATULA	Rehabilitation and Improvement of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-11-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	Sabang	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-11-000-2	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	Sinandigan	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-17-52-11-000-3	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	Balatero	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-11-000-4	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	Poblacion	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-11-000-5	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	Sto. Niño	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-11-000-6	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	San Isidro	Repair and Maintenance of Level III Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-17-52-11-000-7	SA	2016	MIMAROPA	ORIENTAL_MINDORO	PUERTO_GALERA	San Antonio	Repair and Maintenance of Level III Water System	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-17-52-12-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	ROXAS	SAN VICENTE	Expansion of Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-17-52-12-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	ROXAS	SAN VICENTE	Expansion of Potable Water Supply (Phase III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-52-13-000-3	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SAN_TEODORO	TACLIGAN	Expansion of Level III Water System Phase 9	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-17-52-14-000-1	SA	2015	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	BUGTONG NA TUOG	Construction of Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-52-14-000-2	SA	2015	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	HAPPY VALLEY	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-14-000-3	SA	2015	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	MA. CONCEPCION	Construction of Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-52-14-000-4	SA	2015	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	MABUHAY I	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-52-14-000-5	SA	2015	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	MONTEVERDE	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-52-14-000-1	SA	2016	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	FORTUNA	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-52-14-000-1	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	BAYUIN	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-52-14-000-2	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	BUGTONG_NA_TUOG	Construction of Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-17-52-14-000-3	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	FORTUNA	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-52-14-000-4	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	LEUTEBORO_I	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-52-14-000-5	SA	2017	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	MONTEVERDE	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-53-01-000-1	SA	2015	MIMAROPA	PALAWAN	ABORLAN	CULANDANUM	Inung Suran Falls Water System	2,000,000	2,000,000	2,000,000	1,825,818	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-17-53-02-000-1	SA	2012	MIMAROPA	PALAWAN	AGUTAYA	Algeciras, Concepcion	Construction of Level II Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-17-53-05-000-1	SA	2016	MIMAROPA	PALAWAN	BATARAHA	Marangas and Inogbong	Expansion of Bataraza Level III Water Supply System	10,000,000	10,000,000	8,000,000		COMPLETED	100.00%
SA-15-17-53-06-000-1	SA	2015	MIMAROPA	PALAWAN	BROOKE'S_POINT	AMAS	Construction of Level II Water System Project	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-17-53-06-000-2	SA	2015	MIMAROPA	PALAWAN	BROOKE'S_POINT	IMULNOD	Construction of Level II Water System Project	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-17-53-06-000-3	SA	2015	MIMAROPA	PALAWAN	BROOKE'S_POINT	MAINIT	Construction of Level II Water System Project	1,000,000	1,000,000	1,000,000	-	COMPLETED	100.00%
SA-14-17-53-07-000-1	SA	2014	MIMAROPA	PALAWAN	BUSUANGA	Brgy. Salvacion	Rehabilitation & Improvement of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-53-07-000-1	SA	2015	MIMAROPA	PALAWAN	BUSUANGA	MAGLALAMBAY	Construction of Potable Water Supply System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-17-53-07-000-2	SA	2015	MIMAROPA	PALAWAN	BUSUANGA	STO, NIÑO	Construction of Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-13-17-53-09-000-1	SA	2013	MIMAROPA	PALAWAN	CORON	Mabentangen Watershed Brgy. 6-Poblacion	Sitio Pali Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-17-53-22-000-1	SA	2012	MIMAROPA	PALAWAN	CULION	Burabod,Galoc	Construction of Burabod, Galoc Water Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-17-53-10-000-1	SA	2017	MIMAROPA	PALAWAN	CUYO	Pawa, Maringian and Tucadan	Rehabilitation of Pawa Water Supply System & Construction of Maringian-Tucadan Water Supply System	12,000,000	12,000,000	9,600,000		ON-GOING	60.00%
SA-17-17-53-11-000-1	SA	2017	MIMAROPA	PALAWAN	DUMARAN	Catep and Bacao	Construction of Water System Level III	12,000,000	12,000,000	9,600,000	1,662,581	ON-GOING	90.00%
SA-17-17-53-13-000-1	SA	2017	MIMAROPA	PALAWAN	LINAPACAN	Brgy. San Miguel	Construction of Level III Water System	12,000,000	12,000,000	9,600,000		ON-GOING	10.00%
SA-17-17-53-14-000-1	SA	2017	MIMAROPA	PALAWAN	MAGSAYSAY	Brgys. Igabas & Lacaren, Balaguen	Igabas/Lacaren Solar Powered Deepwell Water System Level II, Construction of Balaguen Water System Level II	12,000,000	12,000,000	9,600,000		ON-GOING	57.00%
SA-15-17-53-15-000-1	SA	2015	MIMAROPA	PALAWAN	NARRA	IPILAN	Ipilan Pipeline Extension	2,000,000	2,000,000	2,000,000	1,249,231	COMPLETED	100.00%
SA-16-17-53-23-000-1	SA	2016	MIMAROPA	PALAWAN	RIZAL	Ransang and Campong-Ulay	Construction of Potable Water Supply System Level II	12,000,000	12,000,000	9,600,000	2,409,177	COMPLETED	100.00%
SA-14-17-53-19-000-1	SA	2014	MIMAROPA	PALAWAN	SAN_VICENTE	Poblacion	Expansion of Water Pipeline Level III	2,000,000	2,000,000	2,000,000	1,874,216	COMPLETED	100.00%
SA-15-17-53-19-000-1	SA	2015	MIMAROPA	PALAWAN	SAN_VICENTE	PORT BARTON	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	-	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-17-53-24-000-1	SA	2015	MIMAROPA	PALAWAN	SOFRONIO_ESPAÑOLA	LABOG	Iniaran Potable Water Supply Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-53-24-000-2	SA	2015	MIMAROPA	PALAWAN	SOFRONIO_ESPAÑOLA	PANITIAN	Abukayan Potable Water Supply Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-17-59-02-000-1	SA	2013	MIMAROPA	ROMBLON	BANTON	Poblacion	Construction of Level II Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-17-59-03-000-1	SA	2013	MIMAROPA	ROMBLON	CAJIDIOCAN	Poblacion, Sadibajao, Sugod and Alibagon	Construction of Level II Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-17-59-05-000-1	SA	2012	MIMAROPA	ROMBLON	CONCEPCION	Poblacion	Construction of Level II Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-17-59-05-000-1	SA	2013	MIMAROPA	ROMBLON	CONCEPCION	Masudsud, Masedya, Poblacion and Calabasahan	Expansion/Rehabilita-tion of Concepcion Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-17-59-05-000-1	SA	2016	MIMAROPA	ROMBLON	CONCEPCION	Calabasahan	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	1,891,180	COMPLETED	100.00%
SA-16-17-59-05-000-2	SA	2016	MIMAROPA	ROMBLON	CONCEPCION	Bachawan	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	1,881,199	COMPLETED	100.00%
SA-15-17-59-06-000-1	SA	2015	MIMAROPA	ROMBLON	CORCUERA	GOBON	Construction of Potable Water Supply in Waterless Brgys.	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-59-06-000-2	SA	2015	MIMAROPA	ROMBLON	CORCUERA	ILIJAN	Construction of Potable Water Supply in Waterless Brgys.	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-59-06-000-3	SA	2015	MIMAROPA	ROMBLON	CORCUERA	LABNIG	Construction of Potable Water Supply in Waterless Brgys.	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-17-59-06-000-4	SA	2015	MIMAROPA	ROMBLON	CORCUERA	SAN AGUSTIN	Construction of Potable Water Supply in Waterless Brgys.	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-59-06-000-5	SA	2015	MIMAROPA	ROMBLON	CORCUERA	TACASAN	Construction of Potable Water Supply in Waterless Brgys.	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-59-06-000-1	SA	2017	MIMAROPA	ROMBLON	CORCUERA	GUINTIGUIBAN	Improvement/ Expansion of Potable Water Supply	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-17-59-06-000-2	SA	2017	MIMAROPA	ROMBLON	CORCUERA	MANGANSANG	Improvement/ Expansion of Potable Water Supply	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-17-59-06-000-3	SA	2017	MIMAROPA	ROMBLON	CORCUERA	SAN_VICENTE	Improvement/ Expansion of Potable Water Supply	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-13-17-59-16-000-1	SA	2013	MIMAROPA	ROMBLON	FERROL	Barangay Bunsoran, Agnocnoc and Poblacion (Sitio Punta)	Rehabilitation of Water Supply System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-13-17-59-09-000-1	SA	2013	MIMAROPA	ROMBLON	ODIONGAN	Anahao	Construction of Level II Water Supply System	2,440,000	2,440,000	2,440,000	2,440,000	COMPLETED	100.00%
SA-14-17-59-09-000-1	SA	2014	MIMAROPA	ROMBLON	ODIONGAN	Tumingad and Patoo	Expansion/Improvement of Water Supply Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-17-59-10-000-1	SA	2015	MIMAROPA	ROMBLON	ROMBLON	AGBUDIA	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-59-10-000-2	SA	2015	MIMAROPA	ROMBLON	ROMBLON	ALAD	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-17-59-10-000-3	SA	2015	MIMAROPA	ROMBLON	ROMBLON	COBRADOR (NAGUSO)	Construction of Level II Water Supply System	3,000,000	3,000,000	3,000,000	2,998,858	COMPLETED	100.00%
SA-16-17-59-10-000-1	SA	2016	MIMAROPA	ROMBLON	ROMBLON	BAGACAY	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	1,991,021	COMPLETED	100.00%
SA-16-17-59-11-000-1	SA	2016	MIMAROPA	ROMBLON	SAN_AGUSTIN	Cabulotan	Repair and Improvement of Water System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-59-11-000-2	SA	2016	MIMAROPA	ROMBLON	SAN_AGUSTIN	Binongaán	Repair and Improvement of Water System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-17-59-11-000-3	SA	2016	MIMAROPA	ROMBLON	SAN_AGUSTIN	Cawayan	Repair and Improvement of Water System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-17-59-13-000-1	SA	2017	MIMAROPA	ROMBLON	SAN_AGUSTIN	LUSONG	Upgrading of Brgy. Lusong Water System Level III	2,000,000	2,000,000	2,000,000		ON-GOING	95.00%
SA-12-17-59-12-000-1	SA	2012	MIMAROPA	ROMBLON	SAN_ANDRES	Mari-Norte	Rehabilitation / Improvement of Potable Water Supply System (2 SUB-PROJECTS)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-17-59-12-000-2	SA	2012	MIMAROPA	ROMBLON	SAN_ANDRES	Victoria	Rehabilitation / Improvement of Potable Water Supply System (2 SUB-PROJECTS)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-17-59-15-000-1	SA	2012	MIMAROPA	ROMBLON	SANTA_FE	Poblacion	Rehabilitation and Expansion of Level III Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-17-59-17-000-1	SA	2012	MIMAROPA	ROMBLON	SANTA_MARIA	Brgy. Bonga	Rehabilitation of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-05-05-01-000-1	SA	2012	REGION_V	ALBAY	BACACAY	San Pablo	Construction of Shallow Well and Spring Development of Water System	600,000	600,000	600,000	600,000	COMPLETED	100.00%
SA-12-05-05-01-000-2	SA	2012	REGION_V	ALBAY	BACACAY	Sula	Construction of Shallow Well and Spring Development of Water System	600,000	600,000	600,000	600,000	COMPLETED	100.00%
SA-12-05-05-01-000-3	SA	2012	REGION_V	ALBAY	BACACAY	Cabasan	Construction of Shallow Well and Spring Development of Water System	600,000	600,000	600,000	600,000	COMPLETED	100.00%
SA-12-05-05-01-000-4	SA	2012	REGION_V	ALBAY	BACACAY	Mapulang Daga	Construction of Shallow Well and Spring Development of Water System	600,000	600,000	600,000	600,000	COMPLETED	100.00%
SA-12-05-05-01-000-5	SA	2012	REGION_V	ALBAY	BACACAY	Tambilago	Construction of Shallow Well and Spring Development of Water System	600,000	600,000	600,000	600,000	COMPLETED	100.00%
SA-15-05-05-02-000-1	SA	2015	REGION_V	ALBAY	CAMALIG	BINITAYAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-05-02-000-2	SA	2015	REGION_V	ALBAY	CAMALIG	CABAGÑAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-05-05-02-000-3	SA	2015	REGION_V	ALBAY	CAMALIG	MABUNGA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-05-05-02-000-4	SA	2015	REGION_V	ALBAY	CAMALIG	MANINILA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-05-02-000-5	SA	2015	REGION_V	ALBAY	CAMALIG	QUITINDAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-05-02-000-6	SA	2015	REGION_V	ALBAY	CAMALIG	TAPLACON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-05-02-000-1	SA	2016	REGION_V	ALBAY	CAMALIG	QUIRANGAY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-05-02-000-1	SA	2017	REGION_V	ALBAY	CAMALIG	CALABIDONGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-17-05-05-02-000-2	SA	2017	REGION_V	ALBAY	CAMALIG	TAGOYTOY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-17-05-05-02-000-3	SA	2017	REGION_V	ALBAY	CAMALIG	SALUGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-15-05-05-04-000-1	SA	2015	REGION_V	ALBAY	GUINOBATAN	BATBAT	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	997,188	COMPLETED	100.00%
SA-16-05-05-04-000-1	SA	2016	REGION_V	ALBAY	GUINOBATAN	BOLOLO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-05-04-000-2	SA	2016	REGION_V	ALBAY	GUINOBATAN	LOMACAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-05-04-000-1	SA	2017	REGION_V	ALBAY	GUINOBATAN	BINOGSACAN_UPPER	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-05-05-04-000-2	SA	2017	REGION_V	ALBAY	GUINOBATAN	MALABNIG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-17-05-05-04-000-3	SA	2017	REGION_V	ALBAY	GUINOBATAN	MAPACO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-17-05-05-05-000-1	SA	2017	REGION_V	ALBAY	JOVELLAR	FLORISTA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,999,208	COMPLETED	100.00%
SA-15-05-05-07-000-1	SA	2015	REGION_V	ALBAY	LIBON	MALABIGA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-07-000-2	SA	2015	REGION_V	ALBAY	LIBON	NATASAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-07-000-3	SA	2015	REGION_V	ALBAY	LIBON	SAMPONGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-07-000-4	SA	2015	REGION_V	ALBAY	LIBON	SAN ANTONIO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-07-000-5	SA	2015	REGION_V	ALBAY	LIBON	SAN RAMON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-05-05-07-000-1	SA	2017	REGION_V	ALBAY	LIBON	NIÑO_JESUS_(SANTO_NIÑO_JESUS)	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-12-05-05-10-000-1	SA	2012	REGION_V	ALBAY	MALINAO	Brgy. Ogob	Rehabilitation and Construction of Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-05-05-10-000-1	SA	2015	REGION_V	ALBAY	MALINAO	SUGCAD	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-10-000-2	SA	2015	REGION_V	ALBAY	MALINAO	MATALIPNI	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-05-05-10-000-1	SA	2017	REGION_V	ALBAY	MALINAO	QUINARABASAHAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-05-11-000-1	SA	2015	REGION_V	ALBAY	MANITO	CAWIT	POTABLE WATER SUPPLY	1,000,000	1,000,000	-		DED PREPARATION	
SA-15-05-05-12-000-1	SA	2015	REGION_V	ALBAY	OAS	CADAWAG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-05-12-000-2	SA	2015	REGION_V	ALBAY	OAS	SAN JOSE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-05-05-12-000-1	SA	2017	REGION_V	ALBAY	OAS	CALPI	Construction of Impounding Tank and Installation of Pipelines	2,000,000	2,000,000	2,000,000		ON-GOING	75.00%
SA-17-05-05-12-000-2	SA	2017	REGION_V	ALBAY	OAS	SAN_ANTONIO	Construction of Impounding Tank and Installation of Pipelines	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-05-12-000-3	SA	2017	REGION_V	ALBAY	OAS	SAN_PASCUAL_(NALE)	Construction of One Impounding Tank. Rehabilitation of Two Impounding Tanks and Installation of Pipelines	2,000,000	2,000,000	2,000,000		ON-GOING	75.00%
SA-13-05-05-13-000-1	SA	2013	REGION_V	ALBAY	PIODURAN	Brgy. Cuyaoyao	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-05-05-16-000-1	SA	2013	REGION_V	ALBAY	SANTO_DOMINGO	Bagong San Roque	Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-05-16-01-000-1	SA	2016	REGION_V	CAMARINES_NORTE	BASUD	Caayunan- Pagsangahan	Construction of Water System Level II (Phase VII)	10,000,000	10,000,000	9,993,620	5,009,091	ON-GOING	90.00%
SA-16-05-16-02-000-1	SA	2016	REGION_V	CAMARINES_NORTE	CAPALONGA	Alayao, Catabaguangan, Mataque, Catioan and Poblacion	Expansion of Capalonga Water System Level III	10,000,000	10,000,000	8,000,000	5,643,593	COMPLETED	100.00%
SA-16-05-16-05-000-1	SA	2016	REGION_V	CAMARINES_NORTE	JOSE_PANGANIBAN	San Pedro-San Martin-Tamisan-Ulipanan, Dahican-Pinagkaisahan, Sta. Cruz	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	9,679,488	COMPLETED	100.00%
SA-12-05-16-06-000-1	SA	2012	REGION_V	CAMARINES_NORTE	LABO	Brgy. Exciban	Construction of Level II Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-05-16-06-000-1	SA	2016	REGION_V	CAMARINES_NORTE	LABO	Fundado, Cabusay, Sta. Cruz, Bakiad and Bulhao.	Expansion of Distribuytion Line and Installation of Communal Tapstand	10,000,000	10,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-05-16-06-000-1	SA	2017	REGION_V	CAMARINES_NORTE	LABO	Fundado, Cabusay, Sta. Cruz, Bakiad and Bulhao	POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		DED PREPARATION	
SA-15-05-16-07-000-1	SA	2015	REGION_V	CAMARINES_NORTE	MERCEDES	CATANDUNGANON	Water Supply System Project	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-16-07-000-3	SA	2016	REGION_V	CAMARINES_NORTE	MERCEDES	MANGUISOC	Construction of Level II Water System at Brgy. Manguisoc	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-17-05-16-07-000-1	SA	2017	REGION_V	CAMARINES_NORTE	MERCEDES	CAYUCYUCAN	Construction of Level II Water System	3,000,000	3,000,000	3,000,000		DED PREPARATION	
SA-12-05-16-08-000-1	SA	2012	REGION_V	CAMARINES_NORTE	PARCALE	Brgy. Tabas	Construction of Brgy. Tabas Water System - Leval II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-05-16-08-000-1	SA	2017	REGION_V	CAMARINES_NORTE	PARCALE	Pinagbiraya Munti	POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	11,988,421	COMPLETED	100.00%
SA-14-05-16-04-000-1	SA	2014	REGION_V	CAMARINES_NORTE	SAN_LORENZO_RUIZ	San Isidro, San Ramon, San Antonio, Manlimonsito & Salvacion	Construction of Level II Water Supply System of San Lorenzo Ruiz, Camarines Norte	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-16-05-16-04-000-1	SA	2016	REGION_V	CAMARINES_NORTE	SAN_LORENZO_RUIZ	San Isidro, San Ramon, San Antonio, Manlimonsito & Salvacion	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		COMPLETED	100.00%
SA-14-05-16-10-000-1	SA	2014	REGION_V	CAMARINES_NORTE	SANTA_ELENA	Bulala	Construction of Level II Water Supply System in Brgy. Bulala	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-05-16-11-000-1	SA	2013	REGION_V	CAMARINES_NORTE	TALISAY	Brgy. Caawigan	Proposed 660 lm x 160 mm dia. uPVC extension line in Brgy. Caawigan	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-13-05-16-12-000-1	SA	2013	REGION_V	CAMARINES_NORTE	VINZONS	Biday, Banocboc and Sugod	San Fernando Municipal Water System Project	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-05-16-12-000-1	SA	2016	REGION_V	CAMARINES_NORTE	VINZONS	Pinagtigasan	Construction of Level II Water System	3,000,000	3,000,000	-		DED PREPARATION	
SA-16-05-16-12-000-2	SA	2016	REGION_V	CAMARINES_NORTE	VINZONS	Aguit-it	Construction of Level II Water System (Phase 1)	3,000,000	3,000,000	-		DED PREPARATION	
SA-16-05-16-12-000-3	SA	2016	REGION_V	CAMARINES_NORTE	VINZONS	Sabang	Construction of Level II Water System (Phase 2)	3,000,000	3,000,000	-		DED PREPARATION	
SA-16-05-16-12-000-4	SA	2016	REGION_V	CAMARINES_NORTE	VINZONS	Banocboc	Expansion of Level II Water System	3,000,000	3,000,000	-		DED PREPARATION	
SA-14-05-17-01-000-1	SA	2014	REGION_V	CAMARINES_SUR	BAAO	Cristo Rey	POTABLE WATER	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-05-17-01-000-1	SA	2015	REGION_V	CAMARINES_SUR	BAAO	LOURDES	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,511,474	COMPLETED	100.00%
SA-15-05-17-01-000-2	SA	2015	REGION_V	CAMARINES_SUR	BAAO	SAN RAFAEL (IKPAN)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,815,241	COMPLETED	100.00%
SA-15-05-17-01-000-3	SA	2015	REGION_V	CAMARINES_SUR	BAAO	TAPOL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-05-17-01-000-1	SA	2017	REGION_V	CAMARINES_SUR	BAAO	CARANDAY_(LA_PURISI MA)	Construction of New Water Supply System Level II	3,000,000	3,000,000	3,000,000		ON-GOING	5.00%
SA-15-05-17-02-000-1	SA	2015	REGION_V	CAMARINES_SUR	BALATAN	CABUNGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,997,477	COMPLETED	100.00%
SA-15-05-17-02-000-2	SA	2015	REGION_V	CAMARINES_SUR	BALATAN	PULANG DAGA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	997,013	COMPLETED	100.00%
SA-17-05-17-02-000-1	SA	2017	REGION_V	CAMARINES_SUR	BALATAN	SAGRADA_NACACALE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-13-05-17-04-000-1	SA	2013	REGION_V	CAMARINES_SUR	BOMBON	San Isidro and San Antonio	Rehabilitation of Level III Water Supply System	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-16-05-17-04-000-1	SA	2016	REGION_V	CAMARINES_SUR	BOMBON	SAN FRANCISCO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,995,335	COMPLETED	100.00%
SA-16-05-17-04-000-2	SA	2016	REGION_V	CAMARINES_SUR	BOMBON	SAN ANTONIO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-05-17-05-000-1	SA	2015	REGION_V	CAMARINES_SUR	BUHI	IBAYUGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-05-000-2	SA	2015	REGION_V	CAMARINES_SUR	BUHI	Lourdes, Sagrada, Pito	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-05-17-05-000-1	SA	2016	REGION_V	CAMARINES_SUR	BUHI	BRGY. TAMBO-BUROCBUSOC (changed from DELOS ANGELES (LOS ANGELES))	Installation of Level II Potable Water System @ Bgry. Tambo-Burocbusoc	3,000,000	3,000,000	3,000,000	2,393,560	ON-GOING	90.00%
SA-16-05-17-05-000-2	SA	2016	REGION_V	CAMARINES_SUR	BUHI	LABAWON (changed from SAN ANTONIO)	Construction/Installation of Potable Water System @ Bgry. Labawon	3,000,000	3,000,000	3,000,000	2,677,830	ON-GOING	95.00%
SA-17-05-17-05-000-1	SA	2017	REGION_V	CAMARINES_SUR	BUHI	SANTA ISABEL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-17-06-000-1	SA	2016	REGION_V	CAMARINES_SUR	BULA	OMBEO HEIGHTS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	95.00%
SA-16-05-17-06-000-2	SA	2016	REGION_V	CAMARINES_SUR	BULA	SAN JOSE	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-16-05-17-06-000-3	SA	2016	REGION_V	CAMARINES_SUR	BULA	SANTA ELENA	PROVISION OF POTABLE WATER SUPPLY	2,730,000	2,730,000	2,730,000		ON-GOING	85.00%
SA-17-05-17-06-000-1	SA	2017	REGION_V	CAMARINES_SUR	BULA	KINALABASAHAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,987,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-05-17-07-000-1	SA	2014	REGION_V	CAMARINES_SUR	CABUSAO		Expansion of Existing Level III Water Supply	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-15-05-17-08-000-1	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	BALOMBON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	416,135	COMPLETED	100.00%
SA-15-05-17-08-000-2	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	CAMUNING	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	418,353	ON-GOING	14.00%
SA-15-05-17-08-000-3	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	SIBA-O	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,627,544	COMPLETED	100.00%
SA-15-05-17-08-000-4	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	TOMAGODTOD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-15-05-17-08-000-5	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	HARUBAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	5.00%
SA-15-05-17-08-000-6	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	BINANUAANAN GRANDE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	851,377	COMPLETED	100.00%
SA-15-05-17-08-000-7	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	BALATASAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-17-08-000-8	SA	2015	REGION_V	CAMARINES_SUR	CALABANGA	DOMINOROG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-05-17-08-000-1	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	CAGSAO	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	1,842,824	COMPLETED	100.00%
SA-16-05-17-08-000-2	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	BALONGGAY	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	1,786,968	COMPLETED	100.00%
SA-16-05-17-08-000-3	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	LUGSAD	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,107,706	COMPLETED	100.00%
SA-16-05-17-08-000-4	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	SIBAO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,058,648	COMPLETED	100.00%
SA-16-05-17-08-000-5	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	FABRICA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	944,479	COMPLETED	100.00%
SA-16-05-17-08-000-6	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	PUNTA TARAWALS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,623,261	COMPLETED	100.00%
SA-16-05-17-08-000-7	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	TOMAGODTOD	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-16-05-17-08-000-8	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	BALATASAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	277,500	COMPLETED	100.00%
SA-16-05-17-08-000-9	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	B. GRANDE	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-16-05-17-08-000-10	SA	2016	REGION_V	CAMARINES_SUR	CALABANGA	B PEQUENA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-17-05-17-08-000-1	SA	2017	REGION_V	CAMARINES_SUR	CALABANGA	LUGSAD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-05-17-09-000-1	SA	2013	REGION_V	CAMARINES_SUR	CAMALIGAN	Brgy. Sua	Extension / Expansion of Existing waterline in Brgy Sua	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-13-05-17-10-000-1	SA	2013	REGION_V	CAMARINES_SUR	CANAMAN	Brgy. Poro and Liñaga	Pipeline Extension of Level III Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-05-17-10-000-1	SA	2014	REGION_V	CAMARINES_SUR	CANAMAN		POTABLE WATER	2,000,000	2,000,000	2,000,000	1,628,517	COMPLETED	100.00%
SA-15-05-17-10-000-1	SA	2015	REGION_V	CAMARINES_SUR	CANAMAN	PALO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-15-05-17-10-000-2	SA	2015	REGION_V	CAMARINES_SUR	CANAMAN	SAN JUAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-15-05-17-10-000-3	SA	2015	REGION_V	CAMARINES_SUR	CANAMAN	SAN NICOLAS	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-15-05-17-10-000-4	SA	2015	REGION_V	CAMARINES_SUR	CANAMAN	IQUIN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-15-05-17-10-000-5	SA	2015	REGION_V	CAMARINES_SUR	CANAMAN	SAN FRANCISCO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-15-05-17-11-000-1	SA	2015	REGION_V	CAMARINES_SUR	CARAMOAN	BIKAL	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-17-11-000-2	SA	2015	REGION_V	CAMARINES_SUR	CARAMOAN	BACGONG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-05-17-11-000-1	SA	2016	REGION_V	CAMARINES_SUR	CARAMOAN	HAPONAN	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	95.00%
SA-16-05-17-11-000-2	SA	2016	REGION_V	CAMARINES_SUR	CARAMOAN	GIBGOS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-16-05-17-11-000-3	SA	2016	REGION_V	CAMARINES_SUR	CARAMOAN	GOGON	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-17-05-17-11-000-1	SA	2017	REGION_V	CAMARINES_SUR	CARAMOAN	COLONGCOGONG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-16-05-17-24-000-1	SA	2016	REGION_V	CAMARINES_SUR	CITY_OF_NAGA	CAROLINA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-05-17-12-000-1	SA	2012	REGION_V	CAMARINES_SUR	DEL_GALLEGO	Brgy. Mansalaya	Construction of Potable Water System Level II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-05-17-15-000-1	SA	2015	REGION_V	CAMARINES_SUR	GOA	BALAYNAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%
SA-15-05-17-15-000-2	SA	2015	REGION_V	CAMARINES_SUR	GOA	DIGDIGON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%
SA-15-05-17-15-000-3	SA	2015	REGION_V	CAMARINES_SUR	GOA	MAYSALAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%
SA-15-05-17-15-000-4	SA	2015	REGION_V	CAMARINES_SUR	GOA	TABGON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-05-17-15-000-1	SA	2016	REGION_V	CAMARINES_SUR	GOA	BAGUMBAYAN GRANDE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-13-05-17-17-000-1	SA	2013	REGION_V	CAMARINES_SUR	LAGONROY		Rehabilitation of Level II Water System	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-16-05-17-17-000-1	SA	2016	REGION_V	CAMARINES_SUR	LAGONROY	PINAMIHAGAN	Level II Water System	2,000,000	2,000,000	-		UNDER PREPARATION	
SA-17-05-17-17-000-1	SA	2017	REGION_V	CAMARINES_SUR	LAGONROY	CABOTONAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,983,641	PROCUREMENT	
SA-14-05-17-19-000-1	SA	2014	REGION_V	CAMARINES_SUR	LUPI		POTABLE WATER	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-05-17-20-000-1	SA	2013	REGION_V	CAMARINES_SUR	MAGARAO	Brgy. Casuray	Proposed Waterline Expansion	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-05-17-20-000-1	SA	2014	REGION_V	CAMARINES_SUR	MAGARAO		POTABLE WATER	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-05-17-20-000-1	SA	2015	REGION_V	CAMARINES_SUR	MAGARAO	PONONG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-20-000-2	SA	2015	REGION_V	CAMARINES_SUR	MAGARAO	CARIGSA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-20-000-3	SA	2015	REGION_V	CAMARINES_SUR	MAGARAO	CASURAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-05-17-20-000-1	SA	2016	REGION_V	CAMARINES_SUR	MAGARAO	STA. LUCIA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-05-17-23-000-1	SA	2013	REGION_V	CAMARINES_SUR	NABUA	San Roque Sagumay Zone 7, Brgy. Duran	Installation of Water Distribution system	1,800,000	1,800,000	1,800,000	1,800,000	COMPLETED	100.00%
SA-14-05-17-23-000-1	SA	2014	REGION_V	CAMARINES_SUR	NABUA		POTABLE WATER	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-05-17-23-000-1	SA	2016	REGION_V	CAMARINES_SUR	NABUA	STA. BARBARA (MALIBAN)	Extension of Potable Water Distribution Lines	2,000,000	2,000,000	-		DED PREPARATION	
SA-17-05-17-23-000-1	SA	2017	REGION_V	CAMARINES_SUR	NABUA	SAN JOSE (SAN JOSE PANGARAON)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-13-05-17-25-000-1	SA	2013	REGION_V	CAMARINES_SUR	OCAMPO	Pinit & Hibago	Expansion of Camatanan Water System	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-25-000-1	SA	2015	REGION_V	CAMARINES_SUR	OCAMPO	VILLAFLOIDA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	5.00%
SA-15-05-17-25-000-2	SA	2015	REGION_V	CAMARINES_SUR	OCAMPO	OLD MORIONES	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	50.00%
SA-15-05-17-25-000-3	SA	2015	REGION_V	CAMARINES_SUR	OCAMPO	STO, NIÑO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	5.00%
SA-16-05-17-25-000-1	SA	2016	REGION_V	CAMARINES_SUR	OCAMPO	GATBO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	-		DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-05-17-25-000-2	SA	2016	REGION_V	CAMARINES_SUR	OCAMPO	LAPURISIMA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	-		DED PREPARATION	
SA-16-05-17-25-000-3	SA	2016	REGION_V	CAMARINES_SUR	OCAMPO	CAGMANABA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	-		DED PREPARATION	
SA-16-05-17-25-000-4	SA	2016	REGION_V	CAMARINES_SUR	OCAMPO	HIBAGO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	-		DED PREPARATION	
SA-15-05-17-27-000-1	SA	2015	REGION_V	CAMARINES_SUR	PASACAO	BAGONG SILANG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-05-17-28-000-1	SA	2013	REGION_V	CAMARINES_SUR	PILI	Brgy. Cury and Bagong Sirang	Rehabilitation of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-30-000-1	SA	2015	REGION_V	CAMARINES_SUR	RAGAY	AMOMOKPOK	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-17-30-000-2	SA	2015	REGION_V	CAMARINES_SUR	RAGAY	BINAHAN UPPER	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-17-30-000-3	SA	2015	REGION_V	CAMARINES_SUR	RAGAY	CABADISAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-17-30-000-4	SA	2015	REGION_V	CAMARINES_SUR	RAGAY	PANAYTAYAN NUEVO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-17-30-000-5	SA	2015	REGION_V	CAMARINES_SUR	RAGAY	APALE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	93.00%
SA-15-05-17-34-000-1	SA	2015	REGION_V	CAMARINES_SUR	SIPOCOT	ALDEZAR	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-34-000-2	SA	2015	REGION_V	CAMARINES_SUR	SIPOCOT	COTMO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-17-34-000-3	SA	2015	REGION_V	CAMARINES_SUR	SIPOCOT	TIBLE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-05-17-34-000-1	SA	2016	REGION_V	CAMARINES_SUR	SIPOCOT	ALTEZA	Rehabilitation/improvement of Barangay Water System	2,000,000	2,000,000	2,000,000		ON-GOING	95.00%
SA-16-05-17-34-000-2	SA	2016	REGION_V	CAMARINES_SUR	SIPOCOT	SOUTH VILLAZAR	Rehabilitation/improvement of Barangay Water System	2,000,000	2,000,000	2,000,000		ON-GOING	70.00%
SA-16-05-17-34-000-3	SA	2016	REGION_V	CAMARINES_SUR	SIPOCOT	CALAGBANGAN	Rehabilitation/improvement of Barangay Water System	2,000,000	2,000,000	2,000,000		ON-GOING	60.00%
SA-17-05-17-34-000-1	SA	2017	REGION_V	CAMARINES_SUR	SIPOCOT	BULAWAN	Construction of Barangay Water System	2,000,000	2,000,000	2,000,000		ON-GOING	50.00%
SA-17-05-17-34-000-2	SA	2017	REGION_V	CAMARINES_SUR	SIPOCOT	BULAN	Construction of Barangay Water System	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-13-05-20-01-000-1	SA	2013	REGION_V	CATANDUANES	BAGAMANOC	Quezon	Rehabilitation of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-05-20-03-000-1	SA	2013	REGION_V	CATANDUANES	BATO	Bote	Construction of Filtration tank and replacement of pipelines	500,000	500,000	500,000	500,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-05-20-03-000-2	SA	2013	REGION_V	CATANDUANES	BATO	Oguis	Construction of Filtration tank and replacement of pipelines	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-13-05-20-03-000-3	SA	2013	REGION_V	CATANDUANES	BATO	Sibacungan	Construction of Filtration tank and replacement of pipelines	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-05-20-05-000-1	SA	2012	REGION_V	CATANDUANES	GIGMOTO	Dist. 1,2,3 Poblacion	Rehabilitation of and Up-grading of Level III Water system	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-05-20-06-000-1	SA	2012	REGION_V	CATANDUANES	PANDAN	Brgy. Exciban	Upgrading of water system and improvement of facilities	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-05-20-06-000-1	SA	2013	REGION_V	CATANDUANES	PANDAN	Brgy. Tabugoc,Brgy San Roque	Rehabilitation of Level II Water System	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-12-05-20-07-000-1	SA	2012	REGION_V	CATANDUANES	PANGANIBAN	Brgy. Cabuyoan	Rehabilitation and construction of Cabuyoan Water System Level III	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-13-05-20-08-000-1	SA	2013	REGION_V	CATANDUANES	SAN_ANDRES	Mayngaway	Rehab/Improvement of Mayngaway Water System Level II	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-13-05-20-10-000-1	SA	2013	REGION_V	CATANDUANES	VIGA	Brgy. Osmeña, roxas	Rehabilitation of Level II Water System	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-13-05-20-10-000-2	SA	2013	REGION_V	CATANDUANES	VIGA	Tambongon	Rehabilitation of Level II Water System	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-13-05-20-10-000-3	SA	2013	REGION_V	CATANDUANES	VIGA	Buenavista	Rehabilitation of Level II Water System	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-13-05-20-10-000-4	SA	2013	REGION_V	CATANDUANES	VIGA	Quezon	Rehabilitation of Level II Water System	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-13-05-20-10-000-5	SA	2013	REGION_V	CATANDUANES	VIGA	San Jose & Roxas	Rehabilitation of Level II Water System	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-17-05-20-10-000-1	SA	2017	REGION_V	CATANDUANES	VIGA	SAN_ROQUE_(POB.)	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-16-05-41-01-000-1	SA	2016	REGION_V	MASBATE	AROROY	Sitios Bugui& San Jose, GUMAHANG	Rehabilitation of Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-41-01-000-2	SA	2016	REGION_V	MASBATE	AROROY	TALIB	Rehabilitation of Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-41-01-000-3	SA	2016	REGION_V	MASBATE	AROROY	PANGLE	Rehabilitation of Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-05-41-02-000-1	SA	2016	REGION_V	MASBATE	BALENO	Lagta	Construction of Brgy. Lagta Level II Water System	2,000,000	2,000,000	1,978,317	1,978,317	COMPLETED	100.00%
SA-16-05-41-02-000-2	SA	2016	REGION_V	MASBATE	BALENO	Lagta	Construction of Brgy. Lagta Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-05-41-02-000-1	SA	2017	REGION_V	MASBATE	BALENO	Poblacion	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	80.00%
SA-14-05-41-04-000-1	SA	2014	REGION_V	MASBATE	BATUAN	Poblacion, Panisihan, Canares & Canvanez	Expansion of Level II Water System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-05-41-05-000-1	SA	2017	REGION_V	MASBATE	CATAINGAN	Nadawisan	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	8,726,558	ON-GOING	78.82%
SA-16-05-41-06-000-1	SA	2016	REGION_V	MASBATE	CAWAYAN	Recodo, Guiom, Calumpang, Cabayugan, Taberna and Pin-as	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		ON-GOING	95.00%
SA-12-05-41-07-000-1	SA	2012	REGION_V	MASBATE	CLAVERIA	Poblacion	Expansion of Claveria Waterworks System (Phase II)	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-05-41-08-000-1	SA	2013	REGION_V	MASBATE	DIMASALANG	Cadulan, Suba, T.R. Yangco	Rehabilitation of Level III Water Supply System of Poblacion	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-05-41-09-000-1	SA	2012	REGION_V	MASBATE	ESPERANZA	Brgy. Villa	Construction of Potable Water System Level II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-05-41-12-000-1	SA	2016	REGION_V	MASBATE	MILAGROS	Cayabon, Bacolod and Tagbon	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	-		DED PREPARATION	
SA-15-05-41-13-000-1	SA	2015	REGION_V	MASBATE	MOBO	BAANG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	981,234	COMPLETED	100.00%
SA-15-05-41-13-000-2	SA	2015	REGION_V	MASBATE	MOBO	GUINTORELAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	981,405	COMPLETED	100.00%
SA-15-05-41-13-000-3	SA	2015	REGION_V	MASBATE	MOBO	UMABAY EXTERIOR	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	147,232	COMPLETED	100.00%
SA-16-05-41-13-000-1	SA	2016	REGION_V	MASBATE	MOBO	LALAGUNA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-41-13-000-1	SA	2017	REGION_V	MASBATE	MOBO	LALAGUNA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	998,770	ON-GOING	70.00%
SA-17-05-41-13-000-2	SA	2017	REGION_V	MASBATE	MOBO	SAWMILL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,997,791	COMPLETED	100.00%
SA-16-05-41-14-000-1	SA	2016	REGION_V	MASBATE	MONREAL	Brgy. McArthur	Construction of Reservoir and Installation of Transmission/Distribution Lines	8,000,000	8,000,000	6,400,000		COMPLETED	100.00%
SA-12-05-41-15-000-1	SA	2012	REGION_V	MASBATE	PALANAS	Brgy. Salvacion, Mabini	Construction of Salvacion-Mabini Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-05-41-16-000-1	SA	2013	REGION_V	MASBATE	PIO_V_CORPUZ	Poblacion, Calong-ongan	Rehabilitation of Level 3 Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-05-41-16-000-1	SA	2017	REGION_V	MASBATE	PIO_V_CORPUZ	Tubog-Guindawahan-Cabangrayan	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	75.00%
SA-16-05-41-17-000-1	SA	2016	REGION_V	MASBATE	PLACER	San Marcos, Pasiagon, Villa-Inocencio, Katipunan, Poblacion and Daan Lungsod	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	9,987,924	9,987,924	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-05-41-18-000-1	SA	2013	REGION_V	MASBATE	SAN_FERNANDO	Brgy. Magsasaka, Bayanihan, Silangan, Baybay-Dagat, Corbada	Construction/Expansion of Level III Water Supply	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-05-41-19-000-1	SA	2013	REGION_V	MASBATE	SAN_JACINTO	District 1, 2, 3 & 4	Construction of Level II Water System	8,000,000	8,000,000	6,804,108	6,804,108	COMPLETED	100.00%
SA-16-05-41-21-000-1	SA	2016	REGION_V	MASBATE	USON	Poblacion	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	10,000,000	ON-GOING	95.00%
SA-17-05-41-21-000-1	SA	2017	REGION_V	MASBATE	USON	Buenavista	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	2.00%
SA-15-05-62-02-000-1	SA	2015	REGION_V	SORSOGON	BARCELONA	SAN ANTONIO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-05-62-02-000-2	SA	2015	REGION_V	SORSOGON	BARCELONA	SAN VICENTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-05-62-02-000-3	SA	2015	REGION_V	SORSOGON	BARCELONA	SANTA LOURDES	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-05-62-02-000-1	SA	2017	REGION_V	SORSOGON	BARCELONA	FABRICA	Improvement of Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-62-02-000-2	SA	2017	REGION_V	SORSOGON	BARCELONA	LAGO	Extension of Water Service Connection from Water District	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-05-62-03-000-1	SA	2015	REGION_V	SORSOGON	BULAN	BICAL	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-03-000-2	SA	2015	REGION_V	SORSOGON	BULAN	BEGUIN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-03-000-3	SA	2015	REGION_V	SORSOGON	BULAN	CALOMAGON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-62-03-000-4	SA	2015	REGION_V	SORSOGON	BULAN	DAGANAS	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-05-62-03-000-1	SA	2016	REGION_V	SORSOGON	BULAN	SIGAD	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-05-62-03-000-1	SA	2017	REGION_V	SORSOGON	BULAN	FABRICA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-62-03-000-2	SA	2017	REGION_V	SORSOGON	BULAN	R_GERONA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-62-04-000-1	SA	2017	REGION_V	SORSOGON	BULUSAN	STA_BARBARA	Rehabilitation of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-05-62-05-000-1	SA	2012	REGION_V	SORSOGON	CASIGURAN	Brgy. Poblacion	Rehabilitation and Improvement of RHU and RHU Lying-in Clinic Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-05-62-05-000-1	SA	2015	REGION_V	SORSOGON	CASIGURAN	BURGOS	Construction/Expansion of Level III Water Supply System (Casiguran water district)	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-05-62-06-000-1	SA	2015	REGION_V	SORSOGON	CASTILLA	LORETO	Construction of Level II Water system (Deep well)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-05-62-06-000-1	SA	2016	REGION_V	SORSOGON	CASTILLA	BONGA	Construction of Level 2 Barangay Water System	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-17-05-62-06-000-1	SA	2017	REGION_V	SORSOGON	CASTILLA	BAGALAYAG	Construction of Barangay Water System Level 2	3,000,000	3,000,000	3,000,000		ON-GOING	5.00%
SA-17-05-62-06-000-2	SA	2017	REGION_V	SORSOGON	CASTILLA	LIBTONG	Construction of Barangay Water System Level 2	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-15-05-62-07-000-1	SA	2015	REGION_V	SORSOGON	DONSOL	BANDI	Construction of Level II Water System (Deep well)	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-15-05-62-07-000-2	SA	2015	REGION_V	SORSOGON	DONSOL	SAN RAMON	Construction of Level II Water System (Deep well)	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-62-07-000-3	SA	2015	REGION_V	SORSOGON	DONSOL	STA. CRUZ	Construction of Level II Water System (Deep well)	2,000,000	2,000,000	2,000,000	1,577,605	COMPLETED	100.00%
SA-15-05-62-07-000-4	SA	2015	REGION_V	SORSOGON	DONSOL	JUAN ADRE	Construction of Level II Water System (Deep well)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-07-000-5	SA	2015	REGION_V	SORSOGON	DONSOL	TUBA	Construction of Level II Water System (Deep well)	1,000,000	1,000,000	1,000,000	425,207	COMPLETED	100.00%
SA-16-05-62-07-000-1	SA	2016	REGION_V	SORSOGON	DONSOL	GOGON	Construction of Level II Water System	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-15-05-62-08-000-1	SA	2015	REGION_V	SORSOGON	GUBAT	TOGAWE	Improvement of Level II Water System (Spring source)	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-05-62-08-000-1	SA	2016	REGION_V	SORSOGON	GUBAT	PAYAWIN	Construction of Payawin Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-05-62-09-000-1	SA	2015	REGION_V	SORSOGON	IROSIN	BAGSANGAN	Construction of Sto. Domingo Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-05-62-10-000-1	SA	2015	REGION_V	SORSOGON	JUBAN	CATANUSAN	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-05-62-10-000-1	SA	2017	REGION_V	SORSOGON	JUBAN	CALMAYON	Construction of Water Supply System-Upper Calmayon	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-05-62-11-000-1	SA	2015	REGION_V	SORSOGON	MAGALLANES	PAWIK	Improvement of Level II Water System (Spring source)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-12-000-1	SA	2015	REGION_V	SORSOGON	MATNOG	BARIIS	Construction of Sto. Domingo Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-12-000-2	SA	2015	REGION_V	SORSOGON	MATNOG	PAGHULIRAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-05-62-12-000-3	SA	2015	REGION_V	SORSOGON	MATNOG	PAWA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-05-62-12-000-1	SA	2016	REGION_V	SORSOGON	MATNOG	SANTA ISABEL	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-05-62-12-000-2	SA	2016	REGION_V	SORSOGON	MATNOG	SINIBARAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-05-62-12-000-1	SA	2017	REGION_V	SORSOGON	MATNOG	CABAGAHAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-05-62-12-000-2	SA	2017	REGION_V	SORSOGON	MATNOG	MAMBAJOG	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-05-62-15-000-1	SA	2017	REGION_V	SORSOGON	SANTA_MAGDALENA	SAN_B_ARTOLOME	Proposed Spring Development of UBO	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-05-62-14-000-1	SA	2015	REGION_V	SORSOGON	PRIETO_DIAZ	SANTO DOMINGO	Construction of Sto. Domingo Level II Water System	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-16-05-62-14-000-1	SA	2016	REGION_V	SORSOGON	PRIETO_DIAZ	SAN JUAN	Development/ Construction of Water System	2,000,000	2,000,000	-		DED PREPARATION	
SA-14-06-04-01-000-1	SA	2014	REGION_VI	AKLAN	ALTAVAS		Rehabilitation and Expansion of Altavas Water System	9,000,000	9,000,000	9,000,000	8,640,000	COMPLETED	100.00%
SA-15-06-04-03-000-1	SA	2015	REGION_VI	AKLAN	BANGA	DAGUITAN	Proposed Level 2 Water Supply System of Barangay Daguitan, Banga, Aklan	2,000,000	2,000,000	2,000,000	1,774,475	COMPLETED	100.00%
SA-15-06-04-03-000-2	SA	2015	REGION_VI	AKLAN	BANGA	DINGLE	Proposed Level 2 Water Supply System of Barangay Dingle, Banga, Aklan	2,000,000	2,000,000	2,000,000	1,774,475	COMPLETED	100.00%
SA-15-06-04-03-000-3	SA	2015	REGION_VI	AKLAN	BANGA	SIBALEW	Proposed Level 2 Water Supply System of Barangay Sibalew, Banga, Aklan	2,000,000	2,000,000	2,000,000	1,774,475	COMPLETED	100.00%
SA-15-06-04-03-000-4	SA	2015	REGION_VI	AKLAN	BANGA	TINAPUAY	Proposed Level 2 Water Supply System of Barangay Tinapuway, Banga, Aklan	2,000,000	2,000,000	2,000,000	1,774,475	COMPLETED	100.00%
SA-13-06-04-04-000-1	SA	2013	REGION_VI	AKLAN	BATAN	Brgy Amolong, Poblacion, Palay	Rehabilitation and Expansion of Batan Level III Water System	8,000,000	8,000,000	8,000,000	7,309,740	COMPLETED	100.00%
SA-17-06-04-04-000-1	SA	2017	REGION_VI	AKLAN	BATAN		Expansion & Upgrading of Batan Water Works to Brgy. Ambolong, Lupit & Man-up Phase IV	12,000,000	12,000,000	9,600,000		PROCUREMENT	
SA-15-06-04-05-000-1	SA	2015	REGION_VI	AKLAN	BURUANGA	EL PROGRESO	Construction of Level II Water Supply System in Brgy. El-Progreso	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-04-05-000-2	SA	2015	REGION_VI	AKLAN	BURUANGA	CABUGAN	Construction of Level II Water Supply System in Brgy. Cabugan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-06-04-05-000-1	SA	2017	REGION_VI	AKLAN	BURUANGA	BAGUMBAYAN	Proposed level 2 water supply system (brgy. Bagumbayan)	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-06-04-05-000-2	SA	2017	REGION_VI	AKLAN	BURUANGA	NAZARETH	Proposed level 2 water supply system (brgy. Nazareth)	2,000,000	2,000,000	2,000,000	599,643	COMPLETED	100.00%
SA-13-06-04-06-000-1	SA	2013	REGION_VI	AKLAN	IBAJAY	Maloco-Capilijan	Rehabilitation of Maloco-Capilijan Water Works	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-04-06-000-1	SA	2015	REGION_VI	AKLAN	IBAJAY	ANTIPOLO	Proposed Level II Water Supply System Brgy. Antipolo	2,000,000	2,000,000	2,000,000	896,796	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-06-04-06-000-2	SA	2015	REGION_VI	AKLAN	IBAJAY	CABUGAO	Proposed Level II Water Supply System Brgy. Cabugao	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-06-04-06-000-3	SA	2015	REGION_VI	AKLAN	IBAJAY	RIVERA	Proposed Level II Water Supply System Brgy. Rivera	2,000,000	2,000,000	2,000,000	-	COMPLETED	100.00%
SA-15-06-04-06-000-4	SA	2015	REGION_VI	AKLAN	IBAJAY	YAWAN	Proposed Level II Water Supply System Brgy. Yawan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-04-10-000-1	SA	2013	REGION_VI	AKLAN	MADALAG	Poblacion	Rehabilitation and Improvement of Madalag Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-04-13-000-1	SA	2015	REGION_VI	AKLAN	MALINAO	SAN DIMAS	Brgy. San Dimas Spring Level II water System	10,000,000	10,000,000	10,000,000	8,720,647	ON-GOING	89.00%
SA-13-06-04-14-000-1	SA	2013	REGION_VI	AKLAN	NABAS		Construction of Nabas Level II Water System	3,112,000	3,112,000	3,112,000	823,812	COMPLETED	100.00%
SA-15-06-04-14-000-1	SA	2015	REGION_VI	AKLAN	NABAS	LASERNA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-04-14-000-2	SA	2015	REGION_VI	AKLAN	NABAS	MATABANA	Rehabilitation of Level II Matabana Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-04-14-000-3	SA	2015	REGION_VI	AKLAN	NABAS	RIZAL	New Construction of Level II Rizal Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-04-14-000-4	SA	2015	REGION_VI	AKLAN	NABAS	UNIDOS	Rehabilitaion and Expansion of Unidos Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-06-04-15-000-1	SA	2013	REGION_VI	AKLAN	NEW_WASHINGTON	Brgy. Jugas, Candelaria, Mataphao, Guinbaliwan	Construction of New Washington Level II Water System	8,000,000	8,000,000	8,000,000	7,707,478	COMPLETED	100.00%
SA-12-06-06-02-000-1	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Brgys: Palma	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-06-02-000-2	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Esparar	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-06-02-000-3	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Gua	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-06-02-000-4	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Cubay	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-06-02-000-5	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Capoyuan	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-06-02-000-6	SA	2012	REGION_VI	ANTIQUÉ	BARBAZA	Ipil	Construction of communal water supply	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-15-06-06-04-000-1	SA	2015	REGION_VI	ANTIQUÉ	BUGASONG	IGSORO	Construction of Water Supply System Brgy. Igsoro)	2,000,000	2,000,000	2,000,000	1,735,423	COMPLETED	100.00%
SA-15-06-06-04-000-2	SA	2015	REGION_VI	ANTIQUÉ	BUGASONG	PANGALCAGAN	Construction of Water Supply System (Brgy. Pangalacagan)	2,000,000	2,000,000	2,000,000	1,735,423	COMPLETED	100.00%
SA-15-06-06-04-000-3	SA	2015	REGION_VI	ANTIQUÉ	BUGASONG	SABANG EAST	Construction of Water Supply System (Brgy. Sabang East)	2,000,000	2,000,000	2,000,000	1,735,423	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-06-06-04-000-4	SA	2015	REGION_VI	ANTIQUE	BUGASONG	TONO-AN	Construction of Water Supply System (Brgy. Tono-an)	2,000,000	2,000,000	2,000,000	1,735,423	COMPLETED	100.00%
SA-16-06-06-04-000-1	SA	2016	REGION_VI	ANTIQUE	BUGASONG	ARANGOTE	Construction of Water System (Level 2) (Brgy. Arangote)	2,000,000	2,000,000	2,000,000	299,599	COMPLETED	100.00%
SA-15-06-06-05-000-1	SA	2015	REGION_VI	ANTIQUE	CALUYA	BACONG	Proposed Level II Water System Project (Brgy. Bacong)	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-06-06-05-000-2	SA	2015	REGION_VI	ANTIQUE	CALUYA	DIONELA	Proposed Level II Water System Project (Brgy. Dionela)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-05-000-3	SA	2015	REGION_VI	ANTIQUE	CALUYA	BONBON	Proposed Level II Water System Project of Brgy. Bonbon	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-05-000-4	SA	2015	REGION_VI	ANTIQUE	CALUYA	HARIGUE	Proposed Level II Water System Project (Brgy. Harigue)	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-06-06-05-000-5	SA	2015	REGION_VI	ANTIQUE	CALUYA	SIBAY	Proposed Brgy. Sibay Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-06-06-05-000-1	SA	2016	REGION_VI	ANTIQUE	CALUYA	HARIGUE	Proposed level II water system of brgy. Alegria	2,000,000	2,000,000	2,000,000	368,961	ON-GOING	90.00%
SA-17-06-06-05-000-1	SA	2017	REGION_VI	ANTIQUE	CALUYA	BACONG	Sitio Liwagao, Brgy. Sibolo Water System Project	2,000,000	2,000,000	2,000,000	368,961	DED PREPARATION	
SA-15-06-06-08-000-1	SA	2015	REGION_VI	ANTIQUE	HAMTIC	BUDBUDAN	Proposed Level II Water Supply System of Budbudan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-08-000-2	SA	2015	REGION_VI	ANTIQUE	HAMTIC	PILI 1, 2, 3	Proposed Level II Water Supply System of Pili 1,2, & 3	1,000,000	1,000,000	1,000,000	775,375	COMPLETED	100.00%
SA-13-06-06-09-000-1	SA	2013	REGION_VI	ANTIQUE	LAUA_AN		Rehabilitation of Existing Level 2 Water Supply System	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-06-09-000-1	SA	2015	REGION_VI	ANTIQUE	LAUA_AN	CANITUAN	Rehabilitation of Existing Level II Water Supply System (Brgy. Canituan)	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	99.00%
SA-15-06-06-09-000-2	SA	2015	REGION_VI	ANTIQUE	LAUA_AN	JINALINAN	Rehabilitation of Level II Water Supply System (Brgy. Jinalinan)	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	95.00%
SA-15-06-06-09-000-4	SA	2015	REGION_VI	ANTIQUE	LAUA_AN	PANINGAYAN	Rehabilitation of Existing Level II Water Supply System (Brgy. Paningayan)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-06-09-000-6	SA	2015	REGION_VI	ANTIQUE	LAUA_AN	SANTIAGO	Rehabilitation of Level II Water Supply System (Brgy. Santiago)	2,000,000	2,000,000	2,000,000	1,237,337	COMPLETED	100.00%
SA-15-06-06-09-000-7	SA	2015	REGION_VI	ANTIQUE	LAUA_AN	VIRGINIA	Rehabilitation of Level II Water Supply System (Brgy. Virginia)	2,000,000	2,000,000	2,000,000	1,079,112	COMPLETED	100.00%
SA-17-06-06-09-000-1	SA	2017	REGION_VI	ANTIQUE	LAUA_AN	BONGBONGAN	Construction of Laua-an Water Supply System	3,000,000	3,000,000	-		DED PREPARATION	
SA-17-06-06-09-000-2	SA	2017	REGION_VI	ANTIQUE	LAUA_AN	MAGYAPO	Construction of Laua-an Water Supply System	3,000,000	3,000,000	-		DED PREPARATION	
SA-17-06-06-09-000-3	SA	2017	REGION_VI	ANTIQUE	LAUA_AN	MAYBUNGA	Construction of Laua-an Water Supply System	3,000,000	3,000,000	-		DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-06-06-09-000-4	SA	2017	REGION_VI	ANTIQUE	LAUA_AN	SAN_RAMON	Construction of Laua-an Water Supply System	2,000,000	2,000,000	-		DED PREPARATION	
SA-15-06-06-14-000-1	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	BUGO	Construction of Piped-Water System at Brgy. Bugo	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-2	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	BULAN-BULAN	Construction of Piped-Water System at Brgy. Bulan-Bulan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-3	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	GENERAL LUNA	Construction of Piped-Water System at Brgy. General Luna	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-4	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	LAPAK	Construction of Piped-Water System at Brgy. Llapak	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-5	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	LUMPATAN	Construction of Piped-Water System at Brgy. Lumpatan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-6	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	SINUNDOLAN	Construction of Piped-Water System at Brgy. Sinundolan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-06-06-14-000-7	SA	2015	REGION_VI	ANTIQUE	SAN_REMIGIO	WALKER	Construction of Piped-Water System at Brgy. Walker	2,000,000	2,000,000	2,000,000	587,343	COMPLETED	100.00%
SA-16-06-06-14-000-1	SA	2016	REGION_VI	ANTIQUE	SAN_REMIGIO	PANPANAN I	Construction of Piped Water System at Brgy. Panpanan-1	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-06-06-14-000-2	SA	2016	REGION_VI	ANTIQUE	SAN_REMIGIO	PANPANAN II	Construction of Piped Water System at Brgy. Panpanan-2	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-17-06-06-14-000-1	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	ATABAY	Construction of Piped Water System (Brgy. Atabay)	3,000,000	3,000,000	3,000,000		DED PREPARATION	
SA-17-06-06-14-000-2	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	BANBANAN	Construction of Piped Water System (Brgy. Banbanan)	3,000,000	3,000,000	3,000,000		DED PREPARATION	
SA-17-06-06-14-000-3	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	BAWANG	Construction of Piped Water System (Brgy. Bawang)	3,000,000	3,000,000	3,000,000		DED PREPARATION	
SA-17-06-06-14-000-4	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	CARAWISAN_I	Construction of Piped Water System (Brgy. Carawisan-1)	2,000,000	2,000,000	2,000,000		DED PREPARATION	
SA-17-06-06-14-000-5	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	CARAWISAN_II	Construction of Piped Water System (Brgy. Carawisan-2)	2,000,000	2,000,000	2,000,000		DED PREPARATION	
SA-17-06-06-14-000-6	SA	2017	REGION_VI	ANTIQUE	SAN_REMIGIO	INSUBUAN	Construction of Piped Water System (Brgy. Insubuan)	2,000,000	2,000,000	2,000,000		DED PREPARATION	
SA-13-06-06-16-000-1	SA	2013	REGION_VI	ANTIQUE	SIBALOM	Bragy Villafont	Proposed rehabilitation of Level 2 Water Supply System of Barangay Villafont	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-06-19-01-000-1	SA	2012	REGION_VI	CAPIZ	CUARTERO	Poblacion	Construction of Reinforced Concrete Elevated Tank	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-06-19-03-000-1	SA	2013	REGION_VI	CAPIZ	DUMALAG	Brgy San Miguel	Construction of San Miguel Level II Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-06-19-04-000-1	SA	2012	REGION_VI	CAPIZ	DUMARAO	Brgy. Tinaytayan	Expansion of Dumarao Water Level III District Service /Distribution Area in Brgy Tinaytayan	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-06-19-04-000-2	SA	2012	REGION_VI	CAPIZ	DUMARAO	Brgy. Gibato	Construction of Level II Water System	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-12-06-19-04-000-3	SA	2012	REGION_VI	CAPIZ	DUMARAO	Brgy. Bungsuan	Expansion of Dumarao Water Level III District Service /Distribution Area in Brgy Bungsuan	2,333,333	2,333,333	2,333,333	2,333,333	COMPLETED	100.00%
SA-13-06-19-05-000-1	SA	2013	REGION_VI	CAPIZ	IVISAN	Brgy. Agmalobo, Augustin Navarra, Matnog	Rehabilitation and Expansion of Agmalobo, Augustin Navarra and Matnog Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-06-19-06-000-1	SA	2012	REGION_VI	CAPIZ	JAMINDAN	Pob Bayebaye, Pangabuan, Agambulong	Rehabilitation/Expansion/ upgrading of Level III Water supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-06-19-07-000-1	SA	2016	REGION_VI	CAPIZ	MAAYON		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000	4,635,810	ON-GOING	41.45%
SA-17-06-19-07-000-1	SA	2017	REGION_VI	CAPIZ	MAAYON		Provision for Potable water Supply	10,000,000	10,000,000	8,000,000	5,516,405	ON-GOING	47.37%
SA-13-06-19-08-000-1	SA	2013	REGION_VI	CAPIZ	MAMBUSAO	Poblacion Proper, Poblacion Tabuc, Manibad, Atiplo, Batobato, Tugas	REHABILITATION OF MAMBUSAO WATER SYSTEM PHASE 1	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-13-06-19-09-000-1	SA	2013	REGION_VI	CAPIZ	PANAY	Barangay Pawa and Buntod	Upgrading of Existing Level III Water Supply System of Barangay Pawa and Buntod	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-06-19-11-000-1	SA	2013	REGION_VI	CAPIZ	PILAR	Brgy Cayus, Rosario, Poblacion and Binaobawan	Rehab/ Expansion of Level III Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-06-19-11-000-1	SA	2017	REGION_VI	CAPIZ	PILAR		Construction of Level III Water Upply System	12,000,000	12,000,000	9,600,000	7,188,168	ON-GOING	90.00%
SA-13-06-19-12-000-1	SA	2013	REGION_VI	CAPIZ	PONTEVEDRA	Brgy. Agbanog, Bantigue	Expansion of Pontevedra Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-06-19-12-000-1	SA	2017	REGION_VI	CAPIZ	PONTEVEDRA		Expansion of Level III water supply System	12,000,000	12,000,000	9,600,000		ON-GOING	20.00%
SA-12-06-19-13-000-1	SA	2012	REGION_VI	CAPIZ	PRESIDENT_ROXAS	4 Brgy: Nadulang, Pondol, Sangkal, Quiajo	Expansion of pipes level III system (Roxas WSS L-III)	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-06-19-13-000-1	SA	2016	REGION_VI	CAPIZ	PRESIDENT_ROXAS		Provision of Potable Water Supply - Leve III	12,000,000	12,000,000	9,600,000	4,092,274	ON-GOING	38.00%
SA-12-06-19-15-000-1	SA	2012	REGION_VI	CAPIZ	SAPIAN	Sitio Peraon, Pob Dapdapan	Construction of Level II Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-06-19-16-000-1	SA	2012	REGION_VI	CAPIZ	SIGMA	Amaga, Mianay, Pob. Norte, Pob. Sur, Acbo (Purok 1 & IV), Pagbunitan, Guintas, Danhagon, Tawog, Mangoso, Capuyha, and Matangcong	Rehabilitation/Expansion of Level III Sigma Water Supply System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-06-19-16-000-1	SA	2016	REGION_VI	CAPIZ	SIGMA		Provision of Potable Water (Level II) at Pinalamatican & Matinabus	10,000,000	10,000,000	8,000,000	7,713,813	ON-GOING	40.00%
SA-12-06-19-17-000-1	SA	2012	REGION_VI	CAPIZ	TAPAZ	Taslan and Poblacion	Construction of level III Water System	7,000,000	7,000,000	7,000,000	6,564,750	COMPLETED	100.00%
SA-17-06-79-01-000-1	SA	2017	REGION_VI	GUIMARAS	BUENAVISTA		Improvement of Water Facilities	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-13-06-79-02-000-1	SA	2013	REGION_VI	GUIMARAS	JORDAN	Brgy Sta Teresa, Brgy Alguisoc	Expansion of Water System level 3	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%
SA-13-06-79-02-000-2	SA	2013	REGION_VI	GUIMARAS	JORDAN	Alaguisoc	Expansion of Water System level 3	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%
SA-13-06-79-02-000-3	SA	2013	REGION_VI	GUIMARAS	JORDAN	Sta. Teresa	Expansion of Water System level 3	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%
SA-17-06-79-02-000-1	SA	2017	REGION_VI	GUIMARAS	JORDAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		COMPLETED	100.00%
SA-13-06-79-04-000-1	SA	2013	REGION_VI	GUIMARAS	SAN_LORENZO		Construction of Suclaran pipe-water System, level II(Phase I)	2,000,000	2,000,000	2,000,000	1,999,527	COMPLETED	100.00%
SA-13-06-30-01-000-1	SA	2013	REGION_VI	ILOILO	AJUY	Poblacion, San Antonio Pantalan, Nabaye, Lanjagan	Drilling, Pump and Pump Structures, Distribution Lines, Water Tank and Reservoir, Appurtenances, Pre-Engineering	10,000,000	10,000,000	10,000,000	7,876,532	COMPLETED	100.00%
SA-12-06-30-02-000-1	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Bugang	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-2	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Bagsakan	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-3	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Punong Layayan	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-4	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Gines	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-5	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Cunsad	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-6	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Ulay-bugang	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-7	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Ulay-hinablan	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-06-30-02-000-8	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Maduyog	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-9	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Uboyan	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-10	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Malamhay	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-12-06-30-02-000-11	SA	2012	REGION_VI	ILOILO	ALIMODIAN	Tugaslon,Ingwan,Luan-luan,baong,Masamboy Bondolan	Construction of Level II -Water supply System (11 SUB-PROJECTS)	272,727	272,727	272,727	272,727	COMPLETED	100.00%
SA-13-06-30-02-000-1	SA	2013	REGION_VI	ILOILO	ALIMODIAN	Bulod	Construction/rehabilitation of Level III Water Supply System for the Alimodian Water District	4,000,000	4,000,000	4,000,000	4,000,000	COMPLETED	100.00%
SA-13-06-30-02-000-2	SA	2013	REGION_VI	ILOILO	ALIMODIAN	Bulod	Construction/rehabilitation of Level III Water Supply System for the Alimodian Water District	4,000,000	4,000,000	4,000,000	4,000,000	COMPLETED	100.00%
SA-17-06-30-02-000-1	SA	2017	REGION_VI	ILOILO	ALIMODIAN		Construction of Level III Water Supply System in Brgy. Sinamay	10,000,000	10,000,000	8,000,000		COMPLETED	100.00%
SA-12-06-30-05-000-1	SA	2012	REGION_VI	ILOILO	BALASAN	Brgy. Camambugan	Proposed const. /Improvement of Balasan water system	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-06-30-06-000-1	SA	2013	REGION_VI	ILOILO	BANATE	Barangay Managopaya	Construction of Level 2 Water Supply System of Barangay Managopaya,Banate,Iloilo	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-30-10-000-1	SA	2013	REGION_VI	ILOILO	BINGAWAN	Brgy. Quinangyan and Poblacion	Rehabilitation and Expansion of Bingawan Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-06-30-12-000-1	SA	2012	REGION_VI	ILOILO	CABATUAN	Pamul-ogan	Expansion and rehabilitation of existing Level 2 systems (4 SUB-PROJECTS)	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-12-06-30-12-000-2	SA	2012	REGION_VI	ILOILO	CABATUAN	Leong	Expansion and rehabilitation of existing Level 2 systems (4 SUB-PROJECTS)	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-12-06-30-12-000-3	SA	2012	REGION_VI	ILOILO	CABATUAN	Morubuan	Expansion and rehabilitation of existing Level 2 systems (4 SUB-PROJECTS)	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-12-06-30-12-000-4	SA	2012	REGION_VI	ILOILO	CABATUAN	Inaca	Expansion and rehabilitation of existing Level 2 systems (4 SUB-PROJECTS)	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-13-06-30-13-000-1	SA	2013	REGION_VI	ILOILO	CALINOG	Brgy. Malitbog Centro, Maspasan, Mambiranan,Camalongo, Tibiao	Construction of Calinog Level II Barangay	8,000,000	8,000,000	8,000,000	3,999,700	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-06-30-14-000-1	SA	2013	REGION_VI	ILOILO	CARLES	Barangay Poblacion	New Construction of Carles Water System Level II	8,000,000	8,000,000	8,000,000	3,799,076	COMPLETED	100.00%
SA-13-06-30-14-000-2	SA	2013	REGION_VI	ILOILO	CARLES	Poblacion	New Construction of Carles Water System Level II	1,500,000	1,500,000	988,118	750,000	COMPLETED	100.00%
SA-15-06-30-17-000-1	SA	2015	REGION_VI	ILOILO	DUEÑAS		Construction of Level III water System	10,000,000	10,000,000	10,000,000	9,993,843	COMPLETED	100.00%
SA-13-06-30-18-000-1	SA	2013	REGION_VI	ILOILO	DUMANGAS	Maquina Relocation Site	Expansion of Dumangas Water System level 3(Maquina Relocation Site)	2,000,000	2,000,000	1,994,000	1,000,000	COMPLETED	100.00%
SA-17-06-30-19-000-1	SA	2017	REGION_VI	ILOILO	ESTANCIA		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		DED PREPARATION	
SA-13-06-30-20-000-1	SA	2013	REGION_VI	ILOILO	GUIMBAL	Brgy. Nanga	Level 2 Water System at Brgy. Nanga, Guimbal, Iloilo	2,000,000	2,000,000	1,404,568	1,403,179	COMPLETED	100.00%
SA-13-06-30-23-000-1	SA	2013	REGION_VI	ILOILO	JANIUAY		construction of level III Water System(pipeline extension)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-30-25-000-1	SA	2013	REGION_VI	ILOILO	LAMBUNAO	Brgy. Maite Grande, Maite Pequeno, Pajo, Pandan, Tranghawan, Cubay and Gines	Construction of Potable Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-06-30-25-000-1	SA	2017	REGION_VI	ILOILO	LAMBUNAO		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		COMPLETED	100.00%
SA-13-06-30-27-000-1	SA	2013	REGION_VI	ILOILO	LEMERY	Barangay San Jose	Proposed Level II Water Supply System of Barangay San Jose	500,000	500,000	500,000	500,000	COMPLETED	100.00%
SA-12-06-30-28-000-1	SA	2012	REGION_VI	ILOILO	LEON	Tacuyong Sur	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	187,592	COMPLETED	100.00%
SA-12-06-30-28-000-2	SA	2012	REGION_VI	ILOILO	LEON	Bayag Norte	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-3	SA	2012	REGION_VI	ILOILO	LEON	Paoy	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-4	SA	2012	REGION_VI	ILOILO	LEON	Awis	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-5	SA	2012	REGION_VI	ILOILO	LEON	Capt. Fernando	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-6	SA	2012	REGION_VI	ILOILO	LEON	Gumboc	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-7	SA	2012	REGION_VI	ILOILO	LEON	Lang-og	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-8	SA	2012	REGION_VI	ILOILO	LEON	Agbay Nore	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-9	SA	2012	REGION_VI	ILOILO	LEON	Omambong	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-06-30-28-000-10	SA	2012	REGION_VI	ILOILO	LEON	Biri Sur	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-11	SA	2012	REGION_VI	ILOILO	LEON	Biri Norte	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-12	SA	2012	REGION_VI	ILOILO	LEON	Pepe	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-13	SA	2012	REGION_VI	ILOILO	LEON	Buenavista	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-14	SA	2012	REGION_VI	ILOILO	LEON	Pandan	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-12-06-30-28-000-15	SA	2012	REGION_VI	ILOILO	LEON	Ambulong	Construction/ Improvement of Leon Water System (15 SUB-PROJECTS)	466,667	466,667	466,667	466,667	COMPLETED	100.00%
SA-13-06-30-28-000-1	SA	2013	REGION_VI	ILOILO	LEON	Anonang, Sitio Buklod Bugtong, Brgy. Buga, Ligtos, Dusacan, Sitio Puro Gamay, Brgy. Lanag, Brgy. Nagbangi	Rehabilitation/Expansion of WSS, Level II	2,000,000	2,000,000	2,000,000	1,818,790	ON-GOING	94.00%
SA-13-06-30-29-000-1	SA	2013	REGION_VI	ILOILO	MAASIN	Brgy. Amerang, Caigon, Cananghan, Miapa, Pispis, Naslo	Rehabilitation and Expansion of Maasin Level II Water System	8,000,000	8,000,000	8,000,000	6,637,526	COMPLETED	100.00%
SA-16-06-30-37-000-1	SA	2016	REGION_VI	ILOILO	POTOTAN	AMAMAROS	Installation and Provision of Pototan Water Supply System (brgy. Amamaros)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-06-30-37-000-2	SA	2016	REGION_VI	ILOILO	POTOTAN	IGANG	Installation and Provision of Pototan Water Supply System (brgy. Igang)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-30-40-000-1	SA	2013	REGION_VI	ILOILO	SAN_JOAQUIN	Ginot-an	Construction of Level 2 Waterworks System	2,000,000	2,000,000	2,000,000	999,476	COMPLETED	100.00%
SA-12-06-30-43-000-1	SA	2012	REGION_VI	ILOILO	SANTA_BARBARA	Brgy. Tugas, poblacion	Rehabilitation & Expansion of Tugas Level III Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-07-12-01-000-1	SA	2012	REGION_VII	BOHOL	ALBURQUERQUE	Bahi, San Agustin, West Poblacion	REHABILITATION OF EXISTING LEVEL III WATER SUPPLY SYSTEM OF ALBURQUERQUE	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-07-12-05-000-1	SA	2012	REGION_VII	BOHOL	BACLAYON	Tanday	Expansion of Baclayon Waterworks System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-07-12-06-000-1	SA	2012	REGION_VII	BOHOL	BALILIHAN	Barangay Baucan Norte and Sur; Datag Norte and Sur	Provision of Potable Water Supply & Improvement of Waterworks System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-07-12-06-000-1	SA	2016	REGION_VII	BOHOL	BALILIHAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-16-07-12-06-000-2	SA	2016	REGION_VII	BOHOL	BALILIHAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-07-12-07-000-1	SA	2013	REGION_VII	BOHOL	BATUAN	Poblacion sur, Poblacion vieja and Cantigdas	Improvement of Batuan Waterworks System	2,500,000	2,500,000	2,500,000	2,306,250	COMPLETED	100.00%
SA-17-07-12-48-000-1	SA	2017	REGION_VII	BOHOL	BIEN_UNIDO		POTABLE WATER SUPPLY	13,000,000	13,000,000	10,400,000	10,400,000	ON-GOING	68.00%
SA-13-07-12-08-000-1	SA	2013	REGION_VII	BOHOL	BILAR	Cansumbol, Campagao, Bugang Norte, Bugang Sur, Cabacnitan	Rehab / New Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-07-12-10-000-1	SA	2012	REGION_VII	BOHOL	CALAPE	Panganan Island	Improvement of Calape Level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-12-10-000-1	SA	2015	REGION_VII	BOHOL	CALAPE	LOMBOY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-12-10-000-2	SA	2015	REGION_VII	BOHOL	CALAPE	LOOC	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	600,000	COMPLETED	100.00%
SA-15-07-12-10-000-3	SA	2015	REGION_VII	BOHOL	CALAPE	CAHAYAG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-07-12-11-000-1	SA	2016	REGION_VII	BOHOL	CANDIJAY		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-16-07-12-11-000-2	SA	2016	REGION_VII	BOHOL	CANDIJAY		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-16-07-12-11-000-3	SA	2016	REGION_VII	BOHOL	CANDIJAY	LUAN-LAUNION	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-16-07-12-14-000-1	SA	2016	REGION_VII	BOHOL	CLARIN	Cabog	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-12-17-000-1	SA	2015	REGION_VII	BOHOL	DAGOHOY		POTABLE WATER SUPPLY (Expansion of water pipe line connections to identified waterless barangays in the municipality)	12,000,000	12,000,000	12,000,000	11,338,028	COMPLETED	100.00%
SA-17-07-12-17-000-1	SA	2017	REGION_VII	BOHOL	DAGOHOY		POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	1,200,000	ON-GOING	55.00%
SA-12-07-12-18-000-1	SA	2012	REGION_VII	BOHOL	DANAO	Poblacion	Rehabilitation and Improvement of Poblacion Waterwork System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-07-12-21-000-1	SA	2016	REGION_VII	BOHOL	DUERO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	ON-GOING	95.00%
SA-16-07-12-21-000-2	SA	2016	REGION_VII	BOHOL	DUERO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	454,544	COMPLETED	100.00%
SA-12-07-12-22-000-1	SA	2012	REGION_VII	BOHOL	GARCIA_HERNANDEZ	Barangays E&W- Lungsodaan, Cayam & Malinao	Expansion of Municipal Water system for Waterless Community	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-07-12-24-000-1	SA	2015	REGION_VII	BOHOL	INABANGA	Brgy. Banahao, Cawayan, Dagohoy	POTABLE WATER SUPPLY	8,000,000	8,000,000	8,000,000	7,200,000	COMPLETED	100.00%
SA-16-07-12-24-000-1	SA	2016	REGION_VII	BOHOL	INABANGA	Sitio Riverside, ILAWOD	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	1,500,000	COMPLETED	100.00%
SA-16-07-12-27-000-1	SA	2016	REGION_VII	BOHOL	LILA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-16-07-12-27-000-2	SA	2016	REGION_VII	BOHOL	LILA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-16-07-12-29-000-1	SA	2016	REGION_VII	BOHOL	LOBOC	Bahi-an, Quinogutan	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-07-12-30-000-1	SA	2016	REGION_VII	BOHOL	LOON		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,200,000	COMPLETED	100.00%
SA-16-07-12-30-000-2	SA	2016	REGION_VII	BOHOL	LOON		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,200,000	COMPLETED	100.00%
SA-12-07-12-39-000-1	SA	2012	REGION_VII	BOHOL	SEVILLA	All brgys. Except Brgys Ewon, Cambagui, Calanginan Norte	Expansion of Level III of Sevilla Waterworks System	7,000,000	7,000,000	7,000,000	6,300,000	COMPLETED	100.00%
SA-16-07-12-40-000-1	SA	2016	REGION_VII	BOHOL	SIERRA_BULLONES		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-07-12-44-000-1	SA	2017	REGION_VII	BOHOL	TRINIDAD		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	10,202,565	COMPLETED	100.00%
SA-16-07-12-46-000-1	SA	2016	REGION_VII	BOHOL	UBAY		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000	1,200,000	ON-GOING	10.00%
SA-16-07-22-03-000-1	SA	2016	REGION_VII	CEBU	ALEGRIA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	800,000	COMPLETED	100.00%
SA-16-07-22-03-000-2	SA	2016	REGION_VII	CEBU	ALEGRIA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	800,000	COMPLETED	100.00%
SA-14-07-22-04-000-1	SA	2014	REGION_VII	CEBU	ALOGUINSAN		Rehab / New Construction of Potable Water Supply	9,000,000	9,000,000	4,500,000	4,108,327	ON-GOING	83.35%
SA-13-07-22-05-000-1	SA	2013	REGION_VII	CEBU	ARGAO		Rehab / New Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-14-07-22-05-000-1	SA	2014	REGION_VII	CEBU	ARGAO		Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	7,042,777	COMPLETED	100.00%
SA-15-07-22-06-000-1	SA	2015	REGION_VII	CEBU	ASTURIAS	AGBANGA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-22-06-000-2	SA	2015	REGION_VII	CEBU	ASTURIAS	BANBAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,940,775	COMPLETED	100.00%
SA-15-07-22-06-000-3	SA	2015	REGION_VII	CEBU	ASTURIAS	BOG-O	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,943,540	COMPLETED	100.00%
SA-15-07-22-06-000-4	SA	2015	REGION_VII	CEBU	ASTURIAS	MANGUIAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,905,652	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-07-22-06-000-5	SA	2015	REGION_VII	CEBU	ASTURIAS	TAGBUBONGA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	ON-GOING	35.00%
SA-16-07-22-06-000-1	SA	2016	REGION_VII	CEBU	ASTURIAS		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-16-07-22-06-000-2	SA	2016	REGION_VII	CEBU	ASTURIAS		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	ON-GOING	65.00%
SA-17-07-22-06-000-1	SA	2017	REGION_VII	CEBU	ASTURIAS	BAIRAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-17-07-22-06-000-2	SA	2017	REGION_VII	CEBU	ASTURIAS	LANAO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-17-07-22-06-000-3	SA	2017	REGION_VII	CEBU	ASTURIAS	MAGCALAPE	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-15-07-22-07-000-1	SA	2015	REGION_VII	CEBU	BADIAN	CANDIIS	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	800,000	COMPLETED	100.00%
SA-15-07-22-07-000-2	SA	2015	REGION_VII	CEBU	BADIAN	SANLAGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-07-000-3	SA	2015	REGION_VII	CEBU	BADIAN	SANTICON	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,400,000	COMPLETED	100.00%
SA-15-07-22-07-000-4	SA	2015	REGION_VII	CEBU	BADIAN	SOHOTON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-07-000-5	SA	2015	REGION_VII	CEBU	BADIAN	TIGBAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-17-07-22-07-000-1	SA	2017	REGION_VII	CEBU	BADIAN	PATONG	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	450,000	ON-GOING	10.00%
SA-17-07-22-07-000-2	SA	2017	REGION_VII	CEBU	BADIAN	TIGUIB	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	450,000	ON-GOING	10.00%
SA-14-07-22-08-000-1	SA	2014	REGION_VII	CEBU	BALAMBAN		Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-22-08-000-1	SA	2015	REGION_VII	CEBU	BALAMBAN	CABAGDALAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-15-07-22-08-000-2	SA	2015	REGION_VII	CEBU	BALAMBAN	CANSOMOROY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-15-07-22-08-000-3	SA	2015	REGION_VII	CEBU	BALAMBAN	DUANGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-15-07-22-08-000-4	SA	2015	REGION_VII	CEBU	BALAMBAN	GINATILAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,700,000	COMPLETED	100.00%
SA-15-07-22-08-000-5	SA	2015	REGION_VII	CEBU	BALAMBAN	LIKI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,800,000	COMPLETED	100.00%
SA-15-07-22-08-000-6	SA	2015	REGION_VII	CEBU	BALAMBAN	LUCA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	900,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-07-22-08-000-1	SA	2016	REGION_VII	CEBU	BALAMBAN	GAAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-07-22-08-000-1	SA	2017	REGION_VII	CEBU	BALAMBAN	CABASIANGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-07-22-08-000-2	SA	2017	REGION_VII	CEBU	BALAMBAN	GINATILAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-07-22-10-000-1	SA	2015	REGION_VII	CEBU	BARILI	CABCABAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-10-000-2	SA	2015	REGION_VII	CEBU	BARILI	HILASGASAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-22-10-000-3	SA	2015	REGION_VII	CEBU	BARILI	LUYO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,400,000	COMPLETED	100.00%
SA-15-07-22-10-000-4	SA	2015	REGION_VII	CEBU	BARILI	MAIGANG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,500,000	COMPLETED	100.00%
SA-15-07-22-10-000-5	SA	2015	REGION_VII	CEBU	BARILI	MANTALONGON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	600,000	COMPLETED	100.00%
SA-15-07-22-10-000-6	SA	2015	REGION_VII	CEBU	BARILI	SANTA ANA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	150,000	COMPLETED	100.00%
SA-16-07-22-10-000-1	SA	2016	REGION_VII	CEBU	BARILI	MALOLOS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-17-07-22-10-000-1	SA	2017	REGION_VII	CEBU	BARILI	MAYANA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-17-07-22-10-000-2	SA	2017	REGION_VII	CEBU	BARILI	VITO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-14-07-22-13-000-1	SA	2014	REGION_VII	CEBU	BORBON	Barangay Don Gregorio Antigua	Rehabilitation of pipes and construction of new reservoir in Barangay Don Gregorio Antigua Water System.	9,000,000	9,000,000	9,000,000	8,032,201	COMPLETED	100.00%
SA-14-07-22-23-000-1	SA	2014	REGION_VII	CEBU	CITY_OF_DANAO		Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-07-22-23-000-1	SA	2016	REGION_VII	CEBU	CITY_OF_DANAO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,995,200	COMPLETED	100.00%
SA-16-07-22-23-000-2	SA	2016	REGION_VII	CEBU	CITY_OF_DANAO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-16-07-22-23-000-3	SA	2016	REGION_VII	CEBU	CITY_OF_DANAO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-16-07-22-23-000-4	SA	2016	REGION_VII	CEBU	CITY_OF_DANAO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-16-07-22-34-000-1	SA	2016	REGION_VII	CEBU	CITY_OF_NAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-07-22-34-000-2	SA	2016	REGION_VII	CEBU	CITY_OF_NAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	85.00%
SA-16-07-22-34-000-3	SA	2016	REGION_VII	CEBU	CITY_OF_NAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	85.00%
SA-16-07-22-34-000-4	SA	2016	REGION_VII	CEBU	CITY_OF_NAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	85.00%
SA-14-07-22-18-000-1	SA	2014	REGION_VII	CEBU	COMPOSTELA		Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	908,137	ON-GOING	96.67%
SA-15-07-22-18-000-1	SA	2015	REGION_VII	CEBU	COMPOSTELA		POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000	6,491,887	ON-GOING	92.00%
SA-14-07-22-19-000-1	SA	2014	REGION_VII	CEBU	CONSOLACION		Rehab / New Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-07-22-19-000-1	SA	2016	REGION_VII	CEBU	CONSOLACION		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-16-07-22-19-000-2	SA	2016	REGION_VII	CEBU	CONSOLACION		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-14-07-22-20-000-1	SA	2014	REGION_VII	CEBU	CORDOBA		Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-07-22-21-000-1	SA	2014	REGION_VII	CEBU	DAANBANTAYAN	Sitio Guinsulongan, Paypay	Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	4,500,000	4,000,000	ON-GOING	36.67%
SA-17-07-22-22-000-1	SA	2017	REGION_VII	CEBU	DALAGUETE		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	9,253,689	COMPLETED	100.00%
SA-12-07-22-28-000-1	SA	2012	REGION_VII	CEBU	MADRIDEJOS	San Agustin, Caonglod, Malbago, Pili, Tugas, Kangwagan,	Expansion of Level III	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-07-22-28-000-1	SA	2016	REGION_VII	CEBU	MADRIDEJOS		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-13-07-22-29-000-1	SA	2013	REGION_VII	CEBU	MALABUYOC	LOMBO	Proposed Expansion of level III Municipal waterworks system	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13-07-22-31-000-1	SA	2013	REGION_VII	CEBU	MEDELLIN	Maharuhay	Proposed Re-Construction of Water Tank in Barangay Don Virgilio Gonzales, proposed level 2 water supply system of Maharuhay, Proposed re-construction of water tan k in barangay Tindog	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%
SA-13-07-22-31-000-2	SA	2013	REGION_VII	CEBU	MEDELLIN	Don virgilio Villegas	Proposed Re-Construction of Water Tank in Barangay Don Virgilio Gonzales, proposed level 2 water supply system of Maharuhay, Proposed re-construction of water tan k in barangay Tindog	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-07-22-31-000-3	SA	2013	REGION_VII	CEBU	MEDELLIN	Tindog	Proposed Re-Construction of Water Tank in Barangay Don Virgilio Gonzales, proposed level 2 water supply system of Maharuhay, Proposed re-construction of water tank in barangay Tindog	2,666,667	2,666,667	2,666,667	2,666,667	COMPLETED	100.00%
SA-16-07-22-32-000-1	SA	2016	REGION_VII	CEBU	MINGLANILLA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-16-07-22-32-000-2	SA	2016	REGION_VII	CEBU	MINGLANILLA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-12-07-22-37-000-1	SA	2012	REGION_VII	CEBU	PINAMUNGAHAN	Anislag, Guimbawian, Duangan	Construction of Anislag, and Guimbawian-Duangan Level II Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-07-22-37-000-1	SA	2017	REGION_VII	CEBU	PINAMUNGAHAN		POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	1,481,678	COMPLETED	100.00%
SA-16-07-22-40-000-1	SA	2016	REGION_VII	CEBU	SAMBOAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,900,000	COMPLETED	100.00%
SA-16-07-22-40-000-2	SA	2016	REGION_VII	CEBU	SAMBOAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,900,000	COMPLETED	100.00%
SA-13-07-22-41-000-1	SA	2013	REGION_VII	CEBU	SAN_FERNANDO		Rehab / New Construction of Potable Water Supply	2,000,000	2,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-22-41-000-1	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	Tonggo	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-41-000-2	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	BUGHO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-41-000-3	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	Ilaya	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-22-41-000-4	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	LIBURON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	800,000	COMPLETED	100.00%
SA-15-07-22-41-000-5	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	MAGSICO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-22-41-000-6	SA	2015	REGION_VII	CEBU	SAN_FERNANDO	TINUBDAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-14-07-22-43-000-1	SA	2014	REGION_VII	CEBU	SAN_REMIGIO		Rehab / New Construction of Potable Water Supply	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-07-22-44-000-1	SA	2012	REGION_VII	CEBU	SANTA_FE	Poblacion, Poooc, Talisay	Rehabilitation of Santa Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-07-22-46-000-1	SA	2012	REGION_VII	CEBU	SIBONGA	Brgy. Banlot	Construction of Water System Level II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-07-22-46-000-1	SA	2017	REGION_VII	CEBU	SIBONGA		POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000	8,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-07-22-47-000-1	SA	2012	REGION_VII	CEBU	SOGOD	Brgy. Cabalawan, Pansoy and Liki	Construction of Liki Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-07-22-47-000-1	SA	2017	REGION_VII	CEBU	SOGOD		POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	5,461,976	COMPLETED	100.00%
SA-14-07-22-48-000-1	SA	2014	REGION_VII	CEBU	TABOGON	Libjo-Caduawan	UPGRADING OF TABOGON WATER WORKS SYSTEM	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-07-22-52-000-1	SA	2012	REGION_VII	CEBU	TUBURAN	Cogon, Daan Lungos, Alegria and Brgy 1-8	Improvement of Tuburan Waterworks System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-07-22-52-000-1	SA	2013	REGION_VII	CEBU	TUBURAN	Kalangahan	Rehab / New Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-07-22-52-000-2	SA	2013	REGION_VII	CEBU	TUBURAN	Maghan-ay & Kagbao	Construction of Maghan-ay Water System & Kagbao	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-07-22-52-000-1	SA	2017	REGION_VII	CEBU	TUBURAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	9,347,670	ON-GOING	86.00%
SA-15-07-61-03-000-1	SA	2015	REGION_VII	SIQUIJOR	LAZI	PO-O	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-61-03-000-2	SA	2015	REGION_VII	SIQUIJOR	LAZI	TALAYONG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-61-05-000-1	SA	2015	REGION_VII	SIQUIJOR	SAN_JUAN	POBLACION	POTABLE WATER SUPPLY	15,000,000	15,000,000	15,000,000	9,458,669	ON-GOING	57.15%
SA-12-08-78-05-000-1	SA	2012	REGION_VIII	BILIRAN	CULABA	BHS Bacolod, Brgy. Binongtoan and Patag,	Etension of Culaba Water Works System Project	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-08-26-01-000-1	SA	2012	REGION_VIII	EASTERN_SAMAR	ARTECHE	Sitio Salang, Brgy Garden, Buenavista, Aguinaldo	New Construction Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-26-01-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	ARTECHE	Bigo	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-26-01-000-2	SA	2015	REGION_VIII	EASTERN_SAMAR	ARTECHE	INAYAWAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-26-01-000-1	SA	2016	REGION_VIII	EASTERN_SAMAR	ARTECHE	TEBALAWON	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	1,986,815	COMPLETED	100.00%
SA-12-08-26-06-000-1	SA	2012	REGION_VIII	EASTERN_SAMAR	DOLORES	Araganga, Buenavista	Rehabilitation of Level 2 Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-26-06-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	DOLORES	SANTA CRUZ	Construction, Expansion and Rehabilitation of Level II WSS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-08-26-06-000-1	SA	2016	REGION_VIII	EASTERN_SAMAR	DOLORES	SAN PASCUAL	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-08-26-06-000-1	SA	2017	REGION_VIII	EASTERN_SAMAR	DOLORES	DENIGPIAN	Const. of Level II Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-26-07-000-1	SA	2012	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	Alang-alang, Laurel , Quezon and Roxas	Construction of Level II Water System with 3 sub-Project	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-08-26-07-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	MACAPAGAL	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-26-07-000-2	SA	2015	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	ROXAS	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-26-07-000-1	SA	2016	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	MAGSAYSAY	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-26-07-000-2	SA	2016	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	QUEZON	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-08-26-07-000-1	SA	2017	REGION_VIII	EASTERN_SAMAR	GENERAL_MACARTHUR	ALANG-ALANG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-08-26-13-000-1	SA	2012	REGION_VIII	EASTERN_SAMAR	LLORENTE	San Miguel	Rehabilitation of Existing Level 3 Water Supply, Establishment of Water System (3 SUB-PROJECTS)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-08-26-13-000-2	SA	2012	REGION_VIII	EASTERN_SAMAR	LLORENTE	San Miguel	Rehabilitation of Existing Level 3 Water Supply, Establishment of Water System (3 SUB-PROJECTS)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-08-26-13-000-3	SA	2012	REGION_VIII	EASTERN_SAMAR	LLORENTE	San Miguel	Rehabilitation of Existing Level 3 Water Supply, Establishment of Water System (3 SUB-PROJECTS)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-08-26-13-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	LLORENTE	BARANGAY 10 (POB.)	Const. of Level II WSS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-26-13-000-2	SA	2015	REGION_VIII	EASTERN_SAMAR	LLORENTE	PILIW	Const. of Level II WSS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-26-13-000-1	SA	2016	REGION_VIII	EASTERN_SAMAR	LLORENTE	NAUBAY	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-26-13-000-2	SA	2016	REGION_VIII	EASTERN_SAMAR	LLORENTE	SAN ROQUE	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-08-26-13-000-1	SA	2017	REGION_VIII	EASTERN_SAMAR	LLORENTE	BARANGAY_6 (POB.)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-26-16-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	MERCEDES	PALAMRAG	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-26-18-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	SAN ISIDRO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-08-26-18-000-1	SA	2016	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	ANISLAG	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-26-18-000-2	SA	2016	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	CACULANGAN	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-26-18-000-3	SA	2016	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	CAGDAJA	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	1,306,693	COMPLETED	100.00%
SA-17-08-26-18-000-1	SA	2017	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	CANTENIO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-08-26-18-000-2	SA	2017	REGION_VIII	EASTERN_SAMAR	QUINAPONDAN	PALACTAD_(VALLEY)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-26-19-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	SALCEDO	ASGAD	Improvement and Expansion of Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-26-22-000-1	SA	2015	REGION_VIII	EASTERN_SAMAR	SULAT	SAN VICENTE	Rehabilitaion of San Vicente Level II WS	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-37-01-000-1	SA	2012	REGION_VIII	LEYTE	ABUYOG	Brgys Cadac-an, canmarating and Tinalian and Brgys. Can-uguib, Buntay and Layansawang	Construction, expansion and partial rehabilitation of Abuyog Water District System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-08-37-02-000-1	SA	2012	REGION_VIII	LEYTE	ALANGALANG	Brgy Tombo, San Vicente, Cavite, Lourdes, Lukay, San Diego, Canvertudes, Zogon	Construction/Installation of Water Supply System (Level I to III)	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-08-37-03-000-1	SA	2015	REGION_VIII	LEYTE	ALBUERA	SHERWOOD	Water System Level 2	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-08-37-06-000-1	SA	2014	REGION_VIII	LEYTE	BARUGO	Calguingcaguing-San Roque-Sta. Rosa	Level III expansion of WSS	1,000,000	1,000,000	500,000	250,000	COMPLETED	100.00%
SA-15-08-37-06-000-1	SA	2015	REGION_VIII	LEYTE	BARUGO	CABARASAN	Proposed Distribution Expansion of 3" diameter uPVC Pipelines	2,000,000	2,000,000	2,000,000	750,170	COMPLETED	100.00%
SA-15-08-37-06-000-2	SA	2015	REGION_VIII	LEYTE	BARUGO	IBAG	Construction Level II WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-37-06-000-1	SA	2016	REGION_VIII	LEYTE	BARUGO	CABOLO-AN	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-08-37-06-000-1	SA	2017	REGION_VIII	LEYTE	BARUGO	BALUD	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,685,587	COMPLETED	100.00%
SA-17-08-37-06-000-2	SA	2017	REGION_VIII	LEYTE	BARUGO	DUKA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,693,861	ON-GOING	2.00%
SA-12-08-37-07-000-1	SA	2012	REGION_VIII	LEYTE	BATO	Katipunan, Rivilla, anahawan	Spring Water Development and Distribution	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-08-37-10-000-1	SA	2015	REGION_VIII	LEYTE	BURAUEN	BOBON	Rehabilitation of Level II WS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-37-10-000-2	SA	2015	REGION_VIII	LEYTE	BURAUEN	Pangdan	Construction of Level II WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-37-10-000-3	SA	2015	REGION_VIII	LEYTE	BURAUEN	Taghuyan	Construction of Level II WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-37-10-000-1	SA	2017	REGION_VIII	LEYTE	BURAUEN	MOGUING	POTABLE WATER SUPPLY	3,000,000	3,000,000	-		DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-08-37-13-000-1	SA	2012	REGION_VIII	LEYTE	CALUBIAN	Cristina, Veloso, Ganganera, Poblacion, Espinosa, Mahait, Cabalquinto	Rehabilitation, upgrading, Expansion of level 3 water supply sytem	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-08-37-13-000-1	SA	2016	REGION_VIII	LEYTE	CALUBIAN		Const. of Calubian Level II WS	12,000,000	12,000,000	9,600,000	4,896,000	COMPLETED	100.00%
SA-12-08-37-15-000-1	SA	2012	REGION_VIII	LEYTE	CARIGARA	Brgy San Isidro, Brgy Cutay	Construction/improvement of Level II water supply system	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-08-37-38-000-1	SA	2013	REGION_VIII	LEYTE	CITY_OF_ORMOC	Lake Danao	Water Supply Improvements for Various Barangays, Phase I (Pipeline Instruction)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-08-37-17-000-1	SA	2012	REGION_VIII	LEYTE	DAGAMI	San Benito, Caluctugan, Abaca, Buntay	Expansion of level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-08-37-17-000-1	SA	2017	REGION_VIII	LEYTE	DAGAMI		POTABLE WATER SUPPLY	10,000,000	10,000,000	-		DED PREPARATION	
SA-12-08-37-18-000-1	SA	2012	REGION_VIII	LEYTE	DULAG	Alegre, Batug, Bolongtahan, Cabacungan, Camote, Dacay, General Roxas, Magsaysay, Tigbao	Construction of Dulag Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-37-19-000-1	SA	2015	REGION_VIII	LEYTE	HILONGOS	HITUDPAN	Rehab/Improvement of Level II WS	1,000,000	1,000,000	1,000,000	999,193	COMPLETED	100.00%
SA-15-08-37-19-000-2	SA	2015	REGION_VIII	LEYTE	HILONGOS	IMELDA MARCOS (PONG-ON)	Const. of Level II WSS	1,000,000	1,000,000	1,000,000	999,491	COMPLETED	100.00%
SA-15-08-37-19-000-3	SA	2015	REGION_VIII	LEYTE	HILONGOS	UTANAN	Rehab/Improvement of Level II WS	1,000,000	1,000,000	1,000,000	997,908	COMPLETED	100.00%
SA-15-08-37-19-000-4	SA	2015	REGION_VIII	LEYTE	HILONGOS	SAN AGUSTIN	Rehab/Improvement of Level II WS	2,000,000	2,000,000	2,000,000	1,997,637	COMPLETED	100.00%
SA-16-08-37-19-000-1	SA	2016	REGION_VIII	LEYTE	HILONGOS	BAGUMBAYAN	Const. of Level II WSS	2,000,000	2,000,000	2,000,000	1,997,830	COMPLETED	100.00%
SA-16-08-37-19-000-2	SA	2016	REGION_VIII	LEYTE	HILONGOS	LIBERTAD	Const. of Level II WSS	2,000,000	2,000,000	2,000,000	1,998,000	COMPLETED	100.00%
SA-13-08-37-22-000-1	SA	2013	REGION_VIII	LEYTE	ISABEL	TABUNOK	Construction of water supply level II	1,571,750	1,571,750	1,572,000	1,381,805	COMPLETED	100.00%
SA-14-08-37-23-000-1	SA	2014	REGION_VIII	LEYTE	JARO	Canapuan	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-08-37-23-000-1	SA	2015	REGION_VIII	LEYTE	JARO	HIAGSAM	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-37-23-000-2	SA	2015	REGION_VIII	LEYTE	JARO	KAGLAWAAN	Construction & Expansion of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-08-37-23-000-3	SA	2015	REGION_VIII	LEYTE	JARO	PALANOG	Const. of WSS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-08-37-23-000-4	SA	2015	REGION_VIII	LEYTE	JARO	PARASAN	Const. of WSS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-08-37-23-000-1	SA	2016	REGION_VIII	LEYTE	JARO	BURABOD	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-37-23-000-2	SA	2016	REGION_VIII	LEYTE	JARO	HIAGSAM	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-37-23-000-3	SA	2016	REGION_VIII	LEYTE	JARO	TUBA	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-08-37-23-000-1	SA	2017	REGION_VIII	LEYTE	JARO	CANAPUAN	Expansion of Jaro Water System Level II (Phase III) - Canapuan, Construction of Potable WSS (Phase I) - Tinambacan	3,000,000	3,000,000	3,000,000	2,258,100	COMPLETED	100.00%
SA-17-08-37-23-000-2	SA	2017	REGION_VIII	LEYTE	JARO	LIKOD	Construction of Potable WSS (Phase I)	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-37-25-000-1	SA	2012	REGION_VIII	LEYTE	JULITA	Brgy. Calbasag	Expansion of Julita level III Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-14-08-37-29-000-1	SA	2014	REGION_VIII	LEYTE	LEYTE		POTABLE WATER SUPPLY	2,000,000	2,000,000	1,000,000	-	COMPLETED	100.00%
SA-15-08-37-34-000-1	SA	2015	REGION_VIII	LEYTE	MATALOM	CALUMPANG	Construction of Level II water Supply System	1,000,000	1,000,000	1,000,000	750,170	COMPLETED	100.00%
SA-16-08-37-34-000-1	SA	2016	REGION_VIII	LEYTE	MATALOM	ALTAVISTA	Construction of Level II WSS	3,000,000	3,000,000	3,000,000		ON-GOING	76.00%
SA-16-08-37-34-000-2	SA	2016	REGION_VIII	LEYTE	MATALOM	SAN VICENTE	Construction of Level II WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-37-34-000-3	SA	2016	REGION_VIII	LEYTE	MATALOM	SANTA PAZ	Construction of Level II WSS	2,000,000	2,000,000	2,000,000		ON-GOING	20.00%
SA-13-08-37-34-000-1	SA	2013	REGION_VIII	LEYTE	MATALOM	Esperanza	Construction of Level II WSS	2,000,000	2,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-08-37-34-000-1	SA	2017	REGION_VIII	LEYTE	MATALOM	TEMPLANZA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-12-08-37-35-000-1	SA	2012	REGION_VIII	LEYTE	MAYORGA	Zone 1, 2,3	Construction of Level II Water System Project	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-37-39-000-1	SA	2012	REGION_VIII	LEYTE	PALO	Brgy Cabarasan Guti Expansion, Cabarasan Guti Zone 3	Expansion, Construction of level 3 Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-37-45-000-1	SA	2012	REGION_VIII	LEYTE	TABANGO	Brgy. Tabinga, Brgy. Sta. Rosa	Expansion of Level 3 Water System	7,000,000	7,000,000	7,000,000	5,110,000	COMPLETED	100.00%
SA-15-08-37-48-000-1	SA	2015	REGION_VIII	LEYTE	TANAUAN	TALOLORA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-08-37-48-000-1	SA	2016	REGION_VIII	LEYTE	TANAUAN	CATMON	WATER SUPPLY SYSTEM	3,000,000	3,000,000	2,400,000		PROCUREMENT	
SA-16-08-37-48-000-2	SA	2016	REGION_VIII	LEYTE	TANAUAN	GUINDAG-AN	WATER SUPPLY SYSTEM	3,000,000	3,000,000	2,400,000		PROCUREMENT	
SA-17-08-37-48-000-1	SA	2017	REGION_VIII	LEYTE	TANAUAN	AMANLURAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	-		DED PREPARATION	
SA-17-08-37-48-000-2	SA	2017	REGION_VIII	LEYTE	TANAUAN	BINOLO	POTABLE WATER SUPPLY	3,000,000	3,000,000	-		DED PREPARATION	
SA-17-08-37-48-000-3	SA	2017	REGION_VIII	LEYTE	TANAUAN	SANTA_ELENA	POTABLE WATER SUPPLY	3,000,000	3,000,000	-		DED PREPARATION	
SA-12-08-37-49-000-1	SA	2012	REGION_VIII	LEYTE	TOLOSA	Poblacion	Improvement of Barangay Health Unit-RHU Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-08-37-51-000-1	SA	2017	REGION_VIII	LEYTE	VILLABA	ILIGAY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-14-08-48-01-000-1	SA	2014	REGION_VIII	NORTHERN_SAMAR	ALLEN	Lagundi	Rehabilitation of Level III Water Supply System	2,000,000	2,000,000	2,000,000	1,998,969	COMPLETED	100.00%
SA-12-08-48-02-000-1	SA	2012	REGION_VIII	NORTHERN_SAMAR	BIRI	Pio del Pilar	Construction of Level II Water Supply System	833,333	833,333	833,333	833,333	COMPLETED	100.00%
SA-12-08-48-02-000-2	SA	2012	REGION_VIII	NORTHERN_SAMAR	BIRI	Brgy Progress	Construction of Level II Water Supply System	833,333	833,333	833,333	833,333	COMPLETED	100.00%
SA-12-08-48-02-000-3	SA	2012	REGION_VIII	NORTHERN_SAMAR	BIRI	So Salvacion	Construction of Level II Water Supply System	833,333	833,333	833,333	833,333	COMPLETED	100.00%
SA-13-08-48-02-000-1	SA	2013	REGION_VIII	NORTHERN_SAMAR	BIRI	Brgy. Sto Nino, Progress & Poblacion	Construction of 3 clustered Brgys level 3 potable water supply	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-08-48-02-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	BIRI	Santoni	Augmentation of Existing and Const of Level II WSS	10,000,000	10,000,000	10,000,000	7,122,779	ON-GOING	93.00%
SA-13-08-48-03-000-1	SA	2013	REGION_VIII	NORTHERN_SAMAR	BOBON	Brgy. J.P. Laurel, M.L. Quezon and San Isidro	Construction of Level 2 and 3 Water Supply System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-08-48-03-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	BOBON	Bagus	Const. of Level II WSS in Poblacion Brgys	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-08-48-05-000-1	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATARMAN	GALUTAN	Construction of Water System Level II with Appropriate Water Treatment Facility	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-48-05-000-2	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATARMAN	AGUINALDO	Construction of Water System Level II with Appropriate Water Treatment Facility	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-05-000-3	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATARMAN	SALVACION	Construction of Water System Level II with Appropriate Water Treatment Facility	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-48-05-000-4	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATARMAN	CABAYHAN	Construction of Water System Level II	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-08-48-05-000-1	SA	2017	REGION_VIII	NORTHERN_SAMAR	CATARMAN	MCKINLEY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-48-05-000-2	SA	2017	REGION_VIII	NORTHERN_SAMAR	CATARMAN	POLANGI	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-15-08-48-06-000-1	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATUBIG	SAN VICENTE	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-06-000-2	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATUBIG	STA. FE	Construction of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-06-000-3	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATUBIG	OSANG	Rehabilitation of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-06-000-4	SA	2015	REGION_VIII	NORTHERN_SAMAR	CATUBIG	SAN ANTONIO	Construction of Level II Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-08-48-06-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	CATUBIG	Hitapi-an	Construction Level II WSS of Brgy Hitapi-an	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-48-06-000-2	SA	2016	REGION_VIII	NORTHERN_SAMAR	CATUBIG	MAGTUAD	Rehabilitation of Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-08-48-06-000-1	SA	2017	REGION_VIII	NORTHERN_SAMAR	CATUBIG	BARANGAY_5_(POB.)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-08-48-06-000-2	SA	2017	REGION_VIII	NORTHERN_SAMAR	CATUBIG	VIENNA MARIA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-07-000-1	SA	2015	REGION_VIII	NORTHERN_SAMAR	GAMAY	GM Osias and San Antonio	1.Improvement of Brgy. GM Osias Water System Level II 2.Construction of Brgy. San Antonio Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-07-000-2	SA	2015	REGION_VIII	NORTHERN_SAMAR	GAMAY	DAO	Construction of Brgy. Dao Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-48-07-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	GAMAY	OCCIDENTAL II (POB.)	1.Augmentation fund for Cagamutan del Norte & Cagamutan Del Sur Water System 2.Improvement of Brgy. Lonoy Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-08-48-08-000-1	SA	2017	REGION_VIII	NORTHERN_SAMAR	LAOANG		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		PROCUREMENT	
SA-12-08-48-10-000-1	SA	2012	REGION_VIII	NORTHERN_SAMAR	LAS_NAVAS	H. Jolejotte Dist. Poblacion, Quirino District Poblacion, Reboy	Rehabilitation, of Las Navas level 2 water supply sytem	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-08-48-24-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	LOPE_DE_VEGA	Poblacion	Expansion of Poblacion Water Syatem Level II	3,000,000	3,000,000	3,000,000	1,379,739	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-08-48-24-000-2	SA	2016	REGION_VIII	NORTHERN_SAMAR	LOPE_DE_VEGA	Poblacion	Expansion of Poblacion Water Syatem Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-48-12-000-1	SA	2016	REGION_VIII	NORTHERN_SAMAR	MAPANAS	JUBASAN	Construction of Level II WSS	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-48-12-000-2	SA	2016	REGION_VIII	NORTHERN_SAMAR	MAPANAS	SILHAGON	Rehabilitation of Level II WSS	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-48-12-000-3	SA	2016	REGION_VIII	NORTHERN_SAMAR	MAPANAS	MAGTAON	Construction of Level II WSS	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-08-48-14-000-1	SA	2012	REGION_VIII	NORTHERN_SAMAR	PALAPAG	Brgy. Sumoroy and Palapag	Rehabilitation of Brgy Sumuroy Level II & III water supply system and Expansion of Water Supply System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-12-08-48-14-000-2	SA	2012	REGION_VIII	NORTHERN_SAMAR	PALAPAG	Poblacion	Rehabilitation of Water System in RHU Lying-in Clinic	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-08-48-20-000-1	SA	2012	REGION_VIII	NORTHERN_SAMAR	SAN_ROQUE	Poblacion	Improvement/Rehabilitation of Water Supply System of Rural Health Unit/ Lying-In Center	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-08-48-20-000-1	SA	2015	REGION_VIII	NORTHERN_SAMAR	SAN_ROQUE	BALNASAN	Rehabilitation of Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-48-20-000-2	SA	2015	REGION_VIII	NORTHERN_SAMAR	SAN_ROQUE	COROCONOG	Rehabilitation of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-48-20-000-3	SA	2015	REGION_VIII	NORTHERN_SAMAR	SAN_ROQUE	PAGSANG-AN	Rehabilitation of Level II Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-48-22-000-1	SA	2015	REGION_VIII	NORTHERN_SAMAR	SILVINO_LOBOS	Cabonga-an	Const. of Potable WSS Level II	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-08-60-01-000-1	SA	2016	REGION_VIII	SAMAR	ALMAGRO	ROÑO	Rehabilitation of Level II WSS of Brgys Malobago and Rono	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-01-000-2	SA	2016	REGION_VIII	SAMAR	ALMAGRO	MALOBAGO	Rehabilitation of Level II WSS of Brgys Malobago and Rono	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-02-000-1	SA	2017	REGION_VIII	SAMAR	BASEY	COGON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-17-08-60-02-000-2	SA	2017	REGION_VIII	SAMAR	BASEY	OLD_SAN_AGUSTIN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-16-08-60-03-000-2	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	BA-AY	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	588,970	ON-GOING	80.00%
SA-16-08-60-03-000-3	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	SAN JOAQUIN	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	80.00%
SA-16-08-60-03-000-4	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	MANGUINOO	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	80.00%
SA-16-08-60-03-000-5	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	KILI-KILI	WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	80.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-08-60-03-000-6	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	PEÑA	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000		ON-GOING	55.00%
SA-16-08-60-03-000-7	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	PILAR	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-60-03-000-8	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	DAWO	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-60-03-000-9	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	BAYO	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000		ON-GOING	50.00%
SA-16-08-60-03-000-10	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	MACATINGOG	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-60-03-000-11	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	ROXAS	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-08-60-03-000-12	SA	2016	REGION_VIII	SAMAR	CITY_OF_CALBAYOG	CAG-ANIBONG	WATER SUPPLY SYSTEM	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-08-60-06-000-1	SA	2015	REGION_VIII	SAMAR	DARAM	TUGAS	Const. of Level II pump driven WSS	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-17-08-60-06-000-1	SA	2017	REGION_VIII	SAMAR	DARAM	BONO-ANON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-17-08-60-06-000-2	SA	2017	REGION_VIII	SAMAR	DARAM	IQUIRAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-15-08-60-07-000-1	SA	2015	REGION_VIII	SAMAR	GANDARA	SAN ANTONIO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-08-60-07-000-2	SA	2015	REGION_VIII	SAMAR	GANDARA	CAPARANGASAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-08-60-07-000-3	SA	2015	REGION_VIII	SAMAR	GANDARA	HINAYAGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-08-60-07-000-4	SA	2015	REGION_VIII	SAMAR	GANDARA	GERALI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-60-07-000-5	SA	2015	REGION_VIII	SAMAR	GANDARA	NALIHUGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-08-60-07-000-1	SA	2016	REGION_VIII	SAMAR	GANDARA	GIABOC	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,430,000	COMPLETED	100.00%
SA-16-08-60-07-000-2	SA	2016	REGION_VIII	SAMAR	GANDARA	HIPARAYAN (KINONONGAN)	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,430,000	COMPLETED	100.00%
SA-16-08-60-07-000-3	SA	2016	REGION_VIII	SAMAR	GANDARA	SAN ISIDRO (DAO)	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,430,000	COMPLETED	100.00%
SA-17-08-60-07-000-1	SA	2017	REGION_VIII	SAMAR	GANDARA	CARANAS	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-08-60-07-000-2	SA	2017	REGION_VIII	SAMAR	GANDARA	TIGBAWON	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,970,954	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-08-60-08-000-1	SA	2015	REGION_VIII	SAMAR	HINABANGAN	CONCORD	Rehab of Level II WSS	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-08-60-08-000-1	SA	2016	REGION_VIII	SAMAR	HINABANGAN	LIM-AO	Const. of Level II WSS	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-17-08-60-08-000-1	SA	2017	REGION_VIII	SAMAR	HINABANGAN	TABAY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-08-60-09-000-2	SA	2016	REGION_VIII	SAMAR	JIABONG	TAGBAYAON	Improvement of WSS, Level III Phase 2	2,000,000	2,000,000	2,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-3	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 1	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-4	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 2	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-5	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 3	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-6	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 4	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-7	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 5	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-8	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 6	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-9	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 7	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-09-000-10	SA	2016	REGION_VIII	SAMAR	JIABONG	POBLACION 8	Improvement of WSS, Level III Phase 2	1,000,000	1,000,000	1,000,000	666,473	COMPLETED	100.00%
SA-16-08-60-11-000-1	SA	2016	REGION_VIII	SAMAR	MATUGUINAO	CAROLINA	Const. of Level II WSS (Pump feed)	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-11-000-2	SA	2016	REGION_VIII	SAMAR	MATUGUINAO	INUBOD	Const. of Level II WSS (Pump feed)	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-11-000-1	SA	2017	REGION_VIII	SAMAR	MATUGUINAO	SAN_ROQUE_(MABUHAY)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-15-08-60-12-000-1	SA	2015	REGION_VIII	SAMAR	MOTIONG	CANDOMACOL	Const. of Brgy. Candomacol WSS Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-08-60-22-000-1	SA	2015	REGION_VIII	SAMAR	PARANAS	Pabanog	Improvement of WSS, Level III	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-60-22-000-2	SA	2015	REGION_VIII	SAMAR	PARANAS	Pagsaogan	Improvement of WSS, Level III	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-60-22-000-3	SA	2015	REGION_VIII	SAMAR	PARANAS	Tigbawon	Improvement of WSS, Level III	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-22-000-1	SA	2017	REGION_VIII	SAMAR	PARANAS	CAWAYAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	2,400,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-08-60-13-000-1	SA	2017	REGION_VIII	SAMAR	PINABACDAO	BARANGAY_II_(POB.)	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-12-08-60-25-000-1	SA	2012	REGION_VIII	SAMAR	SAN_JORGE	Brgy Aquina, Blanca Aurora, Buenavista 1&2, Bulao, Erenas, Guindapunan, Himay, Lapaz, Mancol, Monubon, Poblacion 1&2, San Juan, Sapinitand Tomogbog	Rehabilitation/improvement of existing Village level 2 and 3 water system	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-08-60-25-000-1	SA	2015	REGION_VIII	SAMAR	SAN_JORGE	CAG-OLO-OLO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		PROCUREMENT	
SA-16-08-60-25-000-1	SA	2016	REGION_VIII	SAMAR	SAN_JORGE	AURORA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-25-000-2	SA	2016	REGION_VIII	SAMAR	SAN_JORGE	ROSALIM	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-25-000-3	SA	2016	REGION_VIII	SAMAR	SAN_JORGE	SAPINIT	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-25-000-4	SA	2016	REGION_VIII	SAMAR	SAN_JORGE	SAN JUAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-25-000-5	SA	2016	REGION_VIII	SAMAR	SAN_JORGE	MONBON	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-25-000-1	SA	2017	REGION_VIII	SAMAR	SAN_JORGE	GAYONDATO	POTABLE WATER SUPPLY	3,000,000	3,000,000	2,400,000		PROCUREMENT	
SA-15-08-60-14-000-1	SA	2015	REGION_VIII	SAMAR	SAN_JOSE_DE_BUAN	Karahoan	Const. of Level II Gravity fed Potable WSS in Pob. Brgys	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-08-60-14-000-2	SA	2015	REGION_VIII	SAMAR	SAN_JOSE_DE_BUAN	Bonadiyo	Const. of Level II Gravity fed Potable WSS in Pob. Brgys	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-14-000-1	SA	2017	REGION_VIII	SAMAR	SAN_JOSE_DE_BUAN	AGUINGAYAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-15-08-60-16-000-1	SA	2015	REGION_VIII	SAMAR	SANTA_MARGARITA	PANARUAN	Constructio of Level III WSS (Thematic SALINTUBIG)	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-08-60-16-000-1	SA	2016	REGION_VIII	SAMAR	SANTA_MARGARITA	PANABATAN	Expansion of WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-16-000-2	SA	2016	REGION_VIII	SAMAR	SANTA_MARGARITA	LAMBAO	Expansion of WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-08-60-16-000-3	SA	2016	REGION_VIII	SAMAR	SANTA_MARGARITA	PALALE	Expansion of WSS	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-08-60-16-000-1	SA	2017	REGION_VIII	SAMAR	SANTA_MARGARITA	CURRY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-08-60-17-000-1	SA	2015	REGION_VIII	SAMAR	SANTA_RITA	San Pascual	Construction of Level II WSS (Thematic SALINTUBIG)	1,000,000	1,000,000	1,000,000	690,000	COMPLETED	100.00%
SA-17-08-60-17-000-1	SA	2017	REGION_VIII	SAMAR	SANTA_RITA	BINANALAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-17-08-60-17-000-2	SA	2017	REGION_VIII	SAMAR	SANTA_RITA	TULAY	POTABLE WATER SUPPLY	3,000,000	3,000,000	2,400,000		PROCUREMENT	
SA-12-08-60-18-000-1	SA	2012	REGION_VIII	SAMAR	SANTO_NIÑO	Brgy. Basud, Ilo, Takut and Buenavista	Construction of Level II Potable Water Supply	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-08-60-18-000-1	SA	2016	REGION_VIII	SAMAR	SANTO_NIÑO	Buenavista, takut, basud, Ilo Pinanangnan and sevilla Balit-guti and Villahermosa Ilijan Cabungaan (1M)	REHABILITATION OF LEVEL II WATER SUPPLY SYSTEM	12,000,000	12,000,000	7,000,000		COMPLETED	100.00%
SA-13-08-60-24-000-1	SA	2013	REGION_VIII	SAMAR	TAGAPUL_AN	BRGY. SUGOD & BRGY. SAN JOSE	Expansion of Level III Water Supply System	8,000,000	8,000,000	8,000,000	3,470,925	COMPLETED	100.00%
SA-15-08-60-20-000-1	SA	2015	REGION_VIII	SAMAR	TARANGNAN	MARABUT	Const. of Level II WSS	2,000,000	2,000,000	2,000,000	1,989,385	COMPLETED	100.00%
SA-17-08-60-20-000-1	SA	2017	REGION_VIII	SAMAR	TARANGNAN	BALUGO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-14-08-60-21-000-1	SA	2014	REGION_VIII	SAMAR	VILLAREAL	15 BARANGAYS	POTABLE WATER SUPPLY	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-12-08-64-12-000-1	SA	2012	REGION_VIII	SOUTHERN_LEYTE	SAINT_BERNARD	Asuncion	CONSTRUCTION OF WATER SYSTEM FOR MA. ASUNCION ( CABAGAWAN) BRGY. HEALTH STATION	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-08-64-17-000-1	SA	2013	REGION_VIII	SOUTHERN_LEYTE	SOGOD	Kahupian	Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-45-03-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	BINALBAGAN	Brgy. Biao & Payad, Binalbagan, Negros Occidental	Expansion of Water System at Brgy. Biao & Payad, Binalbagan, Negros Occidental	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-06-45-03-000-1	SA	2017	REGION_VI	NEGROS_OCCIDENTAL	BINALBAGAN		Water Pumping Supply Station and Mainline	12,000,000	12,000,000	12,000,000	7,947,922	COMPLETED	100.00%
SA-13-06-45-05-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CALATRAVA	Suba, Lo-ok, Bantayanon	REHABILITATION AND EXPANSION OF LEVEL III WATER SYSTEM	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-06-45-06-000-1	SA	2014	REGION_VI	NEGROS_OCCIDENTAL	CANDONI		CONSTRUCTION OF CANDONI LEVEL II WATER SYSTEM	9,000,000	9,000,000	9,000,000	8,569,680	COMPLETED	100.00%
SA-15-06-45-06-000-1	SA	2015	REGION_VI	NEGROS_OCCIDENTAL	CANDONI	6th District	CONSTRUCTION OF CANDONI WATER SYSTEM	15,000,000	15,000,000	12,000,000	12,000,000	ON-GOING	84.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-06-45-07-000-1	SA	2017	REGION_VI	NEGROS_OCCIDENTAL	CAUAYAN		Expansion of Water System	12,000,000	12,000,000	9,600,000		DED PREPARATION	
SA-13-06-45-04-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_CADIZ	Daga Resettlement Area Phase II, Barangay Daga Cadiz City	EXPANSION OF LEVEL 3 WATER SYSTEM	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-06-45-16-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_LA_CARLOTA	HACIENDA ELENA, BARANGAY AYUNGON AND HACIENDA PAZ JISON BARANGAY BATUAN,	EXPANSION OF WATER SYSTEM LEVEL III AT HACIENDA ELENA, BARANGAY AYUNGON AND CONSTRUCTION OF WATER SYSTEM LEVEL III AT HACIENDA PAZ JISON, BARANGAY BATUAN	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-06-45-23-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_SAGAY	Brgy, Molocaboc	CONSTRUCTION OF RAIN WATER COLLECTION SYSTEM	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-06-45-23-000-1	SA	2017	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_SAGAY	MOLOCABOC (Sitios Dacu, Diotay & Matabas)	Construction of Water System (Construction of 2 units rain water collection system)	2,000,000	2,000,000	2,000,000		DED PREPARATION	
SA-13-06-45-27-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_SIPALAY	Brgy. Maricalum	WATER SUPPLY SYSTEM LEVEL 2	2,000,000	2,000,000	1,998,077	1,998,077	COMPLETED	100.00%
SA-13-06-45-31-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	CITY_OF_VICTORIAS		EXPANSION OF WATER SUPPLY SYSTEM (LEVEL III)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-06-45-11-000-1	SA	2014	REGION_VI	NEGROS_OCCIDENTAL	HINIGARAN	POBLACION	REHABILITATION AND EXPANSION OF WATER SYSTEM	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-06-45-12-000-1	SA	2016	REGION_VI	NEGROS_OCCIDENTAL	HINOBAAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,926,677	COMPLETED	100.00%
SA-16-06-45-12-000-2	SA	2016	REGION_VI	NEGROS_OCCIDENTAL	HINOBAAN		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,799,005	COMPLETED	100.00%
SA-14-06-45-13-000-1	SA	2014	REGION_VI	NEGROS_OCCIDENTAL	ILOG	Brgy. Andilauan	LMPROVEMENT/REHABILITATION OF WATER SYSTEM FACILITY, PHASE II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-06-45-19-000-1	SA	2014	REGION_VI	NEGROS_OCCIDENTAL	MOISES_PADILLA	BRGY. QUINTIN REMO	EXPANSION-LEVEL II-BRGY. QUINTIN REMO	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-06-45-19-000-1	SA	2017	REGION_VI	NEGROS_OCCIDENTAL	MOISES_PADILLA		Construction of Water System Level III	12,000,000	12,000,000	9,600,000	9,582,624	ON-GOING	80.00%
SA-12-06-45-21-000-1	SA	2012	REGION_VI	NEGROS_OCCIDENTAL	PONTEVEDRA	Brgy. 1,2,3	Rehabilitation of Level III Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-06-45-21-000-2	SA	2012	REGION_VI	NEGROS_OCCIDENTAL	PONTEVEDRA	Poblacion	Rehabilitation of Level III Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-06-45-21-000-1	SA	2014	REGION_VI	NEGROS_OCCIDENTAL	PONTEVEDRA	BRGY. ANTIPOLO	IMPROVEMENT OF BRGY. ANTIPOLO LEVEL III WATER SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-06-45-32-000-1	SA	2012	REGION_VI	NEGROS_OCCIDENTAL	SALVADOR_BENEDICTO	Kumaliskis	Construction of Level II and III-Water supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-06-45-32-000-2	SA	2012	REGION_VI	NEGROS_OCCIDENTAL	SALVADOR_BENEDICTO	Brgy Igmaya-an	Construction of Level II and III-Water supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-17-06-45-32-000-1	SA	2017	REGION_VI	NEGROS_OCCIDENTAL	SALVADOR_BENEDICTO		Construction of Level II Water Supply System	12,000,000	12,000,000	9,600,000	1,794,558	COMPLETED	100.00%
SA-13-06-45-25-000-1	SA	2013	REGION_VI	NEGROS_OCCIDENTAL	SAN_ENRIQUE	BRGY. BATUAN	PROPOSED LEVEL 2 WATER SUPPLY SYSTEM OF BRGY. BATUAN	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-06-45-29-000-1	SA	2012	REGION_VI	NEGROS_OCCIDENTAL	TOBOSO	Brgy. Poblacion, Toboso, Negros Occidental	Expansion of Toboso Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-07-46-02-000-1	SA	2015	REGION_VII	NEGROS_ORIENTAL	AYUNGON	Brgy. Carol-an	PROPOSED LEVEL 2 WATER SUPPLY SYSTEM OF BARANGAY CAROL-AN	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%
SA-15-07-46-02-000-2	SA	2015	REGION_VII	NEGROS_ORIENTAL	AYUNGON	Brgy. Mabato	PROPOSED LEVEL 2 WATER SUPPLY SYSTEM OF BARANGAY MABATO	1,000,000	1,000,000	1,000,000	800,000	COMPLETED	100.00%
SA-17-07-46-02-000-1	SA	2017	REGION_VII	NEGROS_ORIENTAL	AYUNGON	CAROL-AN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-12-07-46-05-000-1	SA	2012	REGION_VII	NEGROS_ORIENTAL	BASAY	Brgy Bagalon	EXPANSION OF LEVEL III WATER SYSTEM IN BONGALONAN & REHABILITATION OF INTAKE TANK/COLLECTION BOX CABALAYONGAN	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-07-46-07-000-1	SA	2015	REGION_VII	NEGROS_ORIENTAL	BINDOY	Brgy. Atotes	REHABILITATION AND EXPANSION OF BRGY. ATOTES WATERWORKS SYSTEM	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-07-46-07-000-2	SA	2015	REGION_VII	NEGROS_ORIENTAL	BINDOY	Brgy. Cabcaban	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II	2,000,000	2,000,000	2,000,000	600,000	COMPLETED	100.00%
SA-15-07-46-07-000-3	SA	2015	REGION_VII	NEGROS_ORIENTAL	BINDOY	Brgy. Danao	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II AT TOLDA-RELOCATION SITE	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-15-07-46-07-000-4	SA	2015	REGION_VII	NEGROS_ORIENTAL	BINDOY	Brgy. Danawan	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II AT SITIO NAULA-AN	1,000,000	1,000,000	1,000,000	400,000	ON-GOING	80.00%
SA-15-07-46-07-000-5	SA	2015	REGION_VII	NEGROS_ORIENTAL	BINDOY	Brgy. Nalundan	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II AT SITIO TALAPTAPAN	2,000,000	2,000,000	2,000,000	1,600,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-07-46-12-000-1	SA	2012	REGION_VII	NEGROS_ORIENTAL	JIMALALUD	North Poblacion	CONSTRUCTION OF JIMALALUD WATER SYSTEM LEVEL II IN NORTH POBLACION	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-07-46-14-000-1	SA	2016	REGION_VII	NEGROS_ORIENTAL	MABINAY	Pob., Bato,, Luyang and Lumbangan	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000	4,600,015	COMPLETED	100.00%
SA-14-07-46-16-000-1	SA	2014	REGION_VII	NEGROS_ORIENTAL	PAMPLONA	Mangoto to Poblacion	EXPANSION OF PARWASAI WATER SYSTEM	8,000,000	8,000,000	8,000,000	6,457,627	COMPLETED	100.00%
SA-15-07-46-16-000-1	SA	2015	REGION_VII	NEGROS_ORIENTAL	PAMPLONA	Poblacion	EXPANSION OF MANGOTO WATER SYSTEM WITH ONE (1) UNIT GROUND CONCRETE RESERVOIR	15,000,000	15,000,000	12,000,000	10,531,525	COMPLETED	100.00%
SA-15-07-46-18-000-1	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. Mansagomayon	REHABILITATION/IMPROVEMENT OF WATER SYSTEM	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-15-07-46-18-000-2	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. Milagrosa	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF WATER SYSTEM	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-15-07-46-18-000-3	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. Nagbinlod	REHABILITATION/IMPROVEMENT OF WATER SYSTEM	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-15-07-46-18-000-4	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. Obat	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF WATER SYSTEM	1,000,000	1,000,000	1,000,000	150,000	COMPLETED	100.00%
SA-15-07-46-18-000-5	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. San Miguel	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF WATER SYSTEM	3,000,000	3,000,000	3,000,000	450,000	COMPLETED	100.00%
SA-15-07-46-18-000-6	SA	2015	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	Brgy. Sto. Rosario	CONSTRUCTION/REHABILITATION/IMPROVEMENT OF WATER SYSTEM	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-16-07-46-18-000-1	SA	2016	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-16-07-46-18-000-2	SA	2016	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	ON-GOING	10.00%
SA-16-07-46-18-000-3	SA	2016	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	300,000	COMPLETED	100.00%
SA-17-07-46-18-000-1	SA	2017	REGION_VII	NEGROS_ORIENTAL	SANTA_CATALINA	MILAGROSA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-07-46-19-000-1	SA	2015	REGION_VII	NEGROS_ORIENTAL	SIATON	Brgy. Apoloy	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM FOR SITIO CANSARANYA, BRGY. APOLOY, SIATON	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-46-19-000-2	SA	2015	REGION_VII	NEGROS_ORIENTAL	SIATON	Brgy. Mantiquil	REHABILITATION AND EXPANSION OF BRGY. MANTIQUIL WATER SUPPLY SYSTEM LEVEL II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-07-46-19-000-3	SA	2015	REGION_VII	NEGROS_ORIENTAL	SIATON	Brgy. Mantuyop	PROPOSED LEVEL 2 WATER SUPPLY SYSTEM OF BRGY. MANTOYU	3,000,000	3,000,000	3,000,000		ON-GOING	36.67%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-07-46-19-000-4	SA	2015	REGION_VII	NEGROS_ORIENTAL	SIATON	Brgy. Siit	PROPOSED LEVEL 2 WATER SUPPLY SYSTEM	2,000,000	2,000,000	2,000,000		ON-GOING	36.67%
SA-17-07-46-19-000-1	SA	2017	REGION_VII	NEGROS_ORIENTAL	SIATON	MANTIQUEIL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	124,142	COMPLETED	100.00%
SA-17-07-46-19-000-2	SA	2017	REGION_VII	NEGROS_ORIENTAL	SIATON	MANTUYOP	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-17-07-46-22-000-1	SA	2017	REGION_VII	NEGROS_ORIENTAL	TAYASAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	1,440,000	ON-GOING	20.00%
SA-13-07-46-24-000-1	SA	2013	REGION_VII	NEGROS_ORIENTAL	VALLEHERMOSO	Tabon	PROPOSED IMPROVEMENT/ UPGRADING OF LEVEL III WATERWORKS SYSTEM IN TABON	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-07-46-24-000-2	SA	2013	REGION_VII	NEGROS_ORIENTAL	VALLEHERMOSO	Pu-an	IMPROVEMENT OF PU-AN WATER SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-07-46-24-000-3	SA	2013	REGION_VII	NEGROS_ORIENTAL	VALLEHERMOSO	Don E. Villegas	PROPOSED LEVEL III CONSTRUCTION OF WATER SUPPLY SYSTEM IN DON E VILLEGAS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-07-46-24-000-4	SA	2013	REGION_VII	NEGROS_ORIENTAL	VALLEHERMOSO	Bagawines	PROPOSED LEVEL III CONSTRUCTION OF WATER SUPPLY SYSTEM IN BAGAWINES	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-07-46-24-000-1	SA	2017	REGION_VII	NEGROS_ORIENTAL	VALLEHERMOSO		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	5,948,889	COMPLETED	100.00%
SA-14-09-72-26-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NO RTE	BACUNGAN_(LEON_B_ POSTIGO)	Brgy. Delusom, Brgy. Poblacion	Construction of Water System Level II (Gravity Type)	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-14-09-72-24-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	Brgy. Mamad	Construction of Level II Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	DIANGAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	GUIMOTAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	KILALABAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	LINAY	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-5	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	SAN JOSE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-24-000-6	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	DICULOM	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-72-24-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	BALIGUIAN	LINAY	Construction of Linay Water Supply System Leve II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-09-72-24-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_NORTE	BALIGUIAN	TAN-AWAN	Construction of Tan-awan Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-09-72-25-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NORTE	GODOD	Brgy. Lomogong, Brgy. Bunawan, Brgy. Sianan	Development of Water System Level III	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-15-09-72-25-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NORTE	GODOD		POTABLE WATER SUPPLY	8,000,000	8,000,000	8,000,000	6,400,000	COMPLETED	100.00%
SA-15-09-72-23-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NORTE	GUTALAC	SAN JUAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-72-23-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NORTE	GUTALAC	Buenavista, Lower Lux, San Roque, San Vicente	Construction of Water Supply Level II	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-16-09-72-22-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NORTE	JOSE DALMAN	Tamarok, Marupay, Sigamok, Ilihan	Construction of Water Supply System (Level II) Phase II Labawan Source	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-09-72-04-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NORTE	LA LIBERTAD	Brgy. Poblacion and Brgy. Sta. Catalina	Construction of Water System Level II at Brgy. Poblacion and Sta. Catalina	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-15-09-72-05-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NORTE	LABASON	BOBONGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-72-05-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NORTE	LABASON	LAWIGAN	Upgrading/Expansion of Water System Level III	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-09-72-05-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_NORTE	LABASON		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-09-72-06-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NORTE	LILLOY	FATIMA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-09-72-07-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NORTE	MANUKAN	Brgy. East Poblacion	Construction of Manukan Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-09-72-07-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NORTE	MANUKAN	POBLACION	Rehabilitation/Upgrading and Expansion of Level III Water Supply System	10,000,000	10,000,000	10,000,000	8,000,000	COMPLETED	100.00%
SA-17-09-72-07-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_NORTE	MANUKAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	9,600,000	COMPLETED	100.00%
SA-13-09-72-10-000-1	SA	2013	REGION_IX	ZAMBOANGA_DEL_NORTE	POLANCO	Bethlehem	Construction of Water Supply System Level II (Spring Phase 1)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-09-72-11-000-1	SA	2013	REGION_IX	ZAMBOANGA_DEL_NORTE	PRES_MANUEL_A_ROXAS	Brgy. Pongolan	Rehabilitation of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-13-09-72-11-000-2	SA	2013	REGION_IX	ZAMBOANGA_DEL_NORTE	PRES_MANUEL_A_ROXAS	Capase	Constuction of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-09-72-12-000-1	SA	2012	REGION_IX	ZAMBOANGA_DEL_NORTE	RIZAL	Mabuhay	Construction of a Level II Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-09-72-14-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NORTE	SERGIO_OSMEÑA_SR.	Brgy. Alto, Bajo, Sinai	Rehab of Sergion Osmena Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-09-72-15-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIAYAN	SERIAC, DATAGAN, BALOK, MUNOZ, DIONGAN	POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	10,899,024	COMPLETED	100.00%
SA-15-09-72-16-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Basak	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-72-16-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Panganuran	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-16-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Santo Niño (Culabog)	POTABLE WATER SUPPLY	1,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-16-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Tangarak	POTABLE WATER SUPPLY	2,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-09-72-16-000-5	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Malayal	POTABLE WATER SUPPLY	3,000,000	2,000,000	2,000,000	1,998,046	COMPLETED	100.00%
SA-15-09-72-16-000-6	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	Bongalao	POTABLE WATER SUPPLY	2,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-72-16-000-7	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	CABBUNAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,598,402	COMPLETED	100.00%
SA-16-09-72-16-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIBUCO	LIMPAPA	Construction of Water System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-09-72-18-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	SINDANGAN	LAWIS	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-72-18-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	SINDANGAN	BAGO	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-72-18-000-3	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	SINDANGAN	MISOK	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-72-19-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIOCON	CANDIZ	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-72-19-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIOCON		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	8,380,188	COMPLETED	100.00%
SA-14-09-72-20-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIRAWAI	San Nicolas	Rehab of San Nicolas Water System	1,000,000	1,000,000	1,000,000	941,075	COMPLETED	100.00%
SA-15-09-72-20-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_NO RTE	SIRAWAI	BONGON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,946,108	COMPLETED	100.00%
SA-14-09-72-21-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_NO RTE	TAMPILISAN	Brgy. New Dapitan	Improvement of Water System Level III at Barangay. New Dapitan	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-16-09-72-21-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_NO RTE	TAMPILISAN	Lawaan and Situbo	Water System Level II	8,000,000	8,000,000	8,000,000	7,100,597	COMPLETED	100.00%
SA-13-09-73-02-000-1	SA	2013	REGION_IX	ZAMBOANGA_DEL_SU R	AURORA	Pangahiusa	Improvement/Upgrading of Panaghiusa Potable Water Supply System	1,000,000	1,000,000	1,000,000	972,045	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-09-73-02-000-2	SA	2013	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	Balas	Rehabilitation of Balas Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-02-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	ACAD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-02-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	ALANG-ALANG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-02-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	BAGONG OSLOB	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-02-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	BALINTAWAK	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-02-000-5	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	CEBONEG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,182,124	COMPLETED	100.00%
SA-15-09-73-02-000-6	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	MONTELA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,182,124	COMPLETED	100.00%
SA-15-09-73-02-000-7	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	WATERFALL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,940,000	COMPLETED	100.00%
SA-16-09-73-02-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	MAGUIKAY	Impt/Expn of Brgy. Maguikay Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-02-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	CABILINAN	Construction of Brgy. Cabilinan Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-02-000-3	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	BAG-ONG MANDAUE	Impt/Expn of Brgy. Bag-ong Mandaue Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-02-000-4	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	LUBID	Impt/Expn of Brgy. Lubid Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-13-09-73-03-000-1	SA	2013	REGION_IX	ZAMBOANGA_DEL_SUR	BAYOG	Poblacion	Rehabilitation and Expansion of Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-09-73-32-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	CAWIT	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-32-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	MAASIN	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-32-000-3	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	NAMPANG	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-32-000-4	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	PATALON	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-32-000-5	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	RECODO	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	ON-GOING	1.23%
SA-16-09-73-32-000-6	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	SINUBONG	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-32-000-7	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	TALON-TALON	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-09-73-32-000-8	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	CITY_OF_ZAMBOANGA	QUINIPUT	Proposed Feederline Expansions	2,000,000	2,000,000	2,000,000	1,185,634	COMPLETED	100.00%
SA-16-09-73-05-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	DIMATALING	POBLACION	Expansion/Construction of Water System, Sitio Quarry-Poblacion	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-05-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	DIMATALING	SUMPOT	Expansion/Construction of Water System, Boundary Tinggabalong-Sumpot	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-09-73-06-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	Poblacion and Benuatan	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	LEGARDA DOS (BACAWAN)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	BENUATAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	DONGOS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	LUCOBAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	837,425	COMPLETED	100.00%
SA-15-09-73-06-000-5	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	SONGAYAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-6	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	SUMPOTAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-06-000-7	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	DINAS	LEGARDA TRES (TARAKAN)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-11-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	KUMALARANG	SALAGMANOK	Construction of Potable Water System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-09-73-11-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	KUMALARANG	SUMINALUM	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	1,958,161	COMPLETED	100.00%
SA-17-09-73-12-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	LABANGAN	UPPER_CAMPO_ISLAM	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,945,254	COMPLETED	100.00%
SA-17-09-73-12-000-2	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	LABANGAN	COMBO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,945,254	COMPLETED	100.00%
SA-15-09-73-15-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	BAG-ONG DALAGUETE	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-09-73-15-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	DELUSOM	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-15-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	PEDAGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-15-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	TULAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	971,144	COMPLETED	100.00%
SA-16-09-73-15-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	SAN VICENTE	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-09-73-15-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	MARABANAN_(BALANAN)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,213,850	COMPLETED	100.00%
SA-17-09-73-15-000-2	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	PARAISO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,213,850	COMPLETED	100.00%
SA-14-09-73-17-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_SUR	MARGOSATUBIG	Poblacion	Expansion of Margosatubig Level III Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-09-73-17-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	MARGOSATUBIG		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	8,975,579	COMPLETED	100.00%
SA-16-09-73-19-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	MOLAVE	ALICIA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-19-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	MOLAVE	ARIOSAS	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,999,417	COMPLETED	100.00%
SA-16-09-73-19-000-3	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	MOLAVE	SILANGIT	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,972,988	COMPLETED	100.00%
SA-17-09-73-19-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	MOLAVE	BAGONG_GUTLANG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,990,804	COMPLETED	100.00%
SA-12-09-73-23-000-1	SA	2012	REGION_IX	ZAMBOANGA_DEL_SUR	RAMON_MAGSAYSAY	Caniangan, Poblacion	Expansion of the water supply system including the connection of the RHU	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-09-73-23-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	RAMON_MAGSAYSAY	BAG-ONG_UPON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,997,587	COMPLETED	100.00%
SA-12-09-73-25-000-1	SA	2012	REGION_IX	ZAMBOANGA_DEL_SUR	SAN_PABLO	Poblacion	Rehabilitation of Level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-25-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	SAN_PABLO	LUMBAYAO	Expansion of Level III Water System	2,000,000	2,000,000	2,000,000	1,847,772	COMPLETED	100.00%
SA-16-09-73-25-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	SAN_PABLO	SENIOR	Expansion of Level III Water System	3,000,000	3,000,000	3,000,000	2,982,273	COMPLETED	100.00%
SA-17-09-73-25-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	SAN_PABLO	SAN_JUAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,827,124	COMPLETED	100.00%
SA-17-09-73-25-000-2	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	SAN_PABLO	VILLAKAPA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,828,135	COMPLETED	100.00%
SA-14-09-73-40-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_SUR	SOMINOT	Poblacion	Rehabilitation/Expansion of Existing Level III Water Supply System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-17-09-73-40-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	SOMINOT		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	6,304,977	COMPLETED	100.00%
SA-15-09-73-27-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TABINA	CAPISAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-27-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TABINA	MABUHAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-27-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TABINA	SAN FRANCISCO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-09-73-28-000-1	SA	2012	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	Calolot	Improvement of Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-73-28-000-1	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	CABGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-28-000-2	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	LIBATO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-28-000-3	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	TULUAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-73-28-000-4	SA	2015	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	SUMALIG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-28-000-1	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	BAG-ONG KAUSWAGAN	Construction of Level II Water Supply System for Brgy. Bag-ong Kauswagan	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-09-73-28-000-2	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	BAG-ONG TABOGON	Construction of Level II Water Supply System for Brgy. Bag-ong Tabogon	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-73-28-000-3	SA	2016	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	TULUAN	Construction of Level II Water Supply System for Brgy. Tuluan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-73-28-000-1	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG		POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-73-28-000-2	SA	2017	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG		POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-09-73-30-000-1	SA	2014	REGION_IX	ZAMBOANGA_DEL_SUR	TUKURAN	Baclay	Construction of Level II with Water Treatment System at Barangay Baclay	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-17-09-83-01-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	ALICIA		POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-13-09-83-02-000-1	SA	2013	REGION_IX	ZAMBOANGA_SIBUGAY	BUUG	Datu Panas	Improvement of Buug Water System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-15-09-83-03-000-1	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	POBLACION	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-03-000-2	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	STA. CRUZ	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-03-000-3	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	KAUSWAGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-03-000-4	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	NATAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-03-000-5	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	BUTONG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-83-03-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	GUINOMAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-83-03-000-2	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	DIPLAHAN	LOBING	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-09-83-04-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Bolungisan, and Brgy. Canaan	Construction of Bolungisan-Canaan Water System Level II	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-17-09-83-04-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	STA. BARBARA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-83-05-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	IPIL	Tomitom, Taway, Veterans Village, Domondan, Ipil Heights	Construction/Upgrading of Water System Project Level II	10,000,000	10,000,000	9,981,626	9,981,626	COMPLETED	100.00%
SA-14-09-83-06-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	KABASALAN	Timoay Danda, F.L. Pena, Dipala, Kanakan, Simbol, Salipyasin	Upgrading od existing Level III Water Supply System and Construction of Additional Reservoir	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-09-83-06-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	KABASALAN	Timuay Danda, FL Pena, Dipala, Canacan, Simbol, Salipyasin	Upgrading of Existing Level III Water Supply System (Phase II)	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-09-83-07-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	MABUHAY	Brgy. Caliran	Construction of Water System Level II at Caliran, Mabuhay	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-14-09-83-09-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	NAGA	Crossing Sta. Clara, Aguinaldo, Sitio Singkilon, Baga	Improvement/Expansion of Naga Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-09-83-09-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	NAGA	Tilubog and Guintolan	Improvement and Expansion of Naga Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-14-09-83-10-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	Solar	Expansion of Municipal Water System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-1	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	GALAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-2	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	MATIM	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-3	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	PULO MABAO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-4	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	SAN JOSE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-5	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	SANTA MARIA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-10-000-6	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	PULO LAUM	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-09-83-10-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	TAMBANAN PUROK 3	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-09-83-10-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	VILLACORTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-09-83-12-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	ROSELLER_LIM	Surabay, Katipunan, Magsaysay, Ali Alsree, Kulambugan, Tupilac, Mabini	Construction of Additional Water Supply System Project at the Municipality of R.T Lim, Zamboanga Sibugay	8,000,000	8,000,000	8,000,000	7,960,000	COMPLETED	100.00%
SA-14-09-83-12-000-1	SA	2014	REGION_IX	ZAMBOANGA_SIBUGAY	ROSELLER_LIM	Tupilac, Magsaysay, Sition Dunggoan, Culambugan	Construction of R.T. Lim Water System (Level II)	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-09-83-12-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	ROSELLER_LIM		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-13-09-83-13-000-1	SA	2013	REGION_IX	ZAMBOANGA_SIBUGAY	SIAY	Brgy. Labasan, Latanay, Kimos, Poblacion, Balucanan, Logpond & Siloh	Upgrading of Water Supply System Level III of Siay	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-09-83-13-000-1	SA	2016	REGION_IX	ZAMBOANGA_SIBUGAY	SIAY	Boyugan, Camanga, Bagong Silang, Kimos, Balucanan, Dacanay, Poblacion Logpond	Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-1	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	CAWILAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-2	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	FLORIDA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-3	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	KASIGPITAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-4	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	MAHAYAHAY	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-5	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	MOALBOAL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-14-000-6	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	SAMONTE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-09-83-15-000-1	SA	2015	REGION_IX	ZAMBOANGA_SIBUGAY	TITAY		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-17-09-83-15-000-1	SA	2017	REGION_IX	ZAMBOANGA_SIBUGAY	TITAY		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-14-10-13-01-000-1	SA	2014	REGION_X	BUKIDNON	BAUNGON	Brgys. San Vicente, Salimabalan, Mabunga, Imbatug, Liboran and Nicdao	Proposed Upgrading and Rehabilitation of Level III Water Supply System Phase I	8,000,000	8,000,000	7,986,395	7,986,395	COMPLETED	100.00%
SA-17-10-13-03-000-1	SA	2017	REGION_X	BUKIDNON	DANGCAGAN	KIANGGAT	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,988,867	COMPLETED	100.00%
SA-17-10-13-04-000-1	SA	2017	REGION_X	BUKIDNON	DON_CARLOS	KIARA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-10-13-06-000-1	SA	2017	REGION_X	BUKIDNON	KADINGILAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	8,437,112	ON-GOING	87.00%
SA-12-10-13-07-000-1	SA	2012	REGION_X	BUKIDNON	KALILANGAN	Brgy. Kimura, Ninoy Aquino, Central Pob	Rehabilitatio & Expansion of Kalilangan Level III Water Supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-10-13-07-000-2	SA	2012	REGION_X	BUKIDNON	KALILANGAN	West Pob. Pamotolon & Macaopao	Rehabilitatio & Expansion of Kalilangan Level III Water Supply System	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-14-10-13-16-000-1	SA	2014	REGION_X	BUKIDNON	PANGANTUCAN	Brgys. Poblacion, Lantay, Aduyoun	Proposed Level 3 Water Supply System of Poblacion, Lantay, Aduyoun & New Eden, Proposed Level 3 Water Supply System of Kimanait	4,000,000	4,000,000	4,000,000	3,287,500	COMPLETED	100.00%
SA-14-10-13-16-000-2	SA	2014	REGION_X	BUKIDNON	PANGANTUCAN	New Eden and Kimanait	Proposed Level 3 Water Supply System of Poblacion, Lantay, Aduyoun & New Eden, Proposed Level 3 Water Supply System of Kimanait	4,000,000	4,000,000	4,000,000	3,287,500	COMPLETED	100.00%
SA-12-10-13-16-000-1	SA	2012	REGION_X	BUKIDNON	PANGANTUCAN	Kimanait	Construction of reservoir in Bry. Kimanait of Pangantucan	1,000,000	1,000,000	1,000,000	998,840	COMPLETED	100.00%
SA-16-10-13-18-000-1	SA	2016	REGION_X	BUKIDNON	SAN_FERNANDO	DAO (Sitio Kirangol)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-10-13-18-000-2	SA	2016	REGION_X	BUKIDNON	SAN_FERNANDO	KALAGANGAN (Sitios Simsimon & Balugo)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-10-13-18-000-3	SA	2016	REGION_X	BUKIDNON	SAN_FERNANDO	SAN JOSE (Sitio Inayaman)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-10-13-18-000-4	SA	2016	REGION_X	BUKIDNON	SAN_FERNANDO	HALAPITAN (Sitio Salumayag)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-10-13-18-000-5	SA	2016	REGION_X	BUKIDNON	SAN_FERNANDO	MATUPIG (Sitio Tamisungan)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-10-13-18-000-1	SA	2017	REGION_X	BUKIDNON	SAN_FERNANDO		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		COMPLETED	100.00%
SA-16-10-18-01-000-1	SA	2016	REGION_X	CAMIGUIN	CATARMAN	CATIBAC	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-10-18-04-000-1	SA	2016	REGION_X	CAMIGUIN	MAMBAJAO	MAGTING	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,348,125	COMPLETED	100.00%
SA-16-10-18-04-000-2	SA	2016	REGION_X	CAMIGUIN	MAMBAJAO	TAPSAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,873,023	COMPLETED	100.00%
SA-16-10-18-04-000-3	SA	2016	REGION_X	CAMIGUIN	MAMBAJAO	PANDAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,730,857	COMPLETED	100.00%
SA-16-10-18-04-000-4	SA	2016	REGION_X	CAMIGUIN	MAMBAJAO	POBLACION	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,722,252	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-10-18-04-000-5	SA	2016	REGION_X	CAMIGUIN	MAMBAJAO	YAMBING	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,560,736	COMPLETED	100.00%
SA-16-10-18-05-000-1	SA	2016	REGION_X	CAMIGUIN	SAGAY	BACNIT	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-01-000-1	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	ALEGRIA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-01-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	BABALAYAN TOWNSITE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-01-000-3	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	DELABAYAN WEST	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,959,279	COMPLETED	100.00%
SA-15-10-35-01-000-4	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	KAHAYAG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-01-000-5	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	PAGAYAWAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-01-000-6	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	PUNOD (MALIWANAG)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,999,324	COMPLETED	100.00%
SA-15-10-35-01-000-7	SA	2015	REGION_X	LANAO_DEL_NORTE	BACOLOD	DIMARAO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-10-35-01-000-1	SA	2016	REGION_X	LANAO_DEL_NORTE	BACOLOD	BABALAYA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-14-10-35-02-000-1	SA	2014	REGION_X	LANAO_DEL_NORTE	BALOI		Potable Water Supply System	8,000,000	8,000,000	7,935,854	6,689,700	COMPLETED	100.00%
SA-15-10-35-03-000-1	SA	2015	REGION_X	LANAO_DEL_NORTE	BAROY	ANDIL	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,323,263	COMPLETED	100.00%
SA-15-10-35-03-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	BAROY	LIBERTAD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,354,998	COMPLETED	100.00%
SA-15-10-35-03-000-3	SA	2015	REGION_X	LANAO_DEL_NORTE	BAROY	LIMWAG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-03-000-4	SA	2015	REGION_X	LANAO_DEL_NORTE	BAROY	PINDOLONAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,523,948	COMPLETED	100.00%
SA-15-10-35-03-000-5	SA	2015	REGION_X	LANAO_DEL_NORTE	BAROY	SAGADAN UPPER	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-10-35-03-000-1	SA	2017	REGION_X	LANAO_DEL_NORTE	BAROY	RIVERSIDE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-12-10-35-04-000-1	SA	2012	REGION_X	LANAO_DEL_NORTE	CITY_OF_ILIGAN	Sta. Elena	Water Supply of Sendong Victims	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-10-35-05-000-1	SA	2016	REGION_X	LANAO_DEL_NORTE	KAPATAGAN		PROVISION OF POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-10-35-07-000-1	SA	2015	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	BAGUMBAYAN	Improvement of Bagumbayan Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-10-35-07-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	CAYONTOR	Construction of Cayontor Level III Water System	2,000,000	2,000,000	2,000,000	1,702,908	COMPLETED	100.00%
SA-15-10-35-07-000-3	SA	2015	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	DELABAYAN	Improvement of Delabayan Level III Water System	1,000,000	1,000,000	1,000,000	789,392	COMPLETED	100.00%
SA-15-10-35-07-000-4	SA	2015	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	PAITON	Construction of Paiton Level II Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-10-35-07-000-5	SA	2015	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	POBLACION	Construction of Poblacion Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-10-35-07-000-1	SA	2016	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	INUDARAN	Construction of Inudaran Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-10-35-08-000-1	SA	2016	REGION_X	LANAO_DEL_NORTE	KOLAMBUGAN		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	9,012,963		COMPLETED	100.00%
SA-14-10-35-11-000-1	SA	2014	REGION_X	LANAO_DEL_NORTE	MAGSAYSAY	Brgys. Poblacion, Daan Campo, Olango, Lemoncret & Tambacon	Proposed Expansion of Poblacion Magsaysay PWS	9,000,000	9,000,000	9,000,000	8,793,382	COMPLETED	100.00%
SA-15-10-35-12-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	MAIGO	MALIWANAG	Construction of Maliwanag Water System - Level II (Phase I)	2,000,000	2,000,000	2,000,000	1,807,406	COMPLETED	100.00%
SA-13-10-35-13-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	MATUNGAO	Pangi	Construction of Level II Deep Well Water Supply System of Matungao	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-10-35-13-000-1	SA	2017	REGION_X	LANAO_DEL_NORTE	MATUNGAO		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-13-10-35-15-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	NUNUNGAN	Raraben	Improvement of Nunungan Potable Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-10-35-15-000-1	SA	2017	REGION_X	LANAO_DEL_NORTE	NUNUNGAN		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	9,464,529	COMPLETED	100.00%
SA-13-10-35-16-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	PANTAO_RAGAT	Brgy. Cabasagan	Rehabilitation of Water System	9,000,000	9,000,000	9,000,000	9,000,000	COMPLETED	100.00%
SA-14-10-35-16-000-1	SA	2014	REGION_X	LANAO_DEL_NORTE	PANTAO_RAGAT	Aloon	Potable Water Supply System	2,000,000	2,000,000	1,600,000	1,600,000	COMPLETED	100.00%
SA-13-10-35-17-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	POONA_PIAGAPO	Nunungan	Construction of Poona Piagapo Potable Water System Level II	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-13710-35-17-000-1	SA	2017	REGION_X	LANAO_DEL_NORTE	POONA_PIAGAPO	LUPITAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,448,356	COMPLETED	100.00%
SA-14-10-35-18-000-1	SA	2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Mabatao	Potable Water Supply System	900,000	900,000	900,000	900,000	COMPLETED	100.00%
SA-14-10-35-18-000-2	SA	2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Buntong	Potable Water Supply System	900,000	900,000	900,000	900,000	COMPLETED	100.00%
SA-14-10-35-18-000-3	SA	2014	REGION_X	LANAO_DEL_NORTE	SALVADOR	Poblacion	Potable Water Supply System	7,200,000	7,200,000	7,200,000	7,200,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-10-35-19-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	SAPAD	Karkum	Rehabilitation of Sapad Water Supply Level II(Karkum,Inudaran II, Inudaran I, Mamaanon)	4,000,000	4,000,000	4,000,000	4,000,000	COMPLETED	100.00%
SA-13-10-35-19-000-2	SA	2013	REGION_X	LANAO_DEL_NORTE	SAPAD	Katipunan	Rehabilitation of Sapad Water Supply Level II(Katipunan, Panoloon)	4,000,000	4,000,000	4,000,000	4,000,000	COMPLETED	100.00%
SA-15-10-35-06-000-1	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	BANSARVIL II	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-10-35-06-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	CABONGBONGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-10-35-06-000-3	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	CAMPO ISLAM	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-10-35-06-000-4	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	DITAGO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,869,492	COMPLETED	100.00%
SA-15-10-35-06-000-5	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	CALUBE	Construction of Calube Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-35-06-000-6	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	LANTAWAN	Construction of Lantawan Potable Water System Level II	2,000,000	2,000,000	2,000,000	990,000	COMPLETED	100.00%
SA-15-10-35-06-000-7	SA	2015	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	CALIPAPA	Construction of Calipapa Potable Water System Level II	2,000,000	2,000,000	2,000,000	933,880	COMPLETED	100.00%
SA-13-10-35-20-000-1	SA	2013	REGION_X	LANAO_DEL_NORTE	TAGOLOAN	Brgy. Darimbang	Construction of Tagoloan Level II Water System	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-10-35-21-000-1	SA	2017	REGION_X	LANAO_DEL_NORTE	TANGCAL		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	80.00%
SA-15-10-35-22-000-1	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	TUGARANO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	98,200	COMPLETED	100.00%
SA-15-10-35-22-000-2	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	KALILANGAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	589,542	COMPLETED	100.00%
SA-15-10-35-22-000-3	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	LICAPAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,604,487	COMPLETED	100.00%
SA-15-10-35-22-000-4	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	BULOD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	98,400	COMPLETED	100.00%
SA-15-10-35-22-000-5	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	STO. NIÑO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	675,412	COMPLETED	100.00%
SA-15-10-35-22-000-6	SA	2015	REGION_X	LANAO_DEL_NORTE	TUBOD	TADEN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,455,242	COMPLETED	100.00%
SA-16-10-35-22-000-1	SA	2016	REGION_X	LANAO_DEL_NORTE	TUBOD	KAKAI RENABOR	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-10-35-22-000-2	SA	2016	REGION_X	LANAO_DEL_NORTE	TUBOD	PIGCARANGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	782,405	COMPLETED	100.00%
SA-15-10-42-01-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	BALINTONGA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,235,654	ON-GOING	90.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-10-42-01-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	MACUBON (SINA-AD)	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,249,101	COMPLETED	100.00%
SA-15-10-42-01-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	MONTERICO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-10-42-01-000-4	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	ROXAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	667,234	COMPLETED	100.00%
SA-17-10-42-01-000-1	SA	2017	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	CULPAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,193,124	COMPLETED	100.00%
SA-12-10-42-03-000-1	SA	2012	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	Lumapas	Improvement Rehabilitation of Lumapas Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-03-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	TANGAB	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,994,764	COMPLETED	100.00%
SA-15-10-42-03-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	SIBUYON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,994,916	COMPLETED	100.00%
SA-15-10-42-03-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	LODIONG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-10-42-03-000-4	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	BURACAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	998,113	COMPLETED	100.00%
SA-15-10-42-03-000-5	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	TUSIK	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,994,764	COMPLETED	100.00%
SA-16-10-42-03-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	BOLINSONG	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-16-10-42-03-000-2	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	UPPER USOGAN	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-13-10-42-04-000-1	SA	2013	REGION_X	MISAMIS_OCCIDENTAL	CALAMBA	Singalat	Construction of Calamba Water System Level II & III (Phase I)	8,000,000	8,000,000	6,926,455	6,292,094	COMPLETED	100.00%
SA-15-10-42-05-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	CABUNGA-AN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	90.00%
SA-15-10-42-05-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	BITOON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-15-10-42-05-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	CANIPACAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	90.00%
SA-15-10-42-05-000-4	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	DELA PAZ	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	20.00%
SA-15-10-42-05-000-5	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	DOLORES	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	88.00%
SA-15-10-42-05-000-6	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	SEBASI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-15-10-42-05-000-7	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	CLARIN	SEGATIC DIOT	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	90.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-10-42-07-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	CARMEN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-07-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SINARA ALTO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-07-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SETI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	267,091	COMPLETED	100.00%
SA-16-10-42-07-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	CARMEN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	87.00%
SA-16-10-42-07-000-2	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SINARA BAJO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-08-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	LOPEZ_JAENA	BONIFACIO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-08-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	LOPEZ_JAENA	MACALIBRE ALTO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,878,938	ON-GOING	94.00%
SA-16-10-42-11-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	PANAON	San Roque	Rehab/Expansion of San Roque Water System(Level II)	2,000,000	2,000,000	2,000,000		ON-GOING	60.00%
SA-16-10-42-11-000-2	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	PANAON	San Juan	Rehab/Expansion of San Juan Water System(Level IIO	2,000,000	2,000,000	2,000,000		ON-GOING	80.00%
SA-15-10-42-12-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	AGUNOD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-12-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	DANA0	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-12-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	NEW CARTAGENA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-10-42-12-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	New Cartagena	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	2,989,706	2,494,900	COMPLETED	100.00%
SA-16-10-42-12-000-2	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	Panalsalan	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	2,989,706	2,494,900	COMPLETED	100.00%
SA-14-10-42-12-000-1	SA	2014	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL		Potable Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-10-42-12-000-1	SA	2017	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	BATO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,998,111	COMPLETED	100.00%
SA-14-10-42-13-000-1	SA	2014	REGION_X	MISAMIS_OCCIDENTAL	SAPANG_DALAGA	San Agustin	Potable Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-10-42-13-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	SAPANG_DALAGA	Upper Bautista & Guinahut	PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	8,000,000		COMPLETED	100.00%
SA-12-10-42-14-000-1	SA	2012	REGION_X	MISAMIS_OCCIDENTAL	SINACABAN	Poblacion	Expansion of Sinacaban Water Supply System (Sinacaban Birthing Home)	1,000,000	1,000,000	1,000,000	999,758	COMPLETED	100.00%
SA-16-10-42-14-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	SINACABAN		PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-10-42-15-000-1	SA	2012	REGION_X	MISAMIS_OCCIDENTAL	CITY_OF_TANGUB	Hoyohoy	Rehabilitation of Water Supply System (3 sub-projects)	333,333	333,333	333,333	333,314	COMPLETED	100.00%
SA-12-10-42-15-000-2	SA	2012	REGION_X	MISAMIS_OCCIDENTAL	CITY_OF_TANGUB	Hoyohoy	Rehabilitation of Water Supply System (3 sub-projects)	333,333	333,333	333,333	333,314	COMPLETED	100.00%
SA-12-10-42-15-000-3	SA	2012	REGION_X	MISAMIS_OCCIDENTAL	CITY_OF_TANGUB	Hoyohoy	Rehabilitation of Water Supply System (3 sub-projects)	333,333	333,333	333,333	333,314	COMPLETED	100.00%
SA-15-10-42-16-000-1	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	CANIBUNGAN PROPER	Construction of Level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-16-000-2	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	MITUGAS	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-10-42-16-000-3	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	GALA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	16.00%
SA-15-10-42-16-000-4	SA	2015	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	YAHONG	Construction of Level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-10-42-16-000-1	SA	2016	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	GUNVIL	Construction of Water System Phase I (Drilling)	2,000,000	2,000,000	2,000,000	1,104,463	ON-GOING	67.00%
SA-13-10-43-01-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	ALUBIJID	Sungay	Construction of Sungay Water System (Phase 1)	2,300,000	2,300,000	2,300,000	2,300,000	COMPLETED	100.00%
SA-16-10-43-03-000-1	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	DAHILIG	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	99.00%
SA-16-10-43-03-000-2	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	MAPUA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	99.00%
SA-16-10-43-03-000-3	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	KABANGASAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	98.00%
SA-16-10-43-03-000-4	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	KAUSWAGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	98.00%
SA-16-10-43-03-000-5	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	KABULAKAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	98.00%
SA-16-10-43-03-000-6	SA	2016	REGION_X	MISAMIS_ORIENTAL	BALINGOAN	LAPINIG	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	647,853	ON-GOING	98.00%
SA-14-10-43-04-000-1	SA	2014	REGION_X	MISAMIS_ORIENTAL	BINUANGAN		Potable Water Supply System	2,000,000	2,000,000	1,840,000	1,840,000	COMPLETED	100.00%
SA-12-10-43-05-000-1	SA	2012	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	Camanan-an relocation	Camanan-an Relocation site	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-12-10-43-05-000-2	SA	2012	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	Indahag relocation	Indahag Relocation Site	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-10-43-05-000-1	SA	2016	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	Taglimao	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	424,502	COMPLETED	100.00%
SA-16-10-43-05-000-2	SA	2016	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	FS Catiniko	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	424,502	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-10-43-05-000-3	SA	2016	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	Tuboran	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	424,502	COMPLETED	100.00%
SA-16-10-43-05-000-4	SA	2016	REGION_X	MISAMIS_ORIENTAL	CITY_OF_CAGAYAN_DE_ORO	Mambuwaya	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	424,502	COMPLETED	100.00%
SA-16-10-43-06-000-1	SA	2016	REGION_X	MISAMIS_ORIENTAL	CLAVERIA		PROVISION OF POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000	849,005	ON-GOING	2.00%
SA-13-10-43-09-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	GITAGUM	Pelaez	Potable Water Supply System	2,250,000	2,250,000	2,250,000	2,250,000	COMPLETED	100.00%
SA-13-10-43-13-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	LAGONGLONG	Gaston	Expansion of Existing Level 2 Water Supply System of Gaston	2,000,000	2,000,000	1,805,975	1,770,975	COMPLETED	100.00%
SA-13-10-43-15-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	LIBERTAD	Guadalupe, Gimaylan	Construction of Elevated reservoir	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-13-10-43-15-000-2	SA	2013	REGION_X	MISAMIS_ORIENTAL	LIBERTAD	Simon,Dulong	Construction of Elevated reservoir	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-13-10-43-15-000-3	SA	2013	REGION_X	MISAMIS_ORIENTAL	LIBERTAD	Poblacion	Installation of Distribution Pipelines	750,000	750,000	750,000	750,000	COMPLETED	100.00%
SA-13-10-43-17-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	MAGSAYSAY	Brgys. Kauswagan, Cabubuhan, Poblacion	Construction of Magsaysay Water Works System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-10-43-17-000-1	SA	2017	REGION_X	MISAMIS_ORIENTAL	MAGSAYSAY	MINDULAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,603,552	COMPLETED	100.00%
SA-17-10-43-17-000-2	SA	2017	REGION_X	MISAMIS_ORIENTAL	MAGSAYSAY	CABALAWAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,603,552	COMPLETED	100.00%
SA-13-10-43-18-000-1	SA	2013	REGION_X	MISAMIS_ORIENTAL	MANTICAO	Argayoso	Rehabilitation/Expansion of existing Level 3 Water Supply System of Manticao	2,250,000	2,250,000	2,250,000	2,250,000	COMPLETED	100.00%
SA-12-10-43-18-000-1	SA	2012	REGION_X	MISAMIS_ORIENTAL	MANTICAO	Poblacion	Rehabilitation of Manticao Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-11-82-01-000-1	SA	2015	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	PANANSALAN	Construction of Panansalan PWS	2,000,000	2,000,000	2,000,000	299,482	COMPLETED	100.00%
SA-16-11-82-01-000-1	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	MAPACA	Potable Water System Brgy. Mapaca	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-2	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	MANGAYON	Potable Water Brgy. Mangayon	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-3	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	GABI	Potable Water Brgy. Gabi	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-4	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	TAMIYA	Potable Water Brgy. Tamiya	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-5	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	BOGONGON	Potable Water Brgy. Bogongon	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-6	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	NGAN (Sitios Kilabot & Putting Bato)	Potable Water Brgy. Ngan	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-11-82-01-000-7	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	MANGGAYON	Potable Water Brgy. Manggayon	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-16-11-82-01-000-8	SA	2016	REGION_XI	COMPOSTELA_VALLEY	COMPOSTELA	PANANSALAN	Potable Water Brgy. Panansalan	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-14-11-82-03-000-1	SA	2014	REGION_XI	COMPOSTELA_VALLEY	MABINI	Cuambog	Improvement of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-11-82-04-000-1	SA	2014	REGION_XI	COMPOSTELA_VALLEY	MACO	Mainit	Potable Water	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-11-82-04-000-1	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	GUBATAN	Construction of Brgy. Gubatan Potable Water System	2,000,000	2,000,000	2,000,000	1,999,537	COMPLETED	100.00%
SA-15-11-82-04-000-2	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	MAGANGIT	Construction of Brgy. Panangan Potable Water System	2,000,000	2,000,000	2,000,000	1,999,224	COMPLETED	100.00%
SA-15-11-82-04-000-3	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	MALAMODAO	Construction of Brgy. Malamodao Potable Water System	1,000,000	1,000,000	1,000,000	404,785	COMPLETED	100.00%
SA-15-11-82-04-000-4	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	MANIPONGOL	Construction of Brgy. Manipongol Potable Water System	2,000,000	2,000,000	2,000,000	1,999,672	COMPLETED	100.00%
SA-15-11-82-04-000-5	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	MAPAANG	Construction of Brgy. Mapaang Potable Water System	2,000,000	2,000,000	2,000,000	1,319,771	COMPLETED	100.00%
SA-15-11-82-04-000-6	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	NEW BARILI	Construction of Brgy. New Barili Potable Water System	1,000,000	1,000,000	1,000,000	208,320	COMPLETED	100.00%
SA-15-11-82-04-000-7	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MACO	PANANGAN	Construction of Brgy. Magangit Potable Water System	2,000,000	2,000,000	2,000,000	1,999,528	COMPLETED	100.00%
SA-16-11-82-04-000-1	SA	2016	REGION_XI	COMPOSTELA_VALLEY	MACO	NEW VISAYAS	Potable Water System Brgy. New Visayas	1,000,000	1,000,000	1,000,000	998,500	COMPLETED	100.00%
SA-16-11-82-04-000-2	SA	2016	REGION_XI	COMPOSTELA_VALLEY	MACO	SANGAB	Potable Water System Brgy. Sangab	1,000,000	1,000,000	1,000,000	996,202	COMPLETED	100.00%
SA-17-11-82-04-000-1	SA	2017	REGION_XI	COMPOSTELA_VALLEY	MACO	TAGBAROS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-13-11-82-05-000-1	SA	2013	REGION_XI	COMPOSTELA_VALLEY	MARAGUSAN	Tandik	Potable Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-11-82-05-000-1	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MARAGUSAN	NEW MAN-AY	Potable Water System at Brgy. New Manay	2,000,000	2,000,000	2,000,000	1,665,981	ON-GOING	90.00%
SA-15-11-82-05-000-2	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MARAGUSAN	PALOC	Potable Water System at Brgy. Paloc	1,000,000	1,000,000	1,000,000	685,692	ON-GOING	95.00%
SA-15-11-82-05-000-3	SA	2015	REGION_XI	COMPOSTELA_VALLEY	MARAGUSAN	TANDIK	Potable Water System at Brgy. Tandik	2,000,000	2,000,000	2,000,000	1,874,230	COMPLETED	100.00%
SA-16-11-82-05-000-1	SA	2016	REGION_XI	COMPOSTELA_VALLEY	MARAGUSAN	SAN MIGUEL	Potable Water System Brgy. Mabugnao	1,000,000	1,000,000	1,000,000	302,473	COMPLETED	100.00%
SA-12-11-82-06-000-1	SA	2012	REGION_XI	COMPOSTELA_VALLEY	MAWAB	Purok 2, Poblacion	Improvement and Expansion of Mawab Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-11-82-06-000-1	SA	2017	REGION_XI	COMPOSTELA_VALLEY	MAWAB		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	88.00%
SA-16-11-82-08-000-1	SA	2016	REGION_XI	COMPOSTELA_VALLEY	MONTEVISTA	BRGYS. Mayaon, New Calape, New Cebulan, San Jose, San Vicente	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	9,546,992	6,739,267	COMPLETED	100.00%
SA-17-11-82-08-000-1	SA	2017	REGION_XI	COMPOSTELA_VALLEY	MONTEVISTA		POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		ON-GOING	2.00%
SA-13-11-82-10-000-1	SA	2013	REGION_XI	COMPOSTELA_VALLEY	NEW_BATAAN	Batinao	Potable Water Supply System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-11-82-10-000-1	SA	2015	REGION_XI	COMPOSTELA_VALLEY	NEW_BATAAN	MAGANGIT	Potable Water System at Brgy. Maganit	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-11-82-10-000-2	SA	2015	REGION_XI	COMPOSTELA_VALLEY	NEW_BATAAN	MANURIGAO	Potable Water (Brgy. Manurigao)	1,000,000	1,000,000	1,000,000	565,600	COMPLETED	100.00%
SA-12-11-82-11-000-1	SA	2012	REGION_XI	COMPOSTELA_VALLEY	PANTUKAN	Poblacion,Lawaan	Expansion of Poblacion Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-11-82-11-000-1	SA	2017	REGION_XI	COMPOSTELA_VALLEY	PANTUKAN	Brgy. Bongbong, Brgy. King-NHS, Brgy. King-Latawa	POTABLE WATER SUPPLY	10,000,000	10,000,000	9,200,000	9,166,366	COMPLETED	100.00%
SA-17-11-23-01-000-1	SA	2017	REGION_XI	DAVAO_DEL_NORTE	ASUNCION		POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		ON-GOING	82.00%
SA-12-11-23-23-000-1	SA	2012	REGION_XI	DAVAO_DEL_NORTE	BRAULIO_E_DUJALI	Brgy. Magupising	Construction of Brgy. Magupising Level III Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-11-23-23-000-1	SA	2017	REGION_XI	DAVAO_DEL_NORTE	BRAULIO_E_DUJALI	Sitio Balisong & Pawas	Construction of Level II Potable Water System	12,000,000	12,000,000	9,600,000		ON-GOING	70.00%
SA-12-11-23-03-000-1	SA	2012	REGION_XI	DAVAO_DEL_NORTE	CARMEN	Brgy. Cebulano	Construction and development of Level II Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-11-23-05-000-1	SA	2015	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	GUPITAN	Potable Water System at Brgy. Gupitan	2,000,000	2,000,000	2,000,000	1,999,000	COMPLETED	100.00%
SA-15-11-23-05-000-2	SA	2015	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	SUA-ON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-11-23-05-000-1	SA	2016	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	GUPITAN (Sitios Kilantang, Lapongan, Lapongon, Lower Tagasan, Nasinabong, Ngan, Pipisan, Tawngato & Tiapo)	PROVISION OF POTABLE WATER SUPPLY	7,000,000	7,000,000	7,000,000	5,591,348	COMPLETED	100.00%
SA-16-11-23-05-000-2	SA	2016	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	MANIKI (Sitio Maniki)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	988,159	COMPLETED	100.00%
SA-16-11-23-05-000-3	SA	2016	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	SEMONG	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,930,120	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-11-23-14-000-1	SA	2016	REGION_XI	DAVAO_DEL_NORTE	NEW_CORELLA	DEL PILAR	PROVISION OF POTABLE WATER SUPPLY	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%
SA-16-11-23-14-000-2	SA	2016	REGION_XI	DAVAO_DEL_NORTE	NEW_CORELLA	SAN ROQUE	PROVISION OF POTABLE WATER SUPPLY	1,500,000	1,500,000	1,500,000	1,431,143	COMPLETED	100.00%
SA-16-11-23-14-000-3	SA	2016	REGION_XI	DAVAO_DEL_NORTE	NEW_CORELLA	MESAUY	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-11-23-24-000-1	SA	2014	REGION_XI	DAVAO_DEL_NORTE	SAN_ISIDRO	Sawata and Dacudao	Construction of Sawata Water Supply Level II	11,000,000	11,000,000	11,000,000	8,032,096	COMPLETED	100.00%
SA-15-11-23-18-000-1	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	ESPERANZA	Potable Water System at Brgy. Esperanza	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-11-23-18-000-2	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	KINAMAYAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,725,539	COMPLETED	100.00%
SA-15-11-23-18-000-3	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	NEW KATIPUNAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,754,116	COMPLETED	100.00%
SA-15-11-23-18-000-4	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	PANTARON	Potable Water System at Brgy. Pantaron	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-11-23-18-000-5	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	SALVACION	Potable Water System at Brgy. Salvacion	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-11-23-18-000-6	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	SAN MIGUEL	Potable Water System at Brgy. San Miguel	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-11-23-18-000-7	SA	2015	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	SAN VICENTE	Potable Water System at Brgy. San Vicente	2,000,000	2,000,000	2,000,000	859,480	COMPLETED	100.00%
SA-12-11-23-22-000-1	SA	2012	REGION_XI	DAVAO_DEL_NORTE	TALAINGOD	Brgy. Sto Niño	Construction of Potable Water System Level III	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-11-23-22-000-1	SA	2015	REGION_XI	DAVAO_DEL_NORTE	TALAINGOD	Brgy. Sto. Niño/ Lower Mesolong, Brgy. Sto. Niño/ Purok 2A-2B, Brgy. Sto. Niño/Kaylawan, Brgy. Sto. Niño/ Igang, Brgy. Palma Gil/ Tugas, Brgy. Sto Niño	Rehabilitation of Igang, Palma Gil PWS Level II, Construction of Tugas, Sto. Niño PWS Level II, Rehabilitation of Purok 2A – 2B (Buguis Area) Sto. Niño PWS Level III, Rehabilitation of Kuyas, Sto. Niño PWS Level IIRehabilitation of Lower Mesolong, Sto. Niño PWS Level IIRehabilitation of Kaylawan, Sto. Niño PWS Level II	8,000,000	8,000,000	8,000,000	7,811,866	COMPLETED	100.00%
SA-16-11-23-22-000-1	SA	2016	REGION_XI	DAVAO_DEL_NORTE	TALAINGOD	DAGOHOY (Sitios Hangelo)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-11-23-22-000-2	SA	2016	REGION_XI	DAVAO_DEL_NORTE	TALAINGOD	STO.NINO (Sitios Kamingawan, Linayapan, Malapanit & Mesolong)	PROVISION OF POTABLE WATER SUPPLY	4,000,000	4,000,000	4,000,000	2,965,646	COMPLETED	100.00%
SA-16-11-24-03-000-1	SA	2016	REGION_XI	DAVAO_DEL_SUR	CITY_OF_DIGOS	SAN JOSE	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	700,400	COMPLETED	100.00%
SA-15-11-24-06-000-1	SA	2015	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	BALASIAO	Expansion of Water System level II	1,000,000	1,000,000	1,000,000	754,055	COMPLETED	100.00%
SA-15-11-24-06-000-3	SA	2015	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	KIBONGBONG	Expansion of Water System level II	2,000,000	2,000,000	2,000,000	1,614,766	ON-GOING	85.00%
SA-15-11-24-06-000-4	SA	2015	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	KIMLAWIS	Expansion of Water System level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-11-24-06-000-5	SA	2015	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	KISULAN	Construction of Level II water System	2,000,000	2,000,000	2,000,000	1,440,018	COMPLETED	100.00%
SA-17-11-24-06-000-1	SA	2017	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	ABNATE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-17-11-24-06-000-2	SA	2017	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	TACUB	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		ON-GOING	30.00%
SA-17-11-24-06-000-3	SA	2017	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	BALASIAO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-11-24-06-000-4	SA	2017	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	KIMLAWIS	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-11-24-12-000-1	SA	2015	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	SALIDUCON	Rehabilitation of Brgy. Saliducon PWS Level II	2,000,000	2,000,000	2,000,000		ON-GOING	10.00%
SA-15-11-24-12-000-2	SA	2015	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	MELILIA	Construction of Brgy. Melilia PWS Level II	3,000,000	3,000,000	3,000,000		ON-GOING	10.00%
SA-15-11-24-12-000-3	SA	2015	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	MATUTUNGAN	Expansion of Brgy. Matutungan PWS Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-15-11-24-12-000-4	SA	2015	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	RIZAL	Construction of Brgy. Rizal PWS Level II	3,000,000	3,000,000	3,000,000		ON-GOING	20.00%
SA-15-11-24-12-000-5	SA	2015	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	INAWAYAN	Expansion of Inawayan Potable Water System Level III	2,000,000	2,000,000	2,000,000		ON-GOING	10.00%
SA-13-11-24-12-000-1	SA	2013	REGION_XI	DAVAO_DEL_SUR	SANTA_CRUZ	Brgy. Inawayan		2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-11-24-12-000-1	SA	2017	REGION_XI	DAVAO_OCCIDENTAL	DON_MARCELINO		Repair/Rehab of PWS Level II	12,000,000	12,000,000	9,600,000		ON-GOING	52.83%
SA-17-11-86-02-000-1	SA	2017	REGION_XI	DAVAO_OCCIDENTAL	JOSE_ABAD_SANTOS		POTABLE WATER SUPPLY	12,000,000	12,000,000	11,100,000		COMPLETED	100.00%
SA-14-11-86-03-000-1	SA	2014	REGION_XI	DAVAO_OCCIDENTAL	MALITA	Kidalapong	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-11-86-04-000-1	SA	2014	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	PONGPONG	Potable Water	1,000,000	1,000,000	1,000,000	700,024	COMPLETED	100.00%
SA-15-11-24-04-000-1	SA	2015	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	KIDADAN	CONSTRUCTION OF BRGY. KIDADAN PWS LEVEL II	2,000,000	2,000,000	2,000,000	1,526,922	COMPLETED	100.00%
SA-15-11-24-04-000-2	SA	2015	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	PONGPONG	REHABILITATION OF PONG PONG PWS LEVEL II	1,000,000	1,000,000	1,000,000	246,903	COMPLETED	100.00%
SA-15-11-24-04-000-3	SA	2015	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	SAN ANTONIO	CONSTRUCTION OF BRGY. SAN ANTONIO PWS LEVEL II	2,000,000	2,000,000	2,000,000	1,498,759	COMPLETED	100.00%
SA-15-11-24-04-000-4	SA	2015	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	SAN JUAN	CONSTRUCTION OF BRGY. SAN JUAN PWS LEVEL II	2,000,000	2,000,000	2,000,000	1,403,288	COMPLETED	100.00%
SA-15-11-24-04-000-5	SA	2015	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	SAN PEDRO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-17-11-24-04-000-1	SA	2017	REGION_XI	DAVAO_OCCIDENTAL	SANTA_MARIA	SAN PEDRO	CONSTRUCTION OF BRGY. SAN PEDRO PWS LEVEL II	3,000,000	3,000,000	3,000,000		ON-GOING	60.00%
SA-14-11-86-05-000-1	SA	2014	REGION_XI	DAVAO_OCCIDENTAL	SARANGANI	Batuganding	Construction of Water System Level II	4,500,000	4,500,000	4,500,000	2,079,422	COMPLETED	100.00%
SA-14-11-86-05-000-2	SA	2014	REGION_XI	DAVAO_OCCIDENTAL	SARANGANI	Gumtago	Construction of Water System Level II	4,500,000	4,500,000	4,500,000		COMPLETED	100.00%
SA-15-11-25-01-000-1	SA	2015	REGION_XI	DAVAO_ORIENTAL	BAGANGA	BATAWAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-11-25-01-000-2	SA	2015	REGION_XI	DAVAO_ORIENTAL	BAGANGA	BINONDO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,384,387	COMPLETED	100.00%
SA-15-11-25-01-000-3	SA	2015	REGION_XI	DAVAO_ORIENTAL	BAGANGA	CAMPAWAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-11-25-01-000-4	SA	2015	REGION_XI	DAVAO_ORIENTAL	BAGANGA	SAN ISIDRO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	634,502	COMPLETED	100.00%
SA-16-11-25-01-000-1	SA	2016	REGION_XI	DAVAO_ORIENTAL	BAGANGA	KINABLANGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,578,836	COMPLETED	100.00%
SA-16-11-25-01-000-2	SA	2016	REGION_XI	DAVAO_ORIENTAL	BAGANGA	SAN VICTOR	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,578,836	COMPLETED	100.00%
SA-16-11-25-01-000-3	SA	2016	REGION_XI	DAVAO_ORIENTAL	BAGANGA	SAN ISIDRO	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,578,836	COMPLETED	100.00%
SA-17-11-25-01-000-1	SA	2017	REGION_XI	DAVAO_ORIENTAL	BAGANGA	BINONDO	Construction of Potable Water System (Brgy. Binondo)	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-17-11-25-01-000-2	SA	2017	REGION_XI	DAVAO_ORIENTAL	BAGANGA	MAHAN-UB	Construction of Potable Water System (Brgy. Mahan-ub)	3,000,000	3,000,000	3,000,000		DED PREPARATION	
SA-13-11-25-03-000-1	SA	2013	REGION_XI	DAVAO_ORIENTAL	BOSTON	Cabasagan	Construction of Cabasagan Water Supply System	3,783,944	3,783,944	3,783,944	3,783,944	COMPLETED	100.00%
SA-13-11-25-03-000-2	SA	2013	REGION_XI	DAVAO_ORIENTAL	BOSTON	Kawayan	Design and Build of Kawayan Water Supply System Level II	2,923,930	2,923,930	2,923,930	2,923,930	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-13-11-25-03-000-3	SA	2013	REGION_XI	DAVAO_ORIENTAL	BOSTON	San Jose	Design and build of San Jose Water Supply System Level II	1,292,126	1,292,126	1,292,126	1,292,126	COMPLETED	100.00%
SA-13-11-25-04-000-1	SA	2013	REGION_XI	DAVAO_ORIENTAL	CARAGA	San Luis	Potable Water Supply System	1,000,000	1,000,000	1,000,000	903,393	COMPLETED	100.00%
SA-13-11-25-04-000-2	SA	2013	REGION_XI	DAVAO_ORIENTAL	CARAGA	Brgy. Sobrecarey	Potable Water Supply System	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-14-11-25-04-000-1	SA	2014	REGION_XI	DAVAO_ORIENTAL	CARAGA	Poblacion	Expansion/Upgrading of CARAGA Level III Water system	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-11-25-04-000-1	SA	2016	REGION_XI	DAVAO_ORIENTAL	CARAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-25-04-000-2	SA	2016	REGION_XI	DAVAO_ORIENTAL	CARAGA		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-16-11-25-05-000-1	SA	2016	REGION_XI	DAVAO_ORIENTAL	CATEEL		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-11-25-05-000-2	SA	2016	REGION_XI	DAVAO_ORIENTAL	CATEEL		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-11-25-06-000-1	SA	2015	REGION_XI	DAVAO_ORIENTAL	GOVERNOR_GENEROSO	OREGON	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,791,187	COMPLETED	100.00%
SA-15-11-25-06-000-2	SA	2015	REGION_XI	DAVAO_ORIENTAL	GOVERNOR_GENEROSO	SERGIO OSMEÑA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,013,434	COMPLETED	100.00%
SA-15-11-25-06-000-3	SA	2015	REGION_XI	DAVAO_ORIENTAL	GOVERNOR_GENEROSO	SUROP	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-15-11-25-07-000-1	SA	2015	REGION_XI	DAVAO_ORIENTAL	LUPON	LANTAWAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,957,046	COMPLETED	100.00%
SA-15-11-25-07-000-2	SA	2015	REGION_XI	DAVAO_ORIENTAL	LUPON	MARAGATAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,998,003	COMPLETED	100.00%
SA-15-11-25-07-000-3	SA	2015	REGION_XI	DAVAO_ORIENTAL	LUPON	NEW VISAYAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,998,937	COMPLETED	100.00%
SA-15-11-25-07-000-4	SA	2015	REGION_XI	DAVAO_ORIENTAL	LUPON	SAN ISIDRO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,999,569	COMPLETED	100.00%
SA-14-11-25-08-000-1	SA	2014	REGION_XI	DAVAO_ORIENTAL	MANAY	Cayawan and Central	Rehabilitation of Existing Level II Water System of Cayawan and Central	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-16-11-25-08-000-1	SA	2016	REGION_XI	DAVAO_ORIENTAL	MANAY		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		COMPLETED	100.00%
SA-13-11-25-10-000-1	SA	2013	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	La Union	Potable Water Supply System	1,000,000	1,000,000	1,000,000	756,431	COMPLETED	100.00%
SA-13-11-25-10-000-2	SA	2013	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	Cambalion	Potable Water Supply System	1,000,000	1,000,000	1,000,000	631,431	COMPLETED	100.00%
SA-15-11-25-10-000-1	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	LAPU-LAPU	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,787,537	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-11-25-10-000-2	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	MAAG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,836,608	ON-GOING	85.00%
SA-15-11-25-10-000-3	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	MAPUTI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-11-25-10-000-4	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	SAN MIGUEL	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,999,999	COMPLETED	100.00%
SA-15-11-25-10-000-5	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	SANTO ROSARIO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,781,138	COMPLETED	100.00%
SA-15-11-25-10-000-6	SA	2015	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	TALISAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-11-25-10-000-1	SA	2016	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-16-11-25-10-000-2	SA	2016	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-16-11-25-10-000-3	SA	2016	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO		PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-17-11-25-11-000-1	SA	2017	REGION_XI	DAVAO_ORIENTAL	TARRAGONA	Juvelar & Central	POTABLE WATER SUPPLY	12,000,000	12,000,000	9,600,000		COMPLETED	100.00%
SA-16-12-47-01-000-1	SA	2016	REGION_XII	NORTH_COTABATO	ALAMADA	Brgys. Bao, Rangayen & Pigcawaran	Construction of Kitub Potable Water System Level II (Kitub Area)	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-12-12-47-01-000-1	SA	2012	REGION_XII	NORTH_COTABATO	ALAMADA	Brgy. Bao, Dado, Mirasol & Malitubog	Construction of Water System (BHS & Birthing Center)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-12-47-01-000-1	SA	2014	REGION_XII	NORTH_COTABATO	ALAMADA	Purok New Leon, Brgy. Dado	Rehabilitation of New Leon Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-01-000-1	SA	2015	REGION_XII	NORTH_COTABATO	ALAMADA	Brgy. Dado and Pigcawaran	Construction of Potable Water System Level II	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-12-12-47-17-000-1	SA	2012	REGION_XII	NORTH_COTABATO	ALEOSAN	Upper Mingading	Construction of Upper Mingading Level II Potable Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-12-47-17-000-1	SA	2016	REGION_XII	NORTH_COTABATO	ALEOSAN	Brgy. Leon, Katalicanan, Upper Minganding, Tomado, Cawilihan and Sta. Cruz	Construction of Aleosan Level II PWS	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-12-12-47-18-000-1	SA	2012	REGION_XII	NORTH_COTABATO	ARAKAN	Poblacion	Rehabilitation/Improvement of Arakan Water System Phase II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-12-12-47-16-000-1	SA	2012	REGION_XII	NORTH_COTABATO	BANISILAN	Brgy. Wadya	Expansion of Banisilan Level II Water System	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-12-47-16-000-1	SA	2015	REGION_XII	NORTH_COTABATO	BANISILAN	Brgys. Capayangan, Miguel Macasarte and Tumbao	Provision of Potable Water System	10,000,000	10,000,000	10,000,000	8,281,120	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-12-47-05-000-1	SA	2017	REGION_XII	NORTH_COTABATO	LIBUNGAN	BRGY. KAPAYAWI,BAGUER,MO NTAY AND CABARUYAN	Expansion of Water system	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-12-47-02-000-1	SA	2015	REGION_XII	NORTH_COTABATO	CARMEN	LANOON	Construction of Concrete Tank Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	62.00%
SA-15-12-47-02-000-2	SA	2015	REGION_XII	NORTH_COTABATO	CARMEN	MACABENBAN	Construction of Concrete Tank Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	80.00%
SA-15-12-47-02-000-3	SA	2015	REGION_XII	NORTH_COTABATO	CARMEN	PALANGGALAN	Construction of Concrete Tank Level II Water System	2,000,000	2,000,000	2,000,000	1,729,166	ON-GOING	75.00%
SA-15-12-47-02-000-4	SA	2015	REGION_XII	NORTH_COTABATO	CARMEN	CADIIS	Construction of Steel Tank Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-47-02-000-5	SA	2015	REGION_XII	NORTH_COTABATO	CARMEN	KILALA	Construction of Steel Tank Level II Water System	1,000,000	1,000,000	1,000,000	987,820	COMPLETED	100.00%
SA-16-12-47-02-000-1	SA	2016	REGION_XII	NORTH_COTABATO	CARMEN	BENTANGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-02-000-2	SA	2016	REGION_XII	NORTH_COTABATO	CARMEN	MANILI	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-12-47-04-000-1	SA	2014	REGION_XII	NORTH_COTABATO	CITY_OF_KIDAPAWAN	Brgy. Amas, Amazion & Kalaisan	Installation of Distribution lines	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-47-05-000-1	SA	2015	REGION_XII	NORTH_COTABATO	LIBUNGAN	KITUBOD	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-05-000-2	SA	2015	REGION_XII	NORTH_COTABATO	LIBUNGAN	PALAO	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-05-000-3	SA	2015	REGION_XII	NORTH_COTABATO	LIBUNGAN	SINAPANGAN	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-05-000-1	SA	2016	REGION_XII	NORTH_COTABATO	LIBUNGAN	Brgy. Piarro	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-05-000-2	SA	2016	REGION_XII	NORTH_COTABATO	LIBUNGAN	Brgy. Cabpangi	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-06-000-1	SA	2015	REGION_XII	NORTH_COTABATO	MAGPET	AMABEL	Construction of Amabel Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-06-000-2	SA	2015	REGION_XII	NORTH_COTABATO	MAGPET	OWAS	Construction of Owas Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-06-000-3	SA	2015	REGION_XII	NORTH_COTABATO	MAGPET	DON PANAA	Construction of Don Panaca Water Supply Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-06-000-4	SA	2015	REGION_XII	NORTH_COTABATO	MAGPET	SALLAB	Rehabilitation of Sallab Water Supply Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-12-47-06-000-1	SA	2017	REGION_XII	NORTH_COTABATO	MAGPET	KAMADA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-12-47-06-000-2	SA	2017	REGION_XII	NORTH_COTABATO	MAGPET	KISANDAL	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-12-47-06-000-3	SA	2017	REGION_XII	NORTH_COTABATO	MAGPET	OWAS	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-12-47-06-000-4	SA	2017	REGION_XII	NORTH_COTABATO	MAGPET	BONGOLANON	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-12-47-08-000-1	SA	2015	REGION_XII	NORTH_COTABATO	MATALAM	BATO	Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-08-000-2	SA	2015	REGION_XII	NORTH_COTABATO	MATALAM	LATAGAN	Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-08-000-3	SA	2015	REGION_XII	NORTH_COTABATO	MATALAM	NEW ALIMODIAN	Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-08-000-4	SA	2015	REGION_XII	NORTH_COTABATO	MATALAM	MARBEL	Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-47-08-000-5	SA	2015	REGION_XII	NORTH_COTABATO	MATALAM	TAGURANAO	Construction of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-12-47-08-000-1	SA	2016	REGION_XII	NORTH_COTABATO	MATALAM	ARAKAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-08-000-2	SA	2016	REGION_XII	NORTH_COTABATO	MATALAM	SARAYAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-09-000-1	SA	2016	REGION_XII	NORTH_COTABATO	MIDSAYAP	AGRICULTURE, Sitio Bobon	Provision of Potable Water Supply Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-12-47-09-000-1	SA	2017	REGION_XII	NORTH_COTABATO	MIDSAYAP		Construction of Potable Water System	12,000,000	12,000,000	9,600,000	9,600,000	COMPLETED	100.00%
SA-12-12-47-10-000-1	SA	2012	REGION_XII	NORTH_COTABATO	M'LANG	Brgy. Calunasan	Expansion of Water System level III	450,000	450,000	450,000	450,000	COMPLETED	100.00%
SA-12-12-47-10-000-2	SA	2012	REGION_XII	NORTH_COTABATO	M'LANG	Gaunan	Expansion of Water System level III	740,000	740,000	740,000	740,000	COMPLETED	100.00%
SA-12-12-47-10-000-3	SA	2012	REGION_XII	NORTH_COTABATO	M'LANG	new esperanza	Expansion of Water System level III	660,000	660,000	660,000	660,000	COMPLETED	100.00%
SA-12-12-47-10-000-4	SA	2012	REGION_XII	NORTH_COTABATO	M'LANG	liboo	Expansion of Water System level III	525,000	525,000	525,000	525,000	COMPLETED	100.00%
SA-12-12-47-10-000-5	SA	2012	REGION_XII	NORTH_COTABATO	M'LANG	ugpay	Expansion of Water System level III	625,000	625,000	625,000	625,000	COMPLETED	100.00%
SA-15-12-47-11-000-1	SA	2015	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	BURICAIN	Design and Construction of Potable Water System (PWS-Deep Well)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-11-000-2	SA	2015	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	DATU BINASING	Design and Construction of Potable Water System (PWS-Deep Well)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-47-11-000-3	SA	2015	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	LOWER PANGANGKALAN	Design and Construction of Potable Water System (PWS-Deep Well)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-12-47-11-000-4	SA	2015	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	BANUCAGON	Design and Construction of Potable Water System (PWS-Deep Well)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-47-11-000-5	SA	2015	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	RENIBON	Design and Construction of Potable Water System (PWS-Deep Well)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-12-47-11-000-1	SA	2016	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	PATOT	Design and Construction of Potable Water System (Deep Well Source)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-47-11-000-2	SA	2016	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	SIMSIMAN	Design and Construction of Potable Water System (Deep Well Source)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-12-47-11-000-1	SA	2017	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	MULOK	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,988,000	COMPLETED	100.00%
SA-17-12-47-11-000-2	SA	2017	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	PAYONG-PAYONG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,998,700	COMPLETED	100.00%
SA-12-12-47-13-000-1	SA	2012	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Brgy. Labuo	Expansion of President Roxas Water System Level III	1,750,000	1,750,000	1,750,000	1,750,000	COMPLETED	100.00%
SA-12-12-47-13-000-2	SA	2012	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Del Carmen	Expansion of President Roxas Water System Level III	1,750,000	1,750,000	1,750,000	1,750,000	COMPLETED	100.00%
SA-12-12-47-13-000-3	SA	2012	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Kamarahan	Expansion of President Roxas Water System Level III	1,750,000	1,750,000	1,750,000	1,750,000	COMPLETED	100.00%
SA-12-12-47-13-000-4	SA	2012	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Lomonay	Expansion of President Roxas Water System Level III	1,750,000	1,750,000	1,750,000	1,750,000	COMPLETED	100.00%
SA-14-12-47-13-000-1	SA	2014	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS	Brgy. Bato-bato	Bato-bato Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-12-47-13-000-1	SA	2017	REGION_XII	NORTH_COTABATO	PRESIDENT_ROXAS		POTABLE WATER SUPPLY	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-12-47-14-000-1	SA	2015	REGION_XII	NORTH_COTABATO	TULUNAN	DAIG	CONSTRUCTION OF BRGY. DAIG WATER SYSTEM LEVEL II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-12-47-14-000-1	SA	2017	REGION_XII	NORTH_COTABATO	TULUNAN	BATANG	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	569,789	COMPLETED	100.00%
SA-17-12-47-14-000-2	SA	2017	REGION_XII	NORTH_COTABATO	TULUNAN	NEW_CARIDAD	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	37,944	COMPLETED	100.00%
SA-12-12-80-01-000-1	SA	2012	REGION_XII	SARANGANI	ALABEL	Poblacion	Expansion of Level III Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-12-80-01-000-1	SA	2015	REGION_XII	SARANGANI	ALABEL	PAG-ASA	Construction of Water System Spring Development	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-80-03-000-1	SA	2015	REGION_XII	SARANGANI	KIAMBA	TABLAO	EXPANSION OF TABLAO POTABLE WATER SYSTEM - LEVEL II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-12-80-04-000-1	SA	2017	REGION_XII	SARANGANI	MAASIM	PANANAG	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	633,857	COMPLETED	100.00%
SA-16-12-80-05-000-1	SA	2016	REGION_XII	SARANGANI	MAITUM	TUANADATU	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	790,060	ON-GOING	74.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-12-80-05-000-1	SA	2017	REGION_XII	SARANGANI	MAITUM	BATI-AN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,370,709	ON-GOING	67.00%
SA-12-12-80-06-000-1	SA	2012	REGION_XII	SARANGANI	MALAPATAN	Poblacion, San Roque	Construction/Upgrading and Expansion of brgy Poblacion Water System Level III	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-12-80-06-000-1	SA	2015	REGION_XII	SARANGANI	MALAPATAN	UPPER SUYAN	Rehabilitation of Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-12-80-06-000-1	SA	2016	REGION_XII	SARANGANI	MALAPATAN	UPPER SUYAN	Water System Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-12-65-12-000-1	SA	2017	REGION_XII	SULTAN_KUDARAT	SEN._NINOY_AQUINO	KINAM	POTABLE WATER SUPPLY	8,000,000	8,000,000	8,000,000	8,000,000	COMPLETED	100.00%
SA-17-12-80-07-000-1	SA	2017	REGION_XII	SARANGANI	MALUNGON		POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	7,830,194	COMPLETED	100.00%
SA-12-12-63-19-000-1	SA	2012	REGION_XII	SOUTH_COTABATO	LAKE_SEBU	Brgy. Lamlahak	Construction of Talili spring development	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-15-12-63-19-000-1	SA	2015	REGION_XII	SOUTH_COTABATO	LAKE_SEBU	Brgys. Takonel, Klubi, Lamdalag and Poblacion	Construction of Level II Water System (Salintubig)	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-17-12-63-19-000-1	SA	2017	REGION_XII	SOUTH_COTABATO	LAKE_SEBU		Consturction of Potable Water Supply	12,000,000	12,000,000	12,000,000	10,820,152	COMPLETED	100.00%
SA-14-12-63-12-000-1	SA	2014	REGION_XII	SOUTH_COTABATO	POLOMOLOK	Brgy. Kinilis	Rehabilitation og Kinillis Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-12-63-13-000-1	SA	2014	REGION_XII	SOUTH_COTABATO	SURALLAH	Tubi-ala	Construction of Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-65-02-000-1	SA	2015	REGION_XII	SULTAN_KUDARAT	COLUMBIO	ELBEBE	SALINTUBIG Water System Level II (spring)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-65-02-000-2	SA	2015	REGION_XII	SULTAN_KUDARAT	COLUMBIO	LOMOYON	SALINTUBIG Water System Level II (spring)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-65-02-000-3	SA	2015	REGION_XII	SULTAN_KUDARAT	COLUMBIO	POLOMOLOK	SALINTUBIG Water System Level II (spring)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-12-65-03-000-1	SA	2015	REGION_XII	SULTAN_KUDARAT	ESPERANZA	SALUMPING	Construction of Brgy. Legodon Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-65-03-000-2	SA	2015	REGION_XII	SULTAN_KUDARAT	ESPERANZA	LEGODON	Construction of Brgy. Salumping Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-65-03-000-1	SA	2016	REGION_XII	SULTAN_KUDARAT	ESPERANZA	PAMANTINGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-12-65-03-000-1	SA	2017	REGION_XII	SULTAN_KUDARAT	ESPERANZA	MARGUES	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,710,001	COMPLETED	100.00%
SA-17-12-65-03-000-2	SA	2017	REGION_XII	SULTAN_KUDARAT	ESPERANZA	SALUMPING	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,792,637	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-14-12-65-04-000-1	SA	2014	REGION_XII	SULTAN_KUDARAT	ISULAN	Brgy. New Pangasinan	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-12-65-04-000-1	SA	2015	REGION_XII	SULTAN_KUDARAT	ISULAN	LAGANDANG	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-12-65-04-000-1	SA	2016	REGION_XII	SULTAN_KUDARAT	ISULAN	LAGANDANG	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-12-65-06-000-1	SA	2014	REGION_XII	SULTAN_KUDARAT	LEBAK	Brgy. Bolebak, New Calino, Christianuevo & Salansang	Rehabilitation/Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-12-47-03-000-1	SA	2017	REGION_XII	NORTH_COTABATO	KABACAN		New and Expansion of Potable Water System	6,000,000	6,000,000	6,000,000	6,000,000	COMPLETED	100.00%
SA-14-12-65-09-000-1	SA	2014	REGION_XII	SULTAN_KUDARAT	PALIMBANG	Brgy. Tibuhol	POTABLE WATER	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-12-65-09-000-1	SA	2017	REGION_XII	SULTAN_KUDARAT	PALIMBANG		Design and Construction of Potable water Suystem	12,000,000	12,000,000	12,000,000	9,236,989	COMPLETED	100.00%
SA-13-16-02-05-000-1	SA	2013	REGION_XIII	AGUSAN_DEL_NORTE	JABONGA	Poblacion	Improvement/Rehab. Of Potable Water System (Level II) in Mayugda, Brgy. Poblacion	900,000	900,000	900,000	900,000	COMPLETED	100.00%
SA-13-16-02-05-000-2	SA	2013	REGION_XIII	AGUSAN_DEL_NORTE	JABONGA	Poblacion	Improvement/Rehab. Of Potable Water System (Level II) in Celopan	350,000	350,000	350,000	350,000	COMPLETED	100.00%
SA-15-16-02-05-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_NORTE	JABONGA	MAGSAYSAY	Improvement of Magsaysay PWS Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-14-16-02-07-000-1	SA	2014	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	Bonifacio	Improvement of Water System in Brgy. Bonifacio	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-14-16-02-07-000-2	SA	2014	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	Poblacion II	Improvement of Water System in Brgy. Katipunan	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-02-07-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	DURIAN	Improvement of Durian Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-02-07-000-2	SA	2015	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	SAN ISIDRO	Improvement of San Isidro Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-07-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	LAS_NIEVES	BONIFACIO	Improvement of Bonifacio Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-16-02-08-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_NORTE	MAGALLANES	Brgy. Buhang	Construction of Water Supply Level II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-13-16-02-10-000-1	SA	2013	REGION_XIII	AGUSAN_DEL_NORTE	SANTIAGO	Poblacion I	Construction of Poblacion I Potable Water Supply	625,000	625,000	625,000	625,000	COMPLETED	100.00%
SA-13-16-02-10-000-2	SA	2013	REGION_XIII	AGUSAN_DEL_NORTE	SANTIAGO	Poblacion II	Construction of Poblacion II Potable Water Supply	625,000	625,000	625,000	625,000	COMPLETED	100.00%
SA-15-16-02-11-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	DOÑA TELESFORA	Construction/Enhancement of Barangay Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-16-02-11-000-2	SA	2015	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	TINIGBASAN	Rehab/Enhancement of Barangay Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	VICTORY	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	CABAYAWA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-3	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	DOÑA TELESFORA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-4	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	BINUANGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-5	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	LAWIGAN	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-02-11-000-6	SA	2016	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	TAGPANGAHOY	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-16-03-02-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	BUNAWAN	Brgy Libertad	Development / Improvement / Expansion of Brgy. Libertad Waterworks System- Level III	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-17-16-03-02-000-1	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	BUNAWAN	SAN_ANDRES_&_MAMBALILI	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-16-03-02-000-2	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	BUNAWAN	SAN_MARCOS,_POBLACION,_NUEVA_ERA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-16-03-01-000-1	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	CITY_OF_BAYUGAN	STO_NINO_&_SAGMONE	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-17-16-03-01-000-2	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	CITY_OF_BAYUGAN	MAHAYAG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-16-03-03-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	Brgy. Remedios	Rehabilitation / Expansion of Brgy. Remedios Potable Water System-Level III	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-16-03-03-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	BALUBO	Improvement of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-03-03-000-2	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	BUNAGUIT	Improvement of Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-03-03-000-3	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	KINAMAYBAY	Improvement of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-03-03-000-4	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	MAASIN	Improvement of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-03-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	KINAMAYBAY	Improvement of Potable Water System Supply Phase I	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-03-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	SAN VICENTE (Sitio Balagnan)	Construction of Potable Waterworks System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-16-03-03-000-3	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	MILAGROS	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-03-000-1	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	KALABUAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	23.00%
SA-17-16-03-03-000-2	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	NEW_GINGOOG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-03-000-3	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	SEGUNDA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	22.00%
SA-17-16-03-03-000-4	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	SINAKUNGAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	21.00%
SA-17-16-03-03-000-5	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	ESPERANZA	VALENTINA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-04-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LA_PAZ	KASAPA II (Sitio Damayon)	Sitio Damayon Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-04-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LA_PAZ	LYDIA (Sitios Bagnot, Mangikaw & Mintaki-i)	Water System Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-16-03-05-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	LORETO	BINUCAYAN	Construction of PWS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-03-05-000-2	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	LORETO	SANTA TERESA	Construction of PWS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-03-05-000-3	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	LORETO	SANTO NIÑO	Construction of PWS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-05-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LORETO	JOHNSON (Sitio Moli)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-05-000-3	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LORETO	SAN MARIANO (Sitios Datu Hilad & Libus-ongan)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-05-000-4	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LORETO	KADPA	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-05-000-5	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	LORETO	WALOE (Sitio Telocan)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-06-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	PROSPERIDAD	LA PURISIMA (Sitio Manhulayan)	Construction of La Purisima Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-06-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	PROSPERIDAD	Brgys Mabuhay, San Lorenzo, Poblacion, Magsaysay, Salvacion , San Roque	PWS in Brgys Mabuhay, San Lorenzo, Poblacion, Magsaysay, Salvacion , San Roque	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-16-16-03-08-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_FRANCISCO	Durian	Construction of Level II Potable Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-03-09-000-1	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	BINICALAN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-16-03-09-000-2	SA	2015	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	CECILIA	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	ANISLAGAN (Sitio Balsa Tree)	Rehabilitation of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	BINICALAN (Sitio Akbayan)	Rehabilitation of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-3	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	CULI (Sitios Inabubayan 1 & 2)	Rehabilitation of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-4	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	DON ALEJANDRO (Sitio Kilometer 21)	Rehabilitation of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-5	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	POBLACION (Sitio Bayanihan)	Rehabilitation of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-6	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	SAN PEDRO (Sitio Kihinggay)	Rehabilitation of Potable Water Supply	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-09-000-7	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	Don Flavia & Dona Maxima	Rehabilitation of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-09-000-1	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	BALIT	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-09-000-2	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	CULI	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-09-000-3	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	POLICARPO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-03-09-000-4	SA	2017	REGION_XIII	AGUSAN_DEL_SUR	SAN_LUIS	SAN_ISIDRO	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-14-16-03-10-000-1	SA	2014	REGION_XIII	AGUSAN_DEL_SUR	SANTA_JOSEFA	Sta. Isabel	Construction of Sta. Isabel Water Supply - Phase II (Level II)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-03-14-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	PADI-AY (Sitio Iligan)	Construction of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-14-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	PUROK 6 (Sitio Panias)	Construction of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-03-14-000-3	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	STA. CRUZ (Sitio Bagumbayan)	Construction of Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-16-03-11-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	TALACOGON	Brgy. Zillovia	Rehabilitation/Expansion of Zillovia Water System – Level III	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-16-03-11-000-2	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	TALACOGON	San Agustin	Improvement of Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-12-16-03-12-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	TRENTO	Poblacion	Rehabilitation/Expansion of Trento Water System – Level III	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-12-16-03-12-000-2	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	TRENTO	Poblacion	Rehabilitation/Expansion of Trento Water System – Level III	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-12-16-03-13-000-1	SA	2012	REGION_XIII	AGUSAN_DEL_SUR	VERUELA	Poblacion and Sampaguita	Rehabilitation / Expansion of Veruela Potable Water System Level II	7,000,000	7,000,000	7,000,000	7,000,000	COMPLETED	100.00%
SA-16-16-03-13-000-1	SA	2016	REGION_XIII	AGUSAN_DEL_SUR	VERUELA		Construction of the Veruela Potable Water System Level III Phase I	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-1	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	BENGLÉN	Improvement/Upgrading of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-2	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	MELGAR	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-3	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	NAVARRO	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-4	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	PUERTO PRINCESA	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-5	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	ROMA	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-85-01-000-6	SA	2015	REGION_XIII	DINAGAT_ISLAND	BASILISA	VILLA ECLEO	Improvement/Upgrading of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-01-000-1	SA	2016	REGION_XIII	DINAGAT_ISLAND	BASILISA	NEW NAZARETH	Construction of Potable Water System Level III	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-16-85-02-000-1	SA	2015	REGION_XIII	DINAGAT_ISLAND	CAGDIANAO	MABINI (BORJA)	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-02-000-1	SA	2016	REGION_XIII	DINAGAT_ISLAND	CAGDIANAO	LEGAZPI	Construction of Sitio Cabiton-an Brgy Legazpi Water System : Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-02-000-2	SA	2016	REGION_XIII	DINAGAT_ISLAND	CAGDIANAO	VALENCIA	Construction of Brgy Valencia Water System : Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-02-000-3	SA	2016	REGION_XIII	DINAGAT_ISLAND	CAGDIANAO	DEL PILAR	Construction of Sitio Lajagon, Brgy Del Pilar Water System : Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-02-000-4	SA	2016	REGION_XIII	DINAGAT_ISLAND	CAGDIANAO	POBLACION	Improvement / Expansion of Brgy Poblacion Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-85-04-000-1	SA	2016	REGION_XIII	DINAGAT_ISLAND	LIBJO	KANIHAAN	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-16-85-05-000-1	SA	2012	REGION_XIII	DINAGAT_ISLAND	LORETO	Brgy. Ferdinand	Improvement of Brgy. Ferdinand Water Supply System - Level III	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-85-06-000-1	SA	2016	REGION_XIII	DINAGAT_ISLAND	SAN_JOSE	STA. CRUZ	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-12-16-85-07-000-1	SA	2012	REGION_XIII	DINAGAT_ISLAND	TUBAJON	Brgy. Mabini (existing), Sta. Cruz & Roxas (expansion)	Rehabilitation/Expansion of Tubajon Level III Water System (Spring)	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-14-16-85-07-000-1	SA	2014	REGION_XIII	DINAGAT_ISLAND	TUBAJON	Mabini and Diaz	Rehabilitation/Expansion of Mabini and Diaz PWS Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-01-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	ALEGRIA	BUDLINGIN	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-16-67-24-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	CITY_OF_SURIGAO	BITAUGAN	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-16-67-24-000-2	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	CITY_OF_SURIGAO	TAGBONGON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-16-67-24-000-3	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	CITY_OF_SURIGAO	BALIBAYON	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-16-67-24-000-4	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	CITY_OF_SURIGAO	ANUMAR	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-24-000-5	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	CITY_OF_SURIGAO	SABANG_BUENAVISTA & ALEGRIA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-15-16-67-07-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	BARANGAY 12 (POB.)	Rehab/Expansion of Poblacion 12 PWS	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-67-07-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	BARANGAY 2 (POB.)	Improvement of Poblacion 2 PWS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-07-000-3	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	BARANGAY 3 (POB.)	Construction of Cabawa PWS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-07-000-4	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	BARANGAY 4 (POB.)	Expansion of Cambas-ac PWs	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-07-000-5	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	BUENAVISTA	Construction of Bagacay PWS	2,730,000	2,730,000	2,730,000	2,730,000	COMPLETED	100.00%
SA-15-16-67-07-000-6	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DAPA	DON PAULINO	Expansion of Don Paulino PWS	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-08-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DEL_CARMEN	HALIAN	Rainwater Harvesting Facilities	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-08-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	DEL_CARMEN	CAUB	Rainwater Harvesting Facilities	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-67-08-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_NORTE	DEL_CARMEN	DOMOYOG	Rainwater Harvesting Facilities	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-16-67-08-000-2	SA	2016	REGION_XIII	SURIGAO_DEL_NORTE	DEL_CARMEN	MABUHAY	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-08-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	DEL_CARMEN	SAN_FERNANDO	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	5.00%
SA-15-16-67-10-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	GENERAL_LUNA	MAGSAYSAY	Construction/Expansion of Magsaysay PWS	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	2.00%
SA-16-16-67-10-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_NORTE	GENERAL_LUNA	DAKU	Construction of Suyangan La Januza Potable Water System Level II	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	2.00%
SA-15-16-67-11-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	GIGAQUIT	CAMAM-ONAN	Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-11-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	GIGAQUIT	LAHI	Construction of Potable Water Supply	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-16-67-14-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MAINIT	DAYANO_&_ROXAS	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-14-000-2	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MAINIT	MANSAYAO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-17-16-67-14-000-3	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MAINIT	MAGPAYANG,_MARAYAG_&_BINGA	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-14-16-67-15-000-1	SA	2014	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	Pili	Construction of Brgy. Pili Waterworks System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-67-15-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	VILLARIZA	Construction of Level II Water Works System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-15-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	BUNYASAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,562,100	COMPLETED	100.00%
SA-17-16-67-15-000-2	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	MASGAD__	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	2,561,280	COMPLETED	100.00%
SA-17-16-67-15-000-3	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	PILI	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	864,385	COMPLETED	100.00%
SA-17-16-67-15-000-4	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	MALIMONO	CANTAPOY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	990,000	COMPLETED	100.00%
SA-14-16-67-16-000-1	SA	2014	REGION_XIII	SURIGAO_DEL_NORTE	PILAR	Poblacion	Rehabilitation and Upgrading of Potable Water System Level III (Phase II)	2,230,000	2,230,000	2,230,000	2,230,000	COMPLETED	100.00%
SA-15-16-67-16-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_NORTE	PILAR	KATIPUNAN	Rain Harvesting Facilities at Brgy Katipunan	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-17-16-67-19-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	SAN_FRANCISCO	MAGTANGALE	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	2.00%
SA-17-16-67-19-000-2	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	SAN_FRANCISCO	HONRADO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	55.00%
SA-17-16-67-19-000-3	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	SAN_FRANCISCO	MACOPA	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	1.00%
SA-17-16-67-19-000-4	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	SAN_FRANCISCO	BALITE	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	1.00%
SA-17-16-67-19-000-5	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	SAN_FRANCISCO	AMONTAY	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	3.00%
SA-17-10-35-22-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	TUBOD	CAPAYAHAN	POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	1,791,935	COMPLETED	100.00%
SA-17-10-35-22-000-2	SA	2017	REGION_XIII	SURIGAO_DEL_NORTE	TUBOD	DEL_ROSARIO	POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	998,837	COMPLETED	100.00%
SA-15-16-68-01-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	BAROBO	GAMUT	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-68-01-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	BAROBO	SAN ROQUE	Rehab. Of San Roque Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-15-16-68-01-000-3	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	BAROBO	TAMBIS	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-01-000-4	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	BAROBO	CABACUNGAN	Rehab. Of Level II Water System (Disalination/Filtration System)	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-12-16-68-05-000-1	SA	2012	REGION_XIII	SURIGAO_DEL_SUR	CANTILAN	Brgy. Bugsukan, Brgy. Buntalid	Pipeline Extension of Brgy. Bugsukan Water System-Level III (Spring)	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-15-16-68-09-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	HINATUAN	BACULIN	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-09-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	HINATUAN	LOYOLA	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-09-000-3	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	HINATUAN	MALIGAYA	Construction of Potable Water System Level II	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-68-09-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	HINATUAN	POCTO	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-09-000-2	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	HINATUAN	TAGBOBONGA	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-11-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	LIANGA	DIATAGON (Sitios Hanayan (Km. 16, Kabuluhan, Manluy-a & Simuwao)	Construction of Level II Potable Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-16-16-68-11-000-2	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	LIANGA	SAN ISIDRO (Sitio Kiwagan)	Construction of Level II Potable Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-68-12-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	BOGAK	Construction of Level II Water System	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-15-16-68-12-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	HANDAMAYAN	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-12-000-3	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	MAHAYAHAY	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-12-000-4	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	PALO ALTO	Construction of Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-12-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	POBLACION	Provision of Potability Facility and Other Accesories	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-12-000-2	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	LINGIG	TAGPOPORAN	Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-14-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	MARIHATAG	MAHABA	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-15-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	SAN_AGUSTIN	SALVACION	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-15-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_AGUSTIN	GATA	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-17-16-68-15-000-1	SA	2017	REGION_XIII	SURIGAO_DEL_SUR	SAN_AGUSTIN	BUATONG	POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-16-000-1	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	BITAUGAN	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-15-16-68-16-000-2	SA	2015	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	CALATNGAN	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-16-68-16-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	BAGYANG (Sitio Bacaca-an)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	58.00%
SA-16-16-68-16-000-2	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	BITAUGAN (Sitios Menong (Purok 5&6) & Poblacion)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	83.00%
SA-16-16-68-16-000-3	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	BOLHOON (Sitio Malendog & Purok 10)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	93.00%
SA-16-16-68-16-000-4	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	CALATNGAN (Sitios Aknitan, Liangabon & Tabon-tabon)	PROVISION OF POTABLE WATER SUPPLY	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	17.00%
SA-16-16-68-16-000-5	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	KAROMATA (Sitios Barobuan & Lamesa)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	20.00%
SA-16-16-68-16-000-6	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	LIBAS SUD ( Sitios Hayon & Sangay)	PROVISION OF POTABLE WATER SUPPLY	2,000,000	2,000,000	2,000,000	1,919,728	ON-GOING	95.00%
SA-16-16-68-16-000-7	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	SAGBAYAN (Sitio Bagyangon/Purok 7)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-68-16-000-8	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	SIAGAO (Sitio Kis-kis)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100.00%
SA-16-16-68-16-000-9	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	SAN_MIGUEL	TINA (Danlog)	PROVISION OF POTABLE WATER SUPPLY	1,000,000	1,000,000	1,000,000	1,000,000	ON-GOING	1.00%
SA-14-16-68-17-000-1	SA	2014	REGION_XIII	SURIGAO_DEL_SUR	TAGBINA	Villa Verde	Construction of Level II Water System	2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100.00%
SA-16-16-68-17-000-1	SA	2016	REGION_XIII	SURIGAO_DEL_SUR	TAGBINA	DOÑA CARMEN	Water Supply System in Dona Carmen, Tagbina	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-16-15-36-17-000-1	SA	2016	ARMM	LANAO_DEL_SUR	CITY_OF_MARAWI	Brgy. Sagonsongan Proper & adjacent Brgys (Emie Punud & Pindulunan)	Construction of Sagonsongan Water Supply (Level III)	76,000,000	76,000,000	60,800,000		PROCUREMENT	
SA-16-15-36-19-000-1	SA	2016	ARMM	LANAO_DEL_SUR	MULONDO		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	8,000,000		ON-GOING	5.00%
SA-16-15-36-21-000-1	SA	2016	ARMM	LANAO_DEL_SUR	PIAGAPO	Brgy Bubo, Brgy Paling, & Brgy. Rantian	Bubo-Paling-Rantian Water System	10,000,000	10,000,000	8,000,000		ON-GOING	99.00%
SA-16-15-38-20-000-1	SA	2016	ARMM	MAGUINDANAO	MAMASAPANO		PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	8,000,000	ON-GOING	99.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									OBLIGATION	DISBURSEMENT	LIQUIDATION	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-16-15-38-23-000-1	SA	2016	ARMM	MAGUINDANAO	PAGLAT	Poblacion, Campo, Kakal, So.Eboleon Brgy. Kakal, So adteban Brgy Poblacion, Damakling, Upper idtig, Tual, So. Indal Brgy Tual	PROVISION OF POTABLE WATER SUPPLY	10,000,000	10,000,000	10,000,000	8,000,000	ON-GOING	99.00%
SA-16-15-38-10-000-1	SA	2016	ARMM	MAGUINDANAO	PAGALUNGAN	So Proper (Proper Galakit), Brgy Galakit, So Agakan. Brgy Inug-ug	Construction of Level II Water Supply System	10,000,000	10,000,000	8,000,000		DED PREPARATION	
SA-16-15-38-17-000-1	SA	2016	ARMM	MAGUINDANAO	SOUTH_UPI	Brgy Pandan	Expansion/Upgrading of Level III Water Supply System at Brgy. Pandan	10,000,000	10,000,000	8,000,000		DED PREPARATION	
SA-16-15-38-13-000-1	SA	2016	ARMM	MAGUINDANAO	SULTAN_SA_BARONGIS	Kulambog, Sitio Pectad, Brgy.Kulambog,Brgy. Angkayamat, Brgy. Langgapanan,Masulot, Papakan, Tgal, Darampua,Bulod, Tukanakuden	1. Construction of One (1) Unit Level II Water System, 2. Construction of 25 unit Level I Water System (Improvise & Climate Change Resilent Dug Well)	10,000,000	10,000,000	8,000,000		ON-GOING	5.00%
SA-16-15-07-02-000-1	SA	2016	ARMM	BASILAN	CITY_OF_LAMITAN		PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	6,400,000		PROCUREMENT	
SA-16-15-07-04-000-1	SA	2016	ARMM	BASILAN	MALUSO	Brgy. Tubigan,Brgy. Taberlongan,Brgy. Abong-Abong	PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	6,400,000		DED PREPARATION	
SA-16-15-66-06-000-1	SA	2016	ARMM	SULU	HADJI_PANGLIMA_TAHIL		PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	6,400,000		PROCUREMENT	
SA-16-15-66-11-000-1	SA	2016	ARMM	SULU	PATIKUL		PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	6,400,000		PROCUREMENT	
SA-16-15-70-11-000-1	SA	2016	ARMM	TAWI_TAWI	SIBUTU		PROVISION OF POTABLE WATER SUPPLY	8,000,000	8,000,000	6,400,000		DED PREPARATION	
SA-16-15-70-05-000-1	SA	2016	ARMM	TAWI_TAWI	SITANGKAI	Poblacion, Imam Sapie, Datu baguinda, Panglima Alari	Provision and Distribution of Plastic Water Tank (1,600 Liters)	8,000,000	8,000,000	6,400,000		PROCUREMENT	
								<b>6,480,187,750</b>	<b>6,480,187,750</b>	<b>6,166,171,167</b>	<b>4,550,663,545</b>		