

FY 2016 KALSADA Project Status

as of June 25, 2020

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	PHYSICAL ACCOMPLISHMENT			Disbursement	Status
									Planned	Actual	Variance		
CAR	Abra	Upgrading & Improvement of San Juan-Tineg Provincial Road	2.99	29,969,875.00	26,972,887.50	2,996,987.50	Delton Construction & Electrical Services	29,942,500.00	100.00%	100.00%	0.00%	18,083,247.76	Completed
CAR	Abra	Upgrading & Improvement of Bituen-Lacub Provincial Road	2.30	28,299,330.92	25,469,397.83	2,829,933.09	Thunder Construction	28,270,000.00	100.00%	100.00%	0.00%	25,517,459.79	Completed
CAR	Abra	Upgrading & Improvement of Sallapadan-Bucloc Provincial Road	2.53	26,932,000.00	24,238,800.00	2,693,200.00	Thunder Construction	26,906,900.00	100.00%	100.00%	0.00%	24,238,800.00	Completed
CAR	Apayao	Improvement of Buluan-Mawigue-Allangigan-Karikitan Provincial Road	5.10	13,200,000.00	11,880,000.00	1,320,000.00	CAMIA Construction	12,809,253.26	100.00%	100.00%	0.00%	12,809,253.26	Completed
CAR	Apayao	Improvement of Nararagan-Consuelo (Sta. Marcela)-Balluyan (Flora) Provincial Road	4.00	38,761,165.73	34,885,049.16	3,876,116.57	CAMIA Construction	37,714,655.52	100.00%	100.00%	0.00%	37,714,655.52	Completed
CAR	Apayao	Improvement of San Francisco-Alem-Poblacion(Pudtol) Provincial Road	3.20	30,400,000.00	27,360,000.00	3,040,000.00	CAMIA Construction	30,101,573.40	100.00%	100.00%	0.00%	30,101,573.40	Completed
CAR	Benguet	Rehabilitation & Improvement of Halsema-Madaymen	3.02	53,390,374.20	42,712,299.36	10,678,074.84	Stay Construction/ Mr. Terio A. Yubos	53,369,767.74	100.00%	100.00%	0.00%	48,032,790.97	Completed
CAR	Benguet	Rehabilitation & Improvement of Guinaoang-Suyoc-Gambang Provincial Road	5.44	56,838,685.91	45,470,948.73	11,367,737.17	Anitos Construction/Stay Construction J.V. Mr. Martv G. Manavos	56,838,685.91	100.00%	100.00%	0.00%	53,069,223.35	Completed
CAR	Ifugao	Upgrading of Zamora-San Quintin-Bangar Road	3.50	32,109,951.11	28,898,956.00	3,210,995.11	alfalfa construction	31,469,080.81	100.00%	100.00%	0.00%	28,322,172.73	Completed
CAR	Ifugao	Upgrading of Lamut-(Sanafe)-Hapid Road	3.64	31,790,953.33	28,611,858.00	3,179,095.33	alfalfa construction	31,356,238.85	100.00%	100.00%	0.00%	28,220,614.97	Completed
CAR	Kalinga	Rehabilitation of Bulanao - Laya - Balong Provincial Road	5.85	75,261,065.23	67,734,958.71	7,526,106.52	RSB Construction/ Pulsar Construction	73,428,594.73	100.00%	100.00%	0.00%	73,428,594.73	Completed
CAR	Mountain Province	Improvement/Upgrading of Tadian-Nacawang Provincial Road	5.73	30,000,000.00	27,000,000.00	3,000,000.00	kane/tuquer (Joint venture)	29,697,104.54	100.00%	100.00%	0.00%	29,697,104.54	Completed
CAR	Mountain Province	Improvement/Upgrading of Besao -Tamboan Provincial Road	4.74	35,141,346.60	31,627,211.94	3,514,134.66	AHB Construction	33,206,299.78	100.00%	100.00%	0.00%	31,472,528.09	Completed
CAR	Mountain Province	Improvement/Upgrading Bontoc-Mainit Provincial Road	1.52	30,000,000.00	27,000,000.00	3,000,000.00	Upland constrn/Bontoc Builders (iv)	29,895,457.60	100.00%	100.00%	0.00%	29,895,401.10	Completed
I	Ilocos Norte	Rehabilitation and Improvement of Lanas-Elizabeth-Ver-Pacifico Provincial Road	3.88	47,816,464.40	33,471,525.08	14,344,939.32	AJ Taylan Construction Corporation	46,244,676.21	100.00%	100.00%	0.00%	46,244,676.21	Completed
I	Ilocos Norte	Rehabilitation and Improvement of Pacifico-Escoda-Santiago Provincial Road	2.87	35,502,711.40	24,851,897.98	10,650,813.42	AJ Taylan Construction Corporation	33,971,654.94	100.00%	100.00%	0.00%	35,502,711.40	Completed
I	Ilocos Norte	Rehabilitation and Improvement of Paoy-Taytay-Pasil Provincial Road	3.61	58,022,353.15	40,615,647.21	17,406,705.95	Badoc Builders and Supply	55,022,634.02	100.00%	100.00%	0.00%	58,022,353.15	Completed
I	Ilocos Norte	Rehabilitation and Improvement of Dingras-Padong Provincial Road	3.11	33,929,523.24	23,750,666.27	10,178,856.97	AJ Taylan Construction Corp./Remegio Gen. Construction Joint	31,548,254.18	100.00%	100.00%	0.00%	33,929,523.24	Completed
I	Ilocos Sur	Upgrading & Improvement of Vigan-Ayusan Norte Road	1.19	23,467,768.59	16,427,438.01	7,040,330.58	739 Builders	23,260,807.84	100.00%	100.00%	0.00%	18,143,430.12	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
I	Ilocos Sur	Upgrading & Improvement of Rizal Street	1.31	15,531,012.99	10,871,709.09	4,659,303.90	739 Builders	15,418,615.34	100.00%	100.00%	0.00%	13,322,675.39	Completed
I	Ilocos Sur	Upgrading & Improvement of Vigan-San Julian-Raois Road	1.50	25,368,004.97	17,757,603.48	7,610,401.49	Citron Builders	22,536,804.05	100.00%	100.00%	0.00%	22,536,804.08	Completed
I	Ilocos Sur	Improvement of Beddeng-Naguilian-Nagsangalan Road	1.90	30,826,164.47	21,578,315.13	9,247,849.34	Ruswin Builders	30,557,729.63	100.00%	100.00%	0.00%	30,557,730.42	Completed
I	Ilocos Sur	Upgrading & Improvement of Sto.Domingo-Lussoc Laoingen Road	2.00	65,472,180.15	45,830,526.11	19,641,654.05	739 Builders	64,839,430.98	100.00%	100.00%	0.00%	52,672,692.24	Completed
I	La Union	Rehabilitation of Casilagan-Bail Road	5.31	25,000,000.00	17,500,000.00	7,500,000.00	CDJ Builders and Construction Supplies	24,676,269.55	100.00%	100.00%	0.00%	22,319,527.07	Completed
I	La Union	Rehabilitation of Bagbag-Sta. Monica Road	5.04	25,000,000.00	17,500,000.00	7,500,000.00	CDJ Builders and Construction Supplies	24,677,972.16	100.00%	100.00%	0.00%	17,500,000.00	Completed
I	La Union	Rehabilitation of Santol-San Gabriel Road	5.53	25,000,000.00	17,500,000.00	7,500,000.00	APO General Construction	24,678,743.22	100.00%	100.00%	0.00%	20,902,139.35	Completed
I	La Union	Rehabilitation of Balaoan-Santol Road	4.83	25,000,000.00	17,500,000.00	7,500,000.00	KRB Construction/AJ Taylan Construction Corp.	24,699,000.00	100.00%	100.00%	0.00%	24,699,000.00	Completed
I	La Union	Improvement of Rosario-Tubao Road	9.00	20,000,000.00	14,000,000.00	6,000,000.00	CDJ Builders and Construction Supplies	19,743,225.76	100.00%	100.00%	0.00%	14,000,000.00	Completed
I	La Union	Improvement of Caba-Naguilian Road	8.49	15,104,769.36	10,573,338.55	4,531,430.81	EE Madayag Construction	14,911,372.42	100.00%	100.00%	0.00%	10,573,338.58	Completed
I	Pangasinan	Rehabilitation/Improvement/Upgrading of Burgos-Iliw-Iliw Road	11.44	89,999,850.48	62,999,895.34	26,999,955.14	BET Construction and Supply	87,957,208.21	100.00%	100.00%	0.00%	81,242,136.60	Completed
I	Pangasinan	Rehabilitation/Improvement/Upgrading of Urbiztondo-San Carlos Road	4.45	39,999,847.96	27,999,893.57	11,999,954.39	ALCEL Construction	37,001,910.51	100.00%	100.00%	0.00%	27,999,893.57	Completed
II	Batanes	Upgrading/Concreting of Basco to Song Song Provincial Road, Phase 2	1.63	26,012,790.64	23,411,511.58	2,601,279.06	EM PAULE CONSTRUCTION AND TRADING	23,255,828.20	100.00%	100.00%	0.00%	23,525,187.43	Completed
II	Batanes	Upgrading/Concreting of Rudulken Port, Phase 2	1.42	22,267,892.72	20,041,103.45	2,226,789.27	Mr.Harry L. Ciriaco Sr.	21,627,657.25	100.00%	100.00%	0.00%	7,133,816.28	Completed
II	Cagayan	Upgrading of Tuao - Mungo -Bagumbayan Road	5.54	82,084,095.36	57,458,866.75	24,625,228.61	Kuatako Construction & R.D. Interior Junior Construction	81,270,781.95	100.00%	100.00%	0.00%	81,270,781.95	Completed
II	Cagayan	Upgrading of Bulagao - Accusilian Road	2.93	30,257,846.38	21,180,492.47	9,077,353.91	R.D. Interior Junior Construction	29,511,456.30	100.00%	100.00%	0.00%	29,511,456.30	Completed
II	Cagayan	Upgrading of Maguiling - Faire - Dungao Road	2.85	31,891,528.28	22,324,069.80	9,567,458.48	R.D. Interior Junior Construction	31,575,768.43	100.00%	100.00%	0.00%	31,104,647.66	Completed
II	Isabela	Rehabilitation/Improvement of Villaluz-Andarayan Road	1.09	11,264,110.00	7,884,877.00	3,379,233.00	EGB Construction	10,782,320.94	100.00%	100.00%	0.00%	7,547,624.66	Completed
II	Isabela	Rehabilitation/Improvement of Alicia-San Isidro Road	3.14	35,094,000.00	24,565,800.00	10,528,200.00	CR Domingo Construction and Power Development Inc.	34,412,091.87	100.00%	100.00%	0.00%	11,984,379.49	Completed
II	Isabela	Rehabilitation/Improvement of Jct. National - San Miguel-Dalig	1.85	21,026,300.00	14,718,410.00	6,307,890.00	SIFFU Rocks Construction	20,353,662.49	100.00%	100.00%	0.00%	10,206,398.63	Completed
II	Isabela	Rehabilitation/Improvement of Villa Concepcion-Rogus-San Guillermo	4.00	51,288,680.00	35,902,076.00	15,386,604.00	Mar-Deb Construction & Development	52,991,513.49	100.00%	100.00%	0.00%	27,878,254.74	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
II	Nueva Vizcaya	Concreting of Ibung-Nagbitin-Calao Road	2.52	26,125,510.13	20,900,447.44	5,225,122.69	GVB Builders/Jann Norris Construction	25,862,731.49	100.00%	100.00%	0.00%	26,125,362.19	Completed
II	Nueva Vizcaya	Concreting of Baresbes-Nalubunan-Caliat-Darubba Road	1.12	17,905,575.65	14,324,454.58	3,581,121.07	Benson Builders/RS	17,890,100.30	100.00%	100.00%	0.00%	17,905,565.30	Completed
II	Nueva Vizcaya	Concreting of CVR Kinacao-Kurasay-Kinalabasa Road	7.55	88,563,285.94	70,850,599.37	17,712,686.57	Sespian Construction JTA Construction/EVPS Construction	86,817,977.72	100.00%	100.00%	0.00%	84,143,792.87	Completed
II	Quirino	Rehabilitation of Dagupan - Tres Reyes Road	2.92	31,284,927.40	28,156,434.66	3,128,492.74	APD Construction	30,315,796.86	100.00%	100.00%	0.00%	28,155,805.21	Completed
II	Quirino	Rehabilitation of Rafael Palma - Campameto Road	1.74	22,155,475.61	19,939,928.05	2,215,547.56	APD Construction	21,457,439.77	100.00%	100.00%	0.00%	19,939,482.27	Completed
II	Quirino	Rehabilitation of Tres reyes - Rang ayan Road	1.96	19,740,863.22	17,766,776.90	1,974,086.32	APD Construction	19,120,102.65	100.00%	100.00%	0.00%	17,768,179.67	Completed
II	Quirino	Rehabilitation of Rizal - Villa pascua Road	1.65	16,280,000.00	14,652,000.00	1,628,000.00	NTL Builders and Developer	15,840,646.53	100.00%	100.00%	0.00%	15,962,545.57	Completed
III	Aurora	Improvement of Casiguran-Dilasag Provincial Road (Dimaseset)	4.26	44,723,270.19	40,250,943.17	4,472,327.02	EDFROBON Construction Services	44,633,649.70	100.00%	100.00%	0.00%	44,633,649.70	Completed
III	Aurora	Improvement of Buenavista-Sapang Kawayan-Dimabuno Provincial Road	3.14	30,464,889.84	27,418,400.86	3,046,488.98	EDFROBON Construction Services	30,400,414.98	100.00%	100.00%	0.00%	30,400,414.98	Completed
III	Bataan	Improvement of Morong-Mabayo Road	5.50	68,000,000.00	47,600,000.00	20,400,000.00	4B CONSTRUCTION	67,949,972.71	100.00%	100.00%	0.00%	68,000,000.00	Completed
III	Bataan	Upgrading of Binukawan-Bagac Road (Upgrading road leading to Limutan Falls)	2.38	54,000,000.00	37,800,000.00	16,200,000.00	4B CONSTRUCTION	53,979,976.37	100.00%	100.00%	0.00%	54,000,000.00	Completed
III	Bulacan	Rehabilitation/Improvement of Baliuag-San Rafael-Sta.Lucia Provincial Road	5.63	70,000,000.00	49,000,000.00	21,000,000.00	525 Construction	69,800,024.74	100.00%	100.00%	0.00%	69,800,024.74	Completed
III	Bulacan	Rehabilitation/Improvement of Baliuag-San Rafael-Sta.Lucia Provincial Road (Overlaying of Asphalt)	4.28	30,000,000.00	21,000,000.00	9,000,000.00	525 Construction	29,950,005.12	100.00%	100.00%	0.00%	29,950,005.12	Completed
III	Bulacan	Rehabilitation/Improvement of Marilao-San Jose Provincial Road, Marilao, Bulacan (Package A)	1.22	20,739,284.31	14,517,499.02	6,221,785.29	I.M. Construction Corp	20,670,606.00	100.00%	100.00%	0.00%	20,670,606.00	Completed
III	Bulacan	Rehabilitation/Improvement of Marilao-San Jose Provincial Road, Marilao, Bulacan (Package B)	1.22	15,000,000.00	10,500,000.00	4,500,000.00	I.M. Construction Corp	14,950,026.47	100.00%	100.00%	0.00%	14,950,026.47	Completed
III	Nueva Ecija	Concreting of Gen.Tinio-Sta Rosa Road	7.50	82,260,443.60	57,582,310.52	24,678,133.08	RC Tagala Construction	82,016,136.14	100.00%	100.00%	0.00%	82,260,443.60	Completed
III	Nueva Ecija	Concreting of Olivete-Bantug Road	2.23	32,103,585.61	22,472,509.93	9,631,075.68	DGS Construction	31,950,470.72	100.00%	100.00%	0.00%	32,103,585.61	Completed
III	Nueva Ecija	Additional Works for Construction of Gen. Tinio-Sta. Rosa Road with Concreting of Shoulder, Slope Protection & Ditch Canal	0.44	11,612,039.54	8,128,427.68	3,483,611.86	RD Talents	8,061,319.71	100.00%	100.00%	0.00%	8,061,319.71	Completed
III	Pampanga	Canalization of Guagua - Sta. Rita - Porac Road (Line Canal)- (Phase I)	1.39	22,589,015.57	15,812,310.90	6,776,704.67	R.M. VITUG CONSTRUCTION	22,282,907.00	100.00%	100.00%	0.00%	22,234,527.06	Completed
III	Pampanga	Canalization of Guagua - Sta. Rita - Porac Road (Line Canal)- (Phase II)	2.00	32,208,490.21	22,545,943.15	9,662,547.06	OMICRON CONSTRUCTION	32,208,490.21	100.00%	100.00%	0.00%	32,034,735.11	Completed
III	Pampanga	Canalization of Guagua - Sta. Rita - Porac Road (Line Canal)- (Phase III)	2.00	31,906,881.18	22,334,816.83	9,572,064.35	OMICRON CONSTRUCTION	31,906,881.18	100.00%	100.00%	0.00%	31,819,430.26	Completed
III	Pampanga	Canalization of Guagua - Sta. Rita - Porac Road (Line Canal)- (Phase IV)	1.90	30,142,981.17	21,100,086.82	9,042,894.35	R.M. VITUG CONSTRUCTION	30,142,981.17	100.00%	100.00%	0.00%	30,088,261.26	Completed
III	Tarlac	Rehabilitation of Gerona-Paniqui via Buenlag Provincial Road	2.99	23,369,000.00	16,358,300.00	7,010,700.00	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION	22,628,508.85	100.00%	100.00%	0.00%	22,628,508.85	Completed
III	Tarlac	Rehabilitation of Moncada-Bayambang via Tubectubang Provincial Road	3.19	23,412,000.00	16,388,400.00	7,023,600.00	HIMULICO CONSTRUCTION AND SUPPLY CORPORATION	22,179,565.85	100.00%	100.00%	0.00%	22,179,565.85	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
III	Tarlac	Rehabilitation of Gerona-Sta. Ignacia Provincial Road	3.41	31,727,000.00	22,208,900.00	9,518,100.00	TARLAC 3G CONSTRUCTION AND DEVELOPMENT CORPORATION	30,793,319.43	100.00%	100.00%	0.00%	30,793,319.43	Completed
III	Zambales	Rehabilitation of Palaug-Subic-San Juan-Lipay Road	9.00	71,857,008.61	57,485,606.89	14,371,401.72	GVDPM Construction Corp.	71,418,034.44	100.00%	100.00%	0.00%	71,417,762.65	Completed
III	Zambales	Rehabilitation of San Marcelino-Laoag-Rabanes-Pili Road	4.96	31,031,700.85	24,825,360.68	6,206,340.17	STO. CRISTO CONSTRUCTION AND TRADING	30,997,045.30	100.00%	100.00%	0.00%	23,852,771.95	Completed
IV-A	Batangas	Rehabilitation/Upgrading of Lalayat-Pinagkurusan, Alitagtag-San Pascual, Poblacion Road	3.20	48,077,823.34	33,654,476.34	14,423,347.00	BERTO LUCCI BUILDERS AND SUPPLY/AJAN JEADA INC. JOINT VENTURE	47,988,207.43	100.00%	100.00%	0.00%	47,988,207.43	Completed
IV-A	Batangas	Rehabilitation/Upgrading of Aya Road (Lipa City Bdry) - Lapu-Lapu San Jose-Sambat, San Pascual Provincial Road	3.54	48,077,823.34	33,654,476.34	14,423,347.00	PPG CONSTRUCTION CORPORATION	47,993,654.00	100.00%	100.00%	0.00%	47,993,654.00	Completed
IV-A	Batangas	Rehabilitation/Upgrading of Pinagsibaan-Mabato Provincial Road	3.50	48,077,823.34	33,654,476.34	14,423,347.00	IKM BUILDERS AND CONSTRUCTION SUPPLY	47,996,537.41	100.00%	100.00%	0.00%	47,996,537.41	Completed
IV-A	Cavite	Upgrading of Gen.Aguinaldo Road via Narvaez Alfonso	0.79	7,220,486.19	5,054,340.33	2,166,145.86	N.B.AVILLA COINSTRUCTION	7,005,210.13	100.00%	100.00%	0.00%	7,005,210.13	Completed
IV-A	Cavite	Upgrading of Kaytitinga Jct.-Pilipit-Baliwag Road, Alfonso	1.52	13,842,551.40	9,689,785.98	4,152,765.42	J.M. Maligaya Const. & Const Supply	13,059,856.50	100.00%	100.00%	0.00%	-	Completed
IV-A	Cavite	Upgrading of Kaysuyo Road	0.02	167,830.73	117,481.51	50,349.22	J.M. Maligaya Const. & Const Supply	161,840.80	100.00%	100.00%	0.00%	161,840.80	Completed
IV-A	Cavite	Upgrading of Kaysuyo-Tua Road	1.15	10,475,993.06	7,333,195.14	3,142,797.92	JJMB Builders	10,167,060.30	100.00%	100.00%	0.00%	10,167,060.30	Completed
IV-A	Cavite	Upgrading of Halang-Alingaro Road,General Trias	1.30	11,840,624.91	8,288,437.44	3,552,187.47	J.S. GEN.CONTRACTOR	11,492,147.84	100.00%	100.00%	0.00%	11,492,147.84	Completed
IV-A	Cavite	Upgrading of Halang-Alingaro Road, Amadeo	2.74	25,116,021.03	17,581,214.72	7,534,806.31	J.M. Maligaya Const. & Const Supply	24,381,181.48	100.00%	100.00%	0.00%	24,381,181.48	Completed
IV-A	Cavite	Upgrading of Kaytitinga Jct.-Pilipit-Baliwag Road, Magallanes	0.65	5,929,305.96	4,150,514.17	1,778,791.79	J.M. Maligaya Const. & Const Supply	5,749,912.35	100.00%	100.00%	0.00%	5,749,912.35	Completed
IV-A	Cavite	Upgrading of Medina Jct.-Kay-Apas-Lobo-lobo Road	4.30	39,124,049.42	27,386,834.59	11,737,214.83	JJMB Builders	37,979,560.80	100.00%	100.00%	0.00%	37,979,560.80	Completed
IV-A	Laguna	Rehabilitation and Upgrading of Sta. Cruz-Calumpang-Nagcarlan Provincial Road	1.98	20,263,835.70	14,184,684.99	6,079,150.71	Jandec Construction	20,261,178.39	100.00%	100.00%	0.00%	18,722,947.75	Completed
IV-A	Laguna	Rehabilitation and Upgrading of Siniloan-Sta. Maria Provincial Road	2.05	20,909,600.38	14,636,720.27	6,272,880.11	Prinze Adrian Const.	20,906,219.63	100.00%	100.00%	0.00%	17,768,457.96	Completed
IV-A	Laguna	Rehabilitation and Upgrading of Lilio-Magdalenita-Pagsanjan Provincial Road	2.00	19,999,554.28	13,999,688.00	5,999,866.28	Jandec Construction	19,997,293.10	100.00%	100.00%	0.00%	18,237,462.68	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-A	Laguna	Rehabilitation and Upgrading of San Pedro, Narra Settlement Provincial Road	1.89	18,914,670.56	13,240,269.39	5,674,401.17	Prinze Adrian Const.	18,911,697.01	100.00%	100.00%	0.00%	18,911,697.01	Completed
IV-A	Laguna	Rehabilitation and Upgrading of Mabitac-Jala-jala Provincial Road	1.65	19,898,888.65	13,929,222.06	5,969,666.60	Power K Construcion Supply and services	19,895,731.37	100.00%	100.00%	0.00%	19,895,731.37	Completed
IV-A	Laguna	Rehabilitation and Upgrading of Mabitac – Jala-jala Provincial Road (Drainage-Box Culvert)	0.69	2,269,700.13	1,588,790.09	680,910.04	Power K Construcion Supply and services	2,266,697.37	100.00%	100.00%	0.00%	2,266,697.37	Completed
IV-A	Laguna	Rehabilitation of Sta. Cruz-Calumpang-Nagcarlan Road	3.76	36,500,000.00	25,550,000.00	10,950,000.00	Power K Construcion Supply and services	36,490,373.57	100.00%	100.00%	0.00%	36,490,373.57	Completed
IV-A	Quezon	Reblocking of Calumpang-Tayabas Provincial Road	4.33	21,453,289.49	15,017,302.64	6,435,986.85	R.T.Y. Construction	21,232,100.00	100.00%	100.00%	0.00%	3,184,815.00	Completed
IV-A	Quezon	Upgrading of Infanta-Gen. Nakar Provincial Road	2.85	30,000,000.00	21,000,000.00	9,000,000.00	Waycon Builders and Construction Supply / I. A. Bosque Construction Corp.	29,697,228.56	100.00%	100.00%	0.00%	4,454,584.28	Completed
IV-A	Quezon	Concreting of San Francisco-San Andres Provincial Road	1.35	20,000,000.00	14,000,000.00	6,000,000.00	Rapid Foremost Const. Company / I.A. Bosque Const. Corp	19,785,917.44	100.00%	100.00%	0.00%	2,967,887.62	Completed
IV-A	Quezon	Concreting of Polillo-Burdeos Provincial Road	1.95	40,000,000.00	28,000,000.00	12,000,000.00	I.A. Bosque Construction Corp.	39,545,498.38	100.00%	100.00%	0.00%	5,931,824.76	Completed
IV-A	Quezon	Concreting of Gapas-Aloneros Provincial Road	1.28	20,000,000.00	14,000,000.00	6,000,000.00	South Builders & Construction Supplies	19,801,980.20	100.00%	100.00%	0.00%	2,970,297.03	Completed
IV-A	Rizal	Rehabilitation / Reblocking (Portion) Asphalt Overlay of Floodway East Embankment Road, Cainta-Taytay Rizal	4.00	75,000,000.00	52,500,000.00	22,500,000.00	P.B. Grey Construction	74,877,306.73	100.00%	100.00%	0.00%	52,500,000.00	Completed
IV-A	Rizal	Improvement/Road Widening of Velasquez Street Extension, Brgy. San Juan, Taytay Rizal	0.92	33,000,000.00	23,100,000.00	9,900,000.00	P.B. Grey Construction	32,958,459.19	100.00%	100.00%	0.00%	23,100,000.00	Completed
IV-A	Rizal	Construction of (Portion) Concrete Sidewalk with Curbs and Gutter of Floodway East Embankment Road, Cainta-Taytay Rizal	3.33	9,000,000.00	6,300,000.00	2,700,000.00	P.B. Grey Construction	7,933,292.29	100.00%	100.00%	0.00%	6,300,000.00	Completed
IV-A	Rizal	Rehabilitation/Reblocking/Concreting (Portion) of Roman Roxas Road Teresa-Antipolo Rizal	4.73	34,600,000.00	24,220,000.00	10,380,000.00	D.C. Sandil Contruction & Realty Development Inc.	23,762,977.62	100.00%	100.00%	0.00%	24,220,000.00	Completed
IV-B	Marinduque	Upgrading of Boac-Mogpog via Tagwak-Mataas na Bayan-Danao Road	3.80	43,594,974.53	37,136,847.90	4,126,316.43	DQT Builders Corporation	43,569,033.75	100.00%	100.00%	0.00%	43,569,033.75	Completed
IV-B	Marinduque	Upgrading of Taytay-Haguimit-Maranlig-Nangka Road	5.52	58,622,918.93	52,760,627.04	5,862,291.89	SYNDTITE CONST. CORP.	57,919,141.77	100.00%	100.00%	0.00%	57,919,141.78	Completed
IV-B	Occidental Mindoro	Upgrading of Mamburao-Paluan Provincial Road (Tubili-Mariil Section)	6.40	66,650,844.68	53,320,675.74	13,330,168.94	Hi-Tone Construction and Dev't Corp	65,319,340.34	100.00%	100.00%	0.00%	53,320,675.74	Completed
IV-B	Occidental Mindoro	Upgrading of JNR Magsikap-Malawaan-Salvacion-Rumbang-Sudlon-Adela-San Pedro Provincial Road (Malawaan Section)	4.60	48,371,194.76	38,696,955.81	9,674,238.95	RC Tagala Construction	47,404,994.58	100.00%	100.00%	0.00%	38,696,955.81	Completed
IV-B	Oriental Mindoro	Concreting of Sta. Cruz-Carmundo-Singage-Malitbog Road	6.00	55,044,407.62	38,531,085.33	16,513,322.29	Sixteen Enterprises	54,875,612.60	100.00%	100.00%	0.00%	54,875,612.60	Completed
IV-B	Oriental Mindoro	Concreting of Mabuhay II-Lapog-Matulatula Road	5.44	54,500,000.00	38,150,000.00	16,350,000.00	Green Horizon Landscaper and	53,882,198.62	100.00%	100.00%	0.00%	53,882,198.62	Completed
IV-B	Palawan	Concreting of Araceli-Dumaran Road "A"	7.25	59,640,374.15	41,748,261.91	17,892,112.25	Ivy Michelle & Construction	55,571,441.69	100.00%	100.00%	0.00%	50,669,227.99	Completed
IV-B	Palawan	Concreting of Dumaran-Araceli Road "B"	4.60	43,418,598.70	30,393,019.09	13,025,579.61	Ivy Michelle & Construction	40,462,906.79	100.00%	100.00%	0.00%	30,262,248.33	Completed
IV-B	Palawan	Concreting of Latungay-Sta.Teresita Ro	5.49	45,458,765.09	31,821,135.56	13,637,629.53	Ivy Michelle & Construction	42,358,978.67	100.00%	100.00%	0.00%	31,821,135.56	Completed
IV-B	Romblon	Rehabilitation & Improvement of Anahao-Recto-Balatucan Road (Ferrol-Recto-Looc-Balatucan) Ferrol & Looc	4.59	112,181,587.80	100,963,429.02	11,218,158.78	ARKY Construction and Supply	109,609,484.68	100.00%	90.73%	-9.27%	61,785,027.20	Ongoing Construction
IX	Zamboanga del Norte	Upgrading of Piñan-Villarico Provincial Road	8.59	109,668,642.34	76,768,049.64	32,900,592.70	vicente t. lao construction	108,453,000.00	100.00%	100.00%	0.00%	52,327,763.17	Completed
IX	Zamboanga del Sur	Improvement/Concreting of Kagawasan-Culabay-Abong-Abong Section (along Lower Dimaya-Kagawasan-Culabay-Tabina Road)	4.09	42,732,400.00	29,912,680.00	12,819,720.00	Edison Development & Construction	42,732,000.00	100.00%	100.00%	0.00%	26,305,326.87	Completed
IX	Zamboanga del Sur	Improvement/Concreting of Lumbog-Cogon Section (along Lumbog-Danan Road)	1.01	11,350,000.00	7,945,000.00	3,405,000.00	Edison Development & Construction	11,243,159.57	100.00%	100.00%	0.00%	11,231,527.40	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IX	Zamboanga del Sur	Rehabilitation/Concreting of Salambuyan Section (Along Bulawan-Lapuvan Road)	2.58	25,813,100.00	18,069,170.00	7,743,930.00	-	-	0.00%	0.00%	0.00%	-	Cancelled
IX	Zamboanga del Sur	Rehabilitation/Concreting of Mabuhay-Payag Section (Along Canunan-San Pablo Road)	1.46	20,520,207.00	14,364,144.90	6,156,062.10	Edison Development & Construction	20,418,800.85	100.00%	100.00%	0.00%	20,418,689.74	Completed
IX	Zamboanga Sibugay	Concreting of Lutiman-Guicam Provincial Road	7.43	87,863,743.61	70,290,994.89	17,572,748.72	Genetian Builders	87,693,392.94	100.00%	100.00%	0.00%	80,491,011.91	Completed
V	Albay	Rehabilitation and Improvement of Panoypoy - Magogon - San Vicente(P) - Kinawitan - Mabini - Burgos - Bascaran Road	10.00	129,627,549.01	90,739,284.31	38,888,264.70	Numerical Gate Construction Supply Corp.	129,427,626.30	100.00%	100.00%	0.00%	99,436,745.40	Completed
V	Camarines Norte	Upgrading of Daet-San Vicente Road	1.86	17,969,951.45	14,375,961.16	3,593,990.29	EUS Construction	17,606,834.00	100.00%	100.00%	0.00%	17,606,834.00	Completed
V	Camarines Norte	Upgrading of Daet-Mambalite Road	1.20	11,460,410.49	9,168,328.39	2,292,082.10	Brentmin Roofing Enterprise	11,231,162.53	100.00%	100.00%	0.00%	11,231,162.53	Completed
V	Camarines Norte	Upgrading of Jct. Borabod-Awitan, San Nicolas-San Francisco	4.07	19,652,266.49	15,721,813.19	3,930,453.30	EUS Construction	19,256,942.00	100.00%	100.00%	0.00%	19,256,942.00	Completed
V	Camarines Norte	Upgrading of Daet-San Lorenzo Ruiz Road	1.56	15,922,984.74	12,738,387.79	3,184,596.95	B2K Lumber Construction Supply and Services	15,605,442.00	100.00%	100.00%	0.00%	15,605,442.00	Completed
V	Camarines Norte	Upgrading of Angas-Manguisoc Road	4.24	28,777,841.61	23,022,273.29	5,755,568.32	Brentmin Roofing Enterprise	28,208,718.95	100.00%	100.00%	0.00%	28,208,718.95	Completed
V	Camarines Norte	Upgrading of Jct. Talisay-Gabon-Sta. Cruz Road	1.78	18,959,611.42	15,167,689.14	3,791,922.28	B2K Lumber Construction Supply and Services	18,582,845.00	100.00%	100.00%	0.00%	18,582,845.00	Completed
V	Camarines Norte	Upgrading of Jct. Msr. Basiad Road	0.99	10,167,678.51	8,134,142.81	2,033,535.70	Brentmin Roofing Enterprise	9,964,123.48	100.00%	100.00%	0.00%	9,964,123.48	Completed
V	Camarines Norte	Upgrading of Jct. San Felipe-Patag Road	0.28	3,293,541.59	2,634,833.27	658,708.32	Brentmin Roofing Enterprise	3,230,386.46	100.00%	100.00%	0.00%	3,230,386.46	Completed
V	Camarines Sur	Upgrading of Binanuahan-Lubas-Pili Road	1.90	27,491,955.87	19,244,369.11	8,247,586.76	Iriga-Jetstone Construction	27,475,160.88	100.00%	100.00%	0.00%	16,294,373.21	Completed
V	Camarines Sur	Upgrading of Tinambac-Cagliliog Road	5.76	85,703,932.00	59,992,752.40	25,711,179.60	RKX Construction	85,702,770.37	100.00%	100.00%	0.00%	64,335,861.51	Completed
V	Catanduanes	Concreting of Junction Panganiban-Cabuyoan Provincial Road	4.00	53,617,061.65	48,255,355.49	5,361,706.17	BC Cuerpo Construction Corp	52,839,089.49	100.00%	100.00%	0.00%	19,985,327.39	Completed
V	Catanduanes	Concreting of Bato-Aroyao Provincial Road	3.36	38,721,319.30	34,849,187.37	3,872,131.93	BC Cuerpo Construction Corp	37,928,654.63	100.00%	100.00%	0.00%	38,148,564.21	Completed
V	Catanduanes	Concreting of Junction Pajo-Daguindingan-Hawan Provincial Road	2.75	29,783,347.54	26,805,012.79	2,978,334.75	BC Cuerpo Construction Corp	29,147,361.61	100.00%	100.00%	0.00%	29,378,812.51	Completed
V	Masbate	Upgrading / Concreting of Mactan to Malbug Road	6.00	146,059,184.16	102,241,447.11	43,817,763.05	ALGIMAR Construction	146,000,607.42	100.00%	100.00%	0.00%	146,000,607.92	Completed
V	Sorsogon	Rehabilitation of Cumadcad-Macalaya Road	5.29	80,517,076.72	64,413,661.38	16,103,415.34	Alpha Rydey Construction and Supply	74,227,207.45	100.00%	100.00%	0.00%	29,162,849.18	Completed
V	Sorsogon	Rehabilitation of Pawa-Jamorawon-Monte Calvario Road	4.52	52,077,300.00	41,661,840.00	10,415,460.00	Alpha Rydey Construction and Supply	50,694,078.45	100.00%	100.00%	0.00%	7,604,111.77	Completed
VI	Akian	Rehabilitation/Improvement of Colong-colong-Tul-ang-Rizal-Naligusan-Naile-San Jose-Monlaque Road	14.76	126,204,286.28	100,963,429.02	36,336,361.15	IBC International Builders Corp	137,299,790.17	100.00%	100.00%	0.00%	132,015,790.34	Completed
VI	Antique	Concreting - Nagdayao - Pis-anan Road	5.50	60,000,000.00	48,000,000.00	12,000,000.00	JETICO CONSTRUCTION	57,699,209.32	100.00%	100.00%	0.00%	25,830,655.12	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VI	Antique	Concreting of La Rioja-Padanan-Valderama* Provincial Road	6.00	45,000,000.00	36,000,000.00	9,000,000.00	JETICO CONSTRUCTION	43,212,919.16	100.00%	100.00%	0.00%	18,056,489.76	Completed
VI	Capiz	Rehabilitation of Mambusao-Dumalag Provincial Road	7.00	85,809,785.97	60,066,850.18	25,742,935.79	Silver Dragon Construction Lumber and Glass Supply	84,228,074.52	100.00%	100.00%	0.00%	80,026,112.35	Completed
VI	Guimaras	Rehabilitation/Concreting of East Valencia-Gaban Road Section	3.33	37,330,549.71	33,597,494.73	3,733,549.71	JE Tico Construction Company Inc.	35,681,674.32	100.00%	100.00%	0.00%	32,147,073.91	Completed
VI	Guimaras	Rehabilitation/Concreting of Salvacion-Zaldivar Road Section	2.38	25,841,213.66	23,257,092.30	2,584,121.36	JE Tico Construction Company Inc.	24,684,491.94	100.00%	100.00%	0.00%	23,419,908.62	Completed
VI	Guimaras	Rehabilitation/Concreting of Lapaz-Lusong Road Section	2.32	37,649,663.64	33,884,697.27	3,764,966.37	JE Tico Construction Company Inc.	35,987,159.94	100.00%	100.00%	0.00%	32,077,213.03	Completed
VI	Iloilo	Concreting of JNR, Badiang-Camiros-Ilajas-Moroboro-Lincud-Rumagayray-San Enrique Road, Anilao	15.31	167,968,091.68	117,577,664.18	50,390,427.50	IBC International Builders Corp	162,928,818.39	100.00%	100.00%	0.00%	162,928,818.39	Completed
VI	Negros Occidental	Upgrading & Improvement of Isabela-Cansalongon Road	3.00	40,233,548.75	28,160,028.90	12,068,583.82	Silver Dragon Construction Lumber and Glass Supply	40,173,661.45	100.00%	100.00%	0.00%	40,173,661.45	Completed
VI	Negros Occidental	Upgrading & Improvement of Yonson (Castellano)-Macasilao Minapasok Road	3.00	40,103,952.87	28,072,767.01	12,031,185.86	AFG Construction and Construction Supply	40,074,100.00	100.00%	100.00%	0.00%	29,901,557.87	Completed
VII	Bohol	Concreting of Sikatuna-Balilihan via Badiang Road	6.48	160,665,131.17	112,465,591.82	48,199,539.35	LUCK-WELL CONSTRUCTION	138,403,449.92	100.00%	100.00%	0.00%	131,334,279.88	Completed
VII	Cebu	Concreting/ Improvement of Dakit, Bogo City - Cayaan- Nipa, Tabogon Road Section (Phase I)	3.74	50,776,591.37	35,543,613.96	15,000,000.00	V.T. Lao construction	47,992,577.29	100.00%	100.00%	0.00%	12,554,196.26	Completed
VII	Cebu	Concreting/Improvement of Dakit, Bogo City-Cayaan-Nipa, Tabogon Road Section (Phase II)	2.21	29,555,974.22	20,689,181.95	8,866,792.27	Vicente T.Lao Construction	29,008,687.77	100.00%	100.00%	0.00%	-	Completed
VII	Negros Oriental	Concreting/ Improvement of Paniabonan-Luyang-Panciao-Cabcaban-Manjuyod-Bindoy	7.70	101,729,326.41	71,210,528.49	18,500,000.00	D.L. Cervantes Construction Corp./Bigfoot Const. & Supply, JV	88,701,268.28	100.00%	100.00%	0.00%	51,031,125.81	Completed
VII	Negros Oriental	Concreting / Improvement of Paniabonan -Luyang Panciao-Cabcaban (Highway 2000) Provincial Road	1.84	20,595,262.09	14,416,683.46	6,178,578.63	D.L. Cervantes Construction Corp./Bigfoot Const. & Supply, JV	20,563,220.05	100.00%	100.00%	0.00%	3,084,483.00	Completed
VII	Siquijor	Rehabilitation of Larena-Basac-Maria Provincial Road	5.33	75,724,281.47	68,151,853.32	7,572,428.15	V.T. Lao construction	75,512,999.69	100.00%	100.00%	0.00%	68,629,537.63	Completed
VIII	Biliran	Rehabilitation of Caucab-Palayan Road	14.50	16,001,590.24	14,401,431.22	1,600,159.02	JUPA Construction	16,000,000.00	100.00%	100.00%	0.00%	16,000,000.00	Completed
VIII	Biliran	Rehabilitation/Improvement of JNR PS Eamiguel Road	3.10	11,183,865.18	10,065,478.66	1,118,386.52	Infraserve Builders and Supplies	11,179,319.40	100.00%	100.00%	0.00%	10,061,387.46	Completed
VIII	Biliran	Rehabilitation/Improvement of JNR Biliran Provincial Hospital Road	0.65	6,147,877.91	5,533,090.12	614,787.79	BNL Construction	6,146,772.34	100.00%	100.00%	0.00%	5,533,090.12	Completed
VIII	Biliran	Rehabilitation/Improvement of JNR-Lico-P.S. Eamiguel Road	1.50	10,878,169.07	9,790,352.16	1,087,816.91	BNL CONSTRUCTION	10,874,670.00	100.00%	100.00%	0.00%	9,790,352.16	Completed
VIII	Biliran	Rehabilitation/Improvement of JNR-Banderahan Road	2.48	12,895,754.77	11,606,179.29	1,289,575.48	EB Cordero Construction and Supply	12,891,879.45	100.00%	100.00%	0.00%	11,606,179.29	Completed
VIII	Biliran	Rehabilitation/Improvement of Provincial Park Road	5.18	42,294,149.74	38,064,734.77	4,229,414.97	JUPA Construction	42,290,149.72	100.00%	100.00%	0.00%	42,290,149.71	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VIII	Eastern Samar	Rehabilitation & Improvement of Calingatngan-San Mateo Provincial Road	1.84	22,436,972.17	17,949,577.74	4,487,394.43	P.S. LABASBAS CONSTRUCTION	20,193,274.96	100.00%	100.00%	0.00%	11,528,141.40	Completed
VIII	Eastern Samar	Rehabilitation & Improvement of Tabunan-Balacdas Provincial Road	3.68	29,240,375.95	23,392,300.76	5,848,075.19	P.T. ESTARON ENGINEERING & CONSTRUCTION	26,316,338.35	100.00%	100.00%	0.00%	13,184,354.21	Completed
VIII	Eastern Samar	Rehabilitation & Improvement of Borongan-San Gabriel Provincial Road	0.86	18,613,646.74	14,890,917.39	3,722,729.35	P.S. LABASBAS CONSTRUCTION	16,752,211.83	100.00%	100.00%	0.00%	13,984,955.35	Completed
VIII	Leyte	Upgrading and Improvement of Palo-Castilla-Pastrana-Tingib Road	3.50	49,337,276.64	34,536,093.64	14,801,183.00	Octagon Concrete Solutions	48,350,534.88	100.00%	100.00%	0.00%	25,882,041.32	Completed
VIII	Leyte	Improvement of Burauen-JNR-Libas-Aslum-Tabon Road	3.64	34,613,674.16	24,229,571.92	10,384,102.24	JELM Construction	34,580,809.00	100.00%	100.00%	0.00%	5,187,121.35	Completed
VIII	Leyte	Improvement of Hilongos-JNR-Lamak-Bung-aw-Maasin-Hindang Road	0.87	9,161,785.67	6,413,256.97	2,748,528.70	Rex E. Morales Construction	9,154,508.04	100.00%	100.00%	0.00%	9,154,508.04	Completed
VIII	Northern Samar	Improvement of Capul-San Luis Lighthouse Provincial Road (Phase I)	0.81	10,500,000.00	8,400,000.00	2,100,000.00	5G GALVEZ CONST. AND SUPPLY	10,295,196.16	100.00%	100.00%	0.00%	10,225,192.14	Completed
VIII	Northern Samar	Concreting of Poblacion-Balud-Coroconog & Balud-Bainasan-Himabug-at Road Sections	4.78	57,648,840.99	46,119,072.79	11,529,768.20	JUPA CONSTRUCTION/CSJ CONSTRUCTION JV	53,747,000.00	100.00%	100.00%	0.00%	53,748,025.88	Completed
VIII	Northern Samar	Improvement of Laoang-Onay-Mualbual Provincial Road	1.73	19,550,000.00	15,640,000.00	3,910,000.00	JUPA CONSTRUCTION	19,394,920.55	100.00%	100.00%	0.00%	19,394,920.55	Completed
VIII	Northern Samar	Improvement of San-Antonio-Dalupirit Provincial Road (Phase II)	0.41	13,300,000.00	10,640,000.00	2,660,000.00	C.A. Construction Supply	13,115,132.31	100.00%	100.00%	0.00%	13,115,132.31	Completed
VIII	Northern Samar	Repair/Improvement of Capul-San Luis-Lighthouse Provincial Road Phase II	2.33	29,998,013.10	23,998,410.48	5,999,602.62	5G GALVEZ CONST. AND SUPPLY	28,461,265.20	100.00%	100.00%	0.00%	26,801,182.84	Completed
VIII	Samar	Upgrading/Improvement of Salay-Casandig Road	4.17	82,158,305.71	57,510,814.00	24,647,491.71	Victoria Development and Construction Corp	81,305,660.40	100.00%	100.00%	0.00%	81,305,660.40	Completed
VIII	Southern Leyte	Upgrading of Poblacion Bontoc-Himakilo-Libas Road	3.75	37,223,705.95	33,501,335.36	3,722,370.60	J'NER Cepada Construction	36,665,396.12	100.00%	100.00%	0.00%	35,582,203.21	Completed
VIII	Southern Leyte	Upgrading of Pacu-San Rafael-Nonok Norte Road (Sto. Nino-Nonok Norte Section)	6.24	63,013,553.09	56,712,197.78	6,301,355.31	JQD Construction and General Services	63,012,602.37	100.00%	100.00%	0.00%	47,975,789.25	Completed
X	Bukidnon	Rehabilitation of San Antonio-Dagundalahon Road	14.33	10,959,000.00	7,671,300.00	3,287,700.00	C. Dy Builders & General Merchandise	10,633,548.73	100.00%	100.00%	0.00%	7,671,300.00	Completed
X	Bukidnon	Conversion of Kilaog Bridge into 4.0M x 4.0M Single Barrel Box Culvert along Sumilao Road	0.00	3,886,300.00	2,720,410.00	1,165,890.00	C. Dy Builders & General Merchandise	3,670,175.69	100.00%	100.00%	0.00%	2,720,410.00	Completed
X	Bukidnon	Construction of 2.4M x 2.4M Double Box Culvert Barrel along Guinovoran-Apo Lake Road	0.00	2,858,431.55	2,000,902.09	857,529.47	J.T. Gamolo Construction	2,827,305.68	100.00%	100.00%	0.00%	2,000,902.09	Completed
X	Bukidnon	Constructio of 2 Barrel 3M x 3M Box Culvert (RCBC) along Valencia-Guinoyoran-Lake Apo Road	0.01	2,831,415.00	1,981,990.50	849,424.50	J.T. Gamolo Construction	2,800,237.17	100.00%	100.00%	0.00%	1,981,990.50	Completed
X	Bukidnon	Construction of 3-Barrel (2.40m x 2.40m) RCBC along Jct.National Highway (Masimag)-San Francisco-New Visayas-Salvarinn Road	0.01	4,247,518.50	2,973,262.95	1,274,255.55	J.T. Gamolo Construction	4,208,790.37	100.00%	100.00%	0.00%	2,973,262.95	Completed
X	Bukidnon	Upgrading & Construction of 2-Barrel 3m x 3m Box Culvert along Dagumbaan-Lingion Road	5.64	4,641,000.00	3,248,700.00	1,392,300.00	C. Dy Builders & General Merchandise	4,253,783.90	100.00%	100.00%	0.00%	3,248,700.00	Completed
X	Bukidnon	Rehabilitation of Mapolo Bridge, Sumilao, Bukidnon	0.02	6,000,000.00	4,200,000.00	1,800,000.00	C. Dy Builders & General Merchandise	5,736,953.61	100.00%	100.00%	0.00%	4,200,000.00	Completed
X	Bukidnon	Upgrading of Kidanggin Bailey Bridge plus Rehabilitation of Provincial Road, Pangantucan, Bukidnon	0.02	7,529,784.10	5,270,848.87	2,258,935.23	J.T. Gamolo Construction	7,458,086.74	100.00%	100.00%	0.00%	5,270,848.87	Completed
X	Bukidnon	Upgrading of Baungon-Cabula-Imatug Road	0.40	4,000,000.00	2,800,000.00	1,200,000.00	C. Dy Builders & General Merchandise	3,870,648.89	100.00%	100.00%	0.00%	2,800,000.00	Completed
X	Bukidnon	Rehabilitation of Dagumbaan Bagong Silang-Catal Road	4.58	6,000,000.00	4,200,000.00	1,800,000.00	J.T. Gamolo Construction	5,946,536.03	100.00%	100.00%	0.00%	4,200,000.00	Completed
X	Bukidnon	Upgrading of Manuto Bailey Bridge, Quezon, Bukidnon	0.05	11,861,215.90	8,302,851.13	3,558,364.77	J.T. Gamolo Construction	11,755,304.85	100.00%	100.00%	0.00%	8,302,851.13	Completed
X	Bukidnon	Proposed Conversion of Lumatong Bailey Bridge into Double Barrel 4m x 4m Box Culvert at Kibawe, Bukidnon	0.00	8,625,000.00	6,037,500.00	2,587,500.00	J.T. Gamolo Construction	8,478,338.13	100.00%	100.00%	0.00%	6,037,500.00	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
X	Bukidnon	Rehabilitation of Jct. National Highway Conception - Pualas Kasigkot - Imbayao - Buyot - Pualas Road,Don Carlos, Bukidnon	4.20	31,056,097.19	21,739,268.03	9,316,829.16	J.T. Gamolo Construction	30,794,555.04	100.00%	100.00%	0.00%	21,739,268.03	Completed
X	Bukidnon	Rehabilitation of Junction (Kuya-Dagumba) La Roxas Catal Road	3.83	14,177,346.02	9,924,142.21	4,253,203.81	J.T. Gamolo Construction	14,060,608.95	100.00%	100.00%	0.00%	9,924,142.21	Completed
X	Camiguin	Concreting/Improvement of Mahayahay-Talimonos-Minsua Road	2.72	34,979,634.89	31,481,671.40	3,497,963.49	WDM	34,624,264.84	100.00%	100.00%	0.00%	34,979,634.89	Completed
X	Camiguin	Concreting/Improvement of Binunsaran-Campana Road	3.38	44,918,950.01	40,427,055.01	4,491,895.00	Construction/Sheeh-WDM	44,478,125.06	100.00%	100.00%	0.00%	40,471,137.50	Completed
X	Camiguin	Concreting/Improvement of Cabuan-Purok 3 Das-ag Road	0.38	4,228,587.96	3,805,729.16	422,858.80	Construction/Sheeh-Sheeh-Sheeh	4,180,408.21	100.00%	100.00%	0.00%	4,228,587.96	Completed
X	Camiguin	Concreting/Improvement of Mainit-Puntod Dako Road	1.65	22,783,902.04	20,505,511.84	2,278,390.20	Construction/Sheeh-WDM	22,553,936.96	100.00%	100.00%	0.00%	22,783,902.04	Completed
X	Camiguin	Concreting/Improvement of Manuyog-Looc-Butay Road	1.40	18,050,693.79	16,245,624.41	1,805,069.38	Construction/Sheeh-WDM	17,886,578.83	100.00%	100.00%	0.00%	18,050,693.79	Completed
X	Lanao del Norte	Concreting of Lala-Gumagamot Provincial Road	3.44	36,000,000.00	28,800,000.00	7,200,000.00	Puregold Construction and Developemnt	35,989,949.95	100.00%	100.00%	0.00%	18,003,404.34	Completed
X	Lanao del Norte	Concreting of Kolambugan-Tangkal Provincial Road	3.88	58,424,105.39	46,739,284.31	11,684,821.08	Supreme ABF Construction Supply Company Inc.	58,382,162.75	100.00%	100.00%	0.00%	34,975,370.52	Completed
X	Lanao del Norte	Rehabilitation & Improvement of Maigo-Mentring-Inoma Provincial Road	11.23	19,000,000.00	15,200,000.00	3,800,000.00	Supreme ABF Construction Supply	18,978,922.24	100.00%	100.00%	0.00%	15,410,118.15	Completed
X	Misamis Occidental	Concreting of Jimenez - Gata-San Isidro Provincial Road	7.00	59,108,336.61	47,286,669.29	11,821,667.32	Ritchie-Nathalie Builders and Gen. Merchandise	53,197,580.64	100.00%	100.00%	0.00%	53,177,865.74	Completed
XI	Compostela Valley	Upgrading & Improvement of Mayaon-San Antonio,Laak Road (Jct.Kanidkid-Mayaon Section)	2.62	30,581,147.13	21,405,774.86	9,175,372.27	Hexamindz Corporation	25,946,990.32	100.00%	100.00%	0.00%	12,528,733.98	Completed
XI	Compostela Valley	Upgrading & Improvement of Dumlan-Anibongan-Lapulapu Road (Dumlan-Anibongan-Lapulapu Section)	3.80	30,581,147.13	21,406,214.54	9,174,932.59	Hexamindz Corporation	25,953,269.21	100.00%	100.00%	0.00%	21,406,802.99	Completed
XI	Compostela Valley	Upgrading & Improvement of Nabunturan-Saosao_Nuevo Iloco Road (Libasan-Saosao Section)	3.34	30,581,147.13	21,406,432.13	9,175,715.01	FFJJ Construction	25,963,963.75	100.00%	100.00%	0.00%	21,406,802.99	Completed
XI	Compostela Valley	Upgrading & Improvement of San Jose-Awao Road (San Jose Section)	2.38	30,581,147.13	21,406,802.99	9,174,344.14	Alonzo Construction	25,949,445.89	100.00%	100.00%	0.00%	21,406,802.99	Completed
XI	Davao del Norte	Improvement of Km.9 Sagayen - Sawata Provincial Road	9.09	60,329,230.72	42,230,461.51	18,098,769.22	ARN BUILDERS INC.	47,955,717.09	100.00%	100.00%	0.00%	42,230,461.51	Completed
XI	Davao del Norte	Upgrading of Park Narafil - Barangay Site Magupising Provincial Road	2.02	64,573,116.69	45,201,181.68	19,371,935.01	Davao Concrete Products	51,973,862.66	100.00%	100.00%	0.00%	50,895,760.95	Completed
XI	Davao del Sur	Concreting of Kiblawan-Dapok-Bunot-Banate Road	8.46	105,527,779.34	73,869,445.54	31,658,333.80	P.L. Sebastian Construction	92,487,027.72	100.00%	100.00%	0.00%	87,591,174.59	Completed
XI	Davao del Sur	Concreting of Kiblawan-Dapok-Bunot-Banate Road (Phase II)	1.00	18,622,549.30	13,035,784.00	5,586,764.80	P.L. Sebastian Construction	18,620,602.71	100.00%	100.00%	0.00%	17,028,848.92	Completed
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of NHJ-Libudon - Longcagob -Sanghay Section	5.74	94,428,165.13	66,799,715.59	28,628,449.54	PIV Construction and ABU Construction (JVA)	86,266,592.58	100.00%	100.00%	0.00%	74,384,035.74	Completed
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of NHJ-Cateel - Abejod - Section (Phase I)	2.27	32,233,849.63	22,434,535.63	9,799,314.00	OG SANTOS CONSTRUCTION	27,283,992.81	100.00%	100.00%	0.00%	15,717,663.77	Completed
XI	Davao Oriental	Upgrading of NHJ-Baganga-Batiano Section (Phase I)	1.45	31,176,703.22	21,823,692.25	9,353,010.97	R.Semilla Construction and Marketing	31,087,734.74	100.00%	100.00%	0.00%	22,946,893.55	Completed
XII	Cotabato	Concreting of La Esperanze-New Panay-Tuburan-Banayal Road	10.34	117,577,664.18	82,304,364.93	35,273,299.25	Marcus const. / Pader const. and supply JV	116,520,463.97	100.00%	100.00%	0.00%	117,260,504.12	Completed
XII	Cotabato	Concreting of Pigcawayan-Patod Road	5.40	50,390,427.50	35,273,299.25	15,117,128.25	marcus construction	49,358,038.31	100.00%	100.00%	0.00%	50,070,710.74	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	PLGU Share	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
XII	Sarangani	Rehabilitation of NHW Jct. Maribulan-Domolok Provincial Road	4.80	48,000,000.00	38,400,000.00	9,600,000.00	Vertical Builders	47,000,000.00	100.00%	100.00%	0.00%	47,800,000.00	Completed
XII	Sarangani	Rehabilitation of NHW Jct. Poblacion-Boundary Sta. Maria Provincial Road	4.80	48,000,000.00	38,400,000.00	9,600,000.00	Charifer Builders Inc.	47,104,485.18	100.00%	100.00%	0.00%	47,820,897.04	Completed
XII	Sarangani	Rehabilitation of Alabel-Alegria-Boundary Malunгон Provincial Road	4.14	41,386,944.55	33,109,555.64	8,277,388.91	sarangani Rock Mixer / MJ Tingson Construction	40,639,050.48	100.00%	100.00%	0.00%	41,386,944.55	Completed
XII	South Cotabato	Concreting of Banga-Lamba-Lamian Road	7.32	78,509,523.41	54,956,666.39	23,552,857.02	FFJJ Construction / FH Gopiteo Cons. & Supply -	78,403,908.97	100.00%	100.00%	0.00%	78,477,839.08	Completed
XII	South Cotabato	Concreting of Guinsang-an-Norala Road	3.52	49,037,747.00	34,326,422.90	14,711,324.10	Reydan Builders	48,995,576.58	100.00%	100.00%	0.00%	49,025,095.87	Completed
XII	Sultan Kudarat	Concreting of Esperanza-Banaba Road (Phase I)	4.24	65,000,000.00	45,500,000.00	19,500,000.00	Better Works Construction	50,897,655.48	100.00%	100.00%	0.00%	60,769,296.64	Completed
XII	Sultan Kudarat	Concreting of Lambayong-New Cebu - Zeneben Road	6.40	82,884,950.30	58,019,465.20	24,865,485.10	Hexamindz Construction	70,152,103.61	100.00%	100.00%	0.00%	79,065,096.28	Completed
XIII	Agusan del Norte	Concreting of NRJ - Talao - Malapong Provincial Road	4.44	47,995,705.15	43,196,134.64	4,799,570.52	AGUERO CONSTRUCTION	47,740,980.14	100.00%	100.00%	0.00%	45,713,803.36	Completed
XIII	Agusan del Norte	Concreting of Pandanon - Bay-ang - Calambia Provincial Road	3.78	47,000,000.00	42,300,000.00	4,700,000.00	C.B. Garay Philwide Builders	46,508,787.21	100.00%	100.00%	0.00%	46,508,787.21	Completed
XIII	Agusan del Sur	Concreting of NRJ - San Jose - Limbayugan - San Joaquin - Aurora - Lucena Road (Lucena - Aurora Section)	3.17	42,000,000.00	29,400,000.00	12,600,000.00	LM Construction and General Marketing	41,171,055.60	100.00%	100.00%	0.00%	39,110,962.11	Completed
XIII	Agusan del Sur	Concreting of NRJ - San Teodoro - Poblacion - Nueva Era - Veruela Road (Nueva Era - Veruela Section)	6.57	107,710,690.40	75,397,483.28	32,313,207.12	ROIM Builders and Construction Supply	106,503,744.16	100.00%	100.00%	0.00%	103,121,756.07	Completed
XIII	Dinagat Islands	Concreting of Provincial Road (Mahayahay-Cuarinta Section) Kabisig Road	2.34	57,600,000.00	51,790,210.96	5,809,788.91	TJ Velasco Construction & Supply	48,936,445.27	100.00%	100.00%	0.00%	48,936,445.27	Completed
XIII	Dinagat Islands	Concreting of Provincial Road (Cuarinta-Magcono Section)	1.14	20,148,000.00	18,089,230.69	2,058,769.30	TJ Velasco Construction & Supply	17,054,063.71	100.00%	100.00%	0.00%	17,054,063.71	Completed
XIII	Dinagat Islands	Improvement of Provincial Road (R.E. Ecleo, Sr. Avenue to D.M. Avenue Section)	3.08	3,347,414.03	411,553.24	2,935,860.79	Eric Van P. Sesbreño Construction	2,988,593.57	100.00%	100.00%	0.00%	2,988,593.57	Completed
XIII	Surigao del Norte	Rehabilitation of Sison - Patag - Biyabid - Bobonaon Road (Sison - Bobonaon Road)	7.45	92,655,849.36	74,125,049.15	18,530,800.21	Rely Construction and Supply	92,656,137.60	100.00%	100.00%	0.00%	94,868,735.44	Completed
XIII	Surigao del Sur	Concreting of Tagongon-Malixi-Soriano Road	8.75	182,574,012.70	127,801,808.89	54,772,203.81	LC Ting Construction	159,866,006.24	100.00%	100.00%	0.00%	159,866,006.24	Completed
Total			215	799.39	8,547,107,961.32	6,468,705,112.44	2,075,911,411.39	8,221,333,093.36				7,071,364,363.53	

FY 2017 CMGP Project Status

as of June 25, 2020

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	PHYSICAL ACCOMPLISHMENT			Disbursement	Status
								Planned	Actual	Variance		
ARMM	Lanao del Sur	Upgrading of Karokotan Provincial Road	3.50	82,998,125.00	82,998,125.00	Kouzbarly Builders	82,915,900.14	100.00%	100.00%	0.00%	60,362,775.30	Completed
ARMM	Lanao del Sur	Upgrading of Gata Cadayonan Provincial Road	1.00	19,673,892.00	19,673,892.00	Kouzbarly Builders	19,654,211.25	100.00%	100.00%	0.00%	17,688,790.13	Completed
ARMM	Lanao del Sur	Upgrading of Manacab Provincial Road	1.00	19,673,892.00	19,673,892.00	Kouzbarly Builders	19,654,422.18	100.00%	100.00%	0.00%	18,278,612.63	Completed
ARMM	Lanao del Sur	Upgrading of Panalawan-Palao Provincial Road	1.50	35,570,625.00	35,570,625.00	Kouzbarly Builders	35,535,355.27	100.00%	100.00%	0.00%	27,049,512.43	Completed
ARMM	Lanao del Sur	Upgrading of Ragondigan - Pagalongan Provincial Road	1.10	23,713,750.00	23,713,750.00	Kouzbarly Builders/RTCS (JV)	23,690,312.29	100.00%	100.00%	0.00%	21,748,426.32	Completed
ARMM	Lanao del Sur	Upgrading of Ragain Ditsaan Provincial Road	1.00	23,713,750.00	23,713,750.00	Kouzbarly Builders	23,690,411.14	100.00%	100.00%	0.00%	21,084,465.91	completed
ARMM	Lanao del Sur	Upgrading of Wato Raya Tugaya Provincial Road	1.63	38,748,268.00	38,748,268.00	Kouzbarly Builders/RTCS (JV)	38,709,293.04	100.00%	100.00%	0.00%	34,838,363.74	Completed
ARMM	Maguindanao	Concreting of Badak - Ramcor Provincial Road Ph 01	1.00	17,648,606.00	17,648,606.00	FFJJ Construction	17,607,309.86	100.00%	100.00%	0.00%	17,607,309.86	Completed
ARMM	Maguindanao	Concreting of Bulan Circumferential Road	1.50	18,774,613.00	18,774,613.00	FFJJ Construction	18,723,648.98	100.00%	97.00%	-3.00%	16,851,284.08	Ongoing Construction
ARMM	Maguindanao	Concreting of Dalican - Sibuto Provincial Road	1.90	27,641,338.00	27,641,338.00	FFJJ Construction	27,088,490.20	100.00%	100.00%	0.00%	24,379,641.18	completed
ARMM	Maguindanao	Concreting of Inatian - Paitan Provincial Road	6.20	82,221,976.00	82,221,976.00	FFJJ Construction	82,221,976.00	100.00%	40.00%	-60.00%	41,473,159.92	Ongoing Construction
ARMM	Maguindanao	Concreting of Bayanga Sur Road	1.50	28,392,042.00	28,392,042.00	ARS Const. Supply JV Curveline Const.	28,392,042.00	100.00%	92.00%	-8.00%	22,321,401.66	Ongoing Construction
ARMM	Maguindanao	Concreting of Madia- Andavit Road	2.00	32,887,247.00	32,887,247.00	FFJJ Construction	32,214,596.45	100.00%	100.00%	0.00%	27,237,441.38	Completed
ARMM	Maguindanao	Concreting of Mileb Sampao Road	2.00	28,102,330.00	28,102,330.00	FFJJ Construction	28,006,782.88	100.00%	97.00%	-3.00%	25,206,104.59	Ongoing Construction
ARMM	Maguindanao	Concreting of Romongaob-Pandan-Pilar-Itaw Road	2.00	34,475,143.00	34,475,143.00	FFJJ Construction	34,357,248.64	100.00%	42.00%	-58.00%	11,915,093.83	Ongoing Construction
ARMM	Maguindanao	Concreting of Maitong-Matilak-Pened Road	1.20	19,685,018.00	19,685,018.00	FFJJ Construction	19,685,018.00	100.00%	100.00%	0.00%	17,655,634.19	Completed
ARMM	Maguindanao	Concreting of Pagalungan Protection Dike Provincial Road	2.00	27,455,418.00	27,455,418.00	FFJJ Construction	27,455,418.00	100.00%	90.00%	-10.00%	17,448,400.26	Ongoing Construction
ARMM	Maguindanao	Concreting of Badak-Ramcor Provincial Road Ph 02	1.50	24,654,565.00	24,654,565.00	FFJJ Construction	24,654,565.00	100.00%	98.00%	-2.00%	22,179,645.62	Ongoing Construction
CAR	Kalinga	Improvement and Upgrading of Cabaritan - Dugpa Provincial Road	6.80	73,952,568.00	73,952,568.00	Omengan Construction and Development Corp	73,950,512.99	100.00%	100.00%	0.00%	73,950,512.99	Completed
CAR	Kalinga	Improvement and Upgrading of Laya-Cabaruan-Sucbot-Magaogao Provincial Road	8.25	99,489,500.00	99,489,500.00	Royal Sea Bees Construction	99,491,555.00	100.00%	100.00%	0.00%	90,440,424.79	Completed
CAR	Mountain Province	Improvement/Upgrading of Sinto-Pactil-Boga Road	4.62	79,000,000.00	79,000,000.00	Kuatako Construction and General	78,984,371.20	100.00%	100.00%	0.00%	78,368,340.31	Completed
CAR	Mountain Province	Improvement/Upgrading of Nacawang-Panabungen-Maliten Provincial Road	1.90	30,088,437.00	30,088,437.00	Valley Construction and Aggregates	30,083,256.13	100.00%	100.00%	0.00%	30,083,254.67	Completed
CAR	Mountain Province	Improvement/Upgrading of Poblacion-Aba-Bacarri Provincial Road	3.99	70,000,000.00	17,535,070.14	DD Likigan Construction/ EK Rock Engineering (JV)	69,664,505.89	100.00%	100.00%	0.00%	69,994,499.42	Completed
CAR	Abra	Improvement and Upgrading of Pidigan Loop	1.74	39,015,000.00	39,015,000.00	Baje Construction	38,990,070.00	100.00%	100.00%	0.00%	39,015,000.00	Completed
CAR	Abra	Improvement and Upgrading of Manabo - Boliney Road	1.74	32,000,000.00	32,000,000.00	Thunder Construction	31,997,859.31	100.00%	100.00%	0.00%	15,282,761.82	Completed
CAR	Abra	Improvement and Upgrading of Talogtog - Dolores - San Juan - Tineg Road	2.00	30,819,520.00	30,819,520.00	Trams Construction	30,793,439.03	100.00%	100.00%	0.00%	30,819,520.00	Completed
CAR	Abra	Improvement and Upgrading of Peñarrubia - Villaviciosa Road	2.00	45,000,000.00	45,000,000.00	Thunder Construction	44,972,797.80	100.00%	100.00%	0.00%	44,972,797.80	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
CAR	Abra	Improvement and Upgrading of Bituen - Lacub Road	2.29	43,985,000.00	43,985,000.00	Trams Construction	43,956,782.16	100.00%	100.00%	0.00%	43,985,000.00	Completed
CAR	Abra	Improvement and Upgrading of Malibcong Provincial Road	1.00	20,000,000.00	20,000,000.00	Jenba Construction	19,998,300.00	100.00%	100.00%	0.00%	20,000,000.00	Completed
CAR	Abra	Improvement and Upgrading of Baay-Licuan Road	1.60	40,000,000.00	40,000,000.00	Trams Construction	39,974,278.33	100.00%	100.00%	0.00%	40,000,000.00	Completed
CAR	Apayao	Upgrading of Nararagan-Consuelo (Sta. Marcela) - Balluyan (Flora) Provincial Road	5.70	86,257,054.00	86,257,054.00	Camia Construction and Development Corporation	86,216,951.14	100.00%	100.00%	0.00%	86,216,951.14	Completed
CAR	Apayao	Upgrading of Buluan - Mawigue Provincial Road	3.07	59,211,606.00	59,211,606.00	Camia Construction and Development Corporation	59,211,606.00	100.00%	100.00%	0.00%	59,211,965.99	Completed
CAR	Apayao	Upgrading of Eva - Tanglagan - Bucarot Provincial Road	3.72	84,100,879.00	84,100,879.00	BHM Construction	84,100,879.00	100.00%	100.00%	0.00%	84,100,879.00	Completed
CAR	Benguet	Road Upgrading and Improvement of Guinaoang - Suyoc - Gambang Provincial Road (Phase II)	5.07	44,000,000.00	44,000,000.00	Rodekom General Construction & Enterprise	39,679,431.27	100.00%	100.00%	0.00%	39,679,431.27	Completed
CAR	Benguet	Road Upgrading and Improvement of Halsema - Madaymen Provincial Road (Phase II)	1.95	45,244,985.00	45,244,985.00	KVC Construction	45,209,140.69	100.00%	100.00%	0.00%	33,150,482.79	Completed
CAR	Benguet	Road Upgrading and Improvement of Amburayan - Boneng Provincial Road	2.53	44,000,000.00	44,000,000.00	Jomarcann General Construction / Joselito O.	43,839,306.64	100.00%	100.00%	0.00%	27,900,701.34	Completed
CAR	Ifugao	Upgrading of Lamut-Sanafe-Hapid Road	3.79	42,000,000.00	42,000,000.00	Pharanet Construction	41,943,979.41	100.00%	100.00%	0.00%	25,269,472.48	Completed
CAR	Ifugao	Upgrading of Zamora-San Quintin-Bangar Road	2.49	28,000,000.00	28,000,000.00	Alfalfa Construction	27,971,974.06	100.00%	100.00%	0.00%	13,835,518.92	Completed
CAR	Ifugao	Upgrading of Sta. Maria - Quarentinas Road	2.55	32,732,157.00	32,732,157.00	Alfalfa Construction	32,630,476.31	100.00%	100.00%	0.00%	32,630,308.04	Completed
CAR	Ifugao	Upgrading of Pinto - Aurora Boundary Road	1.70	30,000,000.00	30,000,000.00	Pharanet Construction	29,919,622.22	100.00%	100.00%	0.00%	14,586,449.96	Completed
I	Ilocos Norte	Rehabilitation, Improvement and Upgrading of Mabuti-Capariaan Provincial Road	6.25	78,719,471.00	78,719,471.00	KVC Construction/Remigio	79,558,587.07	100.00%	100.00%	0.00%	11,801,543.79	Completed
I	Ilocos Norte	Rehabilitation, Improvement and Upgrading of Parang-Barbar-Pugaan Provincial Road	3.28	50,014,159.00	50,014,159.00	Badoc Builders & Supply, Inc.	49,963,395.41	100.00%	100.00%	0.00%	44,237,540.30	Completed
I	Ilocos Sur	Improvement of Upgrading of Callaguip-Salindig-Pong-OI-Bulala Road	2.78	32,617,148.00	32,617,148.00	739 Builders	32,615,604.46	100.00%	100.00%	0.00%	32,615,604.46	Completed
I	La Union	Rehabilitation and Improvement of Dumarang - Carcarmay - Cabalitocan (Ubbog - Paagan) Road	2.51	39,000,000.00	39,000,000.00	E. E. Madayag Construction	38,882,927.60	100.00%	100.00%	0.00%	37,203,185.28	Completed
I	La Union	Rehabilitation, Improvement and Upgrading of Rosario - Tubao Road	3.98	47,000,000.00	47,000,000.00	Alcel Construction	46,859,682.24	100.00%	100.00%	0.00%	35,106,752.34	Completed
I	La Union	Rehabilitation, Improvement and Upgrading of Casilagan - Bail Road	0.88	9,870,265.00	9,870,265.00	Villar Gen. Construction & Supply	9,845,551.17	100.00%	100.00%	0.00%	1,476,832.68	Completed
I	Pangasinan	Rehabilitation of Malasiqui-Catablan Road	5.59	82,799,492.00	82,799,492.00	BET Construction and Supply	82,981,995.96	100.00%	100.00%	0.00%	82,951,993.85	Completed
I	Pangasinan	Rehabilitation of Urbiztondo-Basista Road	1.68	37,488,555.00	37,488,555.00	MCB Construction and Supply	39,050,261.20	100.00%	100.00%	0.00%	39,050,261.20	Completed
I	Pangasinan	Rehabilitation of Banaoang-Mapandan Road	2.66	45,166,856.00	45,166,856.00	Alcel Construction	45,449,318.30	100.00%	100.00%	0.00%	45,449,318.30	Completed
I	Ilocos Norte	Rehabilitation, Improvement and Upgrading of Burgos-Agaga Provincial Road	5.75	87,965,565.00	87,965,565.00	AB Taylan Construction and Development	87,932,414.62	100.00%	100.00%	0.00%	56,409,247.31	Completed
I	Ilocos Sur	Improvement and Upgrading of Vigan-San Julian-Raois Road	2.17	27,710,819.00	27,710,819.00	739 Builders	27,709,272.04	100.00%	100.00%	0.00%	27,709,272.04	Completed
I	Ilocos Sur	Improvement and Upgrading of Beddeng-Naguilian-Nagsangalan Road	2.00	24,729,760.00	24,729,760.00	Ruswin Builders Construction Company	24,727,581.27	100.00%	100.00%	0.00%	24,727,581.27	Completed
I	Ilocos Sur	Improvement and Upgrading of Junction-Codoog-Marozo-Lanipao Road	4.16	55,193,592.00	55,193,592.00	739 Builders	55,192,015.87	100.00%	100.00%	0.00%	47,619,776.00	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
II	Batanes	Upgrading/Concreting of Basco to Song Song Provincial Road, Phase 2	1.47	20,010,550.00	20,010,550.00	EM Paule Construction and Trading, Inc.	18,210,548.62	100.00%	100.00%	0.00%	18,097,364.66	Completed
II	Batanes	Upgrading/Concreting of Rudulken Port, Phase 2	0.86	27,810,472.00	27,810,472.00	RD Mandanas Construction	26,033,552.52	100.00%	71.58%	-28.42%	17,104,993.77	Ongoing Construction
II	Batanes	Upgrading of Kaumbakan-Tukon Provincial Road	0.41	14,091,081.00	14,091,081.00	Viking Construction and Supplies	13,189,436.58	100.00%	100.00%	0.00%	12,217,369.83	Completed
II	Cagayan											- Cancelled
II	Isabela	Rehabilitation/Improvement of Lullutan-Quirino Provincial Road	3.64	42,430,661.72	42,430,661.72	EGB Construction	42,007,832.26	100.00%	100.00%	0.00%	35,772,902.94	Completed
II	Isabela	Rehabilitation/Improvement of Villa Concepcion-Rogus-San Guillermo Provincial Road	4.94	68,474,672.60	68,474,672.60	Mar-Deb Construction & Development	68,463,990.65	100.00%	100.00%	0.00%	37,365,998.61	Completed
II	Isabela	Rehabilitation/Improvement of Pag-Assa-Narra Provincial Road	6.18	71,925,326.50	71,925,326.50	Mar-Deb Construction & Development	71,911,145.51	100.00%	100.00%	0.00%	71,911,090.25	Completed
II	Isabela	Upgrading of Gamu-Lullutan Provincial Road	4.23	61,276,315.36	61,276,315.36	EGB Construction	60,666,043.29	100.00%	100.00%	0.00%	61,266,782.17	Completed
II	Isabela	Upgrading of Ilagan-Divilacan Provincial Road	7.77	153,910,674.00	153,910,674.00	C.R. Domingo Construction and Power	153,848,521.96	100.00%	100.00%	0.00%	116,619,428.48	Completed
II	Nueva Vizcaya	Concreting of Oyao-Ganao Road	3.51	48,249,240.58	48,249,240.58	Eric Van P. Sesbreno Construction	48,244,330.37	100.00%	100.00%	0.00%	39,871,550.22	Completed
II	Nueva Vizcaya	Concreting of CVR Batu-Magapuy-Paitan Road	1.97	28,948,648.69	28,948,648.69	R.S. Sepian Construction/ CAB Const and Supply	28,944,624.85	100.00%	100.00%	0.00%	24,206,783.90	Completed
II	Nueva Vizcaya	Concreting of CVR Kinacao-Kurasay-Kinalabasa Road	2.17	28,949,201.15	28,949,201.15	Triple P Construction / R.S. Sepian Construction (JV)	28,943,482.91	100.00%	100.00%	0.00%	26,933,581.10	Completed
II	Nueva Vizcaya	Concreting of Jct. National-Bua-Bulala-Macabenga Road	1.22	14,472,366.23	14,472,366.23	G.M. Pajarillaga Construction & Supply	14,469,484.84	100.00%	100.00%	0.00%	5,853,360.40	Completed
II	Nueva Vizcaya	Concreting of San Fernando-Sto. Niño-Manaing-Banao-Litit Road	1.99	24,124,423.68	24,124,423.68	E.V.P. Sesbreno Construction/ Monte Construction	24,115,405.31	100.00%	100.00%	0.00%	23,167,875.90	Completed
II	Nueva Vizcaya	Concreting of Banganan-Tucanon-Tabueng Road	1.12	14,474,869.68	14,474,869.68	Benson Builders	14,468,667.51	100.00%	100.00%	0.00%	12,205,668.16	Completed
II	Nueva Vizcaya	Concreting of Jct. National - Batu - Balintugon Road Project	0.44	8,502,640.00	8,502,640.00	Denisse-John Construction and Supplies	8,495,361.12	100.00%	100.00%	0.00%	3,326,630.12	Completed
II	Nueva Vizcaya	Concreting of CVR Nagsabaran-Decabacan-Ampakleng Road	1.21	14,474,725.43	14,474,725.43	Ambaguio Builders/ CAB Construction	14,459,319.20	100.00%	100.00%	0.00%	12,184,816.43	Completed
II	Nueva Vizcaya	Concreting of CVR Diadi Jct.-Escoting-Arwas-Talictic Road	4.77	60,546,682.23	60,546,682.23	Omengan Construction and Development Corp	60,334,339.56	100.00%	100.00%	0.00%	37,986,738.11	Completed
II	Quirino	Rehabilitation of NRJ-Cajel-Luttuad-La Paz Road	4.32	51,309,000.00	51,309,000.00	APD Construction	51,273,866.65	100.00%	100.00%	0.00%	47,904,174.37	Completed
II	Quirino	Rehabilitation of Dibibi-Sitio Potia-San Benigno Road	3.34	36,909,691.00	36,909,691.00	APD Construction	36,885,106.11	100.00%	100.00%	0.00%	40,006,890.90	Completed
II	Quirino	Rehabilitation of NRJ-San Bernabe-San Salvador Road	4.79	45,835,000.00	45,835,000.00	APD Construction	45,802,503.05	100.00%	100.00%	0.00%	37,918,227.91	Completed
II	Quirino	Rehabilitation of NRJ-San Marcos-Balabag-Saguday Road	3.34	41,592,000.00	41,592,000.00	APD Construction	41,563,719.23	100.00%	100.00%	0.00%	45,718,876.68	Completed
III	Aurora	Improvement of Casiguran - Dilasag Provincial Road (Casiguran Section)	3.26	49,812,949.00	49,812,949.00	Edfrobon Construction Services, Inc.	49,810,380.32	100.00%	100.00%	0.00%	49,812,949.00	Completed
III	Aurora	Improvement of Casiguran - Dilasag Provincial Road (Dimaseset - Manggitahan)	2.44	42,730,181.00	42,730,181.00	Edfrobon Construction Services, Inc.	42,712,079.62	100.00%	100.00%	0.00%	42,730,181.00	Completed
III	Aurora	Improvement of Casiguran - Dilasag Provincial Road (Dimaseset - Maligaya Section)	2.32	32,840,520.00	32,840,520.00	Edfrobon Construction Services, Inc.	32,831,477.00	100.00%	100.00%	0.00%	32,840,520.00	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
III	Aurora	Repair/Rehabilitation of Suklayin - Setan - Calabuanan Provincial Road	1.10	9,934,877.00	9,934,877.00	EDfrobon Construction Services, Inc.	9,914,874.86	100.00%	100.00%	0.00%	9,934,877.00	Completed
III	Bataan	Rehabilitation and Improvement of Tapulao Superhighway	1.86	45,999,941.56	45,999,941.56	Horam-abi Builders Inc.	45,981,809.77	100.00%	100.00%	0.00%	45,999,941.56	Completed
III	Bataan	Rehabilitation and Improvement of Talimundoc-Doña Road	2.19	53,499,964.14	53,499,964.14	Orani Builders Supply	58,796,499.08	100.00%	100.00%	0.00%	58,796,499.08	Completed
III	Bataan	Rehabilitation and Improvement of Hermosa-San Pedro Road	1.26	36,622,999.23	36,622,999.23	Orani Builders Supply	36,608,771.27	100.00%	100.00%	0.00%	29,286,198.93	Completed
III	Bulacan	Improvement of San Agustin - Meyto - Panducot Road	1.04	25,000,000.00	25,000,000.00	MDEC Construction	24,890,115.60	100.00%	100.00%	0.00%	24,889,489.57	Completed
III	Bulacan	Improvement of Malolos - Paombong - Hagonoy - Calumpit Road	0.82	20,000,000.00	20,000,000.00	Mojar Construction	19,890,423.10	100.00%	100.00%	0.00%	19,889,479.50	Completed
III	Bulacan	Improvement of San Juan - Iba Road	1.59	43,413,894.00	43,413,894.00	ARL Construction	43,244,746.06	100.00%	100.00%	0.00%	43,244,746.06	Completed
III	Bulacan	Improvement of Malolos - San Miguel via Lugam Road	0.62	15,000,000.00	15,000,000.00	Micharian Builders and Trading	14,919,999.67	100.00%	100.00%	0.00%	14,919,350.88	Completed
III	Nueva Ecija	Repair and Rehabilitation of Zaragoza-San Antonio Provincial Road	18.16	200,928,561.00	200,928,561.00	Syntite Construction Corporation	200,813,075.24	100.00%	100.00%	0.00%	200,928,561.00	Completed
III	Nueva Ecija	Repair and Rehabilitation of Macabaclay-Bato Ferry Road	0.75	13,608,701.00	13,608,701.00	JRS Construction	13,548,489.20	100.00%	100.00%	0.00%	13,608,701.00	Completed
III	Pampanga	Rehabilitation/widening of Lubao-Florida Blanca via San Antonio Road	10.52	119,859,945.00	119,859,945.00	Tokwing Construction Corporation	119,755,007.05	100.00%	100.00%	0.00%	109,328,303.94	Completed
III	Tarlac	Rehabilitation of Salapungan-Estipona-San Andres Provincial Road	1.70	18,178,200.00	18,178,200.00	F.A. Asprer Construction	18,143,896.89	100.00%	100.00%	0.00%	18,178,200.00	Completed
III	Tarlac	Construction of San Jose-Sta. Ignacia via San Sotero Provincial Road	1.95	23,460,399.00	23,460,399.00	Himulico Const. and Supply Corporation	23,434,202.02	100.00%	100.00%	0.00%	23,460,399.00	Completed
III	Tarlac	Rehabilitation of Kalayaan-Celestino-Santiago-San Bartolome Provincial Road	5.18	52,437,586.00	52,437,586.00	Royal Crown Monarch Const. and Supplies Corp.	52,417,110.00	100.00%	100.00%	0.00%	52,437,586.00	Completed
III	Tarlac	Rehabilitation of Bamban - Concepcion via Virgen Delos Remedios Provincial Road	2.41	23,568,152.00	23,568,152.00	F.A. Asprer Construction	23,544,358.46	100.00%	100.00%	0.00%	23,568,152.00	Completed
III	Tarlac	Rehabilitation of Pascuala-Mapano Road	1.47	13,792,463.00	13,792,463.00	Expe Construction & Trading	13,760,285.00	100.00%	100.00%	0.00%	13,792,463.00	Completed
III	Tarlac	Construction of San Jose-Sta. Ignacia via David Provincial Road	2.59	27,212,867.00	27,212,867.00	R.R. Ricafort Const. and Supplies	27,142,081.66	100.00%	100.00%	0.00%	27,212,867.00	Completed
III	Tarlac	Rehabilitation of Capas-Murcia Provincial Road	1.53	13,975,086.00	13,975,086.00	Tarlac 3G Const. & Dev't. Corp.	13,953,331.50	100.00%	100.00%	0.00%	13,975,086.00	Completed
III	Zambales	Rehabilitation/Improvement of Sta. Cruz-Guisguis-Mangatarem Provincial Road	1.07	12,541,529.95	12,541,529.95	Bancal Construction and Supply	12,541,529.95	100.00%	100.00%	0.00%	11,298,541.48	Completed
III	Zambales	Rehabilitation of Lagunao-Cauyan-Salaza Provincial Road	2.13	21,021,470.65	21,021,470.65	Sto. Cristo Construction and Trading	21,021,470.65	100.00%	100.00%	0.00%	19,027,579.24	Completed
III	Zambales	Rehabilitation of Botolan-Mambog Provincial Road	1.05	13,760,879.02	13,760,879.02	MCB Zamora Construction and Supply	13,760,879.02	100.00%	100.00%	0.00%	12,440,605.60	Completed
III	Zambales	Rehabilitation of Parel-Danabunga-Bangan Provincial Road	1.17	11,999,993.18	11,999,993.18	Sto. Cristo Construction and Trading	11,999,993.18	100.00%	100.00%	0.00%	11,909,886.00	Completed
III	Zambales	Rehabilitation Diritá-Baloguen-Bangantalinga Provincial Road	2.08	25,999,998.84	25,999,998.84	MCB Zamora Construction and Supply	25,939,600.61	100.00%	100.00%	0.00%	23,402,088.25	Completed
III	Zambales	Rehabilitation of Iba-Lipay-Dingin Road	1.88	25,032,443.00	25,032,443.00	MCB Zamora Construction and Supply	25,032,443.00	100.00%	100.00%	0.00%	22,528,404.80	Completed
III	Zambales	Rehabilitation of Castillejos-Nagbayan Road	2.24	22,361,640.00	22,361,640.00	Sto. Cristo Construction and Trading	22,329,759.15	100.00%	100.00%	0.00%	22,278,509.82	Completed
III	Zambales	Rehabilitation of Candelaria-Binabalian Road	1.06	11,159,351.00	11,159,351.00	Bancal Construction and Supply	11,159,351.00	100.00%	100.00%	0.00%	9,459,488.23	Completed
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of Lalayat - San Jose - Bungahan - Cuenca - Pinagkrusan - Alitagtag Gelerang Kawayan,	1.02	25,000,000.00	25,000,000.00	Revere Cons. & Supply Corp./ Greenfield Cons.	24,983,166.25	100.00%	100.00%	0.00%	3,747,474.94	Completed
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of Bihis, Taal - Poblacion San Luis - Tatlong Maria, Taal Poblacion Road	1.10	17,000,000.00	17,000,000.00	CS Rayos Cons. & Gen. Services/ Herefold	16,935,695.98	100.00%	100.00%	0.00%	16,935,695.98	Completed
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of Muzon Poblacion, San Luis - Balite Provincial Road	1.00	25,000,000.00	25,000,000.00	Three W Builders, Inc.	24,998,402.34	100.00%	100.00%	0.00%	24,988,402.34	Completed
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of Poblacion Rosario - Mahanadiong Tavsan - Poblacion - Dagatan Provincial Road	1.23	41,719,025.00	41,719,025.00	IKM Builders and General Contractor	41,643,889.41	100.00%	100.00%	0.00%	41,643,889.41	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-A	Cavite	Upgrading of Urdaneta - San Agustin Road	1.54	16,829,457.00	16,829,457.00	JS General Contractor	16,826,096.46	100.00%	100.00%	0.00%	16,828,096.46	Completed
IV-A	Cavite	Upgrading and Improvement of Alfonso - Gen. E. Aguinaldo Road	1.05	22,630,174.00	22,630,174.00	JS General Contractor	22,626,191.55	100.00%	100.00%	0.00%	20,485,651.70	Completed
IV-A	Cavite	Upgrading and Improvement of Cabulusan Jct. - Ramirez Road	0.87	9,592,990.00	9,592,990.00	JS General Contractor	9,591,206.84	100.00%	100.00%	0.00%	9,591,206.84	Completed
IV-A	Cavite	Upgrading and Improvement of Sicat Road	0.74	19,280,926.00	19,280,926.00	JM Maligaya Construction & Construction Supply	19,278,366.47	100.00%	100.00%	0.00%	19,278,366.47	Completed
IV-A	Cavite	Upgrading and Improvement Lucsuhin - Matagbak Road	0.60	21,269,170.00	21,269,170.00	JS General Contractor	21,266,002.98	100.00%	100.00%	0.00%	21,266,002.98	Completed
IV-A	Laguna	Rehabilitation and Improvement of Jct. Balite - Victoria Provincial Road	1.08	12,200,000.00	12,200,000.00	Edver Const. & Gen. Mdse.	12,197,577.26	100.00%	100.00%	0.00%	12,200,000.00	Completed
IV-A	Laguna	Rehabilitation and Improvement of Mabitac Jala Jala Phase II Provincial Road	2.56	24,168,130.00	24,168,130.00	Capernaum Development Corporation	24,165,718.81	100.00%	100.00%	0.00%	24,168,130.00	Completed
IV-A	Laguna	Rehabilitation and Improvement of Bay Puypoy Provincial Road	1.13	12,000,000.00	12,000,000.00	Power K. Construction Supply & Services	11,997,229.89	100.00%	100.00%	0.00%	5,082,687.39	Completed
IV-A	Laguna	Rehabilitation and Improvement of Sta. Cruz - Calumpang - Nagcarlan Provincial Road Phase III	1.43	18,825,000.00	18,825,000.00	Power K. Construction Supply & Services	18,823,261.23	100.00%	100.00%	0.00%	12,232,089.50	Completed
IV-A	Laguna	Rehabilitation and Improvement of San Pedro - San Vicente Provincial Road	1.06	12,000,000.00	12,000,000.00	KRBS Construction & Trading	11,997,720.67	100.00%	100.00%	0.00%	11,650,026.91	Completed
IV-A	Quezon	Concreting of Polillo-Burdeos Provincial Road	6.95	139,129,954.00	139,129,954.00	Waycon Builders & Construction Supply	139,054,465.07	100.00%	100.00%	0.00%	139,054,456.07	Completed
IV-A	Quezon	Concreting of Gapas - Aloneros Provincial Road	1.76	26,264,000.00	26,264,000.00	Waycon Builders & Construction Supply/Adad Engineering Services & Sunlrv (JV)	26,221,706.97	100.00%	100.00%	0.00%	19,422,486.07	Completed
IV-A	Quezon	Concreting/Improvement of Sariaya - Castañas Provincial Road	4.74	49,844,200.00	49,844,200.00	I.A. Bosque Construction Corporation	49,839,799.45	100.00%	100.00%	0.00%	49,727,471.76	Completed
IV-A	Quezon	Concreting of San Francisco-San Andres Provincial Road	2.40	57,222,200.00	57,222,200.00	R.T.Y. Construction	57,190,013.67	100.00%	100.00%	0.00%	57,190,013.67	Completed
IV-A	Rizal	Asphalt Overlay & Concrete Reblocking of Morong - San Guillermo Road	3.65	16,775,639.00	16,775,639.00	Aina Construction	16,750,632.74	100.00%	100.00%	0.00%	16,750,632.74	Completed
IV-A	Rizal	Asphalt Overlay of Morong - Lagundi Road	1.40	7,338,131.00	7,338,131.00	JRD-D2 Enterprises	7,319,114.03	100.00%	100.00%	0.00%	7,319,114.03	Completed
IV-A	Rizal	Asphalt Overlay & Concrete Reblocking of Hunters ROTC Road	0.95	4,196,186.00	4,196,186.00	Anrol Construction	4,176,971.90	100.00%	100.00%	0.00%	4,176,971.90	Completed
IV-A	Rizal	Asphalt Overlay/Patching of E. Rodriguez Avenue	1.00	3,565,917.00	3,565,917.00	JRD-D2 Enterprises	3,553,687.52	100.00%	100.00%	0.00%	3,553,687.52	Completed
IV-A	Rizal	Asphalt Overlay of L. Wood Street	1.36	8,234,864.00	8,234,864.00	JRD-D2 Enterprises	8,215,827.44	100.00%	100.00%	0.00%	8,215,827.44	Completed
IV-A	Rizal	Asphalt Overlay of Road Around Binangonan Public Market	0.28	1,805,915.00	1,805,915.00	JRD-D2 Enterprises	1,795,515.74	100.00%	100.00%	0.00%	1,795,515.74	Completed
IV-A	Rizal	Concreting with Drainage Canal of San Mateo Public Market Road	0.14	2,563,772.00	2,563,772.00	San Igmedio Builders	2,553,114.66	100.00%	100.00%	0.00%	2,553,114.66	Completed
IV-A	Rizal	Concrete Reblocking & Asphalt Overlay of Cainta Public Market Road	0.53	4,692,644.00	4,692,644.00	-	-	0.00%	0.00%	0.00%	-	Cancelled
IV-A	Rizal	Rehabilitation and Improvement and Asphalt Overlay of Morong Bombongan Road	2.09	22,161,066.00	22,161,066.00	Aina Construction	22,134,780.35	100.00%	100.00%	0.00%	22,134,780.35	Completed
IV-B	Oriental Mindoro	Upgrading of Sampaguita-Apitong Road	7.31	85,239,923.00	85,239,923.00	Green Horizon Lanscapers & Developers, Inc.	85,227,108.31	100.00%	100.00%	0.00%	40,082,309.04	Completed
IV-B	Marinduque	Rehabilitation, Improvement and Upgrading of Banto-Pili-Mendez-Sayao Provincial Road	2.90	43,736,418.53	43,736,418.53	RTY Construction	43,716,960.26	100.00%	100.00%	0.00%	43,716,960.26	Completed
IV-B	Marinduque	Rehabilitation, Improvement and Upgrading of Ihatub-Interior Provincial Road	1.50	19,029,814.28	19,029,814.28	A. P. B. Construction	18,992,664.70	100.00%	100.00%	0.00%	18,992,664.70	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-B	Marinduque	Rehabilitation, Improvement and Upgrading of Isok-Mansiwat Provincial Road	0.80	14,211,274.97	14,211,274.97	TAD Construction	13,926,702.37	100.00%	100.00%	0.00%	13,387,856.39	Completed
IV-B	Marinduque	Rehabilitation, Improvement and Upgrading of Caigangan-Bagtongon Provincial Road	1.00	12,209,387.60	12,209,387.60	DQT Builders Corporation	12,199,454.44	100.00%	100.00%	0.00%	12,199,454.00	Completed
IV-B	Marinduque	Rehabilitation, Improvement and Upgrading of Bantay-Binunga Provincial Road	0.80	12,913,045.00	12,913,045.00	RB Alcazar Construction Corporation	12,855,199.76	100.00%	100.00%	0.00%	9,887,672.89	Completed
IV-B	Marinduque	Upgrading of Libtangin-Tapuyan Provincial Road	1.00	14,400,300.00	14,400,300.00	RB Alcazar Construction Corporation	14,387,247.10	100.00%	100.00%	0.00%	12,206,335.12	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR. Sto. Niño-Pitogo-Limlim Provincial Road (Sto. Niño-Pitogo Section)	3.00	56,626,844.00	56,626,844.00	F.A. Torres Const. & Kejamarenik Const. & Const. Supplies (JV)	56,528,660.31	100.00%	100.00%	0.00%	51,925,146.03	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of Mamburao-Paluan Provincial Road (Tubill Section)	5.00	72,647,279.00	72,647,279.00	Philworks Construction and Supply & Asianstar	72,642,356.97	100.00%	100.00%	0.00%	61,849,604.36	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Magsikap-Malawaan-Salvacion-Rumbang-Sudlon-Adela-San Pedro Provincial Road (Salvacion-Rumbang Section)	5.42	73,339,300.00	73,339,300.00	F.A. Torres Construction	73,237,666.16	100.00%	100.00%	0.00%	67,649,535.16	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Barahan Road	1.43	20,124,200.00	20,124,200.00	R.M.A.J. Construction	20,124,200.00	100.00%	100.00%	0.00%	19,295,652.12	Completed
IV-B	Oriental Mindoro	Upgrading of Panikihan-Pahilahan Road	10.78	131,282,177.00	131,282,177.00	Lumel Glenn Construction	131,261,332.08	100.00%	100.00%	0.00%	52,504,532.83	Completed
IV-B	Oriental Mindoro	Upgrading of Sta. Cruz - Carmundo - Sigange - Malitbog Road	7.67	104,600,212.00	104,600,212.00	SANLAHI Group of Builders, Inc.	104,594,970.00	100.00%	100.00%	0.00%	76,931,512.61	Completed
IV-B	Oriental Mindoro	Upgrading of Abitan Road	6.26	89,194,672.00	89,194,672.00	SANLAHI Group of Builders, Inc.	89,189,763.10	100.00%	100.00%	0.00%	64,595,975.11	Completed
IV-B	Palawan	Concreting of Calasaguen Feeder Road	4.54	62,339,864.00	62,339,864.00	Keilana Resource & Development Corporation	54,393,934.43	100.00%	100.00%	0.00%	49,696,513.01	Completed
IV-B	Palawan	Concreting of Lungsod-Igabas-Emilod Road "A"	1.40	19,731,548.00	19,731,548.00	Ivy Michelle Trading and Construction	19,704,566.23	100.00%	100.00%	0.00%	19,559,356.43	Completed
IV-B	Palawan	Upgrading of Ipilan-Linao Road	5.64	80,757,611.00	80,757,611.00	A.C. Rivero Development Corporation	79,131,323.98	100.00%	100.00%	0.00%	79,048,824.14	Completed
IV-B	Palawan	Upgrading of Sandoval Feeder Road	4.06	58,155,240.00	58,155,240.00	A.C. Rivero Development Corporation	56,916,633.65	100.00%	100.00%	0.00%	55,575,971.81	Completed
IV-B	Palawan	Upgrading of Paglaum-Itangil Road	10.10	152,478,300.00	152,478,300.00	Ivy Michelle Trading and Construction	152,323,850.62	100.00%	100.00%	0.00%	116,662,357.24	Completed
IV-B	Palawan	Upgrading of Tumarbong-Ilian Road (Intermittent Section)	14.00	218,855,506.00	218,855,506.00	Ivy Michelle Trading and Construction	218,593,654.41	100.00%	100.00%	0.00%	209,846,690.29	Completed
IV-B	Palawan	Upgrading of Magbabadil-Cabigaan Road	8.65	116,980,113.00	116,980,113.00	WERR Corporation	115,775,661.89	100.00%	100.00%	0.00%	89,438,597.96	Completed
IV-B	Palawan	Upgrading of Balala-Malaking Patag Road	10.75	169,562,217.00	169,562,217.00	Ivy Michelle Trading and Construction	169,320,307.53	100.00%	97.40%	-2.60%	101,496,515.32	Ongoing Construction
IV-B	Romblon	Rehabilitation and Improvement of Anahao - (Mallico) - Balatucan Road (with exceptions)	1.50	37,320,101.00	37,320,101.00	MT. Guiting-Guiting Construction	37,248,842.99	100.00%	100.00%	0.00%	33,181,637.62	Completed
IV-B	Romblon	Rehabilitation and Improvement of Malilico - Balatucan Provincial Road (With Exceptions)	0.58	12,672,435.00	12,672,435.00	EMQ Design and Construction	12,648,483.84	100.00%	100.00%	0.00%	11,183,504.96	Completed
IV-B	Romblon	Road and Bridge Upgrading/Improvement/ Rehabilitation of Romblon-Cajimos-Sabang Road	0.41	70,556,120.00	70,556,120.00	C.S. Rayos Construction & General Services. Inc.	70,500,000.01	90.00%	79.70%	-10.30%	19,664,718.06	Ongoing Construction
IX	Zamboanga del Norte	Upgrading of Patawag, Labason-Pianon-San Jose Conception, Kalawit Provincial Road	16.88	244,998,269.00	244,998,269.00	Philsouth Builders / A.I.YU Builders & Enterprises	244,745,501.11	100.00%	100.00%	0.00%	190,175,613.79	Completed
IX	Zamboanga del Norte	Upgrading of Siare-Dinokot-Madalum-Sindangan Provincial Road	8.66	126,958,309.00	126,958,309.00	Montaño Construction & Development Corporation	126,846,047.00	100.00%	100.00%	0.00%	108,494,127.99	Completed
IX	Zamboanga del Norte	Upgrading of Tabon-Inayawan, Jose Dalman Provincial Road	3.52	66,080,034.00	66,080,034.00	RGS Construction	66,020,000.00	100.00%	100.00%	0.00%	66,020,000.00	Completed
IX	Zamboanga del Sur	Improvement/Concreting of Canunan - San Pablo Road	7.03	81,455,151.00	81,455,151.00	Edison Development and Construction	81,271,974.43	93.77%	54.27%	-39.50%	33,440,167.59	Ongoing Construction
IX	Zamboanga del Sur	Improvement/Concreting of Brgy. Tawagan Norte - Sta. Cruz Road	4.94	42,721,786.00	42,721,786.00	-	-	0.00%	0.00%	0.00%	-	Cancelled
IX	Zamboanga del Sur	Improvement/Concreting of Brgy. Sungayan - Brgy. Pisaan Road	6.89	182,270,993.00	182,270,993.00	AC Rivero Development Corporation	182,082,829.51	1.60%	1.34%	-0.26%	27,312,424.43	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IX	Zamboanga Sibugay	Concreting of Guintolan - Payao Provincial Road	14.72	186,514,185.00	186,514,185.00	Genetian Builders JV KVC Construction	186,329,469.89	100.00%	100.00%	0.00%	162,797,891.73	Completed
IX	Zamboanga Sibugay	Concreting of San Antonio - Pulidan Provincial Road	5.34	73,524,311.00	73,524,311.00	JAYKRIS Enterprises & Construction	72,053,510.19	100.00%	100.00%	0.00%	66,891,491.50	Completed
V	Albay	Rehabilitation/Improvement of Oas - Tula-tula Road	2.40	38,049,142.00	38,049,142.00	AJAN JEADA INC	37,901,294.62	100.00%	100.00%	0.00%	37,901,294.62	Completed
V	Albay	Rehabilitation/Improvement of Polangui - Nasisi - Guinobatan Road (Guinobatan Section)	1.49	24,499,976.00	24,499,976.00	Joepeen Construction & Supply	24,432,022.50	100.00%	100.00%	0.00%	24,432,022.50	Completed
V	Albay	Rehabilitation/Improvement of Guinobatan - Jovellar Road	2.50	41,999,894.00	41,999,894.00	Welex Construction Inc.	41,796,207.79	100.00%	100.00%	0.00%	41,796,207.79	Completed
V	Albay	Rehabilitation/Improvement of Polangui - Nasisi - Guinobatan Road (Ligao Section)	1.20	14,999,640.00	14,999,640.00	Joepeen Construction & Supply	14,966,184.18	100.00%	100.00%	0.00%	14,966,184.11	Completed
V	Camarines Norte	Upgrading of Daet-San Lorenzo Ruiz Road	2.83	50,000,000.00	50,000,000.00	EUS Construction	49,899,432.00	100.00%	100.00%	0.00%	49,899,432.00	Completed
V	Camarines Norte	Upgrading of Labo-Fundado Bakal Road	2.53	42,152,345.00	42,152,345.00	128 Dragon Construction & Supplies/ Brentmin Roofing Enterprise (JV)	42,110,084.10	100.00%	100.00%	0.00%	42,110,084.09	Completed
V	Camarines Sur	Rehabilitation, Improvement and Upgrading of Apad-Ragay Road	2.94	41,273,297.97	41,273,297.97	RKX Odiamas Construction	41,263,524.08	100.00%	100.00%	0.00%	-	Completed
V	Camarines Sur	Rehabilitation, Improvement and Upgrading of Del Gallego-Sabang Road	3.50	47,300,421.36	47,300,421.36	Cha Construction and Supply	47,259,171.60	100.00%	100.00%	0.00%	15,634,841.38	Completed
V	Camarines Sur	Rehabilitation, Improvement and Upgrading of Balatan-Pararao Road	3.10	43,581,738.49	43,581,738.49	Cha Construction and Supply	43,575,760.96	100.00%	100.00%	0.00%	34,316,741.05	Completed
V	Camarines Sur	Rehabilitation, Improvement and Upgrading fo San Vicente-Cagmaslog Road	5.66	84,260,218.59	84,260,218.59	RKX Odiamas Construction	84,252,245.61	100.00%	100.00%	0.00%	84,252,245.61	Completed
V	Camarines Sur	Rehabilitation, Improvement and Upgrading of San Jose Salay-Sta. Isabel Road	3.53	44,579,979.37	44,579,979.37	Cha Construction and Supply	44,564,955.68	100.00%	100.00%	0.00%	44,569,973.55	Completed
V	Catanduanes	Concreting of Jct. Pajo-Daguindingan-Hawan Provincial Road (Phase 2)	1.31	16,243,265.85	16,243,265.85	Chrisman Construction and Supply	16,223,191.27	100.00%	100.00%	0.00%	9,820,656.70	Completed
V	Catanduanes	Concreting of Jct. Pandan-Balangonan Provincial Road	4.11	50,328,235.82	50,328,235.82	E.A. Sancho, Inc/ JYM	50,197,975.29	100.00%	100.00%	0.00%	38,146,875.34	Completed
V	Catanduanes	Concreting of Jct. Buenavista-Cagraray Provincial Road	3.07	47,124,311.33	47,124,311.33	E.A. Sancho, Inc/ JYM Construction & Supply	46,938,501.06	100.00%	100.00%	0.00%	30,666,625.41	Completed
V	Masbate	Rehabilitation, Improvement and Upgrading of Mactan-Malbug Road	6.00	148,669,148.00	148,669,148.00	Algimar Construction	146,587,778.00	100.00%	100.00%	0.00%	146,587,778.00	Completed
V	Masbate	Rehabilitation, Improvement and Upgrading of Junction National Road-Dacu Road	3.20	37,500,000.00	37,500,000.00	Algimar Construction	36,975,000.00	100.00%	100.00%	0.00%	36,975,000.00	Completed
V	Sorsogon	Rehabilitation of Gubat-Sta. Ana-Union Road	2.16	35,896,501.00	35,896,501.00	Muntopar Builders	35,774,425.16	100.00%	100.00%	0.00%	18,001,690.74	Completed
V	Sorsogon	Rehabilitation of Somagongsong-Calomagon-Namo Road	4.34	80,856,738.00	80,856,738.00	Alpha Ryder Construction and Supply	80,707,632.85	100.00%	100.00%	0.00%	72,635,815.68	Completed
VI	Aklan	Rehabilitation and Improvement of Malinao-Madalag Road	19.70	147,031,292.00	147,031,292.00	St. Gerrad Construction/ Solid Merchandising (JV)	145,933,764.61	100.00%	100.00%	0.00%	139,900,736.22	Completed
VI	Antique	Concreting of Poblacion - Tamayoc - Cuyapiao Road	9.00	120,897,375.00	120,897,375.00	Silver Dragon Construction	120,376,281.09	100.00%	100.00%	0.00%	81,042,045.80	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VI	Antique	Concreting of Odiong-Catungan Road	1.58	12,645,648.00	12,645,648.00	Triple Double Construction	12,624,297.21	100.00%	100.00%	0.00%	7,527,102.98	Completed
VI	Capiz	Rehabilitation of Salgan-Batabat-East Villaflores Provincial Road	13.43	225,765,905.00	225,765,905.00	Silver Dragon Const., Lumber & Glass Supply	225,561,502.52	100.00%	100.00%	0.00%	169,248,554.13	Completed
VI	Guimaras	Rehabilitation/Concreting of Calingao-Tacay Road Section	3.06	26,601,146.00	26,601,146.00	R.D Mandanas Construction	26,545,255.65	100.00%	100.00%	0.00%	30,527,043.99	Completed
VI	Guimaras	Rehabilitation/Concreting of Salvacion-Lanipe-Oracon Road Section	1.50	11,262,295.00	11,262,295.00	Oting Construction and Supply	11,239,196.41	100.00%	100.00%	0.00%	12,925,075.87	Completed
VI	Guimaras	Rehabilitation/Concreting of Calaya-Taras-Sibunag Road Section	2.24	12,896,203.00	12,896,203.00	Oting Construction and Supply	12,868,784.96	100.00%	100.00%	0.00%	14,799,102.71	Completed
VI	Guimaras	Rehabilitation/Concreting of Igdarapdap-Lanipe Road Section	1.60	10,213,272.00	10,213,272.00	R.D Mandanas Construction	10,160,164.51	100.00%	100.00%	0.00%	10,160,164.51	Completed
VI	Guimaras	Rehabilitation/Concreting of San Isidro-Nazareth Road Section	1.00	15,795,025.00	15,795,025.00	R.D Mandanas Construction	15,739,791.65	100.00%	100.00%	0.00%	18,100,760.41	Completed
VI	Guimaras	Rehabilitation/Concreting of Banban-Calumingan Road Section	1.25	15,891,154.00	15,891,154.00	R.D Mandanas Construction	15,836,544.06	100.00%	100.00%	0.00%	18,212,025.67	Completed
VI	Iloilo	Rehabilitation of JNR, Mina-Talibog-Yugot-Nabitasan-Naslo Road	8.38	121,815,217.20	121,815,217.20	Tibiao-Antique N.K Enterprise Inc.	121,777,378.13	100.00%	100.00%	0.00%	120,935,787.16	Completed
VI	Iloilo	Rehabilitation of JNR, Batad-Embarkadero Road	2.52	43,624,512.85	43,624,512.85	William Uy Construction	43,538,506.48	100.00%	100.00%	0.00%	43,480,269.99	Completed
VI	Iloilo	Upgrading/Improvement/Rehabilitation of JNR, Cabugao-Banban-Tuyongan Road	12.47	165,871,562.00	165,871,562.00	International Builders Corporation	164,621,773.31	100.00%	89.45%	-10.55%	114,207,919.47	Ongoing Construction
VI	Iloilo	Upgrading/Improvement/Rehabilitation of Carles-Poblacion-Bancal/Abong-Tarong Road	5.95	82,573,739.00	82,573,739.00	Rely Construction and Supply	73,659,222.71	100.00%	100.00%	0.00%	66,337,977.55	Completed
VI	Negros Occidental	Upgrading of Yonson (Castellano)-Macasilao-Minapasok Road Phase II	3.72	69,302,760.00	69,302,760.00	AFG Construction & Construction Supply	69,002,760.00	100.00%	100.00%	0.00%	43,231,423.67	Completed
VI	Negros Occidental	Construction of Murcia-Canlandog Provincial Road	2.72	50,326,591.00	50,326,591.00	Topmost Development & Mktg. Corp.	50,197,021.42	100.00%	100.00%	0.00%	17,649,479.08	Completed
VI	Negros Occidental	Upgrading of Isabela - Cansalongon Provincial Road (Phase II)	5.75	80,389,421.00	80,389,421.00	ALFIE'S CONST. & CONSTRUCTION SUPPLY,	80,388,449.78	100.00%	100.00%	0.00%	80,388,449.78	Completed
VI	Negros Occidental	Construction of Narawis-Sibucao-Camalobalo Provincial Road	3.38	51,081,011.00	51,081,011.00	D.K. Jocson Construction	52,968,910.01	100.00%	100.00%	0.00%	48,210,450.46	Completed
VI	Negros Occidental	Upgrading of Tuyom-Camalandaan Provincial Road	4.01	70,127,232.00	70,127,232.00	D.K. Jocson Construction	70,040,821.75	100.00%	100.00%	0.00%	61,473,133.53	Completed
VII	Bohol	Concreting of Alegria (Catigbian)-Baang-Jagbuaya-Janopol Road	7.19	116,830,000.00	116,830,000.00	YS Construction	116,818,372.57	100.00%	100.00%	0.00%	116,818,372.57	Completed
VII	Bohol	Concreting (w/slope protection on landslide portion) of Canmanico-Anonang (Valencia) Road	7.10	83,300,000.00	83,300,000.00	Pablo S. Labasbas Construction	79,834,389.78	100.00%	100.00%	0.00%	33,512,644.46	Completed
VII	Bohol	Concreting of Maribojoc - Panitoan Candavid-Tabuan Basak Road	5.50	101,970,000.00	101,970,000.00	BNYU Development Corporation	101,969,999.17	100.00%	100.00%	0.00%	101,969,999.17	Completed
VII	Bohol	Concreting of Jct. (TER) Dimiao -Oas - Bilar Road	8.00	134,170,777.00	134,170,777.00	Cebu 7H Tevnochem Industries Inc.	132,634,572.39	100.00%	100.00%	0.00%	132,634,572.39	Completed
VII	Cebu	Concreting/ Improvement of Bogo-Libertad-Odlot Road Section	1.40	32,883,087.00	32,883,087.00	JFAP Construction	32,883,087.00	100.00%	100.00%	0.00%	32,883,087.00	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VII	Cebu	Concreting/ Improvement of Poblacion-Guimbawan-Anislag Road	3.31	65,000,000.00	65,000,000.00	QM Builders	64,449,370.21	100.00%	100.00%	0.00%	64,449,370.21	Completed
VII	Cebu	Concreting/ Improvement of Poblacion (Sangi)-Bugho Road	3.61	65,000,000.00	65,000,000.00	QM Builders	62,717,864.84	100.00%	100.00%	0.00%	62,717,864.84	Completed
VII	Negros Oriental	Upgrading of Balayong - Inawasan - Fatima - Calicanan - Arnio Provincial Road	25.54	285,138,744.00	285,138,744.00	Supreme ADF Const. & Const. Supply Co., Inc.	284,986,869.48	63.00%	58.57%	-4.43%	135,760,477.45	Ongoing Construction
VII	Siquijor	Rehabilitation of Siquijor-San Antonio-Campalanas Provincial Road	2.93	63,942,028.34	63,942,028.34	WTG Construction & Development Corp.	63,911,526.78	100.00%	100.00%	0.00%	63,911,526.78	Completed
VIII	Biliran	Improvement of Caucab Road	5.59	60,435,342.00	60,435,342.00	CHU Construction	60,424,848.78	100.00%	100.00%	0.00%	50,152,624.48	Completed
VIII	Eastern Samar	Rehabilitation and Improvement of Borongan-San Gabriel Provincial Road	5.14	81,981,238.00	81,981,238.00	Pablo S. Labasbas Construction	81,688,953.44	100.00%	100.00%	0.00%	69,852,224.08	Completed
VIII	Eastern Samar	Rehabilitation and Improvement of Bugas-Can-aga Provincial Road	1.45	31,556,071.00	31,556,071.00	DT Estaron Engineering and Construction	31,338,407.49	100.00%	100.00%	0.00%	28,204,566.74	Completed
VIII	Eastern Samar	Rehabilitation and Improvement of Campidhan-Putong Provincial Road	2.21	48,467,057.00	48,467,057.00	DT Estaron Engineering and Construction	48,367,040.09	100.00%	100.00%	0.00%	43,781,844.69	Completed
VIII	Eastern Samar	Rehabilitation and Improvement of Cabay-Caisawan-Balogo Provincial Road	3.28	56,857,034.00	56,857,034.00	Pablo S. Labasbas Construction	56,670,394.64	100.00%	100.00%	0.00%	54,182,650.36	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Cahagnaan - Canlumpang Road Section	2.11	30,000,000.00	30,000,000.00	JELM Construction	29,980,000.00	100.00%	100.00%	0.00%	-	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Templanza Provincial Road	4.40	63,798,975.00	63,798,975.00	JELM Construction	63,785,655.68	100.00%	100.00%	0.00%	63,785,655.68	Completed
VIII	Leyte	Rehabilitation and Improvement of Palo - San Antonio Road Section	0.70	22,109,297.00	22,109,297.00	JELM Construction/SydGlen Builders	22,109,297.00	100.00%	100.00%	0.00%	11,049,061.43	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - San Jose - Calubian Provincial Road Section	1.80	25,000,000.00	25,000,000.00	Aqualine Construction / LUG Konstract (Joint Rockworld Industries	24,985,885.80	100.00%	100.00%	0.00%	24,949,710.82	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR Salvacion - Cabacungan Del Carmen Road Section	2.70	34,239,892.00	34,239,892.00	Rockworld Industries	34,234,885.20	100.00%	100.00%	0.00%	34,234,176.55	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Ciabu - Makinhas Road	1.60	22,500,084.00	22,500,084.00	Greenplains Construction	22,489,070.71	100.00%	100.00%	0.00%	22,489,070.71	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Hibunawan - Maganhan Provincial Road	2.58	35,000,000.00	35,000,000.00	L.M. Baltonado Construction	34,934,243.56	100.00%	100.00%	0.00%	34,582,964.38	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Taon Taon - Macagoco Provincial Road	3.29	49,000,000.00	49,000,000.00	BM Marketing	48,644,695.60	100.00%	100.00%	0.00%	48,644,695.60	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Tibak - Victoria Road Section	0.74	16,000,000.00	16,000,000.00	JELM Construction/SydGlen Builders JV	15,917,284.06	100.00%	100.00%	0.00%	15,999,965.21	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Aliconob - Borseth Road Section	0.96	12,000,000.00	12,000,000.00	IRT Builders	11,989,573.27	100.00%	100.00%	0.00%	11,974,216.63	Completed
VIII	Leyte	Rehabilitation and Improvement of JNR - Cogon - Salvacion - Rizal Provincial Road Section	1.39	20,000,000.00	20,000,000.00	Rex Morales Construction/ 3A's	19,982,296.16	100.00%	100.00%	0.00%	19,982,296.16	Completed
VIII	Northern Samar	Repair/Improvement of Capul - San Luis Lighthouse Road	2.02	31,984,927.00	31,984,927.00	5G Galvez Const. & Supply	31,918,856.84	100.00%	100.00%	0.00%	30,131,126.50	Completed
VIII	Northern Samar	Repair/Improvement of San Miguel - Barobaybay - Urdaneta Road	2.19	39,997,082.00	39,997,082.00	JUPA Construction	39,975,363.78	100.00%	100.00%	0.00%	39,978,196.34	Completed
VIII	Northern Samar	Repair/Improvement of Lao-Ang Onay - Mualbual Provincial Road	1.36	12,869,400.00	12,869,400.00	JUPA Construction	12,864,450.12	100.00%	100.00%	0.00%	12,535,968.84	Completed
VIII	Northern Samar	Repair/Improvement of Somoge-Cag-abaca Provincial Road Including Two (2) Bridges	1.06	44,022,226.00	44,022,226.00	Norsam Builders & Const. Supply/ADB Dynamic Builders & Supply (JV)	43,951,122.23	100.00%	100.00%	0.00%	16,766,452.99	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VIII	Samar	Concreting of Catalina - Camarubuan Road	5.95	108,020,117.00	108,020,117.00	6RM Construction & Development Corp.	107,208,691.00	100.00%	100.00%	0.00%	88,361,403.12	Completed
VIII	Samar	Concreting of Salay - Casandig Road Phase II	4.58	99,798,853.00	99,798,853.00	Hi-Tone Construction and Development	99,051,047.00	100.00%	100.00%	0.00%	79,240,837.60	Completed
VIII	Southern Leyte	Upgrading of Pob. Bontoc-Himakilo-Taa-Libas Road	4.50	76,683,734.00	76,683,734.00	JQD Construction & General Services	75,538,310.87	100.00%	100.00%	0.00%	55,353,396.24	Completed
VIII	Southern Leyte	Upgrading of Cambite - Rizal - Hinagtikan Road	3.40	62,544,496.00	62,544,496.00	A.C Rivero Development Corporation	61,606,382.17	100.00%	100.00%	0.00%	44,749,181.27	Completed
VIII	Southern Leyte	Upgrading of Pob. San Juan - Nava - Kabaskan Road	1.12	25,538,980.00	25,538,980.00	JD-RG Construction Corporation	25,155,073.48	100.00%	100.00%	0.00%	21,388,877.38	Completed
X	Bukidnon	Concreting of Jct (Valencia-Batangan)-Laligan Road	9.48	176,680,000.00	176,680,000.00	Legacy Construction Corp / JT Gamolo Construction (JV)	176,680,000.00	100.00%	100.00%	0.00%	176,680,000.00	Completed
X	Bukidnon	Concreting of Jct. (Kuya) Dagumbaan Road	5.76	95,850,662.01	95,850,662.01	Genetian Builders	95,850,661.51	100.00%	100.00%	0.00%	95,850,662.00	Completed
X	Bukidnon	Concreting of Jct. Sayre Highway (Kisolon)-Sumilao-Puntian Road	1.90	30,776,223.33	30,776,223.33	Genetian Builders	30,776,215.49	100.00%	100.00%	0.00%	30,776,215.49	Completed
X	Bukidnon	Concreting of Jct. Sayre Highway (Impasugong) San Juan-Intavas Road	2.57	41,297,034.81	41,297,034.81	Jorvius Construction Corporation	41,297,034.81	100.00%	100.00%	0.00%	41,297,034.81	Completed
X	Camiguin	Upgrading/Concreting of Datag-Kanangkaan Road	0.80	12,871,287.00	12,871,287.00	SHEEN SHEEN CONSTRUCTION	12,862,089.31	100.00%	100.00%	0.00%	12,862,089.37	Completed
X	Camiguin	Upgrading/Concreting of Labayao-Daku-Gamay Road	1.12	20,792,080.00	20,792,080.00	JAPUZ-JANSOL ENTERPRISE	20,770,974.80	100.00%	100.00%	0.00%	20,770,936.33	Completed
X	Camiguin	Upgrading/Concreting of Sto. Niño-Dumilag Road	1.01	21,569,307.00	21,569,307.00	SHEEN SHEEN	21,558,615.35	100.00%	100.00%	0.00%	21,558,239.28	Completed
X	Camiguin	Concreting of San Isidro-Taotok Road	0.80	13,861,386.00	13,861,386.00	JAPUZ-JANSOL ENTERPRISE	13,846,439.58	100.00%	100.00%	0.00%	13,846,439.58	Completed
X	Lanao del Norte	Concreting of Baroy-Sta. Cruz Salong Provincial Road	9.44	129,141,313.75	129,141,313.75	WTG Construction and Development Corporation	129,368,350.00	100.00%	100.00%	0.00%	131,395,478.49	Completed
X	Lanao del Norte	Concreting of Kolambugan - Tangkal Provincial Road	5.30	90,555,019.25	90,555,019.25	KOUZBARY BUILDERS/AL-ANKABUT	90,297,654.77	100.00%	100.00%	0.00%	74,142,433.29	Completed
X	Misamis Occidental	Concreting of Calamba-Siloy Provincial Road	3.00	47,657,682.48	47,657,682.48	Ritchie - Nathalie Builders and Gen. Mdse	47,612,683.40	100.00%	100.00%	0.00%	47,607,632.96	Completed
X	Misamis Occidental	Concreting of Sibugon-Estante Provincial Road	3.03	43,725,844.50	43,725,844.50	Ritchie - Nathalie Builders and Gen. Mdse	35,085,617.58	100.00%	100.00%	0.00%	33,290,296.49	Completed
X	Misamis Occidental	Concreting of Macabayao-Katipunan Provincial Road	4.70	53,003,869.86	53,003,869.86	Ritchie - Nathalie Builders and Gen. Mdse	52,961,869.54	100.00%	100.00%	0.00%	48,461,177.00	Completed
X	Misamis Occidental	Concreting of Lawaan-Lumbayao-Caputol Provincial Road	3.03	49,654,170.67	49,654,170.67	Mindanao Rock	49,634,170.58	100.00%	100.00%	0.00%	49,634,170.58	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
X	Misamis Occidental	Concreting of Calamba-Magsaysay-Lumipac Provincial Road	3.40	61,098,318.00	61,098,318.00	Legacy Construction Corp	61,038,315.59	100.00%	100.00%	0.00%	59,703,270.59	Completed
X	Misamis Oriental	Upgrading of Jasaan-Claveria Provincial Road	8.94	100,000,000.00	100,000,000.00	Mindanao Rock/C. Dy Builders and Gen. Mdse.	99,775,134.79	100.00%	100.00%	0.00%	83,099,103.91	Completed
X	Misamis Oriental	Upgrading of Manticao - Cabalantian - Mahayahay - Limunda PR	14.48	238,000,000.00	238,000,000.00	Edison Development & Construction	218,302,398.42	100.00%	100.00%	0.00%	217,953,571.12	Completed
X	Misamis Oriental	Upgrading of Baliwag - Pelaez - Impakibil Provincial Road	15.88	180,131,779.00	180,131,779.00	Syndtite Construction Corporation	180,024,274.07	100.00%	100.00%	0.00%	164,086,238.68	Completed
X	Bukidnon	Concreting of Jct (Alae-Libona) Laturan-Lapinigan-Pongol Road	4.40	69,268,022.49	69,268,022.49	Jorvius Construction Corporation	69,268,022.49	100.00%	100.00%	0.00%	69,268,022.49	Completed
X	Bukidnon	Concreting of Jct (Sayre) Highway (Kibawe)-Natulungan Road	8.85	152,153,324.36	152,153,324.36	Legacy Construction Corp / JT Gamolo Construction (JV)	152,145,136.60	100.00%	100.00%	0.00%	152,145,136.60	Completed
XI	Compostela Valley	Upgrading/Improvement of Nabunturan-Saosao-Nuevo Iloco Provincial Road (Phase II)	6.85	75,900,000.00	75,900,000.00	Alonzo Corporation	75,713,481.71	100.00%	100.00%	0.00%	68,142,133.54	Completed
XI	Compostela Valley	Upgrading/Improvement of Mayaon-San Antonio Provincial Road (Phase II)	12.08	200,000,000.00	200,000,000.00	FFJJ Construction	199,999,999.98	100.00%	100.00%	0.00%	179,986,490.81	Completed
XI	Compostela Valley	Upgrading/Improvement of Elizalde-Panamin-Anitapan Provincial Road	8.47	176,255,188.00	176,255,188.00	Tagum Builders Contractors Corp.	175,861,133.10	100.00%	100.00%	0.00%	130,137,238.49	Completed
XI	Davao del Norte	Road Upgrading of Anahaw-Maligaya Provincial Road	5.18	87,202,521.00	87,202,521.00	Monolithic Construction and Concrete Products, Inc.	85,935,120.99	100.00%	100.00%	0.00%	75,071,363.86	Completed
XI	Davao del Norte	Road Upgrading of Fdr. Rd. 3-Kimamon-Luna Provincial Road	10.19	120,052,117.00	120,052,117.00	GP and H Construction Incorporated	119,901,954.82	100.00%	100.00%	0.00%	113,667,053.17	Completed
XI	Davao del Norte	Improvement of Maligaya-New Camiling Provincial Road with Bridge Component	2.13	57,385,680.00	57,385,680.00	Puregold Construction and Concrete Products, Inc.	55,108,199.61	100.00%	100.00%	0.00%	50,317,643.83	Completed
XI	Davao del Norte	Road Upgrading of KM. 9 Sagayen - Sawata Provincial Road (Sagayen - Jct. San Miguel Section)	10.26	139,772,726.00	139,772,726.00	Legacy Construction Corporation	139,761,975.14	100.00%	100.00%	0.00%	82,537,894.28	Completed
XI	Davao del Norte	Road Upgrading of Dujali-Balisong-Magupising (Phase III) Provincial Road	0.88	17,200,223.00	17,200,223.00	Mark Anthony Construction and Supply	17,127,447.06	100.00%	100.00%	0.00%	17,127,447.06	Completed
XI	Davao del Norte	Road Upgrading of Dagohoy-Daligdigon Provincial Road	2.53	58,114,264.00	58,114,264.00	Puregold Construction and Concrete Products, Inc.	58,048,310.68	100.00%	100.00%	0.00%	43,536,233.01	Completed
XI	Davao del Sur	Concreting of New Murcia, Matanao-Calamagoy, Magsaysay Road	8.00	105,500,000.00	105,500,000.00	JEJIOR'S Construction Corporation	105,500,000.00	100.00%	100.00%	0.00%	105,500,000.00	Completed
XI	Davao del Sur	Concreting of Matti-Balabag Road	3.38	45,000,000.00	45,000,000.00	FGM Builders Resources Dev't/RSP Ent. (JV)	44,890,805.30	100.00%	100.00%	0.00%	44,890,805.30	Completed
XI	Davao del Sur	Concreting of Tres De Mayo-Tiguman-Igpit-Balutakay Road	5.80	75,000,000.00	75,000,000.00	Vicente T. Lao / JTL Konstruct Corp. (JV)	74,941,835.32	100.00%	100.00%	0.00%	71,960,982.78	Completed
XI	Davao del Sur	Concreting of Tres De Mayo-Goma Road	1.30	18,125,000.00	18,125,000.00	RCDG Construction Corporation	18,115,000.70	100.00%	100.00%	0.00%	18,115,000.70	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
XI	Davao Occidental	Construction of Demoloc - Kilalag-Pinalpalan Road	1.00	30,000,000.00	30,000,000.00	R.V. Bentulan Construction	29,943,732.99	100.00%	95.00%	-5.00%	24,787,342.85	Ongoing Construction
XI	Davao Occidental	Construction of Pongpong-Buca -Pinalpalan Road	1.80	60,000,000.00	60,000,000.00	Masulot Construction	59,898,571.46	100.00%	95.00%	-5.00%	27,963,449.13	Ongoing Construction
XI	Davao Occidental	Construction of Talagutong- Nueva Villa- Kinanga Road	1.79	29,297,198.00	29,297,198.00	Fortstone construction Enterprises	29,170,718.06	100.00%	100.00%	0.00%	24,222,704.04	Completed
XI	Davao Oriental	Road Upgrading of NHJ-Badas-Culian-Sanghay Section	12.00	245,390,505.00	245,390,505.00	PIV Construction/ Three Builders, Inc (JV)	245,033,601.79	100.00%	100.00%	0.00%	181,936,433.29	Completed
XI	Davao Oriental	Road Upgrading of NHJ-Dahican-Bobon Section	6.50	105,109,545.00	105,109,545.00	Maverick Builders, Inc.	104,771,121.15	100.00%	100.00%	0.00%	104,770,113.15	Completed
XII	Cotabato	Concreting of Napanlahan-Dallag Road	6.70	76,962,446.00	76,962,446.00	Borderline Construction and Supply	76,931,248.21	100.00%	100.00%	0.00%	68,211,672.97	Completed
XII	Cotabato	Concreting of Malapag-Tinimbacan Road	4.58	57,032,232.00	57,032,232.00	Borderline Construction and Supply	56,981,938.12	100.00%	100.00%	0.00%	57,032,232.00	completed
XII	Cotabato	Concreting of Nicaan-Kitub-Banisilan Road	11.42	199,819,446.00	199,819,446.00	Marcus Construction	199,671,098.73	100.00%	100.00%	0.00%	199,819,446.00	completed
XII	Sarangani	Improvement of NHW Jct. Maribulan - Domolok Provincial Road	3.73	39,999,998.00	39,999,998.00	Vertical Builders	39,988,835.19	100.00%	100.00%	0.00%	39,999,998.00	Completed
XII	Sarangani	Improvement of NHW Jct. Lun Padidu-Daan Suyan-Upper Suyan Provincial Road	4.00	49,999,989.00	49,999,989.00	Freden Construction	49,999,988.96	100.00%	100.00%	0.00%	49,999,989.00	Completed
XII	Sarangani	Improvement of NHW. Jct. Poblacion-Sta. Maria Provincial Road (Phase II)	2.79	39,999,992.00	39,999,992.00	Charifer Builders Inc	39,995,626.96	100.00%	100.00%	0.00%	39,999,992.00	Completed
XII	Sarangani	Improvement of NHW Jct. Ilaya-Datal Bukay-Lanao Kapanglao Provincial Road	4.87	56,940,711.00	56,940,711.00	Freden Construction	56,933,308.14	100.00%	100.00%	0.00%	56,940,711.00	Completed
XII	Sarangani	Improvement of NHW Jct. Malbang - Boundary T'boli Provincial Road	5.55	79,999,974.00	79,999,974.00	JDRC Construction and Supplies	79,999,366.72	100.00%	100.00%	0.00%	79,999,974.00	Completed
XII	South Cotabato	Upgrading of Jct. Palkan - Cannery - Jct Upper Klinan Road	5.91	65,247,490.00	65,247,490.00	Ritche-Nathalie Builders & Gen. Mdse. Pase Construction	65,089,979.00	100.00%	100.00%	0.00%	58,028,945.63	Completed
XII	South Cotabato	Upgrading of Nat'l. Highway - Silway 8 - Silway 7 Road	3.36	38,600,000.00	38,600,000.00		38,499,965.81	100.00%	100.00%	0.00%	38,600,000.00	Completed
XII	South Cotabato	Upgrading of Crossing Aflek - Malugong Road	1.30	16,500,000.00	16,500,000.00	FFJJ Construction	16,417,753.00	100.00%	100.00%	0.00%	16,500,000.00	Completed
XII	South Cotabato	Upgrading of Banga - Lamba - Derilon - Lampari Road	6.40	71,000,000.00	71,000,000.00	Freden Construction	70,700,000.00	100.00%	100.00%	0.00%	71,000,000.00	Completed
XII	South Cotabato	Upgrading of National Highway Junction - Colungulo - Moley - Duengas - Talahik Road	3.72	41,240,000.00	41,240,000.00	Better Work Construction	41,120,974.15	100.00%	100.00%	0.00%	41,240,000.00	Completed
XII	South Cotabato	Upgrading of Maltana-Lambayong Road	5.02	49,732,778.00	49,732,778.00	Reydan Builders	49,682,481.35	100.00%	100.00%	0.00%	49,732,778.00	Completed
XII	South Cotabato	Upgrading of Crossing Talcon - Aflek Road (Corner Proper)	2.10	27,500,000.00	27,500,000.00	Reydan Builders	27,480,562.10	100.00%	100.00%	0.00%	27,500,000.00	Completed
XII	South Cotabato	Upgrading of Nat'l Highway Jct.-M. Roxas-Poblacion St. Niño Road	4.52	57,106,061.00	57,106,061.00	Better work Construction/FH Gopiteo Construction & Supply (Joint Venture)	57,041,016.88	100.00%	100.00%	0.00%	57,106,061.00	Completed
XII	Sultan Kudarat	Concreting of Highway Junction Sambulawan - San Jose - Katiko Road	7.25	101,530,562.00	101,530,562.00	C.B Garay Philwide Builders/Eins Hana Const. Corp. Joint Venture	101,530,562.15	100.00%	100.00%	0.00%	98,647,094.18	Completed
XII	Sultan Kudarat	Concreting of Poblacion - Sta. Maria Road	2.30	25,459,992.00	25,459,992.00	JTA Builders	25,459,992.00	100.00%	100.00%	0.00%	24,186,992.40	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
XII	Sultan Kudarat	Concreting of Lutayan - Marbel Road	7.50	103,638,999.00	103,638,999.00	Gemma Construction Supply	103,638,999.07	100.00%	100.00%	0.00%	98,397,713.07	Completed
XII	Sultan Kudarat	Concreting of Salaman - Poloy Poloy Road	5.70	64,428,790.00	64,428,790.00	Dalanon Const. Ref. Supply and Service	64,368,747.40	100.00%	100.00%	0.00%	61,594,454.40	Completed
XII	Sultan Kudarat	Concreting of Salaman - Tibpuan Road	1.14	18,677,914.00	18,677,914.00	JTA Builders	18,676,627.15	100.00%	100.00%	0.00%	18,303,094.60	Completed
XII	Sultan Kudarat	Concreting of Esperanza-Banaba Road Phase II	1.72	25,935,484.00	25,935,484.00	CS Construction and Supply	25,872,625.44	100.00%	100.00%	0.00%	25,935,484.00	Completed
XII	Sultan Kudarat	Concreting of Highway Junction Suben-Magilala Road	1.58	22,984,624.00	22,984,624.00	Stoneline Construction	22,984,624.00	100.00%	100.00%	0.00%	22,984,624.00	Completed
XIII	Agusan del Norte	Upgrading/Improvement of Sacol-Beach Road-NRJ-Agong-Agong-Macalang-Upper Macalang-Cabag-ayan Road	8.39	115,500,000.00	115,500,000.00	Equi-Parco Construction Co.	115,341,981.71	100.00%	100.00%	0.00%	110,567,547.26	Completed
XIII	Agusan del Norte	Upgrading/Improvement of Tinucuran-Poblacion-Malicato-San Isidro (Mandamo Provincial Road)	5.87	37,500,000.00	37,500,000.00	Reyrose Construction & Supply Development Corp	37,479,247.89	100.00%	100.00%	0.00%	34,790,317.68	Completed
XIII	Agusan del Norte	Upgrading/Improvement of Cabayawa-Kauswagan-Cabinet Provincial Road	1.01	19,386,758.78	19,386,758.78	Tabada Construction and Supply	19,366,124.09	100.00%	100.00%	0.00%	19,365,282.66	Completed
XIII	Agusan del Sur	Concreting of NRJ-Patin-ay-La Caridad-Tagpua Road and Construction of PSCG Bridge	3.50	103,365,800.00	103,365,800.00	ARQ Builders	103,365,795.65	100.00%	100.00%	0.00%	86,069,789.35	Completed
XIII	Agusan del Sur	Concreting of NRJ Patin-ay-Lucac Pisaan Road	3.84	63,910,537.00	63,910,537.00	Aguero Construction	63,910,524.70	100.00%	100.00%	0.00%	58,309,586.42	Completed
XIII	Agusan del Sur	Concreting of NRJ Cagbas-Saguma-Labao Road	3.99	59,614,000.00	59,614,000.00	JM Lacorte Construction/ ME3 Construction (JV)	59,613,999.40	100.00%	100.00%	0.00%	59,613,999.40	Completed
XIII	Agusan del Sur	Concreting of NRJ Osmeña-Sta. Teresita/PRJ New Lanao-Mt. Carmel Road	4.07	45,930,000.00	45,930,000.00	Aguero Construction	45,929,998.96	100.00%	100.00%	0.00%	38,692,435.33	Completed
XIII	Agusan del Sur	Concreting of NRJ Sta. Irene-Lapurisima-New Maug CR	1.74	31,136,000.00	31,136,000.00	ARQ Builders	31,125,860.44	100.00%	100.00%	0.00%	28,527,900.05	Completed
XIII	Agusan del Sur	Concreting of NRJ Poblacion, Rosario-Tagbayagan-Sta. Cruz Circumferential Road	2.65	50,341,980.00	50,341,980.00	Aguero Construction	50,341,887.55	100.00%	100.00%	0.00%	47,750,778.02	Completed
XIII	Agusan del Sur	Concreting of NRJ Barangay 1-Das-Agan-Barobo Boundary Road	3.33	60,940,000.00	60,940,000.00	Aguero Construction	60,937,839.52	100.00%	100.00%	0.00%	57,978,271.92	Completed
XIII	Agusan del Sur	Concreting of NRJ Pisaan-Del Monte Road	3.55	73,276,658.00	73,276,658.00	LM Construction & General Merchandise	73,276,655.42	100.00%	100.00%	0.00%	66,748,799.55	Completed
XIII	Dinagat Islands	Concreting of Provincial Road (Luna - Mahayahay Section)	2.25	31,983,563.00	31,983,563.00	TJ Velasco Construction and Supply	31,827,700.54	100.00%	100.00%	0.00%	31,983,155.52	Completed
XIII	Dinagat Islands	Concreting of Provincial Road (Cuarinta - Luna Section), San Jose, Dinagat Islands	3.08	36,045,000.00	36,045,000.00	TJ Velasco Construction and Supply	35,902,675.79	100.00%	100.00%	0.00%	30,000,437.38	Completed
XIII	Surigao del Norte	Concreting and Rehabilitation of Cantapoy-Pili Road	5.22	87,048,479.00	87,048,479.00	SOCOR Construction Corporation	87,048,379.00	100.00%	100.00%	0.00%	49,121,400.27	Completed
XIII	Surigao del Norte	Concreting and Rehabilitation of Gigaquit-Villafior Road	2.13	32,100,000.00	32,100,000.00	Cartesian Builders	32,042,300.65	100.00%	100.00%	0.00%	23,871,551.38	Completed
XIII	Surigao del Norte	Concreting and Rehabilitation of Magtangale-Feeder Road	2.96	42,955,000.00	42,955,000.00	E.G. & I. Construction Corporation	42,527,206.84	100.00%	100.00%	0.00%	25,773,303.79	Completed
XIII	Surigao del Norte	Concreting of Matin-ao - Cantugas Road	2.97	40,750,000.00	40,750,000.00	Jorvisvs Construction Corporation	40,695,656.51	100.00%	100.00%	0.00%	40,695,656.51	Completed
XIII	Surigao del Sur	Road Improvement of Panikian - Silop along JNR - Panikian -Silop Road	1.19	16,223,160.00	16,223,160.00	Rowies Construction	16,203,465.37	100.00%	100.00%	0.00%	16,203,465.37	Completed
XIII	Surigao del Sur	Improvement of Panikian-Babuyan Road	6.18	107,802,069.00	107,802,069.00	ARQ Builders	107,765,482.21	100.00%	100.00%	0.00%	107,765,482.21	Completed
XIII	Surigao del Sur	Road Improvement of Sumo-Sumo-Panawsawon Road	5.89	106,626,863.00	106,626,863.00	L.C Ting Construction	106,541,051.65	100.00%	100.00%	0.00%	89,869,713.20	Completed
XIII	Surigao del Sur	Road Improvement of Unaban-Kinabigtasan Road	1.69	24,057,149.00	24,057,149.00	Rowies Construction	24,025,311.38	100.00%	100.00%	0.00%	24,025,311.38	Completed
Total			316	1,193.51	17,654,360,565.26	17,601,895,635.40		17,518,500,886.63			14,978,387,381.26	

FY 2018 CMGP Project Status

as of June 25, 2020

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	PHYSICAL ACCOMPLISHMENT			Disbursement	Status
								Planned	Actual	Variance		
ARMM	Basilan	Rehabilitation and Improvement of Lumbang-Kapayawen Road	2.00	68,096,020.00	68,096,020.00	-	-	0.00%	0.00%	0.00%	34,011,056.40	Several requirements unmet
ARMM	Lanao del Sur	Conc./Improvement of Sultan Berua (Bout Milaya)	1.29	37,827,727.00	37,827,727.00	Kouzbarly Builders	37,790,054.71	100.00%	100.00%	0.00%	34,011,056.40	Completed
ARMM	Lanao del Sur	Const.Rehabilitation/Upgrading of Montian - Bubong (Montian - Pantar Section) Provincial Road	1.00	20,985,306.00	20,985,306.00	Renren Trading and Construction Services	20,775,368.72	100.00%	92.00%	-8.00%	18,697,831.85	Ongoing Construction
ARMM	Lanao del Sur	Const./Rehab./Upgrading of Gadongan Bayabao	1.00	19,800,000.00	19,800,000.00	Renren Trading and Construction Services	19,602,006.49	100.00%	92.00%	-8.00%	17,820,000.00	Ongoing Construction
ARMM	Maguindanao	Concreting of 1.0 km Alip - Lumoyon Provincial Road	1.00	20,000,000.00	20,000,000.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Maguindanao	Concreting of 1.0 km Nuro Blensong Road	1.00	20,000,000.00	20,000,000.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Maguindanao	Concreting of 1.0 km Talisawa - Tumicor - Tubak Provincial Road	1.00	20,000,000.00	20,000,000.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Maguindanao	Concreting of 1.0 km Pigkawayan - Nuyo Provincial Road	1.00	20,000,000.00	20,000,000.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Maguindanao	Concreting of 1.0 km Highway Junction - Maputi - Balut Crossing Highway Simuay	1.00	20,000,000.00	20,000,000.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Sulu	Repair/Improvement/Rehabilitation of Pagsalipangan-Maimbung Road (Maimbung Road)	1.25	17,701,710.75	17,701,710.75	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Sulu	Repair/Improvement/Rehabilitation of Jolo-Gandasuli- Kaunayan Road	1.25	17,701,710.75	17,701,710.75	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Sulu	Repair/Improvement/Rehabilitation of Pagsalipangan- Maimbung Road (Indanan-Maimbung)	1.25	17,701,710.75	17,701,710.75	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Sulu	Repair/Improvement/Rehabilitation of Jolo-Pantao Road	1.25	17,701,710.75	17,701,710.75	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
ARMM	Tawi-tawi	Improvement of Jakarta - Himba Road	3.00	69,681,906.00	69,681,906.00	-	-	0.00%	0.00%	0.00%	-	Several requirements unmet
CAR	Abra	Improvement and Upgrading of Malibcong Road	1.00	20,176,365.00	20,176,365.00	SMPE Construction	19,498,900.00	100.00%	100.00%	0.00%	19,498,918.36	Completed
CAR	Abra	Rehabilitation and Improvement of Bituen - Lacub Road	1.01	17,000,000.00	17,000,000.00	Trams Construction	16,982,468.82	100.00%	100.00%	0.00%	14,812,389.86	Completed
CAR	Abra	Rehabilitation and Improvement of Tubo Provincial Road	1.02	18,865,000.00	18,865,000.00	SMPE Construction	18,845,165.85	100.00%	100.00%	0.00%	18,845,165.85	Completed
CAR	Abra	Rehabilitation and Improvement of Baquero-Baay Road	1.41	22,128,500.00	22,128,500.00	Trams Construction	21,561,570.45	100.00%	100.00%	0.00%	21,561,570.45	Completed
CAR	Abra	Rehabilitation and Improvement of Talogtog- Dolores-San-Juan-Tineg Road	1.18	22,860,000.00	22,860,000.00	Baje Constructor	22,837,000.08	100.00%	100.00%	0.00%	21,113,056.63	Completed
CAR	Apayao	Improvement/Upgrading of Malekgeg-Panay-Consuelo- Balluyan Provincial Road	6.26	103,662,293.00	103,662,293.00	KVC Construction	103,662,293.00	100.00%	100.00%	0.00%	100,274,813.92	Completed
CAR	Benguet	Road Upgrading and Improvement of Lomon-Sagubo Provincial Road	4.10	63,829,590.00	63,829,590.00	Jomarcann General Construction	59,850,000.00	100.00%	100.00%	0.00%	45,979,182.28	Completed
CAR	Ifugao	Improvement of Lamut-Panopdopan-Jolowan Road	6.00	76,412,394.00	76,412,394.00	Phranaret Construction	76,407,992.09	100.00%	100.00%	0.00%	61,750,322.11	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
CAR	Kalinga	Improvement of Dalnacan - Mangali Via Talocloc Provincial Road	4.00	95,186,623.00	95,186,623.00	Royal Sea Bees Construction	95,168,103.55	100.00%	100.00%	0.00%	84,667,803.65	Completed
CAR	Mountain Province	Improvement of Abatan-Bagnen Provincial Road	1.06	36,500,000.00	36,500,000.00	Jaben General Contracting and Engineering Services	36,482,310.00	100.00%	100.00%	0.00%	32,832,082.79	Completed
CAR	Mountain Province	Improvement of Natonin-Toboy-Aguinaldo Provincial Road	1.01	30,258,052.00	30,258,052.00	Jovic Construction and Supply	30,241,453.85	100.00%	100.00%	0.00%	22,247,771.46	Completed
CAR	Mountain Province	Improvement of Batalao-Kiltepan Provincial Road	1.10	21,000,000.00	21,000,000.00	Valley Construction and Aggregates	20,994,900.00	100.00%	100.00%	0.00%	18,997,664.43	Completed
CAR	Mountain Province	Improvement of Ambasing-Balugan Provincial Road	1.65	25,000,000.00	25,000,000.00	Upland Construction and Engineering Services	24,995,904.65	100.00%	100.00%	0.00%	25,000,000.00	Completed
I	Ilocos Sur	Upgrading and Improvement of Pantay Daya-Pantay Laud Road	2.28	48,543,208.00	48,543,208.00	MV Sabalburro Construction & Supply / MBB Construction & Supply	48,492,539.10	100.00%	100.00%	0.00%	46,608,849.28	Completed
I	Ilocos Sur	Upgrading and Improvement of San Ildefonso Port Road	3.10	66,112,639.00	66,112,639.00	FIT Construction / 739 Builders JV	66,088,144.61	100.00%	100.00%	0.00%	9,913,221.69	Completed
I	Ilocos Sur	Upgrading and Improvement of Sta. Lucia-Nagrebcan-Ronda Road	2.50	44,808,812.00	44,808,812.00	739 Builders / Arthit Corporation JV	44,784,419.06	100.00%	100.00%	0.00%	18,316,741.74	Completed
I	La Union	Rehabilitation and Improvement of Bangar - Castro Road	1.60	20,000,000.00	20,000,000.00	E.E. Madayag Construction	19,940,021.50	100.00%	100.00%	0.00%	11,072,267.38	Completed
I	La Union	Rehabilitation and Improvement of Santol - San Gabriel Road	1.60	30,000,000.00	30,000,000.00	APO General Construction	29,925,043.11	100.00%	100.00%	0.00%	22,543,312.37	Completed
I	La Union	Rehabilitation and Improvement of Bacnotan - San Gabriel Road	1.30	16,316,528.00	16,316,528.00	E.E. Madayag Construction	16,267,542.53	100.00%	100.00%	0.00%		Completed
I	Pangasinan	Rehabilitation of Balungao - Sta. Maria Road	2.22	47,393,131.00	47,393,131.00	BET Construction and Supply	48,184,185.24	100.00%	100.00%	0.00%	42,609,444.29	Completed
I	Pangasinan	Rehabilitation of Bani-Mabini Road	1.00	28,396,298.00	28,396,298.00	BET Construction and Supply	29,207,302.78	100.00%	100.00%	0.00%	25,540,430.51	Completed
II	Batanes	Concreting/Upgrading of Chanarian-Tukon Provincial Road	1.35	35,050,825.00	35,050,825.00	Remar Construction & Zedik Builders, JV	34,909,341.00	100.00%	91.78%	-8.22%	31,919,163.49	Ongoing Construction
II	Batanes	Upgrading of Kaumbakan-Tukon Provincial Road (Phase II)	0.11	3,217,727.00	3,217,727.00	Remar Construction	2,907,513.50	100.00%	100.00%	0.00%	3,209,245.32	Completed
II	Batanes	Upgrading/Concreting of Basco-Song-song Provincial Road (Phase III)	0.36	15,145,574.00	15,145,574.00	E.M. Paule Construction and Trading Inc. & MOJR Construction Trading and General Services LTD, Co. JV	14,675,717.49	100.00%	100.00%	0.00%	11,307,543.47	Completed
II	Cagayan	Upgrading of Maguiling-Faire-Dungao Road	2.09	19,613,767.00	19,613,767.00	DEKM Construction	18,716,552.61	100.00%	100.00%	0.00%	14,466,676.78	Completed
II	Cagayan	Upgrading of Allacapan-Allig Road	2.06	21,088,711.00	21,088,711.00	M.G. Jacinto Construction	19,126,659.28	100.00%	100.00%	0.00%	19,126,659.28	Completed
II	Cagayan	Upgrading of Piat-Centro-Apayao Road	0.60	6,052,840.00	6,052,840.00	EDRO Construction	6,052,862.88	100.00%	100.00%	0.00%	6,052,834.79	Completed
II	Cagayan	Upgrading of Tabba-Abbangkeruan Road	0.95	9,400,441.00	9,400,441.00	Shasha's Construction and Supplies	9,260,327.49	100.00%	100.00%	0.00%	8,334,294.73	Completed
II	Cagayan	Upgrading of Ziminila-Minanga-Casili Road	1.00	11,044,248.00	11,044,248.00	APS Construction	10,944,245.87	100.00%	100.00%	0.00%	9,849,821.28	Completed
II	Cagayan	Upgrading of Bauan-Dassun Road	1.00	11,749,832.00	11,749,832.00	DEKM Construction	11,678,742.42	100.00%	100.00%	0.00%	5,468,079.36	Completed
II	Cagayan	Upgrading of Cabanbanan-Casitan Road	1.00	10,983,435.00	10,983,435.00	DEKM Construction	10,983,435.00	100.00%	100.00%	0.00%	10,983,435.00	Completed
II	Isabela	Upgrading of Ilagan-Divilacan Road	3.60	77,439,983.00	77,439,983.00	C. R. Domingo Const. and Power Dev't. Inc.	77,000,360.70	100.00%	100.00%	0.00%	77,000,358.58	Completed
II	Isabela	Rehabilitation/Improvement of Maconacon-Divilacan Road	1.00	14,054,595.00	14,054,595.00	Olivete Construction and Developer	13,986,114.58	70.72%	62.06%	-8.66%	2,097,917.19	Ongoing Construction
II	Isabela	Rehabilitation/Improvement of Bliss-Surcoc Road	1.00	16,405,276.00	16,405,276.00	EGB Construction	16,400,106.43	100.00%	100.00%	0.00%	16,400,106.43	Completed
II	Isabela	Rehabilitation/Improvement of Villa Concepcion-Rogus-San Guillermo Road	1.00	12,108,414.00	12,108,414.00	MAR-DEB Construction and Development	12,100,859.47	100.00%	100.00%	0.00%	12100842.39	Completed
II	Isabela	Rehabilitation/Improvement of Dioton - Narra Road	1.00	17,486,847.00	17,486,847.00	MAR-DEB Construction and Development	17,483,095.95	100.00%	100.00%	0.00%	12,088,263.37	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
II	Nueva Vizcaya	Upgrading of NV Benguet JCT - Kayapa Central - Kayapa Proper Road	1.15	15,999,348.00	15,999,348.00	Ambaguio Builders	15,979,660.45	100.00%	100.00%	0.00%	9,975,692.48	Completed
II	Nueva Vizcaya	Upgrading of CVR Bayombong - Masoc - Ambaguio Road	7.78	94,998,983.00	94,998,983.00	Omengan Const. & Development Corp.	94,950,399.18	100.00%	100.00%	0.00%	79,387,379.41	Completed
II	Nueva Vizcaya	Upgrading of CVR Batu - Magapuy - Paitan Road	1.34	16,838,587.00	16,838,587.00	CDJ Builders	16,834,564.74	100.00%	100.00%	0.00%	11,094,479.75	Completed
II	Nueva Vizcaya	Upgrading of Oyao- Ganao - Road	2.16	29,999,225.00	29,999,225.00	R.S. Sepian Const. & Trading	29,996,693.69	100.00%	100.00%	0.00%	17,744,718.73	Completed
II	Quirino	Rehabilitation of Diffun - Dumanisi - Magsaysay - Ifugao Village Road(Diffun/NRJ- Ricarte Norte - Dumanisi - San Pascual - Magsaysay - Rafael Palma - Macate - Ifugao Village Road)	4.17	48,884,470.00	48,884,470.00	APD Construction	48,771,038.60	100.00%	100.00%	0.00%	48,941,549.31	Completed
II	Quirino	Rehabilitation of NRJ - Pinaripad Sur - Diodol road	2.22	26,035,399.00	26,035,399.00	APD Construction	26,008,372.42	100.00%	100.00%	0.00%	18,341,481.62	Completed
II	Quirino	Rehabilitation of NRJ - Magsaysay - Dibul Road	1.39	17,277,996.00	17,277,996.00	APD Construction	17,257,604.60	100.00%	100.00%	0.00%	14,711,856.36	Completed
III	Aurora	Upgrading of Casiguran-Dilasag Provincial Road	2.74	45,000,000.00	45,000,000.00	EDFROBON Construction Services Inc.	44,475,444.72	90.00%	100.00%	10.00%	44,475,444.72	Completed
III	Aurora	Upgrading of Dingalan-Umiray Provincial Road	2.15	40,408,672.00	40,408,672.00	EDFROBON Construction Services Inc.	39,207,273.45	100.00%	100.00%	0.00%	5,881,091.02	Completed
III	Bataan	Rehabilitation & Improvement of Paysawan Road	1.38	22,500,000.00	22,500,000.00	One Draft Design & Construction	22,450,070.96	100.00%	100.00%	0.00%	22,500,000.00	Completed
III	Bataan	Rehabilitation & Improvement of Binuangan Road	2.71	69,533,817.00	69,533,817.00	Luck Well Construction	69,515,058.11	100.00%	100.00%	0.00%	69,515,063.66	Completed
III	Bulacan	Rehabilitation/Improvement of Malolos - Paombong - Hagonoy - Calumpit Road	1.29	27,528,607.00	27,528,607.00	IM Construction Corporation	27,458,037.26	100.00%	100.00%	0.00%	27,458,037.26	Completed
III	Bulacan	Rehabilitation/Improvement of Plaridel - Calumpit - via San Marcos Road	1.10	21,895,733.00	21,895,733.00	Micharian Builders and Trading	21,802,017.20	100.00%	100.00%	0.00%	21,799,922.06	Completed
III	Bulacan	Rehabilitation/Improvement of Pandi - Angat Road	1.08	21,895,733.00	21,895,733.00	Zacarias Enterprise	21,818,309.41	100.00%	100.00%	0.00%	19,193,651.69	Completed
III	Nueva Ecija	Improvement/Rehabilitation/Concreting of Nampicuan Recuerdo- Sta. Clara Road	2.60	58,285,710.00	58,285,710.00	JRS Construction	58,179,853.45	100.00%	100.00%	0.00%	58,285,710.00	Completed
III	Nueva Ecija	Improvement/Rehabilitation/Concreting of Paitan-Baloy Talugtog Road	3.84	75,855,477.00	75,855,477.00	ITP Construction Inc.	75,695,537.99	100.00%	100.00%	0.00%	75,855,477.00	Completed
III	Pampanga	Improvement/Upgrading of Sepung Bulaon-Balubad-Salu-Pulong Masle Road	1.80	49,516,075.00	49,516,075.00	Ferdstar Builders Contractor	49,423,117.93	100.00%	100.00%	0.00%	7,413,467.69	Completed
III	Tarlac	Rehabilitation of Poblacion - Macaguig - Pilpila - Vargas Provincial Road	1.82	20,600,000.00	20,600,000.00	F.A Asprer Construction	20,585,711.51	100.00%	100.00%	0.00%	20,600,000.00	Completed
III	Tarlac	Rehabilitation of Bamban-Concepcion Via Dungan Provincial Road	1.04	12,500,000.00	12,500,000.00	Himulco Construction and Supply Corporation	12,494,000.00	100.00%	100.00%	0.00%	12,500,000.00	Completed
III	Tarlac	Rehabilitation of San Vicente - Caanamongan - Cabugbugan - Mamonit Provincial Road	1.85	19,000,000.00	19,000,000.00	JQG Construction	18,995,585.00	100.00%	100.00%	0.00%	19,000,000.00	Completed
III	Tarlac	Rehabilitation of Sta. Cruz - Pao - Corazon de Jesus - Tinang Provincial Road	1.69	19,000,000.00	19,000,000.00	Tarlac 3-G Construction and Development Corporation	18,990,000.00	100.00%	100.00%	0.00%	19,000,000.00	Completed
III	Tarlac	Rehabilitation of New Salem - Vargas Provincial Road	1.11	10,889,359.00	10,889,359.00	Expe Construction and Trading	10,884,612.77	100.00%	100.00%	0.00%	10,889,359.00	Completed
III	Tarlac	Rehabilitation of New Salem - Quezon Provincial Road	1.88	20,390,826.00	20,390,826.00	Royal Crown Monarch Construction and Supplies Corp.	20,385,220.25	100.00%	100.00%	0.00%	20,390,826.00	Completed
III	Zambales	Rehabilitation of Castillejos-Looc Provincial Road	1.60	22,438,162.00	22,438,162.00	Titan Builders	₱22,279,738.93	100.00%	100.00%	0.00%	13,075,975.84	Completed
III	Zambales	Rehabilitation of San Marcelino-Linusungan-Angeles Provincial Road	1.70	23,279,728.00	23,279,728.00	CDC Construction and Supplies	₱23,115,341.24	100.00%	100.00%	0.00%	20,804,437.08	Completed
III	Zambales	Rehabilitation of Palanginan-Sta. Barbara Provincial Road	2.00	25,700,000.00	25,700,000.00	MCB Zamora and Supply	₱25,569,096.42	100.00%	100.00%	0.00%	21,486,571.73	Completed
III	Zambales	Rehabilitation of Liozon-Bulawen Provincial Road	1.95	22,310,000.00	22,310,000.00	Bancal Construction and Supply	₱22,170,007.03	100.00%	100.00%	0.00%	19,435,056.71	Completed
III	Zambales	Rehabilitation of Sta. Cruz-Tubo Tubo Provincial Road II	1.00	14,009,804.00	14,009,804.00	GMR Construction and Supply	₱13,939,476.95	100.00%	100.00%	0.00%	13,939,476.95	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of Poblacion Rosario - Mahanadiong, Taysan Poblacion - Dagatan Road (Phase II)	1.21	55,000,000.00	55,000,000.00	IKM Builders and Construction Supply	54,975,797.39	83.61%	81.00%	-2.61%	8,246,369.61	Ongoing Construction
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of (Lipa City Bdry.) Aya Road - Lapu -Lapu, San Jose - Sambat, San Pascual Road (Phase II)	1.00	20,713,846.10	35,689,423.00	MGS Builders & General Contractor	20,486,786.92	100.00%	100.00%	0.00%	5,318,117.13	Completed
IV-A	Batangas	Rehabilitation/Improvement/Upgrading of (Lipa City Bdry.) Aya Road - Lapu -Lapu, San Jose - Sambat, San Pascual Road (Phase III)		14,975,576.90		MGS Builders & General Contractor	14,967,327.31	100.00%	100.00%	0.00%	2,245,099.10	Completed
IV-A	Cavite	Upgrading and Improvement of Maragondon - Indang Road via Malainin Luma - Banaba Naic - Indang	2.30	42,141,415.00	42,141,415.00	JM Maligaya Construction & Construction Supply	42,136,216.56	100.00%	100.00%	0.00%	25,477,192.11	Completed
IV-A	Cavite	Upgrading and Improvement of Alfonso - Gen. E. Aguinaldo (Narvaez-Kaypaaba Section)	0.66	8,033,894.00	8,033,894.00	N.B. Avila Construction	8,029,930.74	100.00%	100.00%	0.00%	8,029,930.74	Completed
IV-A	Cavite	Upgrading and Improvement of Mendez - Alfonso Road	1.00	12,206,535.00	12,206,535.00	R.V. Rieta Trading & General Construction	12,203,239.09	100.00%	100.00%	0.00%	9,202,812.32	Completed
IV-A	Laguna	Improvement/Rehabilitation of Bay-Puypoy Provincial Road	1.14	12,813,691.00	12,813,691.00	Power K Construction Supply & Services	12,809,543.16	100.00%	100.00%	0.00%	10,286,891.34	Completed
IV-A	Laguna	Improvement/Rehabilitation Pagsanjan-Dingin Provincial Road	1.00	10,794,389.00	10,794,389.00	Mecel Construction and Electrical Inc.	10,790,901.00	100.00%	100.00%	0.00%	10,472,640.99	Completed
IV-A	Laguna	Improvement/Rehabilitation Alaminos-Lipa Provincial Road	1.17	12,813,691.00	12,813,691.00	Jovencio Enterprises	12,810,130.32	100.00%	100.00%	0.00%	12,810,130.32	Completed
IV-A	Quezon	Concreting of Polilio-Burdeos Provincial Road	5.02	100,469,406.00	100,469,406.00	Rapid Foremost Construction Company	₱100,276,701.53	100.00%	100.00%	0.00%	100,375,720.80	Completed
IV-A	Rizal	Improvement/Rehabilitation of Velasquez Street Ext. Taytay Rizal	1.10	15,800,000.00	15,800,000.00	B. P. Dela Torre Construction & Dev't. Corp.	₱15,749,357.22	100.00%	100.00%	0.00%	13,977,554.54	Completed
IV-A	Rizal	Improvement/Rehabilitation of LLDA Road, Cardona, Rizal	0.33	6,097,064.00	6,097,064.00	JRD-D2 Enterprises	₱6,077,581.48	100.00%	100.00%	0.00%	5,697,732.64	Completed
IV-A	Rizal	Improvement/Rehabilitation of Nazarene Road, Antipolo City	1.05	5,900,000.00	5,900,000.00	JRD-D2 Enterprises	₱5,883,300.27	100.00%	100.00%	0.00%	5,515,594.01	Completed
IV-A	Rizal	Improvement/Rehabilitation of Cabrera Road (Burod Road) Taytay, Rizal	7.30	14,000,000.00	14,000,000.00	G. Anore Construction	₱14,004,470.86	100.00%	100.00%	0.00%	-	Completed
IV-A	Rizal	Improvement/Rehabilitation of Montalban Public Market Rd. Montalban, Rizal	0.38	5,300,000.00	5,300,000.00	San Igmadio Builders, Inc.	₱5,283,574.36	100.00%	100.00%	0.00%	-	Completed
IV-A	Rizal	Improvement/Rehabilitation of E. Rodriguez Ave. Taytay, Rizal	0.52	7,200,000.00	7,200,000.00	T. Reyes Construction	₱7,180,560.25	100.00%	100.00%	0.00%	6,731,775.23	Completed
IV-A	Rizal	Improvement/Rehabilitation of Roman Roxas Road (Antipolo, Teresa and Baras Rizal)	2.67	10,500,000.00	10,500,000.00	Camori Builders and Supply	10,475,600.09	100.00%	100.00%	0.00%	9,820,875.08	Completed
IV-B	Marinduque	Upgrading/Improvement/Rehabilitation of Bocboc-Puting Buhangin Road	2.40	49,586,979.00	49,586,979.00	DQT Builders Corporation	49,570,824.55	100.00%	100.00%	0.00%	49,570,824.55	Completed
IV-B	Marinduque	Upgrading/Improvement/Rehabilitation of Napo-Pulong Parang Masalukot Road	2.07	38,580,458.00	38,580,458.00	DQT Builders Corporation	38,565,174.74	100.00%	100.00%	0.00%	34,080,711.30	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Sto. Nino-Pitogo- Aguas- Limlim Provincial Road (Phase II)	2.92	33,052,171.00	33,052,171.00	F.A Torres Construction	33,018,912.45	100.00%	100.00%	0.00%	23,418,003.27	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Sta. Teresa Provincial Road	1.26	16,366,268.00	16,366,268.00	Syndtite Construction Corporation	16,347,317.88	100.00%	100.00%	0.00%	16,347,317.88	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Ligaya Provincial Road	1.11	19,873,801.00	19,873,801.00	Syndtite Construction Corporation	19,873,595.42	100.00%	100.00%	0.00%	17,057,988.42	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Casague Provincial Road	1.11	16,007,673.00	16,007,673.00	Hexamindz Corporation	15,992,197.28	100.00%	100.00%	0.00%	15,992,197.28	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Bayotbot Provincial Road	1.14	15,478,545.00	15,478,545.00	F.A Torres Construction	15,462,902.31	100.00%	100.00%	0.00%	15,462,902.31	Completed
IV-B	Oriental Mindoro	Improvement of Lucio Laurel - Manguyang - Malayong - Banutan Road	5.46	68,162,788.00	68,162,788.00	Alberto Uy Construction Development/ WTL Construction (JV)	68,114,213.89	100.00%	100.00%	0.00%	10,217,131.66	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-B	Oriental Mindoro	Improvement of Junction National - Adrialuna - Bagong Buhay-Pagkakaisa Road	5.98	74,861,665.00	74,861,665.00	Green Horizon Landscapers and Developers, Inc.	74,821,316.65	100.00%	100.00%	0.00%	37,242,300.97	Completed
IV-B	Oriental Mindoro	Improvement of Junction National - Nabuslot - Calingag- Pambisan Munti Road	6.02	77,316,182.00	77,316,182.00	Orient Star Construction, Inc./I.F Blanco's Construction (JV)	₱77,310,069.00	100.00%	100.00%	0.00%	11,596,510.35	Completed
IV-B	Palawan	Concreting of Cataban - Liminangcong Road	4.00	77,853,114.00	77,853,114.00	BCT Trading and Construction	₱77,745,024.91	100.00%	93.99%	-6.01%	48,497,008.16	Ongoing Construction
IV-B	Palawan	Concreting of Highway Jct. Tumarbong - Ilian Road	1.90	31,151,057.00	31,151,057.00	Seven Digit Construction & Supply	₱29,923,726.45	100.00%	100.00%	0.00%	14,732,666.55	Completed
IV-B	Palawan	Concreting of Latungay - Sta. Teresita Road, Phase II	2.72	40,134,637.00	40,134,637.00	Seven Digit Construction & Supply	₱38,889,231.12	100.00%	100.00%	0.00%	32,527,088.42	Completed
IV-B	Palawan	Concreting of Araceli - Dumaran Road A,Phase II	2.50	40,882,842.00	40,882,842.00	Premium Megastructures Inc.	₱40,065,185.03	100.00%	77.10%	-22.90%	6,009,777.75	Ongoing Construction
IV-B	Palawan	Concreting of Lungsod - Igabas - Emilod Road A, Phase II	1.00	14,532,462.58	14,532,462.58	Octagon Concrete Solutions	₱14,733,866.49	100.00%	100.00%	0.00%	2,210,079.97	Completed
IV-B	Palawan	Concreting of Lungsod - Balaguen Road B	1.00	15,317,722.00	15,317,722.00	Octagon Concrete Solutions	₱15,011,366.36	100.00%	100.00%	0.00%	7,647,578.12	Completed
IV-B	Palawan	Concreting of Magbabadil - Barake Road	1.42	25,171,607.00	25,171,607.00	WERR Corporation International	₱25,044,567.72	100.00%	100.00%	0.00%	19,792,721.86	Completed
IV-B	Palawan	Concreting of Taritien Road	1.85	24,798,543.00	24,798,543.00	A.C. Rivero Development Corporation	20,732,610.22	100.00%	100.00%	0.00%	13,040,811.83	Completed
IV-B	Romblon	Road Upgrading (Unpaved to Paved) of Odiongan-Canduyong Provincial Road	2.16	64,162,540.00	64,162,540.00	ROLCO Construction & Development Corporation	64,081,764.12	100.00%	100.00%	0.00%	57,554,462.34	Completed
V	Albay	Rehabilitation/Improvement San Rafael-Maipon-Masarawag (Guinobatan)- Dona Tomasa-Muladbucad P, Muladbucad G-Nabonton (Ligao) -Nasisi-Herrera-Busay-Balogo(Oas)-Balinad-Napo(Polangui)-Ponso-Alnay-Magurang-Polangui(Poblacion)(Polangui-Nasisi-Guinobatan Road)	5.80	92,625,998.00	92,625,998.00	JOEPEN Construction and Supply	92,574,388.13	100.00%	100.00%	0.00%	81,506,760.08	Completed
V	Camarines Norte	Upgrading of Daet - San Lorenzo Ruiz Road (Phase III)	3.65	72,612,668.00	72,612,668.00	EUS/AJC Builders Joint Venture	72,582,014.09	100.00%	100.00%	0.00%	72,582,014.09	Completed
V	Camarines Sur	Concreting of Malawag - Duran Road	3.15	49,972,166.00	49,972,166.00	RKX Odiomar Construction	49,950,990.86	100.00%	100.00%	0.00%	34,210,874.94	Completed
V	Camarines Sur	Concreting of Panoypoyan - Itangon Road	5.18	90,777,073.00	90,777,073.00	RKX Odiomar Construction	90,756,985.27	100.00%	100.00%	0.00%	72,579,702.35	Completed
V	Catanduanes	Concreting of Pandan-Balangonan Road (Phase II)	1.60	19,950,000.00	19,950,000.00	Bicol Goldrock Construction Corp.	19,152,000.00	100.00%	100.00%	0.00%	2,872,800.00	Completed
V	Catanduanes	Concreting of Ogbong-Alinawan Road	3.25	54,415,375.00	54,415,375.00	GCI Construction and Development Corporation	54,293,379.35	100.00%	100.00%	0.00%	44,680,716.28	Completed
V	Masbate	Concreting of Mactan-Malbug Road (Phase III)	2.10	58,568,451.00	58,568,451.00	T. Reyes Construction	58,387,960.00	100.00%	100.00%	0.00%	35,032,776.00	Completed
V	Sorsogon	Rehabilitation of Calomagon - Namu Road	4.20	81,934,810.00	81,934,810.00	Alpha Ryder Construction & Supplies	81,822,058.30	100.00%	100.00%	0.00%	64,073,147.32	Completed
VI	Aklan	Rehabilitation/Repair/Improvement of Balete-Arcangel-Ogsip-Calamcan Road	9.33	43,537,485.00	43,537,485.00	Dalanon Construction Refrigeration Supply & Service	43,505,090.00	100.00%	60.80%	-39.20%	20,202,536.27	Ongoing Construction
VI	Aklan	Rehabilitation and Improvement of Malinao-Madalag Road (Phase 2)	6.43	46,423,000.00	46,423,000.00	G.F. Rovero Merchandising	41,316,065.52	100.00%	100.00%	0.00%	34,400,451.58	Completed
VI	Antique	Repair / Improvement / Rehabilitation of Candari - Malumpati - Sto. Rosario Road, Pandan	2.25	47,278,189.00	47,278,189.00	Orani Builders Supply	37,344,441.92	100.00%	90.56%	-9.44%	6,224,071.82	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VI	Antique	Repair / Improvement / Rehabilitation of T. Fornier - Barasanan B-Apog-Apog - Barasanan A - Apog-Apog - Bo, Gamad, Tobias Fornier	1.00	17,151,842.00	17,151,842.00	Triple Double Construction and Supply	17,094,491.90	100.00%	100.00%	0.00%	-	Completed
VI	Capiz	Rehabilitation of Tapaz-Roxas Provincial Road	2.58	50,240,000.00	50,240,000.00	Silver Dragon Const. and Glass Supply	47,476,797.54	100.00%	100.00%	0.00%	28,662,755.20	Completed
VI	Capiz	Rehabilitation of Dacuton-Astorga-Mahunod-hunod Provincial Road	3.00	55,212,000.00	55,212,000.00	Silver Dragon Const. and Glass Supply	52,175,342.13	100.00%	100.00%	0.00%	33,719,787.05	Completed
VI	Guimaras	Rehabilitation/Concreting of Igdarapdap - Lanipe Road Section	0.66	6,660,389.00	6,660,389.00	A.D. PENDON CONSTRUCTION AND SUPPLY, INC.	6,607,335.83	100.00%	100.00%	0.00%	7,598,436.20	Completed
VI	Guimaras	Rehabilitation/Concreting of Calaya - Taras Road Section	1.20	12,812,562.00	12,812,562.00	J.C. ALBASON BUILDERS AND SUPPLY	12,783,830.70	100.00%	100.00%	0.00%	14,701,405.32	Completed
VI	Guimaras	Rehabilitation/Concreting of San Isidro - San Roque - Nazareth Road Section	0.53	7,562,858.00	7,562,858.00	A.D. PENDON CONSTRUCTION AND SUPPLY, INC.	7,517,824.21	100.00%	100.00%	0.00%	8,645,497.84	Completed
VI	Guimaras	Rehabilitation/Concreting Banban - Calumingan Road Section	0.50	8,933,387.00	8,933,387.00	A.D. PENDON CONSTRUCTION AND SUPPLY, INC.	8,907,192.14	100.00%	100.00%	0.00%	8,878,906.14	Completed
VI	Guimaras	Rehabilitation/Concreting Daragan - Rizal Road Section	1.00	17,204,584.00	17,204,584.00	A.D. PENDON CONSTRUCTION AND SUPPLY, INC.	17,354,911.25	100.00%	100.00%	0.00%	19,958,147.94	Completed
VI	Guimaras	Rehabilitation/Concreting Cansilayan - Tanag - Lusong Road Section	1.00	12,591,075.00	12,591,075.00	A.D. PENDON CONSTRUCTION AND SUPPLY, INC.	12,447,203.00	100.00%	100.00%	0.00%	12,447,203.00	Completed
VI	Iloilo	Rehabilitation/improvement of Jelicuon-Amiroy-Mina Road, New Lucena/ Mina (2 Road Sections)	3.79	64,131,937.00	64,131,937.00	Supreme ABF Construction & Construction Supply Company Inc.	64,004,644.00	100.00%	100.00%	0.00%	62,290,343.86	Completed
VI	Iloilo	Rehabilitation/Improvement of Balasan Pob.-Zarragoza Road, Balasan	2.32	35,833,888.00	35,833,888.00	FLT Enterprises	29,044,051.66	100.00%	72.59%	-27.41%	10,696,001.89	Ongoing Construction
VI	Iloilo	Rehabilitation/Improvement of San Antonio Lambuyao-Abilay Road	3.55	53,020,939.00	53,020,939.00	F. Gurrea Construction Inc.	52,864,116.40	100.00%	100.00%	0.00%	7,929,617.46	Completed
VI	Negros Occidental	Improvement/Upgrading of Yonson (Castellano)-Macasilao Provincial Road (Phase III)	3.37	76,102,094.04	76,102,094.04	Jaime B. Ching Enterprises	75,702,094.00	96.85%	81.00%	-15.85%	11,355,314.10	Ongoing Construction
VI	Negros Occidental	Improvement/Upgrading of San Pablo-Sicaba Monte Provincial Road	2.02	33,561,027.47	33,561,027.47	D.K. Jocsos Construction	33,495,013.24	100.00%	99.10%	-0.90%	16,553,482.86	Ongoing Construction
VI	Negros Occidental	Improvement/Upgrading of Murcia-Canlandog Provincial Road (Phase II)	1.11	22,160,028.92	22,160,028.92	RA Construction and General Merchandise	22,154,616.05	100.00%	100.00%	0.00%	-	Completed
VI	Negros Occidental	Improvement/Upgrading Moises Padilla-Guinpana-an Cabacungan Provincial Road	2.26	39,976,344.57	39,976,344.57	Jaime B. Ching Enterprise	39,926,342.90	100.00%	100.00%	0.00%	5,988,951.60	Completed
VII	Bohol	Concreting of Pob. - Baucan (Balilihan) - Cambague (Sevilla) Road	4.76	95,000,000.00	95,000,000.00	N.N.Yu Construction, Inc./Herbert Malmis General Merchandise & Contractor, Inc. - Joint Venture	94,970,000.00	100.00%	100.00%	0.00%	85,966,844.00	Completed
VII	Bohol	Concreting of Albuquerque - Sikatuna Road	4.00	76,845,218.00	76,845,218.00	Labb Construction	76,076,765.00	100.00%	100.00%	0.00%	76,076,765.00	Completed
VII	Cebu	Proposed Concreting/Improvement of Poblacion (Sangi) , San Fernando - Bugho Road Section (Phase II)	2.24	52,427,052.00	52,427,052.00	QM Builders	51,641,000.00	100.00%	100.00%	0.00%	51,449,469.21	Completed
VII	Cebu	Proposed Concreting/Improvement of Poblacion - Guimbawian - Anislag Road Section (Phase II)	1.84	42,540,966.00	42,540,966.00	QM Builders	41,903,000.00	100.00%	100.00%	0.00%	41,514,074.66	Completed
VII	Negros Oriental	Upgrading of Panciao-Cabcaban-Nalundan-Candanaay-Mabato Provincial Road	6.50	97,142,314.00	97,142,314.00	Molrow Construction and Supply	97,121,417.98	80.07%	75.47%	-4.60%	14,568,212.69	Ongoing Construction
VII	Siquijor	Rehabilitation of Siquijor-San Antonio-Campalanas Provincial Road (Phase II)	3.62	68,958,955.00	68,958,955.00	WTG Construction & Development Corp	68,956,943.66	100.00%	100.00%	0.00%	57,256,088.78	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VIII	Biliran	Rehabilitation/Improvement of Provincial Park Road Brgy. Larrazabal, Naval, Biliran	3.00	13,173,060.90	13,173,060.90	EB Cordero Construction	13,173,061.00	100.00%	100.00%	0.00%	8,560,539.65	Completed
VIII	Biliran		1.65	22,527,428.50	22,527,428.50	LC Ting Construction	22,527,428.00	100.00%	100.00%	0.00%	6,757,598.19	Completed
VIII	Biliran	Rehabilitation/Improvement of JNR-P.S Eamiguel Road	3.95	32,458,343.60	32,458,343.60	EB Cordero Construction	32,458,344.00	100.00%	100.00%	0.00%	29,696,181.71	Completed
VIII	Eastern Samar	Rehabilitation/Improvement of Balangiga - Guinmaayohan Provincial Road	2.20	36,424,410.00	36,424,410.00	Dumduma Construction / Black Nazarene Construction JV	36,386,974.09	100.00%	61.86%	-38.14%	17,050,936.06	Ongoing Construction
VIII	Eastern Samar	Rehabilitation/Improvement of Lawaan - Amanjuray Provincial Road	1.34	30,712,043.00	30,712,043.00	Dumduma Construction / Black Nazarene Construction JV	30,674,804.41	100.00%	100.00%	0.00%	27,607,323.98	Completed
VIII	Eastern Samar	Rehabilitation/Improvement of Quinapondan - Anislag Provincial Road	2.74	41,612,717.00	41,612,717.00	E.M PAULE CONST AND TRADING INC	41,597,777.00	100.00%	100.00%	0.00%	41,597,777.00	Completed
VIII	Leyte	Improvement of Hilongos, JNR - Lamak - Bungaw	1.46	19,200,000.00	19,200,000.00	JELM Construction	19,169,999.68	100.00%	100.00%	0.00%		Completed
VIII	Leyte	Improvement of Babatngon, JNR - Nagaasan - Malibago Road Section	1.78	25,630,787.00	25,630,787.00	Lehci Construction WJ Builders (JV)	25,627,513.86	100.00%	100.00%	0.00%		Completed
VIII	Leyte	Improvement of Hindang JNR - Maasin - Bungaw	2.61	33,600,000.00	33,600,000.00	MWJ Construction	33,535,300.00	100.00%	100.00%	0.00%	24,699,390.95	Completed
VIII	Leyte	Improvement of Palo - Sab-a Basin Circ. Road	4.56	59,054,893.00	59,054,893.00	L.M. Baltonado Construction	58,995,576.00	100.00%	100.00%	0.00%	22,123,341.00	Completed
VIII	Northern Samar	Repair/ Improvement of San Miguel - Barobaybay - Urdaneta Provincial Road Phase II	1.38	20,104,177.00	20,104,177.00	Jupa Construction	20,079,221.15	100.00%	100.00%	0.00%	17,151,257.59	Completed
VIII	Northern Samar	Repair/ Improvement of Capul - San Luis - Lighthouse Provincial Road, Capul Phase IV	1.50	10,896,930.00	10,896,930.00	SG Galvez Const. & Supply	10,833,186.04	100.00%	100.00%	0.00%	9,064,021.57	Completed
VIII	Northern Samar	Repair/Improvement of Lao-ang Onay - Mualbual Provincial Road	1.82	17,984,184.00	17,984,184.00	Jupa Construction	17,897,979.06	99.54%	100.00%	0.46%	14,947,549.86	Completed
VIII	Northern Samar	Repair/Improvement of Somoge - Cag- Abaca Provincial Road w/completion of Cag-Abaca Bridge II	1.01	23,695,755.00	23,695,755.00	ADB Dynamic Builders & Supply	23,660,620.96	100.00%	100.00%	0.00%	3,549,093.14	Completed
VIII	Samar	Rehabilitation/Improvement San Jorge-Blanca Aurora Road	9.55	37,670,990.00	37,670,990.00	Makapa Corporation	37,541,895.48	100.00%	100.00%	0.00%	26,279,326.84	Completed
VIII	Samar	Rehabilitation/Improvement of Balugo Tarangnan Road	10.61	55,184,015.00	55,184,015.00	6RM Const. & Dev't. Corp.	55,043,770.93	100.00%	100.00%	0.00%	44,035,016.74	Completed
VIII	Samar	Rehabilitation/Improvement of Seco-Amandayehan Road	2.78	18,337,939.00	18,337,939.00	MAKAPA CORPORATION	18,275,978.00	100.00%	100.00%	0.00%	14,787,714.01	Completed
VIII	Southern Leyte	Upgrading of Poblacion, San Juan- Nava- Kabaskan Road (Phase II)	1.20	20,226,199.00	20,226,199.00	J'NER Cepada Construction	20,854,505.20	100.00%	100.00%	0.00%	3,128,175.78	Completed
VIII	Southern Leyte	Upgrading of Poblacion, Hinundayan- Cabulisan Road	4.50	56,326,757.00	56,326,757.00	JD-RG Construction Corporation	55,112,714.98	100.00%	100.00%	0.00%	28,982,373.38	Completed
IX	Zamboanga del Norte	Rehabilitation/Upgrading of Binone - Godod Provincial Road (Mauswagon - Sitio Rebe,Poblacion Section)	6.72	138,000,000.00	138,000,000.00	Rudhil Construction and Enterprises, inc.	137,929,552.10	61.15%	56.64%	-4.51%	39,779,388.87	Ongoing Construction
IX	Zamboanga del Norte	Rehabilitation/Upgrading of Delusom-Tinuyop Provincial Road	1.00	18,317,508.00	18,317,508.00	Rudhil Construction and Enterprises, inc.	18,287,874.44	100.00%	100.00%	0.00%	13,703,862.37	Completed
IX	Zamboanga Sibugay	Concreting of Tungawan-Malongon (Jct. Datu Tumanggong-Malungon Section) Provincial Road	6.90	113,066,082.00	113,066,082.00	BADSBRO Construction & General Merchandise	113,016,062.00	100.00%	100.00%	0.00%	104,159,438.82	Completed
X	Bukidnon	Concreting of Jct. National Highway (Bangahan Proper) - Kimanait - Payad - Kidanggin Road	3.00	54,000,000.00	54,000,000.00	JT Gamolo Construction	54,000,000.00	100.00%	100.00%	0.00%	50,133,652.47	Completed
X	Bukidnon	Concreting of Jct. Sayre Highway (Dangcagan) - Miaray Road	2.00	34,910,480.00	34,910,480.00	JT Gamolo Construction	34,910,480.00	100.00%	100.00%	0.00%	32,919,719.43	Completed
X	Bukidnon	Concreting of Miglamin - Cabulohan - Iba Road	3.84	54,000,000.00	54,000,000.00	Angel and Sam Construction	54,000,000.00	100.00%	100.00%	0.00%	54,000,000.00	Completed
X	Bukidnon	Concreting of Dagummaan - Cosina Road	3.10	54,000,000.00	54,000,000.00	Jorvivs Construction Corporation / Mikkil Construction	54,000,000.00	100.00%	100.00%	0.00%	53,978,862.06	Completed
X	Camiguin	Improvement/Rehabilitation of Soro-Soro Orasan Road	0.72	17,944,950.00	17,944,950.00	Sheen-Sheen Construction	17,942,049.70	100.00%	100.00%	0.00%	13,187,467.72	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
X	Camiguin	Improvement/Rehabilitation Anito - Tambaan Road	1.06	21,022,759.00	21,022,759.00	Sheen-Sheen Construction	21,017,937.24	100.00%	100.00%	0.00%	13,826,043.25	Completed
X	Camiguin	Improvement/Rehabilitation Bacnit - Lobo Bugang Road	1.00	13,109,766.00	13,109,766.00	Sheen-Sheen Construction	13,108,146.89	100.00%	100.00%	0.00%	7,303,424.22	Completed
X	Camiguin	Improvement/Rehabilitation Naasag-Vulcan-Basiao Road	1.02	20,489,355.00	20,489,355.00	Japuz-Jansol Enterprises	20,489,272.22	100.00%	100.00%	0.00%	17,886,612.05	Completed
X	Lanao del Norte	Magpatao- San Isidro Upper Provincial Road	3.23	50,765,172.00	50,765,172.00	Jomara Konstrukt Corporation	50,764,894.56	100.00%	100.00%	0.00%	24,902,878.23	Completed
X	Lanao del Norte	Kawit- Paiton-Inudaran-Delabayon Provincial Road	1.00	18,376,471.00	18,376,471.00	Infinite Builders	18,376,471.00	100.00%	100.00%	0.00%		Completed
X	Lanao del Norte	Malingao-Licapao-Dalama Provincial Road	1.07	20,006,181.00	20,006,181.00	Rudhil Construction & Enterprises	19,996,160.19	100.00%	100.00%	0.00%	18,529,674.82	Completed
X	Lanao del Norte	Malingao-Bualan Provincial Road	1.16	17,977,847.00	17,977,847.00	Rudhil Construction & Enterprises	17,967,637.35	100.00%	100.00%	0.00%	16,575,292.12	Completed
X	Misamis Occidental	Concreting of Situnod - San Nicolas - Camating Provincial Road	6.20	88,711,971.00	88,711,971.00	Legacy Construction Corporation	73,630,771.39	100.00%	100.00%	0.00%	74,021,707.22	Completed
X	Misamis Occidental	Concreting of Gomez-Deboloc Provincial Road	2.40	44,999,999.00	44,999,999.00	FF JJ Construction	38,288,488.31	100.00%	98.80%	-1.20%	33,375,356.23	Ongoing Construction
X	Misamis Oriental	Repair and Upgrading of Opol-Basak-Bagocboc-Tingalan Provincial Road	5.00	75,000,000.00	75,000,000.00	Edison Development and Construction	74,528,465.45	100.00%	99.70%	-0.30%	47,678,714.49	Ongoing Construction
X	Misamis Oriental	Upgrading of Kibungsod-Abunda Provincial Road	3.00	45,000,000.00	45,000,000.00	JORVIVS Construction / Mikkil Construction	44,999,000.00	100.00%	100.00%	0.00%	32,756,896.87	Completed
X	Misamis Oriental	Upgrading of Initao-Kamelon Sinalac Provincial Road	3.00	45,000,000.00	45,000,000.00	Edison Development and Construction	44,678,951.79	100.00%	100.00%	0.00%	40,491,546.82	Completed
X	Misamis Oriental	Upgrading of Calubo-Napusilan-Kidampas Provincial Road	1.00	14,960,625.00	14,960,625.00	Mikkil Construction	14,959,614.04	100.00%	100.00%	0.00%	13,053,991.35	Completed
XI	Compostela Valley	Upgrading/Improvement of Compostela - Tubo-Tubo- Monkayo Provincial Road w/ Bridge Component	8.52	124,700,000.00	124,700,000.00	FFJJ Construction	125,459,975.18	100.00%	100.00%	0.00%	112,913,997.66	Completed
XI	Compostela Valley	Upgrading/Improvement of Alegria - Panag - Camanlangan Provincial Road	1.54	26,211,614.00	26,211,614.00	Legacy Construction Corporation	25,770,824.63	100.00%	100.00%	0.00%	25,770,824.63	Completed
XI	Compostela Valley	Upgrading/Improvement of Libay-Libay - New Visayas - Sangab - Limbo Provincial Road, Maco	2.80	34,200,000.00	34,200,000.00	Alonzo Construction	33,724,433.46	100.00%	100.00%	0.00%	20,280,000.00	Completed
XI	Davao del Sur	Concreting of Guihing- Tologan-Kauswagan Road	4.18	58,007,435.00	58,007,435.00	WTG Construction and Development Corporation/MaxBuilder Construction Corporation (JV)	58,001,885.62	100.00%	100.00%	0.00%	54,868,111.17	Completed
XI	Davao del Sur	Concreting of Kinuskusan -Darapuyay Road	3.42	49,500,000.00	49,500,000.00	RCDG Construction Corporation	49,485,022.40	100.00%	100.00%	0.00%	45,998,069.99	Completed
XI	Davao Occidental	Concreting of Demoloc-Kilalag-Pinalpalan Road	1.60	39,885,355.00	39,885,355.00	Masulot Construction	39,875,204.65	100.00%	95.00%	-5.00%	20,856,280.71	Ongoing Construction
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of Tambon-Don Salvador-Sta. Cruz-Cangusan Road (Phase I)	2.40	26,055,981.00	26,055,981.00	Tagum Builders Contractors Corporation	23,834,549.17	100.00%	100.00%	0.00%	21,578,429.25	Completed
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of Lupon Bagumbayan Boundary Road Section(Phase I)	1.40	20,216,773.00	20,216,773.00	Rhodwill Parts & Hardware & Constrtction Services	19,421,326.06	100.00%	100.00%	0.00%	18,901,778.31	Completed
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of Upper Anitap-Oregon-Magdug Section (Phase I)	2.56	26,681,499.00	26,681,499.00	R. Semilla Construction & Marketing	24,747,274.92	100.00%	100.00%	0.00%	24,254,102.66	Completed
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of Manay - Del Pilar- Rizal Road Section(Phase I)	2.83	49,146,037.00	49,146,037.00	Rhodwill Parts & Hardware & Constrtction Services	49,087,141.67	100.00%	100.00%	0.00%	49,841,205.91	Completed
XII	Cotabato	Concreting of Nicaan-Kitub-Banisilan (Poblacion Banisilan-Salama Section)	6.07	103,001,239.00	103,001,239.00	Pader Costruction and Supply	102,972,244.35	100.00%	100.00%	0.00%	103,001,239.00	Completed
XII	Cotabato	Concreting of Road Malapag-Tinimbanan Road (Banisilan Section)	0.89	14,127,000.00	14,127,000.00	Pader Construction	14,116,648.99	100.00%	100.00%	0.00%	14,127,000.00	Completed

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
XII	Sarangani	Concreting of NHW Jct. Lun Padidu-Daan Suyan Provincial Road (Phase II)	5.80	69,999,990.00	69,999,990.00	Freden Construction	69,449,000.00	100.00%	100.00%	0.00%	69,999,954.49	Completed
XII	Sarangani	Concreting of NHW Jct. Ilaya-Datal Bukay Provincial Road (Phase II)	4.15	53,865,762.00	53,865,762.00	MJ Tiongson Construction/Reydan Builders JV	53,387,132.88	100.00%	100.00%	0.00%	53,858,034.28	Completed
XII	South Cotabato	Upgrading of Jct. Nhwly.-Cebuano-Kipalbig Boundary Road	2.04	21,600,000.00	21,600,000.00	HVC SAGITTARIUS COMMERCIAL AND CONSTRUCTION	21,545,865.65	100.00%	100.00%	0.00%	21,600,000.00	Completed
XII	South Cotabato	Upgrading of Tampakan-Sta Cruz-Topland Boundary Road	1.22	22,200,000.00	22,200,000.00	DALANON CONSTRUCTION REF. SUPPLY & SERVICE	22,179,490	100.00%	100.00%	0.00%	22,200,000.00	Completed
XII	South Cotabato	Upgrading of Jct. Nhwly.-New Iloilo-Cabuling-New Lambunao Boundary Road	1.92	33,886,769.00	33,886,769.00	REYDAN BUILDERS	33,866,533.00	100.00%	100.00%	0.00%	33,886,769.00	Completed
XII	South Cotabato	Upgrading of Centrala-Naci-Lambongtong Road	2.80	31,610,000.00	31,610,000.00	FH GOPITEO CONSTRUCTION AND SUPPLY	31,553,343.91	100.00%	100.00%	0.00%	31,610,000.00	Completed
XII	South Cotabato	Upgrading of Jct. Nhwly.-Palkan-Cannery-Jct. Upper Klinan	1.71	24,000,000.00	24,000,000.00	PASE Construction	23,929,475.94	100.00%	100.00%	0.00%	24,000,000.00	Completed
XII	South Cotabato	Upgrading of Tampakan-Tablu Boundary Road	1.62	19,300,000.00	19,300,000.00	FREDEN CONSTRUCTION	19,295,000.00	100.00%	100.00%	0.00%	17,291,703.49	Completed
XII	South Cotabato	Upgrading of Jct. Nhwly.-Sulit-Bentung-Crossing Aflek Road	1.29	15,780,000.00	15,780,000.00	Freden Const	15,760,000.00	100.00%	100.00%	0.00%	15,780,000.00	Completed
XII	South Cotabato	Upgrading of Jct. Nhwly.-Poblacion-Tantangan-Tacub-Tinago Boundary Road	1.95	23,900,000.00	23,900,000.00	Freden Const	23,825,000.00	100.00%	100.00%	0.00%	23,900,000.00	Completed
XII	Sultan Kudarat	Concreting of Hwy Jct-Kumalawit-Datu Karon Road	2.10	32,872,452.00	32,872,452.00	JV Constech	32,852,431.82	100.00%	100.00%	0.00%	32,872,436.99	Completed
XII	Sultan Kudarat	Concreting of Sta. Maria-Poral Road	1.20	14,479,996.00	14,479,996.00	Jargon Construction Supply	14,470,118.92	100.00%	100.00%	0.00%	14,470,118.92	Completed
XII	Sultan Kudarat	Concreting of Kulaman-Lebak Road (Hwy Jct-Kuden Section)	2.00	28,375,186.00	28,375,186.00	Legacy Construction Corporation	26,911,257.45	100.00%	100.00%	0.00%	21,491,692.03	Completed
XII	Sultan Kudarat	Concreting of Kalawag-Sampao Road	2.00	22,590,400.00	22,590,400.00	Dalanon Construction	22,115,487.70	100.00%	100.00%	0.00%	22,557,500.00	Completed
XII	Sultan Kudarat	Concreting of Hwy. Jct-Matiompong-Lambayong Road (Kapingkong Section)	2.58	32,651,359.00	32,651,359.00	CS Construction and Supplv	32,601,359.00	100.00%	100.00%	0.00%	18,908,788.22	Completed
XIII	Agusan del Norte	Improvement/Upgrading of Alubijid-Manlangit Provincial Road	3.67	87,726,174.00	87,726,174.00	EQUI-PARCO CONSTRUCTION CO.	87,617,590.88	100.00%	100.00%	0.00%	83,236,711.35	Completed
XIII	Agusan del Sur	Concreting of NRJ Patin-Ay - Lucac- Pisaan Road	2.40	34,560,000.00	34,560,000.00	LM Construction & General Marketing	37,516,946.70	100.00%	100.00%	0.00%	30,688,644.85	Completed
XIII	Agusan del Sur	Concreting of NRJ Barangay 1-Das-Agan-Barobo Boundary Road	3.40	53,157,527.00	53,157,527.00	Aguero Construction	43,802,751.48	100.00%	100.00%	0.00%	41,206,721.09	Completed
XIII	Agusan del Sur	Concreting of Pisaan-Del Monte Road	5.74	87,300,000.00	87,300,000.00	Aguero Construction	93,669,045.41	100.00%	100.00%	0.00%	65,997,301.45	Completed
XIII	Dinagat Islands	Construction/Improvement of Albor - Plaridel (PAMOOS) Road	2.45	61,254,795.00	61,254,795.00	Puregold Construction & Development Corporation	61,208,954.59	100.00%	100.00%	0.00%	47,216,407.13	Completed
XIII	Surigao del Norte	Concreting of Claver - Sapa Road	3.79	58,855,874.00	58,855,874.00	Chu Construction	58,846,580.46	100.00%	100.00%	0.00%	45,200,296.35	Completed
XIII	Surigao del Norte	Concreting of Matin-ao-Binga Road	1.03	19,286,738.00	19,286,738.00	Cartesian Builders	19,271,020.14	100.00%	100.00%	0.00%	15,471,942.60	Completed
XIII	Surigao del Norte	Concreting of Ombong-Camp Edward Road	1.00	22,627,631.00	22,627,631.00	Cartesian Builders	22,612,137.20	100.00%	100.00%	0.00%	17,991,846.65	Completed
XIII	Surigao del Norte	Concreting of Magopangi-Feeder Road (Magupangee Feeder Road)	1.80	18,633,232.00	18,633,232.00	Cartesian Builders	18,617,814.80	100.00%	100.00%	0.00%	11,991,676.32	Completed
XIII	Surigao del Sur	Improvement of Union Feeder Road (Phase III)	2.93	58,740,000.00	58,740,000.00	ARQ Builders	58,698,460.39	100.00%	100.00%	0.00%	58,698,460.39	Completed
XIII	Surigao del Sur	Improvement of Madrid - Bugsukan Road	2.08	29,599,797.00	29,599,797.00	Joan Construction	29,563,404.22	100.00%	100.00%	0.00%	29,563,404.22	Completed
XIII	Surigao del Sur	Improvement of Panikian - Babuyan Road (Phase II)	2.04	21,985,434.00	21,985,434.00	Joan Construction	21,951,484.94	100.00%	100.00%	0.00%	21,951,484.94	Completed
Total			225	538.99	8,224,328,543.58	8,224,328,543.58	7,796,748,999.71				5,912,971,676.62	

FY 2019 CMGP Project Status

as of June 25, 2020

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	PHYSICAL ACCOMPLISHMENT			Disbursement	Status
								Planned	Actual	Variance		
CAR	Abra	Rehabilitation and Improvement of Bucay - Manabo Road	3.50	104,775,875.00	104,775,875.00	Trams Construction	104,717,718.20	40.55%	46.79%	6.24%	18,280,074.11	Ongoing Construction
CAR	Apayao	Upgrading/Improvement of Malekgeg - Panay - Consuelo - Balluyan Provincial Road (Consuelo - Malubibit Sur Section)	3.50	88,133,286.00	88,133,286.00	Isnag Builders and Development Corp.	86,056,411.36	90.23%	85.30%	-4.93%	13,219,992.90	Ongoing Construction
CAR	Benguet	Road Improvement of Alno - Tuel - Balway Provincial Road	2.90	59,127,000.00	59,127,000.00							Ongoing Procurement
CAR	Benguet	Road Improvement of Amburayan - Boneng Provincial Road	1.02	27,000,223.00	27,000,223.00							Ongoing Procurement
CAR	Ifugao	Improvement of Pinto-Aurora Boundary Road	3.20	49,999,943.62	49,999,943.62			42.00%	48.87%	6.87%	7,488,000.00	Ongoing Construction
CAR	Ifugao	Improvement of Zamora-San Quintin Bangar Road	3.00	45,450,905.85	45,450,905.85			49.00%	45.45%	-3.55%	6,814,731.40	Ongoing Construction
CAR	Kalinga	Upgrading/Improvement of Dalnacan-Mangali via Taloctoc Provincial Road, Phase 2	4.64	120,586,529.00	120,586,529.00	Royal Sea Bees Construction	120,576,843.28	57.45%	57.48%	0.03%	69,315,645.18	Ongoing Construction
CAR	Mountain Province	Upgrading of Abatan - Bangen Provincial Road	1.11	24,000,000.00	24,000,000.00	Mountain Horizon Builders	23,969,231.00	27.88%	23.56%	-4.32%	3,595,384.65	Ongoing Construction
CAR	Mountain Province	Upgrading of Guinzadan - Banao - Andanum Road	0.89	21,796,022.00	21,796,022.00	Mountain Horizon Builders	21,765,779.00	53.51%	85.30%	31.79%	3,264,866.85	Ongoing Construction
CAR	Mountain Province	Upgrading of Talubin Caneo Road	1.11	24,000,000.00	24,000,000.00	Sadlan Construction	23,979,589.74	50.26%	78.29%	28.03%		Ongoing Construction
CAR	Mountain Province	Upgrading of Ampawilen - Sadanga Road	1.06	24,000,000.00	24,000,000.00	EGF Construction	23,968,617.24	72.41%	75.25%	2.84%	3,597,542.59	Ongoing Construction
I	Ilocos Norte	Rehabilitation and Improvement of Talatal-Bangsirit Provincial Road	1.58	25,280,000.00	25,280,000.00	Zedik Builders	25,249,430.70	43.24%	35.60%	-7.64%		Ongoing Construction
I	Ilocos Norte	Rehabilitation and Improvement of Pugaoan-Maduyapas-Camanga Provincial Road	2.00	40,630,000.00	40,630,000.00	Badoc Builders and Supply, Inc.	40,559,873.86	44.65%	35.14%	-9.51%		Ongoing Construction
I	Ilocos Norte	Rehabilitation and Improvement of Bacsil-Capasan-Espiritu-Gabon Provincial Road	2.00	35,641,342.00	35,641,342.00	AJ Taylan Construction Corp.	35,632,146.67	33.92%	25.02%	-8.90%		Ongoing Construction
I	Ilocos Sur	Rehabilitation and Improvement of Magsingal-Manzante-Alangan Beach Road	5.30	23,234,676.00	23,234,676.00	Jenba Construction	23,067,412.92	16.70%	16.78%	0.08%	3,460,111.94	Ongoing Construction
I	Ilocos Sur	Rehabilitation and Improvement of Sto. Domingo Beach Road	3.50	23,234,676.00	23,234,676.00	FIT Construction	25,575,062.64	32.50%	28.30%	-4.20%	3,836,259.40	Ongoing Construction
I	Ilocos Sur	Rehabilitation and Improvement of Lubong-Tanggaoan-Dunglayan Road	2.60	23,234,676.00	23,234,676.00	Arthit Corporation	21,172,541.34	24.30%	26.11%	1.81%	3,175,881.20	Ongoing Construction
I	Ilocos Sur	Rehabilitation and Improvement of Pagsungol-Bucalag-Mabilbila Road	4.40	23,234,676.00	23,234,676.00	MV Sabalburo Construction and Supply	22,979,450.36	42.10%	42.76%	0.66%	3,446,917.55	Ongoing Construction
I	La Union	Rehabilitation and Improvement of Caba-Naguilian Road	3.00	40,000,000.00	40,000,000.00			12.63%	0.36%	-12.27%		Ongoing Construction
I	La Union	Rehabilitation and Improvement of Santol-San Gabriel Road (Phase III)	4.00	25,000,000.00	25,000,000.00	JD Madrid Construction		30.99%	32.50%	1.51%		Ongoing Construction
I	La Union	Rehabilitation and Improvement of Balaan-Santol Road (Phase II)	4.00	20,000,000.00	20,000,000.00	JD Madrid Construction		18.09%	34.11%	16.02%		Ongoing Construction
I	Pangasinan	Rehabilitation of Urbiztondo - Basista Road (Phase II)	3.44	75,519,969.00	75,519,969.00	GOLDRICH Construction and Trading	75,014,150.00	19.71%	15.71%	-3.99%	11,252,123.00	Ongoing Construction
I	Pangasinan	Concrete Paving of Natividad - Tayug Road	2.00	34,371,166.00	34,371,166.00	BET Construction and Supply	34,359,858.47	44.63%	46.83%	2.20%		Ongoing Construction
II	Batanes	Concreting/Upgrading of Savidug - Majsung Provincial Road	1.10	43,698,431.00	43,698,431.00	RD Mandanas Construction	40,046,907.18	32.48%	34.80%	2.32%	15,199,333.72	Ongoing Construction
II	Batanes	Concreting/Upgrading of Panahon Provincial Road	0.36	11,785,864.00	11,785,864.00	MOJR Trading and General Services, Ltd.Co	10,999,999.00	100.00%	98.02%	-1.98%	11,416,758.77	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
II	Cagayan	Upgrading of Dalaya Road, Buguey	0.29	5,108,495.00	5,108,495.00					0.00%		Ongoing Construction
II	Cagayan	Upgrading of Ziminila-Minanga-Casilil Road, Camalaniugan	1.10	18,883,598.00	18,883,598.00					0.00%		Ongoing Construction
II	Cagayan	Upgrading of Maguiling-Faire-Dungao Road	2.55	33,694,963.00	33,694,963.00					0.00%		Ongoing Construction
II	Isabela	Rehabilitation/Upgrading of Ilagan-Divilacan Road	5.47	113,344,684.00	113,344,684.00			9.59%	21.85%	12.26%		Ongoing Construction
II	Isabela	Rehabilitation/Improvement of Pagasa-Narra Provincial Road (Echaque-Dinapique Road)	1.70	27,201,793.00	27,201,793.00			3.28%	6.23%	2.95%		Ongoing Construction
II	Nueva Vizcaya	Upgrading of Cvr Diadi-Escoting-Arwas-Talictic Road	1.00	18,997,867.00	18,997,867.00	CDJ Builders & Construction Supplies	18,980,056.07	100.00%	100.00%	0.00%	12,993,350.40	Completed
II	Nueva Vizcaya	Upgrading of Oyao-Ganao Road	1.39	29,656,979.00	29,656,979.00	Triple P Construction	29,648,046.62	100.00%	100.00%	0.00%	15,986,152.58	Completed
II	Nueva Vizcaya	Upgrading of JCT. National Bua-Bulala-Muta-Macabenga Road	1.95	39,999,519.00	39,999,519.00	Delta Earth Moving Inc.	39,973,890.73	97.27%	89.24%	-8.03%	14,655,461.12	Ongoing Construction
II	Nueva Vizcaya	Upgrading of NV Benguet JCT. Kayapa Central - Proper Road	1.83	32,997,116.00	32,997,116.00	Omengan Const. & Dev't. Corp.	32,949,644.51	97.43%	89.22%	-8.22%	12,679,309.94	Ongoing Construction
II	Quirino	Rehabilitation of Diffun - Dumanisi - Magsaysay - Ifugao Village Road (Phase II), Diffun, Quirino	1.37	25,953,185.00	25,953,185.00	APD Construction	24,853,188.16	100.00%	100.00%	0.00%	12,460,440.33	Completed
II	Quirino	Rehabilitation of NRJ - La Paz - SALvacion - Sto. Tomas Road	3.68	52,382,847.00	52,382,847.00	APD Construction	50,888,435.35	100.00%	100.00%	0.00%	33,078,208.45	Completed
II	Quirino	Rehabilitation of Aglipay - Progreso Villa Pagaduan Road	1.78	23,269,824.00	23,269,824.00	APD Construction	24,446,867.93	100.00%	100.00%	0.00%	19,875,519.02	Completed
III	Aurora	Improvement of Dingalan-Umiray Provincial Road (Umiray Section)	5.19	94,323,998.00	94,323,998.00	EDFROBON Construction Services Inc.	94,305,813.68	34.48%	40.87%	6.39%	52,692,223.72	Ongoing Construction
III	Bataan	Rehabilitation and Improvement of BTPI - SMBA Road	3.38	97,258,959.00	97,258,959.00	Yellow Gold Construction/ C.T. Leoncio Construction and Trading (JV)	97,239,080.26	18.98%	20.22%	1.24%	53,753,763.57	Ongoing Construction
III	Bulacan	Rehabilitation/Improvement of Pandi-Angat Road	2.94	53,532,643.75	53,532,643.75	ARL Construction	53,401,909.25	82.00%	75.00%	-7.00%	8,010,286.39	Ongoing Construction
III	Bulacan	Rehabilitation/Improvement of Malolos-Paombong-Hagonoy-Calumpit Road	1.29	25,777,037.25	25,777,037.25	ARL Construction	25,700,414.09	100.00%	100.00%	0.00%	3,855,062.11	Completed
III	Nueva Ecija	Rehabilitation and Improvement of Agbannawag-Ballesteros Road	1.28	47,922,101.00	47,922,101.00	Arctic Builders and Supplies	47,757,429.94		7.46%	7.46%		Ongoing Construction
III	Nueva Ecija	Rehabilitation and Improvement of Natividad-Ballesteros Road	2.18	53,528,215.00	53,528,215.00	Kairo Konstrak, Inc.	53,497,681.12		10.56%	10.56%		Ongoing Construction
III	Nueva Ecija	Rehabilitation and Improvement of Gapan- Sta. Cruz-Mahipon Road	2.70	26,823,128.00	26,823,128.00	Euclidcon Builders	26,820,349.22		15.80%	15.80%		Ongoing Construction
III	Pampanga	Rehabilitation/Improvement of Guagua - Santa Rita - Porac Road (Guagua - Sta. Rita Section) with Exemption	1.76	73,704,200.00	73,704,200.00					0.00%		Ongoing Construction
III	Tarlac	Rehabilitation of Paniqui-Moncada via Ventinilla Provincial Road	1.14	15,436,069.78	15,436,069.78	Himulco Construction and Supply Corporation	15,429,550.00	85.83%	93.51%	7.68%	7,924,485.62	Ongoing Construction
III	Tarlac	Rehabilitation of San Isidro-Sinait-Sta. Maria - San Jose Provincial Road	1.10	14,002,853.22	14,002,853.22	F. A. Asprer Construction	13,994,946.18	100.00%	96.88%	-3.12%	8,546,573.68	Ongoing Construction
III	Tarlac	Rehabilitation of Care-Villa Aglipay Provincial Road	1.48	23,961,134.60	23,961,134.60	F. A. Asprer Construction	23,952,559.03	77.35%	77.37%	0.02%	14,375,367.83	Ongoing Construction
III	Tarlac	Rehabilitation of Lawy-Armenia Provincial Road	1.96	24,099,199.36	24,099,199.36	R. R. Ricafort Construction and Supplies	24,089,200.00	96.25%	88.25%	-8.00%		Ongoing Construction
III	Tarlac	Rehabilitation of Matayumtayum-Mayang -San Manuel Provincial Road	1.77	22,474,897.56	22,474,897.56	JQG Construction	22,467,800.00	95.90%	81.79%	-14.11%	14,240,316.32	Ongoing Construction
III	Zambales	Rehabilitation of San Antonio-Angeles Provincial Road	1.50	37,627,719.00	37,627,719.00	GVDPM Construction Corporation	37,448,574.07	8.35%	55.00%	46.65%		Ongoing Construction
III	Zambales	Rehabilitation of Maloma-Yangil Provincial Road	1.30	24,012,816.00	24,012,816.00	Raik Construction and Supply	23,852,815.90	18.10%	18.96%	0.86%		Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
III	Zambales	Rehabilitation of Panalabuan-Tubo Tubo Road 1 Provincial Road	2.00	20,352,915.00	20,352,915.00	Raik Construction and Supply	20,317,299.50	11.69%	2.99%	-8.70%		Ongoing Construction
III	Zambales	Rehabilitation of San Marcelino-Linasin-Nagsabong Provincial Road	1.30	18,680,906.00	18,680,906.00	Raik Construction and Supply	18,575,970.30	16.06%	17.44%	1.38%		Ongoing Construction
IV-A	Batangas	Rehabilitation/ Improvement/ Upgrading of Lalayat, San Jose - Bungahan, Cuenca - Pinagkurusan, Alitagtag - Gelerang Kawayan, San Pascual, Bauan Provincial Road (Phase II)	3.05	88,590,584.00	88,590,584.00	IKM Builders & Const. Supply / Hereford Builders and Construction Supply (Joint Venture)	88,540,049.37	26.46%	26.47%	0.01%	13,281,007.41	Ongoing Construction
IV-A	Cavite	Upgrading and Improvement of Maragondon-Indang Road via Malainin Luma, Banaba (Naic)	3.07	75,849,357.00	75,849,357.00	J.M. Maligaya Const. & Const. Supply	75,838,267.12	38.57%	19.43%	-19.14%	11,375,740.07	Ongoing Construction
IV-A	Laguna	Rehabilitation/Improvement of Lilio-Magdalena-Pagsanjan Road	2.26	25,799,919.00	25,799,919.00	R'CEL Gen. Cont. & Gen. Mdse	25,780,044.05	88.08%	40.00%	-48.08%		Ongoing Construction
IV-A	Laguna	Rehabilitation/Improvement of Siniloan-Sta. Maria Road	1.81	25,799,040.00	25,799,040.00	Mecel Construction & Electrical, Inc.	25,779,554.19	48.48%	40.00%	-8.48%		Ongoing Construction
IV-A	Laguna	Rehabilitation/Improvement of Mabitac-Jala Jala Road	2.25	25,799,730.00	25,799,730.00	Amorich Construction Services & Supply / Edver Construction & Gen. Mdse	25,779,031.25	88.08%	85.00%	-3.08%		Ongoing Construction
IV-A	Quezon	Concreting of Infanta Circumferential Road (Intermittent Section)	1.80	31,950,000.00	31,950,000.00	Waycon Builders & Supply	31,944,009.45	1.70%	2.15%	0.45%		Ongoing Construction
IV-A	Quezon	Rehabilitation of Sumulong – Guinyangan Provincial Road (Re-Blocking @ Intermittent Section)	2.11	30,844,371.00	30,844,371.00	Waycon Builders & Supply	30,829,342.85					Ongoing Construction
IV-A	Quezon	Rehabilitation/ Upgrading of Polillo – Burdeos Provincial Road (Construction of Reinforced Concrete Canal, KM 3+665.04 – KM 4+288.35 Right Side; KM 14+033.23 – KM 14+045.26 Left Side; KM 14+059.54 – KM 14+479.91 Left Side; KM 14+013.67 – KM 14+479.91 Right Side)	1.52	16,114,027.00	16,114,027.00	Waycon Builders & Supply	16,102,920.02	35.87%	37.50%	1.63%		Ongoing Construction
IV-A	Quezon	Concreting of Sariaya - Mamala Provincial Road (Intermittent Section)	0.85	18,360,000.00	18,360,000.00	Waycon Builders & Supply	18,354,989.52	22.18%	0.00%	-22.18%		Ongoing Construction
IV-A	Rizal	Improvement Widening of San Francisco Bridge along Floodway East Embankment Road Cainta, Rizal	0.08	88,340,638.00	88,340,638.00							Fund released; for procurement
IV-B	Marinduque	Road Upgrading/ Improvement/ Rehabilitation of Tamayo-Tagum-Angas Provincial Road	2.78	45,014,400.18	45,014,400.18	EL JAKE BUILDERS/RUCS KONSULT AND CONSTRUCTION SERVICES		10.55%	3.17%	-7.38%		Ongoing Construction
IV-B	Marinduque	Road Upgrading/ Improvement/ Rehabilitation of Tagum-Dapdap Provincial Road	1.00	14,207,907.96	14,207,907.96			0.00%	79.91%	79.91%		Ongoing Construction
IV-B	Marinduque	Road Upgrading/ Improvement/ Rehabilitation of Bachao-Tabionan Provincial Road	1.39	27,850,191.86	27,850,191.86			0.00%	57.97%	57.97%	4,510,681.74	Ongoing Construction
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Magsaysay-Lasti Road	1.01	17,286,408.00	17,286,408.00	Chutor Construction and Construction Supplies	17,175,289.61	100.00%	100.00%	0.00%	11,481,251.72	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Sta. Teresa Road (Phase II)	1.01	16,440,014.00	16,440,014.00	F.A. Torres Construction	16,355,960.29	4.00%	4.00%	0.00%		Ongoing Construction
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Casague Road (Phase II)	0.82	22,617,637.00	22,617,637.00	Capitol Builders and Construction Supplies	22,497,154.84	100.00%	89.55%	-10.45%	16,045,607.61	Ongoing Construction
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Carumbac Road	1.37	24,654,436.00	24,654,436.00	Juan Antonio Construction	24,553,707.04	100.00%	100.00%	0.00%	19,296,626.93	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Ibud-Victoria Road	1.00	15,471,168.00	15,471,168.00	RNV Construction	15,391,998.38	100.00%	100.00%	0.00%	11,704,671.20	Completed
IV-B	Occidental Mindoro	Upgrading/Improvement of JNR Malpalon Road	1.10	16,031,974.00	16,031,974.00	F.A Torres Construction	15,998,405.68	100.00%	100.00%	0.00%	4,434,758.05	Completed
IV-B	Oriental Mindoro	Improvement of San Roque-Bangkal-San Juan-Tafarma-Sinarayan Road (Phase 1)	3.24	45,000,000.00	45,000,000.00							Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
IV-B	Oriental Mindoro	Improvement of Junction National-Adrialuna-Bagong Buhay-Pagkaka Road	3.10	40,510,031.00	40,510,031.00							Fund released; for procurement
IV-B	Oriental Mindoro	Improvement of Junction National-Sta.Cruz-Sigange Road (Completion)	1.42	22,791,422.00	22,791,422.00							Fund released; for procurement
IV-B	Oriental Mindoro	Improvement of Junction National-Sta.Cruz-Sigange- Road	6.12	23,273,171.00	23,273,171.00							Fund released; for procurement
IV-B	Palawan	Concreting of Highway - Junction - Tumarbong Road (Phase 2)	2.42	41,442,579.00	41,442,579.00	BCT Trading & Construction	36,319,060.55	80.88%	76.33%	-4.55%	5,447,859.08	Ongoing Construction
IV-B	Palawan	Concreting of Ilian - Bagumbayan - Latungay Road	2.09	36,303,969.00	36,303,969.00	BCT Trading & Construction	33,113,435.37	59.27%	61.76%	2.49%	4,967,015.31	Ongoing Construction
IV-B	Palawan	Concreting of Pulot III - Tabud Road	2.00	29,514,883.00	29,514,883.00	R.NARRAZID Trading & Corporation	25,968,806.92	95.34%	96.94%	1.60%	18,698,978.79	Ongoing Construction
IV-B	Palawan	Concreting of Abongan - Alacalian - Binga - Banbanan Road	3.00	49,702,120.00	49,702,120.00	A.C. Rivero Development Corporation	51,320,890.34	39.45%	50.57%	11.12%		Ongoing Construction
IV-B	Palawan	Concreting of Jose Rizal - Dumangueña Road	2.00	28,235,562.00	28,235,562.00	F.F Galang Construction	22,320,211.66	30.11%	30.53%	0.42%		Ongoing Construction
IV-B	Palawan	Concreting of Tubtub - Amas Road	2.09	29,269,302.00	29,269,302.00	CHAD LOURENCE Trading & Construction Services	24,271,282.47	82.50%	80.00%	-2.50%	13,955,987.42	Ongoing Construction
IV-B	Romblon	Improvement/Rehabilitation of Taguilos-Lumbang-Marigondon Provincial Road (with exceptions)	1.01	32,655,955.00	32,655,955.00	Mt. Guiting-Guiting Construction	32,485,955.18	91.00%	96.32%	5.32%	23,293,598.35	Ongoing Construction
IV-B	Romblon	Improvement/Rehabilitation of Jct. Alcantara - Comod-om Provincial Road (with exceptions)	1.02	25,644,497.00	25,644,497.00	CSR Construction and Supply	25,638,511.30	75.00%	53.52%	-21.48%		Ongoing Construction
IV-B	Romblon	Improvement/Rehabilitation of Jct. Alcantara-Guinbirayan Road (Part)	1.46	45,073,278.00	45,073,278.00	Mt. Guiting-Guiting Construction	41,348,404.62	50.00%	24.69%	-25.31%		Ongoing Construction
V	Albay	Rehabilitation/Improvement of Oas-Tula-Tula Road	1.08	40,826,753.00	40,826,753.00	DSB Construction & Supply	40,727,386.56	44.28%	51.24%	6.96%		Ongoing Construction
V	Albay	Rehabilitation/Improvement of Guinobatan - Jovellar Road (Camalig & Guinobatan Section)	1.72	41,000,000.00	41,000,000.00	Welex Construction Incorporated	40,455,437.59	32.77%	40.12%	1.09%		Ongoing Construction
V	Camarines Sur	Concreting of Crossin Hubo-Baliwag Nuevo, Minalabac	3.80	56,992,408.00	56,992,408.00							Ongoing Construction
V	Camarines Sur	Concreting of San Vicente-Salvacion, Siruma	3.80	56,992,408.00	56,992,408.00							Ongoing Construction
V	Camarines Norte	Road Upgrading of Labo-Fundado-Bakal Road (Phase II)	5.44	103,016,656.00	103,016,656.00	Eus Construction	102,966,254.48	97.06%	97.56%	0.50%	97,566,463.08	Ongoing Construction
V	Catanduanes	Concreting of Jct. Yocti Road	1.31	19,534,503.31	19,534,503.31	Chrisman Construction and Supplies	19,435,938.38	81.25%	68.53%	-12.72%		Ongoing Construction
V	Catanduanes	Concreting of Ogbong-Alinawan Road (Phase II)	1.65	33,925,377.94	33,925,377.94	JYM COstruction and Supplies	33,693,524.41	52.00%	35.00%	-17.00%		Ongoing Construction
V	Catanduanes	Concreting of Caramoran-Tucao- Road	3.04	36,668,938.75	36,668,938.75	Chrisman Construction and Supplies	36,487,836.22	43.07%	30.55%	-12.52%		Ongoing Construction
V	Masbate	Upgrading,Rehabilitation,Improvement of Bantolan -San Ramon Provincial Road	3.30	98,586,271.00	98,586,271.00							Ongoing Construction
V	Sorsogon	Rehabilitation of Gulang-Gulang- Gabao Road	2.07	57,830,167.00	57,830,167.00	Muntopar Builders	57,530,169.75	45.86%	49.70%	3.84%		Ongoing Construction
VI	Aklan	Rehabilitation and Improvement of Balete Arcangel-Ogsip-Calamcan Julita-Libacao Road	6.20	58,000,000.00	58,000,000.00	Unitec Builders Inc.	57,981,624.38	28.85%	0.41%	-28.44%	8,697,243.66	Ongoing Construction
VI	Aklan	Rehabilitation and Improvement of Makato-Calangcang-Agcawilan-Silakat Nonok-San Ramon- Banay-Banay-Malinao Road	4.70	37,409,918.00	37,409,918.00	G.F. Rovero Merchandising	37,392,692.15	100.00%	82.67%	-17.33%	24,440,693.95	Ongoing Construction
VI	Antique	Rehabilitation/Concreting of Inabasan-Bugarot Road	1.11	12,985,401.00	12,985,401.00	HMM BUILDERS AND CONSTRUCTION SUPPLY	12,967,306.56	100.00%	100.00%	0.00%	no updates	Completed
VI	Antique	Rehabilitation/Concreting of Union-Pucio Road	1.09	18,141,943.00	18,141,943.00	Patrila Builders, Inc.	14,875,813.70	55.83%	54.55%	-1.28%	no updates	Ongoing Construction
VI	Antique	Improvement of La Rioja-Pandan-Valderrama Road with Repair of Macarina Bridge	0.03	18,994,120.00	18,994,120.00	SETTLERS BUILDER	18,912,868.00	54.69%	59.19%	4.50%	no updates	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VI	Antique	Rehabilitation/Concreting of T. Fornier - Barasanan B Road, Apog-Apog to Bo. Gamad Road	2.52	25,481,640.00	25,481,640.00	SIBALOM GLASS AND ALMINUM, CONSTRUCTION SUPPLY AND SERVICES/NEHEMIAH'S ADVOCATE BUILDERS JOINT VENTURE	25,361,060.73	65.57%	54.87%	-10.70%	no updates	Ongoing Construction
VI	Capiz	Rehabilitation/Improvement/Upgrading of Amaga-Acbo-Oyong Road	2.97	76,621,407.76	76,621,407.76	ROPRIM CONSTRUCTION	76,506,618.23	30.15%	30.15%	0.00%	21,359,982.91	Ongoing Construction
VI	Capiz	Rehabilitation/Improvement/Upgrading of Maayon-Palaguan Road	2.21	44,891,647.76	44,891,647.76	GOOD FORTUNE INTL. INC.	44,788,492.48	86.90%	80.90%	-6.00%	36,183,933.94	Ongoing Construction
VI	Guimaras	Rehabilitation/Upgrading of East valencia - Gaban	1.27	48,764,682.00	48,764,682.00	R.D. MANDANAS CONSTRUCTION AND SUPPLY	48,664,682.41	13.54%	89.77%	76.23%	7,299,702.36	Ongoing Construction
VI	Guimaras	Rehabilitation/ Upgrading of Cabalagnan-Rumagangrang	0.60	15,492,539.00	15,492,539.00	R.D. MANDANAS CONSTRUCTION AND SUPPLY	15,392,537.65	33.27%	32.91%	-0.36%		Ongoing Construction
VI	Guimaras	Rehabilitation/ Upgrading of Crossing Toring - Lanipe	1.27	20,776,237.00	20,776,237.00	R.D. MANDANAS CONSTRUCTION AND SUPPLY	20,676,210.83	26.20%	38.13%	11.93%		Ongoing Construction
VI	Iloilo	Rehabilitation/Improvement of Jelicuon-Amiroy -Mina Road (Phase II)	1.15	21,738,144.00	21,738,144.00					0.00%		Ongoing Construction
VI	Iloilo	Rehabilitation/Improvement of San Rafael-Igdulaca Road	3.61	74,007,946.00	74,007,946.00					0.00%		Ongoing Construction
VI	Iloilo	Rehabilitation/Improvement San Antonio-Lambuyao-Abilay Road (Phase II)	0.89	18,600,000.00	18,600,000.00	FLT Enterprise	15,783,694.02	50.82%	47.28%	-3.54%	2,367,554.10	Ongoing Construction
VI	Iloilo	Rehabilitation/Improvement Mangorocoro-Progreso Road	1.32	17,557,275.00	17,557,275.00	FLT Enterprise	17,456,718.83	50.74%	45.78%	-4.96%	2,618,507.82	Ongoing Construction
VI	Negros Occidental	Upgrading of Patun-an-Agpangi-Bagonbon Provincial Road	1.50	35,155,227.00	35,155,227.00			10.82%	8.38%	-2.44%		Ongoing Construction
VI	Negros Occidental	Upgrading of San Pablo-Sicaba Monte Provincial Road	1.17	22,719,891.00	22,719,891.00	SUPREME ABF CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, INC.	22,704,866.87	45.34%	19.00%	-26.34%		Ongoing Construction
VI	Negros Occidental	Upgrading of Tongo-Palhe-Biao Provincial Road	1.25	24,540,429.00	24,540,429.00			11.92%	9.97%	-1.95%		Ongoing Construction
VI	Negros Occidental	Construction/Upgrading of Candoni-Payawan Provincial Road	1.21	24,517,454.00	24,517,454.00	Alta Negros Industrial Supply Corporation	24,507,111.29	94.20%	68.04%	-26.16%		Ongoing Construction
VII	Negros Oriental	Rehabilitation & Improvement of Inawasan - Bahian - Pal-ew - Sto Nino - Ali-is, Pamplona, Taniav City	4.40	54,946,573.72	54,946,573.72			7.73%	9.00%	1.27%		Ongoing Construction
VII	Negros Oriental	Rehabilitation & Improvement of Malaunay - Dunga - Inas - Dobbob Road, Valencia	2.70	54,946,755.50	54,946,755.50	Uy Condev Corpration	54,564,083.74	71.82%	83.01%	11.19%		Ongoing Construction
VII	Bohol	Concreting of Baucan (Balilihan)-Cambague (Sevilla) Road (CMGP Program)	1.93	38,500,000.00	38,500,000.00	Herbert Malmis Gen. Mdse. and Contractor, Inc.	38,350,000.00	28.52%	30.15%	-1.65%	5,752,500.00	Ongoing Construction
VII	Bohol	Improvement of Alburquerque - Sikatuna Road	1.78	38,300,000.00	38,300,000.00			2.34%	3.96%	1.62%	5,740,225.20	Ongoing Construction
VII	Bohol	Improvement of Pob. (Cortes) - Jct. (Corella - Balilihan) Road	2.19	38,200,000.00	38,200,000.00	Al Chris Construction	32,459,225.95	39.09%	38.25%	1.37%	4,868,883.89	Ongoing Construction
VII	Bohol	Improvement of Cahayag (Tubigon) - Causwagan Sur (San Isidro) Road	1.50	33,349,489.00	33,349,489.00	N.N.Yu Construction, Inc.	33,300,000.00	51.41%	50.48%	-0.93%	4,995,000.00	Ongoing Construction
VII	Cebu	Concreting/Improvement of Poblacion (Sangi) - Bugho Road Section (Completion)	1.59	32,040,899.00	32,040,899.00	Rovilla Construction	31,990,899.00	96.37%	89.42%	-6.95%		Ongoing Construction
VII	Cebu	Concreting/Improvement of Poblacion (Sangi) - Guimbawian - Anislag Road Section (Completion)	0.22	4,808,233.00	4,808,233.00	Rovilla Construction	4,757,115.07	100.00%	96.00%	-4.00%		Ongoing Construction
VII	Cebu	Concreting/Improvement of Mompeller - Balaas Road section	3.29	61,548,665.00	61,548,665.00	Duro Development Corporation	61,503,063.73	87.78%	49.12%	-38.66%		Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
VII	Siquijor	Rehabilitation of Siquijor - San Antonio - Campalanas Provincial Road (Phase III)	3.86	76,495,700.00	76,495,700.00	WTG Construction \$ Development Corporation	75,796,590.68	85.82%	84.59%	-1.23%	55,291,147.53	Ongoing Construction
VIII	Biliran	Rehabilitation/Improvement of Provincial Park Road	2.00	35,000,000.00	35,000,000.00	EB CORDERO CONSTRUCTION & SUPPLIES	34,990,250.00					Ongoing Construction
VIII	Biliran	Rehabilitation/Improvement of Caucab-Palayan Road	1.70	19,269,730.00	19,269,730.00	MKB BUILDERS & SUPPLY	19,266,186.41					Ongoing Construction
VIII	Eastern Samar	Rehabilitation and Improvement of Salcedo-Cagaut Provincial Road	4.72	94,000,000.00	94,000,000.00	Pablo S. Labasbas Construction	94,837,694.07	38.69%	58.79%	20.10%		Ongoing Construction
VIII	Leyte	Improvement of Julita - Hindang - Anibong Road Section	1.08	15,403,000.00	15,403,000.00	RCC Builders and Enterprises	15,393,370.00					Ongoing Construction
VIII	Leyte	Improvement of Campokpok - Pining - Butason II - Butason I - Gibacungan - Calaguise Road Section	2.00	38,460,000.00	38,460,000.00							Ongoing Construction
VIII	Leyte	Improvement of Tinghub - Catagbacan Road Section	1.00	17,559,582.00	17,559,582.00	JDR Construction	17,534,019.29					Ongoing Construction
VIII	Leyte	Improvement of Macarthur-Palale-San Antonio Road Section	1.29	20,823,547.00	20,823,547.00	V. JYN Enterprises	20,789,500.00					Ongoing Construction
VIII	Leyte	Improvement of Jctn. Nat'l Road- Ugiao - Canhandugan Road Section	2.00	32,081,035.00	32,081,035.00	JELM Construction	31,980,991.96					Ongoing Construction
VIII	Southern Leyte	Improvement/ Rehabilitation of San Vicente-Esperanza Road	5.10	71,895,253.00	71,895,253.00	JQD Construction & General Services	71,839,215.30	4.23%	22.46%	18.23%		Ongoing Construction
VIII	Northern Samar	Concreting of Bangon-Malidong Road	1.00	16,000,000.00	16,000,000.00			30.67%	31.56%	0.89%		Ongoing Construction
VIII	Northern Samar	Concreting of Cagaasan-Suba-Sabgol-GB Tan-Canyomanao-Calomotan Road	1.34	21,473,635.00	21,473,635.00	ADB Dynamic Builders & Supply		22.78%	30.52%	7.74%		Ongoing Construction
VIII	Northern Samar	Concreting of Enriqueta-Chansvilla Road	1.30	20,820,000.00	20,820,000.00			90.97%	93.71%	2.74%		Ongoing Construction
VIII	Northern Samar	Repair/Concreting of Balud-Balnasan Himabug-at Road	0.86	13,808,000.00	13,808,000.00			14.20%	35.46%	21.26%	4,859,728.36	Ongoing Construction
VIII	Samar	Rehab & Improvement of Dolores-Villareal Road	9.31	32,201,375.00	32,201,375.00							Ongoing Construction
VIII	Samar	Rehab & Improvement of Tulay- Sta. Rita Road	11.34	39,357,235.00	39,357,235.00							Ongoing Construction
IX	Zamboanga del Norte	Repair/ Improvement/ Rehabilitation of Sta. Catalina- El Paraiso Provincial Road	2.38	47,872,284.00	47,872,284.00	RGS Construction Corporation						Ongoing Construction
IX	Zamboanga del Norte	Rehab./ Upgrading of Delusom- Tinuyop Provincial Road (Delusom- Sta. Maria Section)	1.40	30,078,381.35	30,078,381.35	Long Island Builders & Construction	33,837,488.00	1.54%	0.16%	-1.38%		Ongoing Construction
IX	Zamboanga del Norte	Repair/ Improvement/ Rehabilitation of Fatima-Punta Provincial Road	3.60	50,028,182.00	50,028,182.00	RGS Construction Corporation						Ongoing Construction
IX	Zamboanga del Sur	Concreting of Legarda I - Kinakap - Sumpotan - Proper Dimaya Provincial Road Phase I	5.00	120,265,896.00	120,265,896.00							Ongoing Construction
IX	Zamboanga Sibugay	Concreting of Surabaya-Casacon Provincial Road	3.69	54,417,493.31	54,417,493.31	FFJJ Construction	54,366,858.08	68.22%	68.61%	0.39%	36,196,916.62	Ongoing Construction
IX	Zamboanga Sibugay	Concreting of Taway-Suclema-Mate (Taway-Suclema-Mate Road Section) Provincial Road	3.85	54,773,402.60	54,773,402.60	Jay Kris Enterprises & Construction	54,723,045.99	56.36%	49.23%	-7.13%	8,208,456.90	Ongoing Construction
X	Bukidnon	Concreting/Upgrading of Jct. Sayre Hway (Don Carlos) Manlamonay - Kibatang - San Antonio East	3.00	54,000,000.00	54,000,000.00	JT GAMOLO CONSTRUCTION	45,842,407.95	48.21%	67.85%	19.64%	20,063,640.39	Ongoing Construction
X	Bukidnon	Concreting/Upgrading of Jct. (Baungon-Salimbalan-Cepalco Dam) Calag Hway	1.60	40,000,000.00	40,000,000.00	MIKKIL CONSTRUCTION	36,968,095.26	95.25%	98.12%	2.87%	27,736,054.32	Ongoing Construction
X	Bukidnon	Concreting/Upgrading of Jct. (Manolo Fortich) - Lingi-on Road	4.80	74,963,896.00	74,963,896.00	JT GAMOLO CONSTRUCTION	68,868,373.74	60.59%	76.69%	16.10%	42,476,814.61	Ongoing Construction
X	Camiguin	Jct. Abu Prov'l Road-Old Dumpsite Road	1.00	18,557,132.00	18,557,132.00	Sheen-Sheen Construction	18,541,373.00	80.71%	75.53%	-5.18%		Ongoing Construction
X	Camiguin	Taoktok - Catohugan Road	1.00	18,438,062.00	18,438,062.00	Sheen-Sheen Construction	18,420,510.90	94.50%	95.02%	0.52%	17,419,358.48	Ongoing Construction
X	Camiguin	Bacnit - Cabadiangan Road	0.58	15,160,355.00	15,160,355.00	Sheen-Sheen Construction	15,145,358.21	86.23%	81.00%	-5.23%	6,857,546.29	Ongoing Construction
X	Camiguin	Owakan-Cabadiangan-Damahan Road	1.00	20,757,817.00	20,757,817.00	Sheen-Sheen Construction	20,738,063.01	96.50%	97.00%	0.50%	16,594,310.44	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
X	Lanao del Norte	Concreting of Baroy-Sta. Cruz-Salong Provincial Road	4.17	83,184,314.00	83,184,314.00	WTG Construction and Development Corporation-Jomara Konstrukt Corporation (Joint Venture)	82,883,460.15	47.51%	46.23%	-1.28%		Ongoing Construction
X	Misamis Occidental	Upgrading of Sulipat - San Isidro - Quibol	1.90	28,500,000.00	28,500,000.00			0.90%	1.14%	0.24%		Ongoing Construction
X	Misamis Occidental	Upgrading of Colupan - Tipan	2.00	30,000,000.00	30,000,000.00							Ongoing Procurement
X	Misamis Occidental	Upgrading of Jimenez - Guintomoyan	1.90	28,500,000.00	28,500,000.00	MINDANAO ROCK	28,499,900.46	50.60%	41.63%	-8.97%		Ongoing Construction
X	Misamis Occidental	Upgrading of Lutao San Roque	1.57	22,813,798.00	22,813,798.00	MINDANAO ROCK	18,706,769.93	16.65%	11.19%	-5.46%	2,806,015.49	Ongoing Construction
X	Misamis Oriental	Repair and Ugrading of Libertad-Tangcub-Lapad Provincial Road	4.32	65,406,178.00	65,406,178.00	AGUERO CONSTRUCTION	65,291,962.50	81.87%	65.11%	-16.76%	40,905,551.57	Ongoing Construction
X	Misamis Oriental	Improvement of Alubijid-Calacat-Tugasnon-Sungay Provincial Road	7.57	64,000,000.00	64,000,000.00	Mikkil Construction	63,998,922.81	100.00%	97.75%	-2.25%	61,953,489.12	Ongoing Construction
X	Misamis Oriental	Repair and Improvement of Jasaan-Claveria Provincial Road	2.00	20,000,000.00	20,000,000.00	Mikkil Construction	19,999,070.58	100.00%	100.00%	0.00%	16,275,406.46	Completed
XI	Compostela Valley	Upgrading/Improvement of Libaylibay-New Visayas-Sangab-Limbo Provincial Road	3.19	64,000,000.00	64,000,000.00	FFJJ Construction & Supply	63,902,579.62	50.02%	50.09%	0.07%	9,585,386.94	Ongoing Construction
XI	Compostela Valley	Upgrading/Improvement of Alegria-Panag-Camanlangan Provincial Road Phase 2	2.07	29,656,239.00	29,656,239.00	Legacy Construction Corporation	29,618,804.65	81.04%	79.18%	-1.86%		Ongoing Construction
XI	Compostela Valley	Upgrading/Improvement of Gabi-Cabacungan-Sto. Niño Provincial Road with Bridge Widening	3.38	47,000,000.00	47,000,000.00	Legacy Construction Corporation	46,912,458.46	88.27%	91.28%	3.01%	15,560,862.47	Ongoing Construction
XI	Davao del Norte	Road Upgrading of Jct. Highways Sto. Niño-La Paz-San Vicente Road Section	4.14	80,639,854.00	80,639,854.00	Tagum Builders Contractors Corporation	80,481,331.34	92.39%	90.71%	-1.68%	41,262,552.76	Ongoing Construction
XI	Davao del Norte	Road Upgrading of Jct. Highways Sto. Niño-Kabankalan-La Paz Road Section	2.08	44,561,687.00	44,561,687.00	GP&H Construction Incorporated	44,461,624.67	71.02%	94.34%	23.32%	27,312,776.03	Ongoing Construction
XI	Davao del Norte	Road Upgrading of Kapalong-Mabantao-Florida Provincial Road	0.65	15,435,008.00	15,435,008.00	Legacy Construction Corporation	15,126,275.60	93.66%	90.02%	-3.64%	9,543,733.17	Ongoing Construction
XI	Davao del Sur	Concreting of Limonzo-Piape Road	3.13	62,600,000.00	62,600,000.00					0.00%		Ongoing Construction
XI	Davao del Sur	Concreting of Malalag-Ibo Road	2.91	43,878,490.00	43,878,490.00			48.37%	44.64%	-3.73%	18,252,793.64	Ongoing Construction
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of NHJ-San Isidro-Mabini-Logdeck-Caningag Section (Phase I)	5.00	92,700,142.52	92,700,142.52	Rhodwill Parts & Hardware & Construction Services	92,564,290.02	31.22%	29.58%	-1.64%	13,884,643.50	Ongoing Construction
XI	Davao Oriental	Road Upgrading (Gravel to Concrete) of NHJ-Libudon-Longcacob-Sanghay Section (Phase II)	1.70	34,299,000.00	34,299,000.00	OG Santos Construction	34,249,340.75	21.56%	20.31%	-1.25%	5,137,401.11	Ongoing Construction
XI	Davao Occidental	Concreting of Demoloc-Guisok-Sarangani Road	1.86	30,000,000.00	30,000,000.00					0.00%		Ongoing Construction
XI	Davao Occidental	Concreting of Kinanga-Nuevo Villa-Dalupan Road	2.06	30,300,000.00	30,300,000.00					0.00%		Ongoing Procurement
XI	Davao Occidental	Concreting of Demoloc-Guisok-Sarangani Road (Phase II)	1.30	31,500,000.00	31,500,000.00					0.00%		Ongoing Procurement
XII	Cotabato	Concreting of Nicaan-Kitub-Banisilan (Salama Section)	4.00	76,040,000.00	76,040,000.00	ALZEN Engineering & Construction Supplies/3Ks Industrial Maintenance Services, Inc (JV)	71,089,222.01	49.89%	75.52%	25.63%	30,329,064.33	Ongoing Construction
XII	Cotabato	Concreting of Nicaan-Kitub-Banisilan Klaring & Tinimbacan Section	3.17	57,236,340.00	57,236,340.00	ALZEN Engineering & Construction Supplies/3Ks Industrial Maintenance Services, Inc (JV)	61,820,936.38	54.59%	83.97%	29.38%	9,273,140.46	Ongoing Construction
XII	Sarangani	Improvement/Concreting of NHWY JCT. Lun-Padidu-Daan Suyan Provincial Road (Phase III)	2.61	53,792,350.00	53,792,350.00	Freden Construction	53,675,000.00	70.74%	64.31%	-6.43%	27,009,975.37	Ongoing Construction
XII	Sarangani	Improvement/Concreting of NHWY JCT. Maribulan-Domolok Provincial Road (Phase III)	3.91	50,000,000.00	50,000,000.00	Freden Construction	49,850,000.00	44.35%	49.60%	5.25%	27,676,074.68	Ongoing Construction

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
XII	South Cotabato	Upgrading of Jct. Nhwy-Cebuano-Kipalbig Boundary Road	1.89	22,560,000.00	22,560,000.00	Better Work Construction	22,514,877.11	70.46%	82.11%	11.65%	10,812,253.18	Ongoing Construction
XII	South Cotabato	Upgrading of Jct. Nhwy -New Iloilo-Cabuling-New Lambunao Boundary Road	1.56	27,400,000.00	27,400,000.00	Cyrus JAMES BUILDERS AND SUPPLIES	27,392,842.47	76.12%	95.09%	18.97%	8,717,606.56	Ongoing Construction
XII	South Cotabato	Upgrading of Centrala-Naci-Lambongtong Road	2.51	28,627,698.00	28,627,698.00	#REF!	RK Star Ecoengineering	65.94%	88.37%	22.43%	12,789,428.55	Ongoing Construction
XII	South Cotabato	Upgrading of Tampakan-Tablu Boundary Road	1.37	13,670,000.00	13,670,000.00	Better Work Construction	13,642,607.74	100.00%	100.00%	0.00%	9,497,926.12	Completed
XII	South Cotabato	Upgrading of Jct. Nhwy -Sulit-Bentung-Crossing Aflek Road	1.90	18,500,000.00	18,500,000.00	Vertical Builders	18,481,781.89	100.00%	100.00%	0.00%	14,436,009.40	Completed
XII	South Cotabato	Upgrading of Jct. Nhwy.-Poblacion-Tantangan-Tacub Tinago Boundary Road	1.30	16,500,000.00	16,500,000.00	CYRUS JAMES BUILDERS AND SUPPLIES	16,479,878.18	90.40%	91.08%	0.68%	11,552,600.46	Ongoing Construction
XII	Sultan Kudarat	Upgrading From Unpaved to PCCC Hwy. Jct. Matiompong Lambayong Road Phase I (Kapingkong-Katitisan Section)	2.36	28,232,721.00	28,232,721.00	C.A. Betalac Cosnt. and Gen. Mdse., Inc	28,222,721.00	55.19%	82.16%	26.97%	11,224,647.90	Ongoing Construction
XII	Sultan Kudarat	Upgrading From Unpaved to PCC PHwy. Jct. - Kumalawit Datu Karon Road Phase 2	1.91	29,381,598.00	29,381,598.00	JV Constech	29,371,269.30	84.63%	72.44%	-12.19%		Ongoing Construction
XII	Sultan Kudarat	Upgrading From Unpaved to PCCC Hwy. Jct. - Bo. Muslim Road	2.26	32,910,104.00	32,910,104.00	Dalanon Const. Ref. Supply and Services	31,000,056.64	53.06%	40.02%	-13.04%	9,430,217.23	Ongoing Construction
XII	Sultan Kudarat	Upgrading From Unpaved to PCCC Kudanding-Bambad Road (Sitio Arsenio Section)	2.00	27,425,090.00	27,425,090.00	FPJ Construction and Supply	26,493,688.06	94.83%	78.95%	-15.88%		Ongoing Construction
XIII	Agusan del Norte	Upgrading/Improvement of Calamba-Mahaba Provincial Road	1.00	26,600,000.00	26,600,000.00	ARQ Builders	26,578,538.68	72.67%	74.86%	2.19%		Ongoing Construction
XIII	Agusan del Norte	Upgrading/Improvement of Buenavista-Otao-Talo-Ao Provincial Road	3.82	77,502,289.00	77,502,289.00	Tri-Parco Development Corporation	77,441,147.14	26.38%	31.21%	4.83%	11,616,172.07	Ongoing Construction
XIII	Agusan del Sur	Concreting of NRJ (Bayugan City) Cagbas - San Toribio - Labao Road	2.29	33,238,390.00	33,238,390.00	JM LACORTE CONSTRUCTION	33,018,778.54	85.48%	90.70%	5.22%	28,083,460.47	Ongoing Construction
XIII	Agusan del Sur	Concreting of NRJ (Prosperidad) Sta. Irene - La Purisima - New Maug Circumferential Road	2.44	34,815,294.00	34,815,294.00	AGUERO CONSTRUCTION	34,780,573.07	41.89%	60.79%	18.90%	12,500,210.93	Ongoing Construction
XIII	Agusan del Sur	Concreting of NRJ (San Francisco) Pisaan - Borbon - Del Monte Road	3.01	44,437,830.00	44,437,830.00	AGUERO CONSTRUCTION	44,384,310.68	78.20%	85.45%	7.25%	18,304,944.39	Ongoing Construction
XIII	Agusan del Sur	Concreting of NRJ (Prosperidad) San Jose - Lucena Circumferential Road	2.46	37,747,154.00	37,747,154.00	LM CONSTRUCTION & GENERAL MARKETING	37,706,723.63	43.90%	50.05%	6.15%	21,697,195.20	Ongoing Construction
XIII	Dinagat Islands	Concreting of Provincial Road (PAMOQS Section) Sta. 2+380 - Sta. 4+830	1.83	56,347,822.95	56,347,822.95		42,259,916.51	27.53%	19.85%	-7.68%		Ongoing Construction
XIII	Dinagat Islands	Concreting of San Jose - Matingbe Road	1.04	21,681,347.05	21,681,347.05	ASJ Builders	17,610,243.51	34.08%	22.43%	-11.65%		Ongoing Construction
XIII	Surigao del Norte	Concreting of Claver - Sapa Road Phase II	1.18	25,159,019.00	25,159,019.00	Chu Construction	25,138,890.87	32.00%	25.35%	-6.65%	3,770,833.63	Ongoing Construction
XIII	Surigao del Norte	Concreting of Ombong - Camp Edward Road Phase II	1.08	22,000,000.00	22,000,000.00	CARTESIAN Builders	21,950,011.11	57.04%	60.64%	3.60%	11,135,652.20	Ongoing Construction
XIII	Surigao del Norte	Concreting of Matin-ao - Binga Road Phase II	1.01	23,000,000.00	23,000,000.00	CARTESIAN Builders	22,949,646.13	38.19%	37.18%	-1.01%	5,923,354.89	Ongoing Construction
XIII	Surigao del Norte	CONcreting of Panhutungan Feeder Road	1.06	20,000,000.00	20,000,000.00	Chu Construction	19,979,807.26	36.85%	31.95%	-4.90%	5,507,741.59	Ongoing Construction
XIII	Surigao Del Sur	Road Improvement of Santa Cruz - Bunga Road	3.38	103,895,082.00	103,895,082.00	L. C. TING CONSTRUCTION	103,797,069.56					Ongoing Construction
ARMM	Basilan	Rehabilitation/Improvement of Mahayahay-Kampo Barn Road		47,213,177.00	47,213,177.00							Several requirements unmet
ARMM	Basilan	Rehabilitation/Improvement of KM 18 - Tairan Road										Several requirements unmet
ARMM	Basilan	Rehabilitation/Improvement of Mahayahay - Puno Mahadje Road										Several requirements unmet
ARMM	Basilan	Rehabilitation/Improvement of Box Culvert of Kapayapaan Box Culvert Construction										Several requirements unmet
ARMM	Maguindanao	Concreting of Pigcawayan – Nuyo Road	1.40	24,416,038.11	24,416,038.11			2.00%	3.00%	1.00%		Ongoing Construction
ARMM	Maguindanao	Concreting of Madia-Andavit Provincial Road	1.34	24,413,300.27	24,413,300.27			2.00%	7.00%	5.00%		Ongoing Construction
ARMM	Maguindanao	Concreting of Barurao – Masulot Road	1.50	24,414,828.22	24,414,828.22			2.00%	6.00%	4.00%		Ongoing Construction
ARMM	Maguindanao	Concreting of Dalican-Nuro Road	1.40	24,415,675.87	24,415,675.87			2.00%	9.00%	7.00%		Ongoing Construction
ARMM	Sulu	-		50,039,003.00	50,039,003.00							Several requirements unmet

Region	Province	Project Name	Length (km)	Total Project Cost	NG Cost	Name of Contractor	Contract Amount	Planned	Actual	Variance	Disbursement	Status
ARMM	Tawi-tawi	improvement of Putat-Boheh Lahum Tabawan	2.70	48,963,969.00	48,963,969.00							Several requirements unmet
ARMM	Lanao del Sur	Concreting/Rehabilitation/Upgrading of Radapan-Sundigan, Piagapo	1.30	26,000,000.00	26,000,000.00			4.00%	3.00%	-1.00%		Ongoing Construction
ARMM	Lanao del Sur	Concreting/Rehabilitation/Upgrading of Sunggod-Lumbac, Bubong	1.00	22,500,000.00	22,500,000.00			4.00%	3.00%	-1.00%		Ongoing Construction
ARMM	Lanao del Sur	Concreting/Rehabilitation/Upgrading of Cawayan-Gacap, Marantao	1.00	23,000,000.00	23,000,000.00			4.00%	4.00%	0.00%		Ongoing Construction
ARMM	Lanao del Sur	Concreting/Rehabilitation/Upgrading of Wato-Gacap, Balindong	1.50	30,162,229.00	30,162,229.00			4.00%	5.00%	1.00%		Ongoing Construction
ARMM	Lanao del Sur	Concreting/Rehabilitation/Upgrading of Talagulan-Karamian, Masiu	1.00	20,000,000.00	20,000,000.00			0.04	0.05	0.01		Ongoing Construction
Total			216	481.91	8,210,767,547.98	8,210,767,547.98	5,745,513,967.11				1,642,347,714.74	