

# OPDS-LGSF SALINTUBIG FY 2018-2020

## PROJECT MONITORING STATUS

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-14-01-17-000-1	SALINTUBIG	2018	CAR	ABRA	PEÑARRUBIA	LUSUAC	Lusuac Level II Water System (Phase 1)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-14-81-01-000-1	SALINTUBIG	2018	CAR	APAYAO	CALANASAN (BAYAG)	BRGY. POBLACION	Upgrading of Potable Water System at Brgy Poblacion, Calanasan	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-18-14-81-02-000-1	SALINTUBIG	2018	CAR	APAYAO	CONNER	BRGY. RIPANG	Construction of Water System Level II-Phase III at Brgy Ripang Construction of Water System at Brgys Puguin, Daga and Banban	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-14-81-04-000-1	SALINTUBIG	2018	CAR	APAYAO	KABUGAO (Capital)		Improvement and Upgrading of Potable Water Supply Phase II	12,000,000	12,000,000	12,000,000		ON-GOING	2.00%
SA-18-14-81-06-000-1	SALINTUBIG	2018	CAR	APAYAO	PUDTOL		Expansion of Level III Water System	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-18-14-11-08-000-1	SALINTUBIG	2018	CAR	BENGUET	KAPANGAN	KAPANGAN CENTRAL	Construction of Kapangan Central Domestic Water System	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-14-11-13-000-1	SALINTUBIG	2018	CAR	BENGUET	TUBA		Construction of Tuba Water system	8,000,000	8,000,000	8,000,000		COMPLETED	100.00%
SA-18-01-28-08-000-1	SALINTUBIG	2018	REGION_I	ILOCOS_NORTE	CURRIMAO		Construction of Potable Water System	10,000,000	10,000,000	10,000,000	1,000,000	COMPLETED	100.00%
SA-18-01-28-22-000-1	SALINTUBIG	2018	REGION_I	ILOCOS_NORTE	SOLSONA	MANAPLAC	Potable Water System of Brgy Manalpac	15,000,000	15,000,000	15,000,000	13,230,891	COMPLETED	100.00%
SA-18-01-29-01-000-1	SALINTUBIG	2018	REGION_I	ILOCOS_SUR	ALILEM		Construction of Municipal Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-01-29-16-000-1	SALINTUBIG	2018	REGION_I	ILOCOS_SUR	SALCEDO	BALIDBID	Rehabilitation/Expansion of Bago II Water System	2,000,000	2,000,000	2,000,000	1,990,006	COMPLETED	100.00%
SA-18-01-29-16-000-2	SALINTUBIG	2018	REGION_I	ILOCOS_SUR	SALCEDO	LUCBUBAN	Rehabilitation/Expansion of Lucbuban Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-01-29-32-000-1	SALINTUBIG	2018	REGION_I	ILOCOS_SUR	SUYO		Rehabilitation/Upgrading of Suyo Municipal Waterworks System	11,034,000	11,034,000	11,034,000	11,034,000	COMPLETED	100.00%
SA-18-01-33-11-000-1	SALINTUBIG	2018	REGION_I	LA_UNION	NAGUILIAN	RIBSUAN	Expansion of existing Level II Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-01-33-11-000-2	SALINTUBIG	2018	REGION_I	LA_UNION	NAGUILIAN	BIMMOTOBOT	Expansion of existing Level II Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-01-33-11-000-3	SALINTUBIG	2018	REGION_I	LA_UNION	NAGUILIAN	SAN ANTONIO	Expansion of existing Level II Water Supply System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-01-33-12-000-1	SALINTUBIG	2018	REGION_I	LA_UNION	PUGO	AMBALITE	Construction of Potable Water Supply System Level II (Deep Well)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-01-33-12-000-2	SALINTUBIG	2018	REGION_I	LA_UNION	PUGO	MAOASAOAS SUR	Rehabilitation of Spring-Potable Water Supply System (Level II)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-01-33-12-000-3	SALINTUBIG	2018	REGION_I	LA_UNION	PUGO	POBLACION EAST	Construction of Potable Water Supply System Level II (Deep Well)	2,000,000	2,000,000	2,000,000	938,853	COMPLETED	100.00%
SA-18-01-33-12-000-4	SALINTUBIG	2018	REGION_I	LA_UNION	PUGO	POBLACION WEST	Construction of Water Supply System (Level II-Deep Well)	2,000,000	2,000,000	2,000,000	1,202,130	COMPLETED	100.00%
SA-18-01-33-12-000-5	SALINTUBIG	2018	REGION_I	LA_UNION	PUGO	TAVORA EAST	Construction of Water Supply System (Level II-Deep Well)	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-01-55-15-000-1	SALINTUBIG	2018	REGION_I	PANGASINAN	BOLINAO		Expansion of Waterworks Systems	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-02-15-01-000-1	SALINTUBIG	2018	REGION_II	CAGAYAN	ABULUG		Expansion/Improvement of Riverside Waterworks Water System -Phase II	12,000,000	12,000,000	12,000,000	11,993,630	COMPLETED	100.00%
SA-18-02-15-25-000-1	SALINTUBIG	2018	REGION_II	CAGAYAN	SANTA TERESITA		Extension of Sta Teresita Water System Project	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-02-31-17-000-1	SALINTUBIG	2018	REGION_II	ISABELA	MACONACON	FELY	Provision of Potable Water Supply Level II at brgy Fely	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-02-50-02-000-1	SALINTUBIG	2018	REGION_II	NUEVA_VIZCAYA	ARITAO		Construction of Level II Water System	12,000,000	12,000,000	12,000,000	5,000,000	COMPLETED	100.00%
SA-18-02-50-07-000-1	SALINTUBIG	2018	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE		Construction of Potable Water System Level II	10,000,000	10,000,000			PROCUREMENT	
SA-18-02-50-11-000-1	SALINTUBIG	2018	REGION_II	NUEVA_VIZCAYA	QUEZON		Provision of Potable Water Supply	15,000,000	15,000,000	15,000,000		COMPLETED	100.00%
SA-18-03-14-15-000-1	SALINTUBIG	2018	REGION_III	BULACAN	PANDI	PANDI RESIDENCE 1, MAPULANG LUPA	Provision of Potable Water Supply in Pandi Residence	9,000,000	9,000,000	9,000,000	8,926,656	COMPLETED	100.00%
SA-18-03-14-15-000-2	SALINTUBIG	2018	REGION_III	BULACAN	PANDI	PADRE PIO, BRGY. CACARONG BATA	Provision of Potable Water Supply in Padre Pio, Brgy. Cacarong Bata	9,000,000	9,000,000	9,000,000	8,926,656	COMPLETED	100.00%
SA-18-03-54-12-000-1	SALINTUBIG	2018	REGION_III	PAMPANGA	MASANTOL	SAGRADA (TIBAGIN)	Construction of Level II Water System at Brgy Sagrada (Tibagin)	2,000,000	2,000,000	2,000,000	1,996,977	COMPLETED	100.00%
SA-18-03-54-12-000-2	SALINTUBIG	2018	REGION_III	PAMPANGA	MASANTOL	ALAUILI	Construction of Level II Water System at Brgy Alauli	2,000,000	2,000,000	2,000,000	1,996,977	COMPLETED	100.00%
SA-18-03-54-12-000-3	SALINTUBIG	2018	REGION_III	PAMPANGA	MASANTOL	BAGANG	Construction of Level II Water System at Brgy Bagang	2,000,000	2,000,000	2,000,000	1,996,977	COMPLETED	100.00%
SA-18-03-54-12-000-4	SALINTUBIG	2018	REGION_III	PAMPANGA	MASANTOL	BALIBAGO	Construction of Level II Water System at Brgy Balibago	2,000,000	2,000,000	2,000,000	1,996,977	COMPLETED	100.00%
SA-18-03-71-02-000-1	SALINTUBIG	2018	REGION_III	ZAMBALES	CABANGAN	LONGOS	Construction of Brgy Longos Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-03-71-02-000-2	SALINTUBIG	2018	REGION_III	ZAMBALES	CABANGAN	DOLORES POBLACION	Construction of Brgy Dolores Level II Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-03-71-11-000-1	SALINTUBIG	2018	REGION_III	ZAMBALES	SAN MARCELINO	Brgy. Sta. Fe	Provision of Potable Water Supply for Brgy. Sta. Fe	12,000,000	12,000,000	12,000,000	11,976,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-04-10-23-000-1	SALINTUBIG	2018	REGION_IVA	BATANGAS	SAN JUAN	IMELDA	Construction of Level II-Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-04-10-23-000-2	SALINTUBIG	2018	REGION_IVA	BATANGAS	SAN JUAN	NAGSAULAY	Construction of Level II-Water System	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-04-34-18-000-1	SALINTUBIG	2018	REGION_IVA	LAGUNA	PAETE		Improvement of Water System Water works at various Barangays	10,000,000	10,000,000	10,000,000	8,716,638	COMPLETED	100.00%
SA-18-04-56-05-000-1	SALINTUBIG	2018	REGION_IVA	QUEZON	BUENAVISTA	BRGY SIAIN	Construction of Level II Water Supply System at Brgy Siain	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-04-56-16-000-1	SALINTUBIG	2018	REGION_IVA	QUEZON	GENERAL LUNA		Rehabilitation and Construction of Water Supply System level II	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-04-56-17-000-1	SALINTUBIG	2018	REGION_IVA	QUEZON	GENERAL NAKAR		Construction of additional Pipeline/Line 2 of Gen Nakar Municipal Water Supply System (Phase 2) at Brgy Minahan Sur to Brgy Anoling	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-04-56-33-000-1	SALINTUBIG	2018	REGION_IVA	QUEZON	PEREZ	VILLAMANZANO SUR	Construction of Level II Water System at Brgy Villamanzano Sur P5,000,000 Construction of Level II Water System at Brgy Villamanzano Norte P5,000,000	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-04-58-03-000-1	SALINTUBIG	2018	REGION_IVA	RIZAL	BARAS	SOUTHVILLE 9, PHASE 5, PINUGAY	Construction of Water System Level II, in Southville 9 Phase 5A Brgy Pinugay	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-17-51-10-000-1	SALINTUBIG	2018	MIMAROPA	OCCIDENTAL_MINDORO	SAN JOSE	NATANDOL	Construction of Potable water system	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-17-52-03-000-1	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	LISAP	Provision of Potable Water System at Brgy Lisap	2,000,000	2,000,000			UNDER PREPARATION	
SA-18-17-52-03-000-2	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	BONGABONG	SAN JUAN	Improvement of Water system	2,000,000	2,000,000			DED PREPARATION	
SA-18-17-52-09-000-1	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	PINAMALAYAN	QUINABIGAN	Construction of Pump Driven Water Supply System Level II at Brgy Quinabigan	2,000,000	2,000,000	2,000,000	1,914,837	COMPLETED	100.00%
SA-18-17-52-10-000-1	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	POLA	TIGUIHAN	Rehabilitation/Improvement of existing Water system	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-17-52-10-000-2	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	POLA	TAGUMPAY	Rehabilitation/Improvement of existing Water system	2,000,000	2,000,000	2,000,000	1,998,477	COMPLETED	100.00%
SA-18-17-52-14-000-1	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	BATONG DALIG	Establishment of Water System Level II at Batong Dalig	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-18-17-52-14-000-2	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	PASI I	Establishment of Water System Level II at Pasi I	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-18-17-52-14-000-3	SALINTUBIG	2018	MIMAROPA	ORIENTAL_MINDORO	SOCORRO	PASI II	Establishment of Water System Level II at Pasi II	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-18-17-53-03-000-1	SALINTUBIG	2018	MIMAROPA	PALAWAN	ARACELI		Rehabilitation/upgrading of water system	12,000,000	12,000,000			DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-17-53-07-000-1	SALINTUBIG	2018	MIMAROPA	PALAWAN	BUSUANGA	MAGLALAMBAY	Construction of Water Supply System Level II in Brgy Maglalambay	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-18-17-53-07-000-2	SALINTUBIG	2018	MIMAROPA	PALAWAN	BUSUANGA	SAN ISIDRO	Construction of Water Supply System Level II in Brgy San Isidro	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-18-17-53-20-000-1	SALINTUBIG	2018	MIMAROPA	PALAWAN	TAYTAY	Sitio Binaluan, Brgy Liminangcong	Construction of Level II Water Supply System in Sitio Binaluan, Brgy Liminangcong	15,000,000	15,000,000			UNDER PREPARATION	
SA-18-17-59-02-000-1	SALINTUBIG	2018	MIMAROPA	ROMBLON	BANTON		Upgrading of Level II watersystem to Level III	12,000,000	12,000,000	12,000,000		ON-GOING	2.00%
SA-18-17-59-05-000-1	SALINTUBIG	2018	MIMAROPA	ROMBLON	CONCEPCION		Construction of Water supply system	15,000,000	15,000,000			DED PREPARATION	
SA-18-17-59-10-000-1	SALINTUBIG	2018	MIMAROPA	ROMBLON	ROMBLON (Capital)	BAGACAY	Expansion of Level II Water Supply System	2,000,000	2,000,000	2,000,000	1,093,229	COMPLETED	100.00%
SA-18-05-05-09-000-1	SALINTUBIG	2018	REGION_V	ALBAY	MALILIPOT	SAN ROQUE	Improvement of Level II Water System at Brgy San Roque	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-18-05-05-09-000-2	SALINTUBIG	2018	REGION_V	ALBAY	MALILIPOT	SAN ISIDRO ILAWOD	Improvement of Water System Phase II at Brgy San Isidro Ilawod	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-18-05-05-10-000-1	SALINTUBIG	2018	REGION_V	ALBAY	MALINAO	SOA	Rehabilitation/Improvement of Brgy SOA Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-05-05-12-000-1	SALINTUBIG	2018	REGION_V	ALBAY	OAS	CALAGUIMIT	Constuction of Impounding Tank and Installation of Pipelines at Brgy Calaguimit	2,000,000	2,000,000	2,000,000		ON-GOING	5.00%
SA-18-05-05-18-000-1	SALINTUBIG	2018	REGION_V	ALBAY	TIWI	MISIBIS	Improvement of Potable Water Supply at Brgy Misibis	1,000,000	1,000,000			DED PREPARATION	
SA-18-05-05-18-000-2	SALINTUBIG	2018	REGION_V	ALBAY	TIWI	MAYONG	Improvement of Potable Water Supply at Brgy Mayong	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-18-05-16-07-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	MERCEDES	MAMBUNGALON	Construction of Level II Water Supply System in Brgy Mambungalon	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-18-05-16-10-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	SANTA ELENA		Expansion of Water System	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-05-16-11-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	TALISAY	STA. ELENA	Proposed installation of Line uPVC Pipe Distribution Line in brgy Sta Elena	1,000,000	1,000,000	1,000,000		ON-GOING	90.00%
SA-18-05-16-11-000-2	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	TALISAY	SAN FRANCISCO	Proposed installation of Line uPVC Pipe Distribution Line in brgy San Francisco	2,000,000	2,000,000	2,000,000		ON-GOING	82.00%
SA-18-05-16-11-000-3	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	TALISAY	SAN JOSE	Proposed installation of Line uPVC Pipe Distribution Line in brgy San Jose	2,000,000	2,000,000	2,000,000		ON-GOING	92.00%
SA-18-05-16-11-000-4	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	TALISAY	DEL CARMEN	Proposed installation of Line uPVC Pipe Distribution Line in brgy Del Carmen	1,000,000	1,000,000	1,000,000		ON-GOING	90.00%
SA-18-05-16-12-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_NORTE	VINZONS		Construction of Water Supply System	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-05-17-02-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_SUR	BALATAN	TOMATARAYO	Construction of Water Supply System Level II at Brgy Tomatarayo	2,000,000	2,000,000		2,000,000	PROCUREMENT	
SA-18-05-17-12-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_SUR	DEL GALLEGO		Construction of Potable Water System Level II	15,000,000	15,000,000	15,000,000		ON-GOING	10.00%
SA-18-05-17-14-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_SUR	GARCHITORENA		Construction/Expansion/Improvement of Level II and III Water System	10,000,000	10,000,000			UNDER PREPARATION	
SA-18-05-17-35-000-1	SALINTUBIG	2018	REGION_V	CAMARINES_SUR	SIRUMA		Expansion of Siruma Water Supply Project (Level II)	12,000,000	12,000,000	12,000,000		ON-GOING	2.00%
SA-18-05-62-02-000-1	SALINTUBIG	2018	REGION_V	SORSOGON	BARCELONA	BAGACAY	Improvement of Water System at Bagacay	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-05-62-02-000-2	SALINTUBIG	2018	REGION_V	SORSOGON	BARCELONA	CAGANG	Improvement of Water System at cagang	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-05-62-10-000-1	SALINTUBIG	2018	REGION_V	SORSOGON	JUBAN	AÑOOG	Improvement of Añog Water Supply System	2,000,000	2,000,000			UNDER PREPARATION	
SA-18-05-62-10-000-2	SALINTUBIG	2018	REGION_V	SORSOGON	JUBAN	MAALO	Improvement of Maalo Water Supply System	3,000,000	3,000,000			UNDER PREPARATION	
SA-18-05-62-15-000-1	SALINTUBIG	2018	REGION_V	SORSOGON	SANTA_MAGDALENA	PENAFRANCIA AND SAN ANTONIO	Rehabilitation of LGU Water System	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-18-06-04-15-000-1	SALINTUBIG	2018	REGION_VI	AKLAN	NEW WASHINGTON		Expansion of Level III Water Supply System	15,000,000	15,000,000	15,000,000		COMPLETED	100.00%
SA-18-06-19-17-000-1	SALINTUBIG	2018	REGION_VI	CAPIZ	TAPAZ		Provision of Potable Water Supply System	12,000,000	12,000,000	12,000,000		ON-GOING	2.00%
SA-18-06-79-01-000-1	SALINTUBIG	2018	REGION_VI	GUIMARAS	BUENAVISTA		Comprehensive Improvement of Buenavista Water System (Water Supply Expansion)	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-06-79-04-000-1	SALINTUBIG	2018	REGION_VI	GUIMARAS	SAN LORENZO		Provision of Potable Water Supply System	15,000,000	15,000,000	15,000,000	13,250,295	COMPLETED	100.00%
SA-18-06-79-05-000-1	SALINTUBIG	2018	REGION_VI	GUIMARAS	SIBUNAG		Construction of level II Water System	12,000,000	12,000,000	12,000,000	11,999,364	COMPLETED	100.00%
SA-18-06-30-25-000-1	SALINTUBIG	2018	REGION_VI	ILOILO	LAMBUNAO		Construction of Potable Water Supply System Level II	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-06-45-03-000-1	SALINTUBIG	2018	REGION_VI	NEGROS_OCCIDENTAL	BINALBAGAN		Improvement of Binalbagan Water Supply System	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-06-45-29-000-1	SALINTUBIG	2018	REGION_VI	NEGROS_OCCIDENTAL	TOBOSO	BRGY SAN ISIDRO	Construction of Potable Water System at Brgy San Isidro	8,000,000	8,000,000	8,000,000		COMPLETED	100.00%
SA-18-07-12-02-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	ALICIA	CABATANG	Construction/Rehabilitation of Waterworks System in Brgy Cabatang	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-07-12-02-000-2	SALINTUBIG	2018	REGION_VII	BOHOL	ALICIA	CAMBAOL	Construction/Rehabilitation of Waterworks System in Brgy Cambaol	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-07-12-09-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	BUENAVISTA		Rehabilitation and Improvement of Municipal Waterworks System	8,000,000	8,000,000	8,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-07-12-12-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	CARMEN		Rehabilitation/Improvement of water System	10,000,000	10,000,000	10,000,000	5,024,981	ON-GOING	2.00%
SA-18-07-12-13-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	CATIGBIAN		Development of Waterworks System	8,000,000	8,000,000	8,000,000		COMPLETED	100.00%
SA-18-07-12-22-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	GARCIA HERNANDEZ	EAST AND WEST LUNGSODAAN	Improvement of SALINTUBIG Project	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-07-12-26-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	GETAFE (JETAFE)		Expansion of Getafe Waterworks System Getafe Phase II	8,000,000	8,000,000	8,000,000		ON-GOING	2.00%
SA-18-07-12-24-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	INABANGA		Rehabilitation/Expansion of Inabanga Waterworks System	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-07-12-35-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	PRES. CARLOS P. GARCIA (PITOGO)		Water System Project Level II	15,000,000	15,000,000	15,000,000	2,247,975	COMPLETED	100.00%
SA-18-07-12-45-000-1	SALINTUBIG	2018	REGION_VII	BOHOL	TUBIGON		Piped Water System for Upland Barangays	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-07-22-21-000-1	SALINTUBIG	2018	REGION_VII	CEBU	BARILI	BUGTONG KAWAYAN	Rehabilitation/Improvement of Barili Water System (Brgy Bugtong Kawayan)	2,000,000	2,000,000	2,000,000	1,990,461	COMPLETED	100.00%
SA-18-07-22-29-000-1	SALINTUBIG	2018	REGION_VII	CEBU	MALABUYOC	CERDENIA	Improvement of Water System	2,000,000	2,000,000	2,000,000	1,996,398	COMPLETED	100.00%
SA-18-07-22-29-000-2	SALINTUBIG	2018	REGION_VII	CEBU	MALABUYOC	SORSOGON	Expansion of Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-07-22-31-000-1	SALINTUBIG	2018	REGION_VII	CEBU	MEDELLIN	GIBITNGIL	Construction of Water System	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-07-22-39-000-1	SALINTUBIG	2018	REGION_VII	CEBU	RONDA	BUTONG	Improvement of Waterworks system	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-07-22-39-000-2	SALINTUBIG	2018	REGION_VII	CEBU	RONDA	CANSAYAHON	Construction of Waterworks system	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-07-46-05-000-1	SALINTUBIG	2018	REGION_VII	NEGROS_ORIENTAL	BASAY	Nagboalao	Construction of Nagboalao Water System Level II	15,000,000	15,000,000	15,000,000		COMPLETED	100.00%
SA-18-07-46-07-000-1	SALINTUBIG	2018	REGION_VII	NEGROS_ORIENTAL	BINDOY (PAYABON)	NALUNDAN	Construction of Waterworks System Level II	2,000,000	2,000,000	2,000,000	1,926,066	COMPLETED	100.00%
SA-18-07-46-09-000-1	SALINTUBIG	2018	REGION_VII	NEGROS_ORIENTAL	DAUIN	MAGSAYSAY	Rehabilitation of Waterworks System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-07-46-09-000-2	SALINTUBIG	2018	REGION_VII	NEGROS_ORIENTAL	DAUIN	BULAK	Rehabilitation and Improvement of Waterworks	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-07-46-22-000-1	SALINTUBIG	2018	REGION_VII	NEGROS_ORIENTAL	TAYASAN		Improvement of Waterworks system	15,000,000	15,000,000	15,000,000	11,571,317	ON-GOING	77.00%
SA-18-08-26-06-000-1	SALINTUBIG	2018	REGION_VIII	EASTERN_SAMAR	DOLORES	SAN VICENTE	Construction of Level II Water Supply System at Brgy San Vicente	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-26-17-000-1	SALINTUBIG	2018	REGION_VIII	EASTERN_SAMAR	ORAS	AGSAM	Provision of Potable Water Supply Level II at Brgy Agsam	2,000,000	2,000,000	2,000,000		COMPLETED	



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-08-37-13-000-1	SALINTUBIG	2018	REGION_VIII	LEYTE	CALUBIAN		Expansion of Calubian Level III Water System-Phase 4	15,000,000	15,000,000	15,000,000		ON-GOING	60.00%
SA-18-08-37-19-000-1	SALINTUBIG	2018	REGION_VIII	LEYTE	HILONGOS	BAGUMBAYAN	Construction of Potable Water Supply System at Brgy Bagumbayan	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-37-19-000-2	SALINTUBIG	2018	REGION_VIII	LEYTE	HILONGOS	HITUPDAN	Construction of Potable Water Supply System at Brgy Hitudpan	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-37-19-000-3	SALINTUBIG	2018	REGION_VIII	LEYTE	HILONGOS	UTANAN	Construction of Potable Water Supply System at Brgy Utanan	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-37-49-000-1	SALINTUBIG	2018	REGION_VIII	LEYTE	TOLOSA		Rehabilitation/Expansion/ Improvement of Water System in Barangays San Roque, Opong, Capangihan and Cannogsay	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-08-37-51-000-1	SALINTUBIG	2018	REGION_VIII	LEYTE	VILLABA		Provision of Potable Water Supply System	15,000,000	15,000,000	15,000,000		ON-GOING	58.00%
SA-18-08-48-04-000-1	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	CAPUL	SAN LUIS	Construction/Expansion of Water Supply System at Brgy San Luis	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-48-05-000-1	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	CATARMAN (Capital)	TINOWARAN	Rehabilitation/Expansion of Water System Level II in Brgy Tinowaran	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-48-10-000-1	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	LAS NAVAS		Provision of Potable Water Supply	15,000,000	15,000,000			PROCUREMENT	
SA-18-08-48-11-000-1	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	LAVEZARES	CHANSVILLA	Construction of Potable Water System at Brgy Chansvilla	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-48-11-000-2	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	LAVEZARES	DATAG	Construction of Potable Water System at Brgy Datag	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-18-08-48-11-000-3	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	LAVEZARES	URDANETA	Construction of Potable Water System at Brgy Urdaneta	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-48-24-000-1	SALINTUBIG	2018	REGION_VIII	NORTHERN_SAMAR	LOPE DE VEGA	HENARONAGAN	Construction of Brgy Henaronagan Water Supply System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-60-06-000-1	SALINTUBIG	2018	REGION_VIII	SAMAR	DARAM	SAN JOSE	Construction of Level II Pump driven Potable Water System in Brgy San Jose	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-60-07-000-1	SALINTUBIG	2018	REGION_VIII	SAMAR	GANDARA	HINAYAGAN	Expansion and Improvement of Water System Level II at Brgy Hinayagan	2,000,000	2,000,000	2,000,000	1,971,780	COMPLETED	100.00%
SA-18-08-60-07-000-2	SALINTUBIG	2018	REGION_VIII	SAMAR	GANDARA	PALAMBRAG	Construction of Water System Level II-Spring at Brgy Palambrag	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-08-60-22-000-1	SALINTUBIG	2018	REGION_VIII	SAMAR	PARANAS	LAWAAN I	Rehabilitation/Improvement of Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-08-60-15-000-1	SALINTUBIG	2018	REGION_VIII	SAMAR	SAN SEBASTIAN		Rehabilitation/Upgrading of Level III Water System	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-09-72-23-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_NORTE	GUTALAC	PITOGO	Construction of Water System Level II at Brgy Pitogo	2,000,000	2,000,000	2,000,000	1,233,076	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-09-72-06-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_NORTE	LILLOY	GOIN	Construction/Expansion of Potable Water Development System Level II at Brgy Goin	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-09-72-08-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_NORTE	MUTIA		Construction of Level II Water Supply System and Rehabilitation of Level III Water Supply System	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-09-72-09-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_NORTE	PIÑAN (NEW PIÑAN)		Construction of Water System Level II	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-09-72-18-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_NORTE	SINDANGAN	DISUD	Expansion of Disud Water System-Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-09-73-03-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	BAYOG		Rehabilitation and Improvement of Municipal Potable Water System Level III	15,000,000	15,000,000	15,000,000	15,000,000	COMPLETED	100.00%
SA-18-09-73-37-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	JOSEFINA	BOGO CALABAT	Construction of Potable Water System at Brgy Bogo Calabat	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-09-73-11-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	KUMALARANG	LANTAWAN	Construction of Brgy Lantawan Potable Water Supply System Level II Phase-1	2,000,000	2,000,000	2,000,000	1,394,392	COMPLETED	100.00%
SA-18-09-73-11-000-2	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	KUMALARANG	KITAAN DAGAT	Construction of Brgy Kitaan Dagat Potable Water Supply System Level II Phase-1	2,000,000	2,000,000	2,000,000	795,369	COMPLETED	100.00%
SA-18-09-73-15-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	MAHAYAG	DIWAN	Potable Water Supply for Brgy Diwan	2,000,000	2,000,000	2,000,000	777,990	COMPLETED	100.00%
SA-18-09-73-19-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	MOLAVE	GONOSAN	Construction of Brgy Gonosan Water System Level II	2,000,000	2,000,000	2,000,000	1,987,202	COMPLETED	100.00%
SA-18-09-73-23-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_DEL_SUR	RAMON MAGSAYSAY	BAMBUNG DAKU	Upgrading of Brgy Bambong Daku Rural Water System	2,000,000	2,000,000	2,000,000	1,903,991	COMPLETED	100.00%
SA-18-09-83-05-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_SIBUGAY	IPIL	BRGY. GUITUAN	Construction of Water System Project Level II at Brgy Guituan Construction of Water System Project Level II at Brgy Buluan	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-09-83-09-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_SIBUGAY	NAGA		Construction of Water System Level II	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-09-83-10-000-1	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	GANDAAN	Construction of Water System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-09-83-10-000-2	SALINTUBIG	2018	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	KAHAYAGAN	Construction of Water System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-10-13-22-000-1	SALINTUBIG	2018	REGION_X	BUKIDNON	CABANGLASAN	JASAAN	Expansion of Jasaan Level III Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-10-13-03-000-1	SALINTUBIG	2018	REGION_X	BUKIDNON	DANGCAGAN	Barangays Bugwak-Kapalaran	Barangays Bugwak-Kapalaran Water System	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-10-18-05-000-1	SALINTUBIG	2018	REGION_X	CAMIGUIN	SAGAY	BACNIT	Rehabilitation of Poblacion Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-10-35-01-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	BACOLOD	DIMARAO	Water Supply System Project	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-10-35-07-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	INUDARAN	Development of Level III Water System at Brgy Inudaran	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-10-35-07-000-2	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	KAUSWAGAN	PAITON	Development of Level III Water System at Brgy Paiton	3,000,000	3,000,000	3,000,000	2,542,165	COMPLETED	100.00%
SA-18-10-35-09-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	LALA		Construction of Potable Water Supply	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-10-35-11-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	MAGSAYSAY		Expansion of Potable Water System Level III	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-10-35-06-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	CAPOCAO	Construction of Potable Water System Level II	3,000,000	3,000,000	3,000,000	2,998,714	COMPLETED	100.00%
SA-18-10-35-06-000-2	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	TOPOCON (CAPOCGO)	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-10-35-06-000-3	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	SULTAN_NAGA_DIMAPORO	MABUHAY	Construction of Potable Water System Level II for Brgy Mabuhay	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-10-35-22-000-1	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	TUBOD	PALAO	Expansion of Potable Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-10-35-22-000-2	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	TUBOD	DALAMA	Expansion of Potable Water System	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-10-35-22-000-3	SALINTUBIG	2018	REGION_X	LANAO_DEL_NORTE	TUBOD	BARIS (LUMANGCULOB)	Expansion of Potable Water System	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-10-42-01-000-1	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	SINAMPONGAN	Improvement of Brgy Sinampongan Water Supply System	2,000,000	2,000,000	2,000,000	1,993,442	COMPLETED	100.00%
SA-18-10-42-01-000-2	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	SAN PEDRO	Improvement of Brgy San Pedro Water Supply System	3,000,000	3,000,000	3,000,000	2,997,757	COMPLETED	100.00%
SA-18-10-42-01-000-3	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	ALORAN	PALAYAN	Expansion of Brgy Palayan Water Supply System	3,000,000	3,000,000	3,000,000	1,811,379	COMPLETED	100.00%
SA-18-10-42-03-000-1	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	BONIFACIO	DULLAN	Construction of Brgy Dullan Water System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-10-42-16-000-1	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	GALA	Construction of Brgy Gala Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-10-42-16-000-2	SALINTUBIG	2018	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	YAHONG	Construction of Brgy Yahong Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-11-82-02-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	LAAK (SAN VICENTE)		Improvement of Potable Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-11-82-04-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	MACO		Improvement of Municipal Water Works System	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-11-82-05-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	MARAGUSAN (SAN MARIANO)	MABUGNAO	Construction of Mabugnao Water System	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-11-82-05-000-2	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	MARAGUSAN (SAN MARIANO)	CORONOBE	Construction of Coronobe Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-82-05-000-3	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	MARAGUSAN (SAN MARIANO)	TUPAZ	Construction of Tupaz Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-82-05-000-4	SALINTUBIG	2018	REGION_XI	DAVAO_DE_ORO	MARAGUSAN (SAN MARIANO)	KATIPUNAN	Construction of katipunan Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-23-05-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DEL_NORTE	KAPALONG	GUPITAN	Construction of Level II Potable Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-23-18-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DEL_NORTE	SANTO_TOMAS	MAGWAWA	Expansion of Water System at barangay Magwawa	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-24-06-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	WATERFALL	Potable Water System at Brgy Waterfall	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-24-06-000-2	SALINTUBIG	2018	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	MARAGA-A	Potable Water System at Brgy Maraga-a	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-24-06-000-3	SALINTUBIG	2018	REGION_XI	DAVAO_DEL_SUR	KIBLAWAN	SAN JOSE	Potable Water System at Brgy San Jose	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-86-03-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_OCCIDENTAL	MALITA		Construction of Potable Water System Level II	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-11-86-04-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_OCCIDENTAL	SANTA MARIA	DATU INTAN	Spring Development Level II at Brgy Datu Intan	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-11-86-04-000-2	SALINTUBIG	2018	REGION_XI	DAVAO_OCCIDENTAL	SANTA MARIA	BUCA	Spring Development Level II at Brgy Buca	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-11-86-05-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_OCCIDENTAL	SARANGANI	BRGY. MABILA	Improvement of Mabila Water System	12,000,000	12,000,000			PROCUREMENT	
SA-18-11-25-01-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	BAGANGA	BINONDO	Expansion of Potable Water System Level II at Brgy Binondo	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-25-01-000-2	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	BAGANGA	MAHANUB	Expansion of Potable Water System Level II at Brgy Mahan-ub	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-25-03-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	BOSTON		Construction of Ugpaan Water Supply System Level II P3,270,000 Construction of San Jose Proper Water Supply System Level II P4,730,000	8,000,000	8,000,000	8,000,000		COMPLETED	100.00%
SA-18-11-25-04-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	CARAGA		Construction of Potable Water Supply System	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-18-11-25-07-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	LUPON	CABADIANGAN	Construction of Level II Potable Water Supply System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-11-25-10-000-1	SALINTUBIG	2018	REGION_XI	DAVAO_ORIENTAL	SAN_ISIDRO	SUDLON	Water System Construction Level II at Brgy Sudlon	3,000,000	3,000,000			PROCUREMENT	
SA-18-12-47-01-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	ALAMADA	MAPUROK-PACAO, MACABASA AND PIGCAWARAN	Construction of Potable Water System Level III-Phase II	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-12-47-18-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	ARAKAN	POBLACION AND DOROLUMAN	Refurbishment of Arakan Poblacion & Brgy Doroluman Distribution Lines	12,000,000	12,000,000	12,000,000	11,976,129	COMPLETED	100.00%
SA-18-12-47-05-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	LIBUNGAN	KITUBOD	Expansion of kitubod Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-12-47-05-000-2	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	LIBUNGAN	PALAO	Sitio Medal Water System, Brgy Palao	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-12-47-05-000-3	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	LIBUNGAN	SINAPANGAN	Expansion of Sinapangan Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-05-000-4	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	LIBUNGAN	BARONGIS	Expansion of Barongis Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-06-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MAGPET	PANGAO-ON	Expansion of Water Supply Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-06-000-2	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MAGPET	BANGKAL	Construction of Water Supply Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-06-000-3	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MAGPET	IMAMALING	Rehabilitation of Water Supply Level II	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-12-47-06-000-4	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MAGPET	MAHONGCOG	Expansion of Water Supply Level III	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-06-000-5	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MAGPET	TEMPORAN	Construction of Water Supply	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-12-47-08-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MATALAM	LAMPAYAN	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-08-000-2	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MATALAM	PATADON WEST	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-08-000-3	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	MATALAM	BANGBANG	Construction of Potable Water System	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-12-47-11-000-1	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	ANICK (UPPER BALOGO)	Anick Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-11-000-2	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	UPPER PANGANKALAN	Upper Pangankalan Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-47-11-000-3	SALINTUBIG	2018	REGION_XII	NORTH_COTABATO	PIGKAWAYAN	CABPANGI	Cabpangi Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-65-12-000-1	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	SEN._NINOY_AQUINO		Construction of Water System -Phase II	12,000,000	12,000,000	12,000,000		COMPLETED	100.00%
SA-18-12-65-01-000-1	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	BAGUMBAYAN	PROPER CHUA, MASIAG, TUKA & MUDTI TO SPUR 6, CHUA	Construction of level II Potable Water System	15,000,000	15,000,000	15,000,000	14,604,766	COMPLETED	100.00%
SA-18-12-65-02-000-1	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	COLUMBIO	ELBEBE	Provision of Potable Water System Level II	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-12-65-02-000-2	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	COLUMBIO	LOMOYON	Provision of Potable Water System Level II	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-12-65-02-000-3	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	COLUMBIO	POLOMOLOK	Provision of Potable Water System Level II	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-18-12-65-03-000-1	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	ESPERANZA	MARGUES	Rehabilitation/Construction of Potable Water System -Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-65-03-000-2	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	ESPERANZA	PAMANTINGAN	Rehabilitation/Construction of Potable Water System -Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-12-65-03-000-3	SALINTUBIG	2018	REGION_XII	SULTAN KUDARAT	ESPERANZA	SALUMPING	Construction of Potable Water System -Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-02-01-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_NORTE	BUENAVISTA	SIMBALAN	Water System Level II	2,000,000	2,000,000	2,000,000	1,994,017	COMPLETED	100.00%
SA-18-16-02-07-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_NORTE	LAS NIEVES	KATIPUNAN	Improvement of Katipunan Water System	2,000,000	2,000,000	2,000,000	1,431,485	COMPLETED	100.00%
SA-18-16-02-08-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_NORTE	MAGALLANES	TAOD-OY (PUROK 1,2,3,4,5)	Expansion of Potable Water System Level II at Brgy Taod-Oy	3,000,000	3,000,000	3,000,000	2,994,798	COMPLETED	100.00%
SA-18-16-02-11-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	BINUANGAN	Brgy Binuwangan Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-16-02-11-000-2	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_NORTE	TUBAY	LA FRATERNIDAD	Brgy La Fraternidad Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-16-03-05-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	LORETO		Construction of Level II Potable Water System	15,000,000	15,000,000	15,000,000	15,000,000	ON-GOING	99.00%
SA-18-16-03-09-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	SAN LUIS	CECILIA	Provision of Potable Water Supply-Brgy Cecilia	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	24.00%
SA-18-16-03-09-000-2	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	SAN LUIS	BINICALAN	Provision of Potable Water Supply-Brgy Binicalan	3,000,000	3,000,000	3,000,000	2,997,861	COMPLETED	100.00%
SA-18-16-03-09-000-3	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	SAN LUIS	MAHAPAG	Provision of Potable Water Supply-Brgy Mahapag	3,000,000	3,000,000	3,000,000	3,000,000	ON-GOING	25.00%
SA-18-16-03-09-000-4	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	SAN LUIS	MAHAYAHAY	Provision of Potable Water Supply-Brgy Mahayahay	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-18-16-03-11-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	TALACOGON		Improvement of Water System in the Municipality of Talacogon	12,000,000	12,000,000	12,000,000	11,337,003	COMPLETED	100.00%
SA-18-16-03-12-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	TRENTO		Installation of New Pipelines for Trento Municipal Water System	12,000,000	12,000,000	12,000,000	12,000,000	COMPLETED	100.00%
SA-18-16-03-13-000-1	SALINTUBIG	2018	REGION_XIII	AGUSAN_DEL_SUR	VERUELA		Expansion of Veruela Water System Level III	12,000,000	12,000,000	12,000,000	12,000,000	ON-GOING	2.00%
SA-18-16-85-01-000-1	SALINTUBIG	2018	REGION_XIII	DINAGAT_ISLANDS	BASILISA (RIZAL)	SOMBRADO	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-85-01-000-2	SALINTUBIG	2018	REGION_XIII	DINAGAT_ISLANDS	BASILISA (RIZAL)	VILLA PANTINOPLE	Construction of Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-18-16-85-03-000-1	SALINTUBIG	2018	REGION_XIII	DINAGAT_ISLANDS	DINAGAT		Dinagat Water Supply system	10,000,000	10,000,000	10,000,000	10,000,000	PROCUREMENT	
SA-18-16-85-06-000-1	SALINTUBIG	2018	REGION_XIII	DINAGAT_ISLANDS	SAN_JOSE	SANTA CRUZ	Improvement of Brgy Sta Cruz Level II Potable Water Supply System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-67-16-000-1	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL NORTE	PILAR	DATU	Provision of Potable Water Supply in Brgy Datu	2,000,000	2,000,000	2,000,000	1,722,995	COMPLETED	100.00%
SA-18-16-67-16-000-2	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL NORTE	PILAR	JABOY	Provision of Potable Water Supply in Brgy Jaboy	2,000,000	2,000,000	2,000,000	1,725,752	COMPLETED	100.00%
SA-18-16-68-01-000-1	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	BAROBO	SABATUG CABACUNGAN	Brgy Sabatug, Cabacungan Potable Water System Level II	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	2.00%
SA-18-16-68-12-000-1	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	LINGIG	ANIBONGAN	Rehabilitation at barangay Anibongan Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-12-000-2	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	LINGIG	BONGAN	Rehabilitation at barangay Bongan Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-12-000-3	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	LINGIG	TAGPOPORAN	Rehabilitation at barangay Tagpoporan Water System	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-18-16-68-14-000-1	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	MARIHATAG	AROROGAN	Construction of Arorogan Level II Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-17-000-1	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	TAGBINA	OSMEÑA	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-17-000-2	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	TAGBINA	MALIXI	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-17-000-3	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	TAGBINA	SANTA JUANA	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	ON-GOING	2.00%
SA-18-16-68-17-000-4	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	TAGBINA	SAN VICENTE	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-18-16-68-17-000-5	SALINTUBIG	2018	REGION_XIII	SURIGAO DEL SUR	TAGBINA	MAGLATAB	Construction of Potable Water System	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-14-01-01-000-1	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO CALOT PROPER, TABLAC (CALOT)	CONSTRUCTION OF 3 UNITS LEVEL I WATER SUPPLY SYSTEM IN SITIO CALOT PROPER, TABLAC (CALOT)	625,000	625,000	625,000	623,750	COMPLETED	100.00%
SA-19-14-01-01-000-2	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO LAY LAY, TABLAC (CALOT)	CONSTRUCTION OF 2 UNITS LEVEL I WATER SUPPLY SYSTEM IN SITIO LAY LAY, TABLAC (CALOT)	416,667	416,667	416,667		COMPLETED	100.00%
SA-19-14-01-01-000-3	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO BUGAS, TABLAC (CALOT)	CONSTRUCTION OF 1 UNIT LEVEL I WATER SUPPLY SYSTEM IN SITIO BUGAS, TABLAC (CALOT)	208,333	208,333	208,333		COMPLETED	100.00%
SA-19-14-01-01-000-4	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO CABACAB, MALITA	CONSTRUCTION OF 3 UNITS LEVEL I WATER SUPPLY SYSTEM IN SITIO CABACAB, MALITA	625,000	625,000	625,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-14-01-01-000-5	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO IPON, MALITA	CONSTRUCTION OF 1 UNIT LEVEL I WATER SUPPLY SYSTEM IN SITIO IPON, MALITA	208,333	208,333	208,333	207,917	COMPLETED	100.00%
SA-19-14-01-01-000-6	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO PROPER, MALITA	CONSTRUCTION OF 1 UNIT LEVEL I WATER SUPPLY SYSTEM IN SITIO PROPER, MALITA	208,333	208,333	208,333	207,917	COMPLETED	100.00%
SA-19-14-01-01-000-7	SALINTUBIG	2019	CAR	ABRA	BANGUED	SITIO DAYA, MALITA	CONSTRUCTION OF 1 UNIT LEVEL I WATER SUPPLY SYSTEM IN SITIO DAYA, MALITA	208,333	208,333	208,333	207,917	COMPLETED	100.00%
SA-19-14-01-08-000-1	SALINTUBIG	2019	CAR	ABRA	LA PAZ	Mudeng	NEW CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. MUDENG	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-19-14-01-08-000-2	SALINTUBIG	2019	CAR	ABRA	LA PAZ	Pidipid	NEW CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. PIDIPID	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-14-01-19-000-1	SALINTUBIG	2019	CAR	ABRA	PILAR	Nanangduan	REHABILITATION OF NANANGDUAN WATER SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-14-81-07-000-1	SALINTUBIG	2019	CAR	APAYAO	SANTA MARCELA	BRGYS. BAROCBOC, SAN CARLOS, SAN MARIANO, MALEKKEG, NUEVA AND MARCELA	REHABILITATION AND UPGRADING OF STA. MARCELA WATER SYSTEM LEVEL II - LEVEL III IN BRGYS. BAROCBOC, SAN CARLOS, SAN MARIANO, MALEKKEG, NUEVA AND MARCELA	10,000,000	10,000,000	10,000,000		COMPLETED	100.00%
SA-19-14-81-05-000-1	SALINTUBIG	2019	CAR	APAYAO	LUNA	Tumog	WATER SYSTEM PROJECT IN BRGY. TUMOG	2,000,000	2,000,000	2,000,000	299,585	COMPLETED	100.00%
SA-19-14-81-05-000-2	SALINTUBIG	2019	CAR	APAYAO	LUNA	Sta. Lina	WATER SYSTEM PROJECT IN BRGY. STA. LINA	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-81-05-000-3	SALINTUBIG	2019	CAR	APAYAO	LUNA	SAN FRANCISCO	WATER SYSTEM PROJECT IN BRGY. SAN FRANCISCO	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-81-05-000-4	SALINTUBIG	2019	CAR	APAYAO	LUNA	Dagupan	WATER SYSTEM PROJECT IN BRGY. DAGUPAN	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-81-05-000-5	SALINTUBIG	2019	CAR	APAYAO	LUNA	Shalom	WATER SYSTEM PROJECT IN BRGY. SHALOM	2,000,000	2,000,000	2,000,000	1,105,872	COMPLETED	100.00%
SA-19-14-11-01-000-1	SALINTUBIG	2019	CAR	BENGUET	ATOK	BAHONG AND MARAGEM IN BRGY. PASDONG	CONSTRUCTION OF WATER SUPPLY AT BAHONG AND MARAGEM IN BRGY. PASDONG	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%
SA-19-14-11-01-000-2	SALINTUBIG	2019	CAR	BENGUET	ATOK	BOKIG AND PITDAO IN BRGY. PASDONG	CONSTRUCTION OF WATER SUPPLY AT BOKIG AND PITDAO IN BRGY. PASDONG	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%
SA-19-14-11-01-000-3	SALINTUBIG	2019	CAR	BENGUET	ATOK	BONENG IN BRGY. NAGUEY	REHABILITATION OF POTABLE WATER SUPPLY AT BONENG IN BRGY. NAGUEY	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-14-11-01-000-4	SALINTUBIG	2019	CAR	BENGUET	ATOK	BOY-OTAN AND ANDIONGAN IN BRGY. ABIANG	CONSTRUCTION OF WATER SUPPLY AT BOY-OTAN AND ANDIONGAN IN BRGY. ABIANG	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-14-11-06-000-1	SALINTUBIG	2019	CAR	BENGUET	ITOGON	Tinongdan	IMPROVEMENT OF ACOP WATERWORK IN TINONGDAN	6,500,000	6,500,000	6,500,000		COMPLETED	100.00%
SA-19-14-11-06-000-2	SALINTUBIG	2019	CAR	BENGUET	ITOGON	Upper Omawemg, Tinongdan	CONSTRUCTION OF WATERWORKS SYSTEM AT UPPER OMAWENG, TINONGDAN	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-11-06-000-3	SALINTUBIG	2019	CAR	BENGUET	ITOGON	Tuding	CONSTRUCTION OF MOHAWK TO TUDING WATERWORKS SYSTEM IN BRGY. TUDING	5,500,000	5,500,000	5,500,000		ON-GOING	1.00%
SA-19-14-11-06-000-4	SALINTUBIG	2019	CAR	BENGUET	ITOGON	Gumatdang	IMPROVEMENT OF MUYOT TO ALUMIT WATERWORKS SYSTEM IN BRGY. GUMATDANG	1,500,000	1,500,000	1,500,000		COMPLETED	100.00%
SA-19-14-11-10-000-1	SALINTUBIG	2019	CAR	BENGUET	LA TRINIDAD	16 Barangays	EXPANSION AND IMPROVEMENT OF POTABLE WATER SYSTEM	16,000,000	16,000,000	16,000,000		ON-GOING	1.00%
SA-19-14-27-01-000-1	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY POBLACION	LGSF-SALINTUBIG-BARANGAY POBLACION	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-27-01-000-2	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY BOCOS	LGSF-SALINTUBIG-BARANGAY BOCOS	2,500,000	2,500,000	2,500,000		ON-GOING	1.00%
SA-19-14-27-01-000-3	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY VIEWPOINT	LGSF-SALINTUBIG-BARANGAY VIEWPOINT	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-14-27-01-000-4	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY TAM-AN	LGSF-SALINTUBIG-BARANGAY TAM-AN	500,000	500,000	500,000		ON-GOING	1.00%
SA-19-14-27-01-000-5	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY KINAKIN	LGSF-SALINTUBIG-BARANGAY KINAKIN	1,000,000	1,000,000	1,000,000		ON-GOING	1.00%
SA-19-14-27-01-000-6	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY GOHANG	LGSF-SALINTUBIG-BARANGAY GOHANG	500,000	500,000	500,000		ON-GOING	1.00%
SA-19-14-27-01-000-7	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY BALAWIS	LGSF-SALINTUBIG-BARANGAY BALAWIS	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-14-27-01-000-8	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY PULA	LGSF-SALINTUBIG-BARANGAY PULA	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%
SA-19-14-27-01-000-9	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY BATAD	LGSF-SALINTUBIG-BARANGAY BATAD	1,000,000	1,000,000	1,000,000		ON-GOING	1.00%
SA-19-14-27-01-000-10	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY ANABA-NAGGOL	LGSF-SALINTUBIG-BARANGAY ANABA-NAGGOL	500,000	500,000	500,000		ON-GOING	1.00%
SA-19-14-27-01-000-11	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY BANA O	LGSF-SALINTUBIG-BARANGAY BANA O	500,000	500,000	500,000		ON-GOING	1.00%
SA-19-14-27-01-000-12	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY AMGANAD	LGSF-SALINTUBIG-BARANGAY AMGANAD	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-14-27-01-000-13	SALINTUBIG	2019	CAR	IFUGAO	BANAUE	BARANGAY POITAN	LGSF-SALINTUBIG-BARANGAY POITAN	500,000	500,000	500,000		COMPLETED	100.00%
SA-19-14-32-06-000-1	SALINTUBIG	2019	CAR	KALINGA	LUBUAGAN	Lower Uma	WATERWORKS SYSTEM PROJECT IN BRGY. LOWER UMA	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-32-06-000-2	SALINTUBIG	2019	CAR	KALINGA	LUBUAGAN	Western Uma	WATERWORKS SYSTEM PROJECT IN BRGY. WESTERN UMA	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-14-32-06-000-3	SALINTUBIG	2019	CAR	KALINGA	LUBUAGAN	Dangoy,Poblacion,Antonio Canao And Mabilong	WATERWORKS SYSTEM PROJECT IN BRGYS. DANGYOY, ANTONIO CANAO AND MABILONG	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%
SA-19-01-28-11-000-1	SALINTUBIG	2019	REGION_I	ILOCOS_NORTE	BANNA (ESPIRITU)	Brgy. Macayepyep and caribquib	Construction of level II Potable Water System at Brgys Macayepyep and Caribquib	20,000,000	20,000,000	20,000,000	9,801,494	ON-GOING	2.00%
SA-19-01-28-06-000-1	SALINTUBIG	2019	REGION_I	ILOCOS_NORTE	BURGOS	ABLAN, BAYOG	Construction of level II Potable Water System at Brgys Ablan and Bayog	15,000,000	15,000,000	15,000,000		ON-GOING	50.00%
SA-19-01-28-15-000-1	SALINTUBIG	2019	REGION_I	ILOCOS_NORTE	PAGUDPUD	Saguigui	REHABILITATION AND UPGRADING OF WATER SUPPLY SYSTEM IN BRGY. SAGUIGUI	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%
SA-19-01-28-15-000-2	SALINTUBIG	2019	REGION_I	ILOCOS_NORTE	PAGUDPUD	Burayoc and Saud	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. BURAYOC AND SAUD	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%
SA-19-01-28-15-000-3	SALINTUBIG	2019	REGION_I	ILOCOS_NORTE	PAGUDPUD	Baduang	REHABILITATION AND EXPANSION OF POTABLE WATER SYSTEM IN BRGY. BADUANG	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-01-33-01-000-1	SALINTUBIG	2019	REGION_I	LA_UNION	AGOO	Balawarte	Expansion of Potable Water System Level II at Brgy Balawarte	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-01-33-01-000-3	SALINTUBIG	2019	REGION_I	LA_UNION	AGOO	Purok	Construction of Potable Water System Level II at Brgy Purok	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-01-33-01-000-4	SALINTUBIG	2019	REGION_I	LA_UNION	AGOO	San Nicolas West	Expansion of Potable Water System Level II at Brgy San Nicolas West	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-01-33-01-000-5	SALINTUBIG	2019	REGION_I	LA_UNION	AGOO	San Roque West	Expansion of Potable Water System Level II at Brgy San Roque West	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-01-33-07-000-1	SALINTUBIG	2019	REGION_I	LA_UNION	BAUANG	Pilar	Construction of Potable Water System Level II at Brgy Pilar	2,500,000	2,500,000	2,500,000		COMPLETED	100.00%
SA-19-01-33-07-000-2	SALINTUBIG	2019	REGION_I	LA_UNION	BAUANG	Upper San Agustin	Construction of Potable Water System Level II at Brgy Upper San Agustin	2,500,000	2,500,000	2,500,000		COMPLETED	100.00%
SA-19-01-33-18-000-1	SALINTUBIG	2019	REGION_I	LA_UNION	SANTOL	Barangay Paagan	Construction of Level II Water Supply, Barangay Paagan	3,000,000	3,000,000	3,000,000	3,000,000	COMPLETED	100.00%
SA-19-01-33-18-000-2	SALINTUBIG	2019	REGION_I	LA_UNION	SANTOL	Barangay Ramot	Construction of Level II Water Supply, Barangay Ramot	5,000,000	5,000,000	5,000,000	4,000,000	ON-GOING	95.00%
SA-19-01-33-18-000-3	SALINTUBIG	2019	REGION_I	LA_UNION	SANTOL	Barangay Tubaday	Construction of Level II Water Supply, Barangay Tubaday	3,000,000	3,000,000	3,000,000	2,396,394	ON-GOING	90.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-01-33-20-000-1	SALINTUBIG	2019	REGION_I	LA_UNION	TUBAO	Leones West	Expansion of Potable Water System Level at Bgy. Leones West	2,000,000	2,000,000	2,000,000	1,996,622	COMPLETED	100.00%
SA-19-01-33-20-000-2	SALINTUBIG	2019	REGION_I	LA_UNION	TUBAO	Rizal	Construction of potable water system Level II at Brgy. Rizal	4,500,000	4,500,000	4,500,000	4,500,000	COMPLETED	100.00%
SA-19-01-33-20-000-3	SALINTUBIG	2019	REGION_I	LA_UNION	TUBAO	Pideg	Expansion of Potable Water System Level at Bgy. Pideg	3,500,000	3,500,000	3,500,000	3,500,000	COMPLETED	100.00%
SA-19-01-55-01-000-1	SALINTUBIG	2019	REGION_I	PANGASINAN	AGNO	BARANGAY CAYUNGAN	Construction of potable water system Level II at Brgy. Cayungan	5,000,000	5,000,000	5,000,000	5,000,000	ON-GOING	65.00%
SA-19-01-55-01-000-2	SALINTUBIG	2019	REGION_I	PANGASINAN	AGNO	BARANGAY ALLABON	Construction of potable water system Level II at Brgy. Allabon	5,000,000	5,000,000	5,000,000	5,000,000	ON-GOING	68.00%
SA-19-01-55-02-000-1	SALINTUBIG	2019	REGION_I	PANGASINAN	AGUILAR	BOCACLIW	Construction of potable water system Level II at Brgy. Bocacliw	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%
SA-19-01-55-02-000-3	SALINTUBIG	2019	REGION_I	PANGASINAN	AGUILAR	BOCBOC EAST	Construction of potable water system Level II at Brgy. Bocboc East	2,500,000	2,500,000	2,500,000		COMPLETED	100.00%
SA-19-01-55-02-000-4	SALINTUBIG	2019	REGION_I	PANGASINAN	AGUILAR	BOCBOC WEST	Construction of potable water system Level II at Brgy. Bocboc West	2,500,000	2,500,000	2,500,000		COMPLETED	100.00%
SA-19-01-55-08-000-1	SALINTUBIG	2019	REGION_I	PANGASINAN	BANI	Dacap Norte	Construction of Level II Potable Water System in Brgy. Dacap Norte	15,000,000	15,000,000	15,000,000		ON-GOING	80.00%
SA-19-01-55-45-000-1	SALINTUBIG	2019	REGION_I	PANGASINAN	URBIZTONDO	Brgy. Real, Camambugan, Pisuac, Galarin, Angatel and Salavante	Expansion of Level III Water Supply System at Brgy. Real, Camambugan, Pisuac, Galarin, Angatel and Salavante	11,000,000	11,000,000	11,000,000		COMPLETED	100.00%
SA-19-02-15-05-000-1	SALINTUBIG	2019	REGION_II	CAGAYAN	APARRI	Navagan, Bulala sur, Bulala norte, Linao	EXPANSION OF WATER SYSTEM LEVEL II IN BARANGAYS NAVAGAN, BULALA SUR, BULALA NORTE AND LINAO	12,000,000	12,000,000	12,000,000		ON-GOING	2.00%
SA-19-02-15-18-000-1	SALINTUBIG	2019	REGION_II	CAGAYAN	PAMPLONA	Masi and Centro	Construction of Potable Water System at Brgy. Masi and Centro	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-19-02-15-24-000-1	SALINTUBIG	2019	REGION_II	CAGAYAN	SANTA PRAXEDES	Poblacion Centro	CONSTRUCTION OF ADDITIONAL WATER SOURCE IN BRGY. POBLACION CENTRO	3,000,000	3,000,000	3,000,000	2,994,627	ON-GOING	2.00%
SA-19-02-50-15-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	ALFONSO CASTAÑEDA	Marikit East, Abuyo	CONSTRUCTION OF MARIKIT EAST LEVEL II WATER SYSTEM	8,000,000	8,000,000			DED PREPARATION	
SA-19-02-50-15-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	ALFONSO CASTAÑEDA	Lipuga	CONSTRUCTION OF LIPUGA LEVEL II WATER SYSTEM	6,000,000	6,000,000			UNDER PREPARATION	
SA-19-02-50-15-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	ALFONSO CASTAÑEDA	Pelaway	CONSTRUCTION OF PELAWAY LEVEL II WATER SYSTEM	10,000,000	10,000,000			UNDER PREPARATION	
SA-19-02-50-01-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Baguingey and Salingsingan	Construction of Brgy. Baguingey, Salingsingan Water System	3,105,000	3,105,000	3,105,000		COMPLETED	100.00%
SA-19-02-50-01-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Dulipey and Tiblac	Construction of Brgy. Dulipey, Tiblac Water System	2,496,000	2,496,000	2,496,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-02-50-01-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Napo	Rehabilitation of Brgy. Napo Water System	4,480,000	4,480,000	4,480,000		ON-GOING	1.00%
SA-19-02-50-01-000-4	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Camandag	Improvement of Brgy. Camandag Water System Phase II	2,539,000	2,539,000	2,539,000		COMPLETED	100.00%
SA-19-02-50-01-000-5	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Natcak and Ammoweg	Rehabilitation of Brgy. Natcak, Ammoweg Water System Phase II	1,770,000	1,770,000	1,770,000		COMPLETED	100.00%
SA-19-02-50-01-000-6	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Upper Dulli	Construction of Brgy. Upper Dulli Water System	4,576,074	4,576,074	4,576,074		ON-GOING	1.00%
SA-19-02-50-01-000-7	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Dulli	Construction of Water System at Brgy. Dulli Phase	2,033,926	2,033,926	2,033,926		ON-GOING	1.00%
SA-19-02-50-07-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE	MABASA	CONSTRUCTION OF MABASA WATER SYSTEM (LEVEL II)	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-02-50-07-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE	ALMAZIGA, MUNGUIA	REHABILITATION AND EXPANSION OF ALMAZIGA, MUNGUIA WATER SYSTEM	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-02-50-07-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE	IPIL-IPIL, MUNGUIA	REHABILITATION AND EXPANSION OF IPIL-IPIL, MUNGUIA WATER SYSTEM	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-02-50-07-000-4	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE	SAMIN, OYAO	REHABILITATION AND EXPANSION OF SAMIN, OYAO WATER SYSTEM	1,000,000	1,000,000	1,000,000		ON-GOING	2.00%
SA-19-02-50-07-000-5	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	DUPAX DEL NORTE	BRGY. BELANCE	REHABILITATION AND EXPANSION OF BUGKALOT-IBALOI-KALANGUYA-KANKANAHEY WATER SYSTEM IN BRGY. BELANCE	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-02-50-09-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KASIBU	Kakidunguen, Pudi Kongkong,	CONSTRUCTION OF POTABLE WATER SUPPLY IN BRGY. KAKIDUGUEN	7,000,000	7,000,000			UNDER PREPARATION	
SA-19-02-50-09-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KASIBU	Binogawan, Tadjj,Muta, Papaya	CONSTRUCTION OF POTABLE WATER SUPPLY IN BRGY. MUTA	4,000,000	4,000,000	4,000,000	1,149,918	ON-GOING	2.00%
SA-19-02-50-09-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KASIBU	Tadjj	CONSTRUCTION OF POTABLE WATER SUPPLY IN BRGY. TADJJI	4,000,000	4,000,000	4,000,000		ON-GOING	2.00%
SA-19-02-50-10-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KAYAPA	Nansiakan	Construction of Potable Water System at Brgy. Nansiakan	6,134,603	6,134,603	6,134,603		ON-GOING	1.00%
SA-19-02-50-10-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KAYAPA	Babadi	Construction of Potable Water System at Brgy. Babadi	4,368,966	4,368,966	4,368,966		PROCUREMENT	
SA-19-02-50-10-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KAYAPA	Pangwan	Construction of Potable Water System at Brgy. Pangwan	2,860,729	2,860,729	2,860,729		PROCUREMENT	
SA-19-02-50-10-000-4	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KAYAPA	Banao	Construction of Potable Water System at Brgy. Banao	3,045,983	3,045,983	3,045,983		PROCUREMENT	
SA-19-02-50-10-000-5	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	KAYAPA	Cabayo	Construction of Potable Water System at Brgy. Cabayo	2,780,719	2,780,719	2,780,719		PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-02-50-12-000-1	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	SANTA FE	Canabuan	Sta Fe Water Supply System and Sanitation project/Construction of Brgy. Canabuan Level II Water System	4,082,361	4,082,361	4,082,361		ON-GOING	1.00%
SA-19-02-50-12-000-2	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	SANTA FE	Brgys. Imugan, Baracbac, Poblacion and Villaflores	Sta Fe Water Supply System and Sanitation project/Upgrading and Expansion of Level II/III Water System at Brgys. Imugan, Baracbac, Poblacion and Villaflores	9,524,319	9,524,319	9,524,319		PROCUREMENT	
SA-19-02-50-12-000-3	SALINTUBIG	2019	REGION_II	NUEVA_VIZCAYA	SANTA FE	Brgys. Sinapaoan, Baliling,Balete,Genato-Villaflores	Sta Fe Water Supply System and Sanitation project/Upgrading and Expansion of Level II/III Water System at Brgys. Sinapaoan, Baliling,Balete,Genato-Villaflores	6,893,320	6,893,320	6,893,320		ON-GOING	1.00%
SA-19-04-56-07-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	BANTULINAO	CONSTRUCTION OF BANTULINAO WATER SUPPLY SYSTEM (LEVEL II)	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-04-56-07-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	BAGONG SILANG	CONSTRUCTION OF BAGONG SILANG WATER SUPPLY SYSTEM (LEVEL II)	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-04-56-07-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	KUNALUM	CONSTRUCTION OF KUNALUM WATER SUPPLY SYSTEM (LEVEL II)	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-04-56-07-000-4	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	STA. MILAGROSA	CONSTRUCTION OF STA. MILAGROSA SUPPLY SYSTEM (LEVEL II)	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-04-56-07-000-5	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	LAGAY	CONSTRUCTION OF LAGAY SUPPLY SYSTEM (LEVEL II)	4,000,000	4,000,000			UNDER PREPARATION	
SA-19-04-56-07-000-6	SALINTUBIG	2019	REGION_IVA	QUEZON	CALAUAG	PINAGSAKAHAN	CONSTRUCTION OF PINAGSAKAHAN SUPPLY SYSTEM (LEVEL II)	4,000,000	4,000,000			UNDER PREPARATION	
SA-19-04-56-10-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	CATANAUAN	Sta. Maria Dao	Construction of Brgy. Sta. Maria Dao Level II Potable Water Supply System	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-04-56-10-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	CATANAUAN	Tagbacan Ibaba	Construction of Brgy. Tagbacan Ibaba Level II Potable Water Supply System	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-04-56-10-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	CATANAUAN	Tagapas Ilaya	Construction of Brgy. Tagapas Ilaya Level II Potable Water Supply System	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-04-56-10-000-4	SALINTUBIG	2019	REGION_IVA	QUEZON	CATANAUAN	Naivtas	Construction of Brgy. Navitas Level II Potable Water Supply System	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-04-56-18-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	GUINAYANGAN	Salakan, Himbubulo Weste, Magsaysay	SALINTUBIG AT SALAKAN, HIMBUBULO WESTE AND MAGSAYSAY	5,000,000	5,000,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-04-56-18-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	GUINAYANGAN	Villa Hiwasayan, Dungawan Paalyunan, Dungawan Pantay, Manggalang, Lubigan	SALINTUBIG AT VILLA HIWASAYAN, DUNGAW PAALYUNAN, DUNGAWAN PANTAY, MANGGALANG AND LUBIGAN	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-04-56-22-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	LOPEZ	BRGY. VERGAÑA	CONSTRUCTION / IMPROVEMENT OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. VERGAÑA	3,750,000	3,750,000			UNDER PREPARATION	
SA-19-04-56-22-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	LOPEZ	BARANGAY CALANTIPAYAN	CONSTRUCTION / IMPROVEMENT OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CALANTIPAYAN	3,750,000	3,750,000			UNDER PREPARATION	
SA-19-04-56-22-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	LOPEZ	BARANGAY CONCEPCION	CONSTRUCTION / IMPROVEMENT OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CONCEPCION	3,750,000	3,750,000			UNDER PREPARATION	
SA-19-04-56-22-000-4	SALINTUBIG	2019	REGION_IVA	QUEZON	LOPEZ	BARANGAY VILLA ESPINA	CONSTRUCTION / IMPROVEMENT OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. VILLA ESPINA	3,750,000	3,750,000			UNDER PREPARATION	
SA-19-04-56-31-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	PANUKULAN	Bonbon	Provision of Water Supply at Brgy. Bonbon	4,000,000	4,000,000	4,000,000		ON-GOING	1.00%
SA-19-04-56-31-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	PANUKULAN	MATANGKAP	Provision of Water Supply at Brgy. Matangkap	4,000,000	4,000,000	4,000,000		ON-GOING	1.00%
SA-19-04-56-31-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	PANUKULAN	Rizal	Provision of Water Supply at Brgy. Rizal	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-04-56-40-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	LATAY-LANDINGAN-SAN LORENZO (POBLACION)	REHABILITATION OF WATERWORKS SYSTEM IN LATAY-LANDINGAN-SAN LORENZO IN BRGY. POBLACION	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	PULO 1 AND 2, ALIBIHABAN	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN PULO 1 AND 2 IN BRGY. ALIBIHABAN	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	TANZA, YUYUAN, LATAY, GINUHUAN, TAMNAO, DINUGSUYAN (CAMFLORA)	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN TANZA, YUYUAN, LATAY, GINUHUAN, TAMNAO, DINUGSAYAN (CAMFLORA)	6,000,000	6,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-4	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	SANTOLAN, CAMFLORA	REHABILITATION OF WATERWORKS SYSTEM LEVEL II IN SANTOLAN, CAMFLORA	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-5	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	MANGERO	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN MANGERO	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-6	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	MATIKOL, PANSOY	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN MATIKOL, PANSOY	1,000,000	1,000,000			UNDER PREPARATION	



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-04-56-40-000-7	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	UPPER GINUBATAN, PANSOY	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN UPPER GINUBATAN, PANSOY	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-8	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	SANTIAGO, PANSOY	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN SANTIAGO, PANSOY	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-9	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	TAMNAO DAKU, TALA	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN TAMNAO DAKU, TALA	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-10	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	BAHAY, TALA	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN BAHAY, TALA	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-11	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	CENTRO, TALA	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN CENTRO, TALA	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-12	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	DAO, TALISAY	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN DAO, TALISAY	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-40-000-13	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN ANDRES	INANURAN, TALISAY	CONSTRUCTION OF WATERWORKS SYSTEM LEVEL II IN INANURAN, TALISAY	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-04-56-42-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN FRANCISCO	Brgy. Sto Niño	Construction of Level II Water System at Brgy. Sto Niño	4,000,000	4,000,000			UNDER PREPARATION	
SA-19-04-56-42-000-2	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN FRANCISCO	Brgy Casay	Expansion of Water System at Brgy. Casay	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-04-56-42-000-3	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN FRANCISCO	Brgy. Huyon-Uyon	Construction of Level II Water System at Brgy. Huyon-uyon	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-04-56-42-000-4	SALINTUBIG	2019	REGION_IVA	QUEZON	SAN FRANCISCO	Brgy. Tayuman	Construction of Level II Water System at Brgy. Tayuman	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-04-56-49-000-1	SALINTUBIG	2019	REGION_IVA	QUEZON	UNISAN	Almacen to Poblacion	Construction of Water System	15,000,000	15,000,000			UNDER PREPARATION	
SA-19-17-51-01-000-1	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDOR O	ABRA DE ILOG	Brgy. Poblacion	Rehabilitation/Upgrading of Brgy. Poblacion Main Water Supply System	3,900,000	3,900,000			UNDER PREPARATION	
SA-19-17-51-05-000-1	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDOR O	MAGSAYSAY	Laste	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. LASTE	2,580,000	2,580,000	2,580,000	1,992,858	COMPLETED	100.00%
SA-19-17-51-05-000-2	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDOR O	MAGSAYSAY	Calawag	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CALAWAG	2,600,000	2,600,000	2,600,000	1,919,422	COMPLETED	100.00%
SA-19-17-51-05-000-3	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDOR O	MAGSAYSAY	Caguray	CONSTRUCTION/REHABILITATION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CAGURAY	2,550,000	2,550,000	2,550,000	1,616,168	COMPLETED	100.00%
SA-19-17-51-05-000-4	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDOR O	MAGSAYSAY	Teresa	CONSTRUCTION/REHABILITATION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. TERESA	2,270,000	2,270,000	2,270,000	1,424,811	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-17-51-11-000-1	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDORO	SANTA CRUZ	SO. EEA, SO. CARUMBAC AND SO. MULAWIN PROPER IN BRGY. MULAWIN	EXPANSION OF POTABLE WATER SYSTEM AT SO. EEA, SO. CARUMBAC AND SO. MULAWIN PROPER IN BRGY. MULAWIN	8,500,000	8,500,000			DED PREPARATION	
SA-19-17-51-11-000-2	SALINTUBIG	2019	MIMAROPA	OCCIDENTAL_MINDORO	SANTA CRUZ	BRGYS. LUMANGBAYAN, POBLACION I AND POBLACION II	CONSTRUCTION AND EXPANSION OF POTABLE WATER SYSTEM LEVEL II AT BRGYS. LUMANGBAYAN, POBLACION I AND POBLACION II	8,500,000	8,500,000			DED PREPARATION	
SA-19-17-52-07-000-1	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	MANSALAY	B. Del Mundo	Construction of Level II Water System in Brgy. B. Del Mundo	10,000,000	10,000,000			UNDER PREPARATION	
SA-19-17-52-08-000-1	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Antipolo	Installation/Improvement of Water System in Brgy. Antipolo	962,328	962,328	962,328		ON-GOING	1.00%
SA-19-17-52-08-000-2	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Apitong	Installation/Improvement of Water System in Brgy. Apitong	965,208	965,208	965,208		ON-GOING	1.00%
SA-19-17-52-08-000-3	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Bagong-Buhay	Installation/Improvement of Water System in Brgy. Bagong-Buhay	1,030,092	1,030,092	1,030,092		ON-GOING	1.00%
SA-19-17-52-08-000-4	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Bayani	Installation/Improvement of Water System in Brgy. Bayani	975,320	975,320	975,320		ON-GOING	1.00%
SA-19-17-52-08-000-5	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Mahabang Parang	Installation/Improvement of Water System in Brgy. Mahabang Parang	1,335,778	1,335,778	1,335,778		ON-GOING	1.00%
SA-19-17-52-08-000-6	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Malvar	Installation/Improvement of Water System in Brgy. Malvar	1,349,474	1,349,474	1,349,474		ON-GOING	1.00%
SA-19-17-52-08-000-7	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Masagana	Installation/Improvement of Water System in Brgy. Masagana	1,241,418	1,241,418	1,241,418		ON-GOING	1.00%
SA-19-17-52-08-000-8	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Melgar B.	Installation/Improvement of Water System in Brgy. Melgar B.	610,026	610,026	610,026		ON-GOING	1.00%
SA-19-17-52-08-000-9	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Montelago	Installation/Improvement of Water System in Brgy. Montelago	1,242,736	1,242,736	1,242,736		ON-GOING	1.00%
SA-19-17-52-08-000-10	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Motoderezo	Installation/Improvement of Water System in Brgy. Motoderezo	936,307	936,307	936,307		ON-GOING	1.00%
SA-19-17-52-08-000-11	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Pagkakaisa	Installation/Improvement of Water System in Brgy. Pagkakaisa	1,010,128	1,010,128	1,010,128		ON-GOING	1.00%
SA-19-17-52-08-000-12	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. San Pedro	Installation/Improvement of Water System in Brgy. San Pedro	1,184,630	1,184,630	1,184,630		ON-GOING	1.00%
SA-19-17-52-08-000-13	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Santiago	Installation/Improvement of Water System in Brgy. Santiago	870,490	870,490	870,490		ON-GOING	1.00%
SA-19-17-52-08-000-14	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	NAUJAN	Brgy. Tagumbay	Installation/Improvement of Water System in Brgy. Tagumbay	1,286,064	1,286,064	1,286,064		ON-GOING	1.00%
SA-19-17-52-13-000-1	SALINTUBIG	2019	MIMAROPA	ORIENTAL_MINDORO	SAN TEODORO	Caagutayan	Expansion of Level III Water System Phase 10	2,000,000	2,000,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-17-53-01-000-1	SALINTUBIG	2019	MIMAROPA	PALAWAN	ABORLAN	BRGY. APOC-APOC, MABINI AND MAGSAYSAY	EXPANSION OF ABORLAN LEVEL III WATER SYSTEM IN BRGY. APOC-APOC, MABINI AND MAGSAYSAY	11,700,000	11,700,000			UNDER PREPARATION	
SA-19-17-53-08-000-1	SALINTUBIG	2019	MIMAROPA	PALAWAN	CAGAYANCILLO	BRGY. STA CRUZ	Construction of Water Supply system Level II at Brgy. Sta Cruz	4,500,000	4,500,000	4,500,000		ON-GOING	1.00%
SA-19-17-53-08-000-2	SALINTUBIG	2019	MIMAROPA	PALAWAN	CAGAYANCILLO	BRGY. MAGSAYSAY	Construction of Water Supply system Level II at Brgy. Magsaysay	2,500,000	2,500,000	2,500,000		ON-GOING	1.00%
SA-19-17-53-14-000-1	SALINTUBIG	2019	MIMAROPA	PALAWAN	MAGSAYSAY	BARANGAY ALCOBA	CONSTRUCTION OF BRGY. ALCOBA LEVEL II WATER SYSTEM	4,500,000	4,500,000			UNDER PREPARATION	
SA-19-17-53-14-000-2	SALINTUBIG	2019	MIMAROPA	PALAWAN	MAGSAYSAY	BARANGAY BALAGUEN	CONSTRUCTION OF BRGY. BALAGUEN LEVEL II WATER SYSTEM	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-17-53-14-000-3	SALINTUBIG	2019	MIMAROPA	PALAWAN	MAGSAYSAY	BARANGAY COCORO	CONSTRUCTION OF BRGY. COCORO LEVEL II WATER SYSTEM	4,500,000	4,500,000			UNDER PREPARATION	
SA-19-17-53-14-000-4	SALINTUBIG	2019	MIMAROPA	PALAWAN	MAGSAYSAY	BARANGAY DANAWAN	CONSTRUCTION OF BRGY. DANAWAN LEVEL II WATER SYSTEM	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-17-59-06-000-1	SALINTUBIG	2019	MIMAROPA	ROMBLON	CORCUERA	Ambulong	UPGRADING OF THE MAINIT SPRING POTABLE WATER SUPPLY PROJECT IN BRGY. AMBULONG	3,000,000	3,000,000	3,000,000	2,993,946	ON-GOING	1.00%
SA-19-17-59-06-000-2	SALINTUBIG	2019	MIMAROPA	ROMBLON	CORCUERA	Alegria	CONSTRUCTION OF POTABLE WATER SUPPLY PROJECT IN BRGY. ALEGRIA	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-05-17-23-000-1	SALINTUBIG	2019	REGION_V	CAMARINES_SUR	NABUA	Santa Barbara (Maliban)	EXPANSION OF LEVEL III WATER SUPPLY SYSTEM IN BRGY. STA. BARBARA (MALIBAN)	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-05-17-37-000-1	SALINTUBIG	2019	REGION_V	CAMARINES_SUR	TINAMBAC	Brgy. San Ramon	Installation of Level II Water Supply System in Brgy. San Ramon	7,500,000	7,500,000			UNDER PREPARATION	
SA-19-05-17-37-000-2	SALINTUBIG	2019	REGION_V	CAMARINES_SUR	TINAMBAC	Brgy. Pantat	Installation of Level II Water Supply System in Brgy. Pantat	7,500,000	7,500,000			PROCUREMENT	
SA-19-05-20-01-000-1	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Mabini	IMPROVEMENT OF LEVEL II WATER SYSTEM IN BRGY. MABINI	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-05-20-01-000-2	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Tinago	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. TINAGO	6,000,000	6,000,000			UNDER PREPARATION	
SA-19-05-20-01-000-3	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Begonia	IMPROVEMENT OF LEVEL II WATER SYSTEM IN BRGY. BEGONIA	1,000,000	1,000,000	1,000,000		ON-GOING	1.00%
SA-19-05-20-01-000-4	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	San Jose (Oco)	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. SAN JOSE (OCO)	1,000,000	1,000,000	1,000,000		ON-GOING	1.00%
SA-19-05-20-01-000-5	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Rizal	IMPROVEMENT OF LEVEL II-III WATER SYSTEM IN BRGY. RIZAL	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-05-20-01-000-6	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Peña Francia	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. PEÑAFRANCIA	2,500,000	2,500,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-05-20-01-000-7	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Osmeña	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. OSMEÑA	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-05-20-01-000-8	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	San Vicente	IMPROVEMENT OF LEVEL II WATER SYSTEM IN BRGY. SAN VICENTE	1,000,000	1,000,000	1,000,000		ON-GOING	1.00%
SA-19-05-20-01-000-9	SALINTUBIG	2019	REGION_V	CATANDUANES	VIGA	Quezon	IMPROVEMENT OF LEVEL II WATER SYSTEM IN BRGY. QUEZON	1,500,000	1,500,000			UNDER PREPARATION	
SA-19-05-41-02-000-1	SALINTUBIG	2019	REGION_V	MASBATE	BALENO	Gangao	CONSTRUCTION OF BRGY. GANGAO LEVEL II WATER SYSTEM	15,000,000	15,000,000			DED PREPARATION	
SA-19-05-41-03-000-1	SALINTUBIG	2019	REGION_V	MASBATE	BALUD	Ubo	Level II Water Supply System in Brgy. Ubo	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-05-41-03-000-2	SALINTUBIG	2019	REGION_V	MASBATE	BALUD	Villa Alvarez	Level II Water Supply System in Brgy. Villa Alvarez	1,500,000	1,500,000			UNDER PREPARATION	
SA-19-05-41-03-000-4	SALINTUBIG	2019	REGION_V	MASBATE	BALUD	Palani	Level II Water Supply System in Brgy. Palani	1,500,000	1,500,000			UNDER PREPARATION	
SA-19-05-41-19-000-1	SALINTUBIG	2019	REGION_V	MASBATE	SAN JACINTO	Bagahanglad	CONSTRUCTION OF TACDUGAN LEVEL II WATER SUPPLY SYSTEM IN BRGY. BAGAHANGLAD	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-05-41-19-000-2	SALINTUBIG	2019	REGION_V	MASBATE	SAN JACINTO	Luna	REHABILITATION/IMPROVEMENT OF LUNA LEVEL II WATER SYSTEM	5,500,000	5,500,000			UNDER PREPARATION	
SA-19-05-41-19-000-3	SALINTUBIG	2019	REGION_V	MASBATE	SAN JACINTO	Calipat-an	CONSTRUCTION OF CALIPAT-AN LEVEL II WATER SYSTEM	1,500,000	1,500,000			UNDER PREPARATION	
SA-19-05-41-20-000-1	SALINTUBIG	2019	REGION_V	MASBATE	SAN PASCUAL	Brgy. Laurente	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. LAURENTE	8,000,000	8,000,000			UNDER PREPARATION	
SA-19-05-41-20-000-2	SALINTUBIG	2019	REGION_V	MASBATE	SAN PASCUAL	Brgy. Mapanique	UPGRADING/EXPANSION OF LEVEL II WATER SYSTEM IN BRGY. MAPANIQUE	8,000,000	8,000,000			UNDER PREPARATION	
SA-19-05-41-20-000-3	SALINTUBIG	2019	REGION_V	MASBATE	SAN PASCUAL	Brgy. San Pedro	UPGRADING/EXPANSION OF LEVEL II WATER SYSTEM IN BRGY. SAN PEDRO	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-05-62-05-000-1	SALINTUBIG	2019	REGION_V	SORSOGON	CASIGURAN	Mabini	Construction of Water Supply in Brgy. Mabini	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-06-04-05-000-1	SALINTUBIG	2019	REGION_VI	AKLAN	BURUANGA	Hinugtan, Bel-Is	Construction of Sitio Hinugtan, Brgy Bel-is Water System	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%
SA-19-06-04-06-000-1	SALINTUBIG	2019	REGION_VI	AKLAN	IBAJAY	Antipolo	Improvement of Level II Water Supply System at of Brgy Antipolo	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-06-04-06-000-2	SALINTUBIG	2019	REGION_VI	AKLAN	IBAJAY	Cabugao	Improvement of Level II Water Supply System at of Brgy Cabugao	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-06-04-06-000-3	SALINTUBIG	2019	REGION_VI	AKLAN	IBAJAY	Rivera	Improvement of Level II Water Supply System at of Brgy Rivera	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-06-04-06-000-4	SALINTUBIG	2019	REGION_VI	AKLAN	IBAJAY	Yawan	Improvement of Level II Water Supply System at of Brgy Yawan	1,000,000	1,000,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-06-04-09-000-1	SALINTUBIG	2019	REGION_VI	AKLAN	LIBACAO	BRGY. ALFONSO XII	CONSTRUCTION OF SPRING WATER SUPPLY (LEVEL II) IN BRGY. ALFONSO XII	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-06-04-10-000-1	SALINTUBIG	2019	REGION_VI	AKLAN	MADALAG	BRGYS. LOGOHON, PANINGAYAN AND NAPNOT	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGYS. LOGOHON, PANINGAYAN AND NAPNOT	20,000,000	20,000,000			UNDER PREPARATION	
SA-19-06-06-05-000-1	SALINTUBIG	2019	REGION_VI	ANTIQUE	CALUYA	Banago	Proposed Water System in Brgy. Banago	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-06-06-05-000-2	SALINTUBIG	2019	REGION_VI	ANTIQUE	CALUYA	Masanag	Proposed Water System in Brgy. Masanag	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-06-06-05-000-3	SALINTUBIG	2019	REGION_VI	ANTIQUE	CALUYA	Harigue	Proposed Water System in Brgy. Harigue	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-06-06-06-000-1	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	Batonan Norte	Rehabilitation of Brgy. Batonan Norte Potable Water System	1,500,000	1,500,000	1,500,000		ON-GOING	2.00%
SA-19-06-06-06-000-2	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	Naba	Rehabilitation of Brgy. Naba Potable Water System	1,500,000	1,500,000	1,500,000		COMPLETED	100.00%
SA-19-06-06-06-000-3	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	Camanjican	Rehabilitation of Brgy. Camanjican Potable Water System	1,500,000	1,500,000	1,500,000		ON-GOING	2.00%
SA-19-06-06-06-000-4	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	Alojipan	Rehabilitation of Brgy. Alojipan Potable Water System	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-06-06-06-000-5	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	Magsaysay	Rehabilitation of Brgy. Magsaysay Potable Water System	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-06-06-06-000-6	SALINTUBIG	2019	REGION_VI	ANTIQUE	CULASI	San Pascual	Rehabilitation of Brgy. San Pascual Potable Water System	1,500,000	1,500,000	1,500,000		ON-GOING	2.00%
SA-19-06-06-08-000-1	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Apdo	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. APDO	1,500,000	1,500,000			UNDER PREPARATION	
SA-19-06-06-08-000-2	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Asluman	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. ASLUMAN	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-06-06-08-000-3	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Sulok	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. SULOC	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-06-06-08-000-4	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Linaban	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. LINABAN	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-06-06-08-000-5	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Pili1,2,3	IMPROVEMENT AND EXPANSION OF WATER SYSTEM LEVEL II IN BRGY. PILI 1,2,3	5,000,000	5,000,000			UNDER PREPARATION	
SA-19-06-06-08-000-6	SALINTUBIG	2019	REGION_VI	ANTIQUE	HAMTIC	Villabert-Jimenez	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. VILLABERT - JIMENEZ	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-06-19-11-000-1	SALINTUBIG	2019	REGION_VI	CAPIZ	PILAR	Brgy. Santa Fe	Expansion of Water System Level III	5,500,000	5,500,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-06-30-17-000-1	SALINTUBIG	2019	REGION_VI	ILOILO	DUEÑAS	BRGY. PADER	CONSTRUCTION OF LEVEL III WATER SYSTEM IN BRGY. PADER	19,000,000	19,000,000	19,000,000		ON-GOING	2.00%
SA-19-06-30-46-000-1	SALINTUBIG	2019	REGION_VI	ILOILO	TUBUNGAN	BRGYS. MOLINA, BIKIL, LANAG NORTE, DAGA-AY, MALE, SIBUCAUAN AND PINAMACALAN	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGYS. MOLINA, BIKIL, LANAG NORTE, DAGA-AY, MALE, SIBUCAUAN AND PINAMACALAN	20,000,000	20,000,000	20,000,000		ON-GOING	1.00%
SA-19-07-12-03-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	ANDA	Poblacion	PROVISION OF POTABLE WATER SUPPLY SYSTEM LEVEL III IN BRGY. POBLACION	16,000,000	16,000,000			UNDER PREPARATION	
SA-19-07-12-04-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	ANTEQUERA	Ubojan	Development of New Potable Water Source ar Brgy. Ubojan	3,500,000	3,500,000			UNDER PREPARATION	
SA-19-07-12-04-000-2	SALINTUBIG	2019	REGION_VII	BOHOL	ANTEQUERA	Santo Rosario	Development of New Potable Water Source ar Brgy. Santo Rosario	3,500,000	3,500,000			UNDER PREPARATION	
SA-19-07-12-04-000-3	SALINTUBIG	2019	REGION_VII	BOHOL	ANTEQUERA	Danao	Development of New Potable Water Source ar Brgy. Danao	3,000,000	3,000,000			UNDER PREPARATION	
SA-19-07-12-4-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	BIEN UNIDO	Bien Unido	Rehabilitation/Improvement and Expansion of Brgy. Bien Unido Waterworks System	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%
SA-19-07-12-08-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	BILAR	Cabacnitan, Cansumbol, Bugang Sur	Improvement of Municipal Waterwork System at Brgys. Cabacnitan,cansumbol and Bugang Sur	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%
SA-19-07-12-14-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	CLARIN	Danahaw	Improvement of Existing Level II Water System in Brgy. Danahaw	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-07-12-27-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	LILA	Calvario	Improvement/Expansion of Waterworks System in Brgy. Calvario	2,500,000	2,500,000			DED PREPARATION	
SA-19-07-12-27-000-2	SALINTUBIG	2019	REGION_VII	BOHOL	LILA	Jambawan	Improvement/Expansion of Waterworks System in Brgy. Jambawan	2,500,000	2,500,000			DED PREPARATION	
SA-19-07-12-27-000-3	SALINTUBIG	2019	REGION_VII	BOHOL	LILA	Nagsulay To Banban	Improvement/Expansion of Waterworks System in Brgy. Nagsulay to Banban	5,000,000	5,000,000			DED PREPARATION	
SA-19-07-12-36-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	SAGBAYAN	BARANGAYS SAN VICENTE NORTE, STA. CATALINA, KATIPUNAN AND CANMAYA CENTRO	IMPROVEMENT / EXPANSION OF SAGBAYAN WATERWORKS SYSTEM (LEVEL III) ALONG BARANGAYS SAN VICENTE NORTE, STA. CATALINA, KATIPUNAN AND CANMAYA CENTRO	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-07-12-36-000-2	SALINTUBIG	2019	REGION_VII	BOHOL	SAGBAYAN	BARANGAYS KAGAWASAN AND CANMAYA DIOT	IMPROVEMENT / EXPANSION OF SAGBAYAN WATERWORKS SYSTEM (LEVEL III) ALONG BARANGAYS KAGAWASAN AND CANMAYA DIOT	800,000	800,000	800,000		ON-GOING	1.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-07-12-36-000-3	SALINTUBIG	2019	REGION_VII	BOHOL	SAGBAYAN	BARANGAYS CANMANO, DAGNAWAN, MANTALONGON, SAN ANTONIO, SAN ISIDRO AND SAN ROQUE	IMPROVEMENT / EXPANSION OF SAGBAYAN WATERWORKS SYSTEM (LEVEL III) ALONG BARANGAYS CANMANO, DAGNAWAN, MANTALONGON, SAN ANTONIO, SAN ISIDRO AND SAN ROQUE	10,000,000	10,000,000	10,000,000		ON-GOING	1.00%
SA-19-07-12-38-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	SAN MIGUEL	BRGY. GARCIA, CAYAPAS, TOMOC, CALUASAN, MAHAYAG, AND STO. NIÑO, SAN MIGUEL, BOHOL	IMPROVEMENT AND EXPANSION OF SAN MIGUEL WATER SYSTEM AT BRGY. GARCIA, CAYAPAS, TOMOC, CALUASAN, MAHAYAG, AND STO. NIÑO, SAN MIGUEL, BOHOL	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-19-07-12-40-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	SIERRA BULLONES	Lataban, Pondol and Canlusong	Improvement/Expansion of Municipal waterworks system at brgy. Lataban,Pondol and Canlusong Source	13,000,000	13,000,000	13,000,000		ON-GOING	2.00%
SA-19-07-12-43-000-1	SALINTUBIG	2019	REGION_VII	BOHOL	TALIBON	San Roque	Upgrading / Rehabilitation of Brgy. San Roque Waterworks System	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-12-43-000-2	SALINTUBIG	2019	REGION_VII	BOHOL	TALIBON	San Agustin	Upgrading / Rehabilitation of Brgy. San Agustin Waterworks System	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-12-43-000-3	SALINTUBIG	2019	REGION_VII	BOHOL	TALIBON	San Carlos	Upgrading / Rehabilitation of Brgy. San Carlos Waterworks System	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-12-43-000-4	SALINTUBIG	2019	REGION_VII	BOHOL	TALIBON	Magsaysay	Upgrading / Rehabilitation of Brgy. Magsaysay Waterworks System	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-07-12-43-000-5	SALINTUBIG	2019	REGION_VII	BOHOL	TALIBON	Rizal	Upgrading / Rehabilitation of Brgy. Rizal Waterworks System	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-07-22-06-000-1	SALINTUBIG	2019	REGION_VII	CEBU	ASTURIAS	Banban	Construction of Potable Water System in Brgy. Banban	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-07-22-06-000-2	SALINTUBIG	2019	REGION_VII	CEBU	ASTURIAS	Baye	Improvement of Potable Water System in Brgy. Baye	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-07-22-07-000-1	SALINTUBIG	2019	REGION_VII	CEBU	BADIAN	Tiguib	Potable Water System At Barangay Tiguib	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-07-000-2	SALINTUBIG	2019	REGION_VII	CEBU	BADIAN	Patong	Potable Water System at Barangay Patong	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-08-000-1	SALINTUBIG	2019	REGION_VII	CEBU	BALAMBAN	Lamesa	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. LAMESA	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-41-000-1	SALINTUBIG	2019	REGION_VII	CEBU	SAN FERNANDO	Basak	PROVISION OF POTABLE WATER SUPPLY LEVEL II AT BASAK, SAN FERNANDO, CEBU	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-41-000-2	SALINTUBIG	2019	REGION_VII	CEBU	SAN FERNANDO	Tabionan	PROVISION OF POTABLE WATER SUPPLY LEVEL II AT TABIONAN, SAN FERNANDO, CEBU	2,000,000	2,000,000			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-07-22-41-000-3	SALINTUBIG	2019	REGION_VII	CEBU	SAN FERNANDO	Tananas	PROVISION OF POTABLE WATER SUPPLY LEVEL II AT TANANAS, SAN FERNANDO, CEBU	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-41-000-4	SALINTUBIG	2019	REGION_VII	CEBU	SAN FERNANDO	Tubod	PROVISION OF POTABLE WATER SUPPLY LEVEL II AT TUBOD, SAN FERNANDO, CEBU	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-07-22-43-000-1	SALINTUBIG	2019	REGION_VII	CEBU	SAN REMIGIO	Bagtik	IMPROVEMENT/EXPANSION OF WATER SYSTEM IN BRGY. BAGTIK	17,600,000	17,600,000	17,600,000	5,261,469	ON-GOING	1.00%
SA-19-07-46-18-000-1	SALINTUBIG	2019	REGION_VII	NEGROS_ORIENTAL	SANTA CATALINA	Caigangan	Construction/Rehabilitation/Improvement of Caigangan Water System	2,000,000	2,000,000			DED PREPARATION	
SA-19-07-46-19-000-1	SALINTUBIG	2019	REGION_VII	NEGROS_ORIENTAL	SIATON	Mantiquil	POTABLE WATER SUPPLY SYSTEM LEVEL II IN BRGY. MANTIQUIL	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-07-46-19-000-2	SALINTUBIG	2019	REGION_VII	NEGROS_ORIENTAL	SIATON	Si-It	POTABLE WATER SYSTEM IN BRGY. SIIT	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-08-37-02-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	ALANGALANG	Tombo	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. TOMBO	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-19-08-37-03-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	ALBUERA	Talisayan	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. TALISAYAN	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-19-08-37-06-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	BARUGO	Balire	EXPANSION OF LEVEL II WATER SYSTEM IN BRGY. BALIRE	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-08-37-06-000-2	SALINTUBIG	2019	REGION_VIII	LEYTE	BARUGO	Hiagsam	EXPANSION OF LEVEL II WATER SYSTEM IN BRGY. HIAGSAM	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-08-37-10-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	BURAUEN	Brgy. Takin, Burauen, Leyte	REHABILITATION OF LEVEL II WATER SYSTEM IN BRGY. TAKIN	6,000,000	6,000,000			PROCUREMENT	
SA-19-08-37-10-000-2	SALINTUBIG	2019	REGION_VIII	LEYTE	BURAUEN	Brgy. Anonang, Burauen, Leyte	REHABILITATION OF LEVEL II WATER SYSTEM IN BRGY. ANONANG	6,000,000	6,000,000	6,000,000		ON-GOING	1.00%
SA-19-08-37-15-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	CARIGARA	BRGY. PAGLAUM & MACALPI	REHABILITATION / EXPANSION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. PAGLAUM & MACALPI	9,000,000	9,000,000	9,000,000		ON-GOING	2.00%
SA-19-08-37-15-000-2	SALINTUBIG	2019	REGION_VIII	LEYTE	CARIGARA	BRGY. CAGHALO	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. CAGHALO	6,000,000	6,000,000	6,000,000		ON-GOING	2.00%
SA-19-08-37-34-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	MATALOM	BRGY. PRES. GARCIA	PROVISION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. PRES. GARCIA	2,395,489	2,395,489	2,395,489	2,395,489	ON-GOING	1.00%
SA-19-08-37-34-000-2	SALINTUBIG	2019	REGION_VIII	LEYTE	MATALOM	BRGY. CANINGAG	PROVISION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. CANINGAG	513,533	513,533	513,533	513,533	ON-GOING	1.00%
SA-19-08-37-34-000-3	SALINTUBIG	2019	REGION_VIII	LEYTE	MATALOM	BRGY. CAHAGNAAN	PROVISION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. CAHAGNAAN	2,395,489	2,395,489	2,395,489	2,395,489	ON-GOING	1.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-08-37-34-000-4	SALINTUBIG	2019	REGION_VIII	LEYTE	MATALOM	BRGY. TAG-OS	PROVISION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. TAG-OS	2,395,489	2,395,489	2,395,489	2,395,489	ON-GOING	1.00%
SA-19-08-37-34-000-5	SALINTUBIG	2019	REGION_VIII	LEYTE	MATALOM	BRGY. STA. FE	PROVISION OF WATER SUPPLY SYSTEM LEVEL II IN BRGY. STA. FE	1,300,000	1,300,000	1,300,000	1,300,000	ON-GOING	1.00%
SA-19-08-37-51-000-1	SALINTUBIG	2019	REGION_VIII	LEYTE	VILLABA	BRGY. BUGA-BUGA	REHABILITATION / IMPROVEMENT OF BRGY. WATER SUPPLY SYSTEM IN BRGY. BUGA-BUGA	3,000,000	3,000,000			DED PREPARATION	
SA-19-08-37-51-000-2	SALINTUBIG	2019	REGION_VIII	LEYTE	VILLABA	BRGY. CAHIGAN	REHABILITATION / IMPROVEMENT OF BRGY. WATER SUPPLY SYSTEM IN BRGY. CAHIGAN	3,000,000	3,000,000			DED PREPARATION	
SA-19-08-37-51-000-3	SALINTUBIG	2019	REGION_VIII	LEYTE	VILLABA	BRGY. JALAS	REHABILITATION / IMPROVEMENT OF BRGY. WATER SUPPLY SYSTEM IN BRGY. JALAS	3,000,000	3,000,000			DED PREPARATION	
SA-19-08-37-51-000-4	SALINTUBIG	2019	REGION_VIII	LEYTE	VILLABA	BRGY. TINGHUB	REHABILITATION / IMPROVEMENT OF BRGY. WATER SUPPLY SYSTEM IN BRGY. TINGHUB	3,000,000	3,000,000			DED PREPARATION	
SA-19-08-48-03-000-1	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	BOBON	Dancalan	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. DANCALAN	13,000,000	13,000,000			DED PREPARATION	
SA-19-08-48-06-000-1	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	CATUBIG	Inoburan	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. INUBORAN	1,400,000	1,400,000	1,400,000		COMPLETED	100.00%
SA-19-08-48-06-000-2	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	CATUBIG	Bonifacio	CONSTRUCTION/REHABILITATION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. BONIFACIO	1,100,000	1,100,000	1,100,000	1,089,944	COMPLETED	100.00%
SA-19-08-48-07-000-1	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	GAMAY	Dao	IMPROVEMENT OF EXISTING LEVEL II WATER SUPPLY SYSTEM IN BRGY. DAO	2,000,000	2,000,000	2,000,000	1,984,302	COMPLETED	100.00%
SA-19-08-48-07-000-2	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	GAMAY	Gamay Occidental I (Pob.)	IMPROVEMENT OF EXISTING LEVEL II WATER SUPPLY SYSTEM IN BRGY. OCCIDENTAL I	2,000,000	2,000,000	2,000,000	1,984,582	ON-GOING	1.00%
SA-19-08-48-18-000-1	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	SAN ISIDRO	Happy Valley	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. HAPPY VALLEY	1,785,270	1,785,270	1,785,270		PROCUREMENT	
SA-19-08-48-18-000-2	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	SAN ISIDRO	Alegria	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. ALEGRIA	1,619,453	1,619,453	1,619,453		ON-GOING	1.00%
SA-19-08-48-18-000-3	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	SAN ISIDRO	Mabuhay	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. MABUHAY	2,595,277	2,595,277	2,595,277		ON-GOING	1.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-08-48-22-000-1	SALINTUBIG	2019	REGION_VIII	NORTHERN_SAMAR	SILVINO LOBOS	Gusaran	CONSTRUCTION OF LEVEL III POTABLE WATER SYSTEM IN BRGY. GUSARAN	2,000,000	2,000,000			PROCUREMENT	
SA-19-08-60-02-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	BASEY	Mongabong	REHABILITATION OF LEVEL II WATER SYSTEM IN BRGY. MONGABONG	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-02-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	BASEY	Mabini	REHABILITATION OF LEVEL II WATER SYSTEM IN BRGY. MABINI	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-11-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	MATUGUINAO	Libertad	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. LIBERTAD	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-11-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	MATUGUINAO	Ligaya	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. LIGAYA	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-11-000-3	SALINTUBIG	2019	REGION_VIII	SAMAR	MATUGUINAO	Mahayag	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. MAHAYAG	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-11-000-4	SALINTUBIG	2019	REGION_VIII	SAMAR	MATUGUINAO	Salvacion	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. SALVACION	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-08-60-12-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	MOTIONG	Beri	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. BERI	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-08-60-12-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	MOTIONG	Caluyahan	Construction of Level II Water System in Brgy. Caluyahan	2,000,000	2,000,000			UNDER PREPARATION	
SA-19-08-60-13-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	PINABACDAO	Parasanon	CONSTRUCTION OF BRGY. PARASANON LEVEL II WATER SYSTEM	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-19-08-60-25-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	SAN JORGE	Canyaki	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. CANYAKI	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-25-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	SAN JORGE	Guadalupe	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. GUADALUPE	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-25-000-3	SALINTUBIG	2019	REGION_VIII	SAMAR	SAN JORGE	Libertad	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. LIBERTAD	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-25-000-4	SALINTUBIG	2019	REGION_VIII	SAMAR	SAN JORGE	Mobo-Ob	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. MABO-OB	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-25-000-5	SALINTUBIG	2019	REGION_VIII	SAMAR	SAN JORGE	Puhugan	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. PUHUGAN	2,000,000	2,000,000			DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-08-60-16-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	SANTA MARGARITA	Campeig	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CAMPEIG	2,500,000	2,500,000			DED PREPARATION	
SA-19-08-60-16-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	SANTA MARGARITA	Matayonas	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. MATAYONAS	2,500,000	2,500,000			DED PREPARATION	
SA-19-08-60-17-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	SANTA RITA	Guinbalot-An	CONSTRUCTION OF GUINBALOT-AN LEVEL II WATER SYSTEM - PHASE II IN BRGY. GUINBALOT-AN	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-17-000-2	SALINTUBIG	2019	REGION_VIII	SAMAR	SANTA RITA	San Eduardo	CONSTRUCTION OF POTABLE WATER SYSTEM IN BRGY. SAN EDUARDO	2,000,000	2,000,000			DED PREPARATION	
SA-19-08-60-18-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	STO NIÑO	Basud and Ilo	Improvement/Upgrading of Level II to Level III Water Supply System in Brgy. Basud and Ilo	8,000,000	8,000,000	8,000,000	3,852,801	ON-GOING	2.00%
SA-19-08-60-24-000-1	SALINTUBIG	2019	REGION_VIII	SAMAR	TAGAPUL-AN	Luna, San Vicente and Trinidad	Improvement of Water Supply System Level II in Brgy. Luna, San Vicente and Trinidad	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-19-09-72-05-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_NORTE	LABASON	Brgys. Ubay, New Salvacion, Malintuboa, Bobongan, Patawag, San Isidro, Upper La Union, Proper Balas, Osukan, Lawagan, Gabu, Lawigan and Sitio Sibul-an, Brgy. Balas	Construction Of Potable Water System at Brgys. Ubay, New Salvacion, Malintuboa, Bobongan, Patawag, San Isidro, Upper La Union, Proper Balas, Osukan, Lawagan, Gabu, Lawigan and Sitio Sibul-an, Brgy. Balas	15,000,000	15,000,000	15,000,000	15,000,000	COMPLETED	100.00%
SA-19-09-72-18-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_NORTE	SINDANGAN	SITIO MAKAYAS, MANDIH	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM @ SITIO MAKAYAS, MANDIH, ZAMBOANGA DEL NORTE	4,000,000	4,000,000	4,000,000		COMPLETED	100.00%
SA-19-09-73-02-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	AURORA	Mahayahay	Potable Water System at Brgy. Mahayahay	2,000,000	2,000,000	2,000,000	1,024,087	COMPLETED	100.00%
SA-19-09-73-05-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	DIMATALING	San Roque	CONSTRUCTION/EXPANSION OF LEVEL III WATER SYSTEM	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-09-73-05-000-2	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	DIMATALING	Sumbato	CONSTRUCTION/EXPANSION OF LEVEL III WATER SYSTEM	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-09-73-05-000-3	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	DIMATALING	Tinguangan	CONSTRUCTION/EXPANSION OF LEVEL III WATER SYSTEM	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-09-73-25-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	SAN PABLO	Bag-Ong Misamis	Construction of Water System at Brgy. Bag-ong Misamis	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-09-73-25-000-2	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	SAN PABLO	Mabuhay	Construction of Water System at Brgy. Mabuhay	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-09-73-25-000-3	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	SAN PABLO	Songgoy	Expansion of Existing Water System at Brgy. Songgoy	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-09-73-25-000-4	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	SAN PABLO	Tube-Pait	Expansion of Existing Water System at Brgy. Tube-pait	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-09-73-28-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	Lower Liasan	Brgy. Lower Liasan Water System	2,000,000	2,000,000	2,000,000	1,227,115	COMPLETED	100.00%
SA-19-09-73-28-000-2	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	Pelocoban	Brgy. Pelocoban Water System	2,000,000	2,000,000	2,000,000	1,227,115	COMPLETED	100.00%
SA-19-09-73-28-000-3	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_DEL_SUR	TAMBULIG	Upper Liasan	Brgy. Upper Liasan Water System	2,000,000	2,000,000	2,000,000	1,227,115	COMPLETED	100.00%
SA-19-09-83-01-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	ALICIA	BRGY LITAYON	BRGY LITAYON WATER SYSTEM LEVEL II	7,000,000	7,000,000	7,000,000		ON-GOING	70.00%
SA-19-09-83-04-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Gandiangan	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Gandiangan	2,000,000	2,000,000	2,000,000	1,240,142	COMPLETED	100.00%
SA-19-09-83-04-000-2	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Dumpoc	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Dumpoc	2,000,000	2,000,000	2,000,000	1,885,486	COMPLETED	100.00%
SA-19-09-83-04-000-3	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Lower Baluran	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Lower Baluran	2,000,000	2,000,000	2,000,000	1,683,722	COMPLETED	100.00%
SA-19-09-83-04-000-4	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Baluyan	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Baluyan	2,000,000	2,000,000	2,000,000	1,701,057	COMPLETED	100.00%
SA-19-09-83-04-000-5	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Lumbog	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Lumbog	2,000,000	2,000,000	2,000,000	1,578,063	COMPLETED	100.00%
SA-19-09-83-04-000-6	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	IMELDA	Brgy. Santa Barbara	Rehabilitation/Improvement of Potable Water Supply System Level II at Brgy. Santa Barbara	2,000,000	2,000,000	2,000,000	1,685,129	COMPLETED	100.00%
SA-19-09-83-15-000-1	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	TITAY	Kipit	Design and Build of Water System at Brgy. Kipit	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-09-83-15-000-2	SALINTUBIG	2019	REGION_IX	ZAMBOANGA_SIBUGAY	TITAY	Pulidan	Design and Build of Water System at Brgy. Pulidan	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-10-13-02-000-1	SALINTUBIG	2019	REGION_X	BUKIDNON	DAMULOG	Poblacion	CONSTRUCTION OF LEVEL II WATER SYSTEM IN POBLACION	10,000,000	10,000,000	10,000,000		ON-GOING	2.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-10-13-08-000-1	SALINTUBIG	2019	REGION_X	BUKIDNON	KIBAWE	BARANGAY SPRING, LABUAGON, GUTAPOL AND KIORAO	CONSTRUCTION OF LEVEL II WATER SYSTEM FOR BARANGAY SPRING, LABUAGON, GUTAPOL AND KIORAO	15,000,000	15,000,000	15,000,000		ON-GOING	2.00%
SA-19-10-18-05-000-1	SALINTUBIG	2019	REGION_X	CAMIGUIN	SAGAY	Upper Mayana	UPPER MAYANA WATER SUPPLY	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-19-10-35-01-000-1	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	BACOLOD	Babalaya	CONSTRUCTION OF BABALAYA POTABLE WATER SYSTEM LEVEL II IN SITIO MARATA, BRGY. BABALAYA	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-10-35-01-000-2	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	BACOLOD	Kahayag	CONSTRUCTION OF KAHAYAG POTABLE WATER SYSTEM LEVEL II AT BRGY. KAHAYAG	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-10-35-15-000-1	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	NUNUNGAN	BRGY. RARAB	CONSTRUCTION OF RARAB PWS LEVEL II AT BRGY. RARAB	5,000,000	5,000,000	5,000,000		COMPLETED	100.00%
SA-19-10-35-15-000-2	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	NUNUNGAN	BRGY. POBLACION	CONSTRUCTION OF POBLACION PWS LEVEL II AT BRGY. POBLACION	5,000,000	5,000,000	5,000,000		COMPLETED	100.00%
SA-19-10-35-06-000-1	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Mahayahay	MAHAYAHAY POATABLE WATER SYSTEM LEVEL-II	1,500,000	1,500,000	1,500,000	1,426,971	COMPLETED	100.00%
SA-19-10-35-06-000-2	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Mabuhay	MABUHAY POTABLE WATER SYSTEM LEVEL-II	1,200,000	1,200,000	1,200,000		COMPLETED	100.00%
SA-19-10-35-06-000-3	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Bangco	BANGCO POTAVLE WATER SYSTEM LEVEL-II	1,500,000	1,500,000	1,500,000	1,354,500	COMPLETED	100.00%
SA-19-10-35-06-000-4	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Kirapan	KIRAPAN POTABLE WATER SYSTEM LEVEL-II	1,500,000	1,500,000	1,500,000	812,697	COMPLETED	100.00%
SA-19-10-35-06-000-5	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Lantawan	LANTAWAN POTABLE WATER SYTEM LEVEL-II	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-10-35-06-000-6	SALINTUBIG	2019	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO	Calibao	CALIBAO POTABLE WATER SYSTEM LEVEL-II	2,300,000	2,300,000	2,300,000		COMPLETED	100.00%
SA-19-10-42-07-000-1	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SETI	POTABLE WATER SUPPLY SYSTEM PHASE II IN BRGY. SETI	3,000,000	3,000,000	3,000,000	1,286,560	ON-GOING	89.00%
SA-19-10-42-07-000-2	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SINARA ALTO	POTABLE WATER SUPPLY SYSTEM PHASE II IN BRGY. SINARA ALTO	3,000,000	3,000,000	3,000,000	1,991,675	ON-GOING	89.00%
SA-19-10-42-07-000-3	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	JIMENEZ	SINARA BAJO	POTABLE WATER SUPPLY SYSTEM PHASE II IN BRGY. SINARA BAJO	3,000,000	3,000,000	3,000,000	1,375,400	ON-GOING	2.00%
SA-19-10-42-08-000-1	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	LOPEZ JAENA	Macalibre Alto	Improvement of Brgy. Water System at Brgy Macalibre Alto	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-10-42-12-000-1	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	PLARIDEL	Danao	IMPROVEMENT/REHABILITATION OF DIISTRIBUTION PIPELINE OF PLARIDEL WATER SYSTEM @ BRGY. DANA0, PLARIDEL, MISAMIS OCCIDENTAL	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-10-42-16-000-1	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	Gala	Gala Water System in Brgy. Gala	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-10-42-16-000-2	SALINTUBIG	2019	REGION_X	MISAMIS_OCCIDENTAL	TUDELA	Yahong	Yahong Water System in Brgy. Yahong	3,000,000	3,000,000	3,000,000		ON-GOING	2.00%
SA-19-10-43-23-000-1	SALINTUBIG	2019	REGION_X	MISAMIS_ORIENTAL	SUGBONGCOGON	Alicomohan	Improvement of Brgy. Alicomohan Potable Water System	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-10-43-23-000-2	SALINTUBIG	2019	REGION_X	MISAMIS_ORIENTAL	SUGBONGCOGON	Kiraging	Improvement of Brgy. Kiraging Potable Water System	3,000,000	3,000,000	3,000,000		ON-GOING	1.00%
SA-19-11-82-08-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Dauman	Rehabilitation of Brgy Dauman Potable Water System	1,444,130	1,444,130	1,444,130	1,442,097	COMPLETED	100.00%
SA-19-11-82-08-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	San Vicente	Rehabilitation of Bagtok/Mabanda Brgy. San Vicente Potable Water System	1,855,203	1,855,203	1,855,203	1,460,710	ON-GOING	79.00%
SA-19-11-82-08-000-3	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Purok 3, Prosperidad	Rehabilitation of Brgy Prosperidad Water System	1,778,578	1,778,578	1,778,578	1,751,869	COMPLETED	100.00%
SA-19-11-82-08-000-4	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Lebanon	Rehabilitation of Brgy Lebanon Water System	2,204,153	2,204,153	2,204,153		ON-GOING	1.00%
SA-19-11-82-08-000-5	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Banglasan	Rehabilitation of Brgy Banglasan Water System	973,466	973,466	973,466	852,425	COMPLETED	100.00%
SA-19-11-82-08-000-6	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Bankerohan Norte	Rehabilitation of Brgy Bankerohan Norte Water System	2,157,283	2,157,283	2,157,283	1,044,955	ON-GOING	1.00%
SA-19-11-82-08-000-7	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Camantangan	Rehabilitation of Brgy Camantangan Potable Water System	1,477,493	1,477,493	1,477,493		ON-GOING	1.00%
SA-19-11-82-08-000-8	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Linoan	Rehabilitation of Brgy Linoan Water System	940,287	940,287	940,287	937,029	COMPLETED	100.00%
SA-19-11-82-08-000-9	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Canidkid	Rehabilitation of Brgy Canidkid Potable Water System	1,333,728	1,333,728	1,333,728		COMPLETED	100.00%
SA-19-11-82-08-000-10	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	New Dalaguete	Rehabilitation of Brgy New Dalaguete Potable Water System	1,931,894	1,931,894	1,931,894	1,110,818	ON-GOING	1.00%
SA-19-11-82-08-000-11	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Bankerohan Sur	Rehabilitation of Brgy Bankerohan Sur Potable Water System	1,941,848	1,941,848	1,941,848	1,215,169	ON-GOING	1.00%
SA-19-11-82-08-000-12	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	MONTEVISTA	Tapia	Rehabilitation of P.4 Brgy Tapia Water System	1,661,939	1,661,939	1,661,939	1,650,929	COMPLETED	100.00%
SA-19-11-82-10-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	NEW BATAAN	Bantacan	CONSTRUCTION OF WATER SYSTEM OF BRGY BANTACAN	4,500,000	4,500,000			UNDER PREPARATION	
SA-19-11-82-11-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	PANTUKAN	Kingking	CONSTRUCTION OF WATER SYSTEM LEVEL II AT RELOCATION SITE IN BRGY. KINGKING	7,000,000	7,000,000	7,000,000		ON-GOING	2.00%
SA-19-11-82-11-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	PANTUKAN	UROK 3 AND LOWER MAUBOG IN BRGY. TIBAGON	CONSTRUCTION OF WATER SYSTEM LEVEL II AT PUROK 3 AND LOWER MAUBOG IN BRGY. TIBAGON	5,000,000	5,000,000	5,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-11-82-11-000-3	SALINTUBIG	2019	REGION_XI	DAVAO_DE_ORO	PANTUKAN	Bongabong	CONSTRUCTION OF WATER SYSTEM LEVEL II AT BRGY. BONGABONG	4,000,000	4,000,000	4,000,000		ON-GOING	2.00%
SA-19-11-23-01-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	ASUNCION	Buan	CONSTRUCTION OF LEVEL II POTALE WATER SYSTEM (WATER SOURCE 1) AT BRGY BUAN	1,000,000	1,000,000			UNDER PREPARATION	
SA-19-11-23-01-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	ASUNCION	Buan	CONSTRUCTION OF LEVEL II POTALE WATER SYSTEM (WATER SOURCE 2) AT BRGY BUAN	950,000	950,000			UNDER PREPARATION	
SA-19-11-23-03-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	CARMEN	Minda	PROVISION OF POTABLE WATER SUPPLY AT BRGY. MINDA	8,000,000	8,000,000	8,000,000		ON-GOING	91.00%
SA-19-11-23-03-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	CARMEN	Tuganay	PROVISION OF POTABLE WATER SUPPLY AT BRGY. TUGANAY	12,000,000	12,000,000	12,000,000		ON-GOING	22.00%
SA-19-11-23-14-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	NEW CORELLA	Del Pilar	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. DEL PILAR	2,225,932	2,225,932	2,225,932	2,225,932	ON-GOING	1.00%
SA-19-11-23-14-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	NEW CORELLA	Mesaoy	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. MESAJOY	769,336	769,336	769,336	522,613	ON-GOING	1.00%
SA-19-11-23-14-000-3	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	NEW CORELLA	Cabidanan	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. CABIDANAN	816,680	816,680	816,680	816,680	ON-GOING	1.00%
SA-19-11-23-14-000-4	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	NEW CORELLA	Macgum	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. MACGUM	1,103,437	1,103,437	1,103,437	1,103,437	ON-GOING	1.00%
SA-19-11-23-14-000-5	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_NORTE	NEW CORELLA	del Monte	IMPROVEMENT OF POTABLE WATER SYSTEM IN BRGY. DEL MONTE	834,616	834,616	834,616	834,616	ON-GOING	1.00%
SA-19-11-24-12-000-1	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_SUR	SANTA CRUZ	Astorga	POTABLE WATER SYSTEM (ASTORGA)	2,000,000	2,000,000			PROCUREMENT	
SA-19-11-24-12-000-2	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_SUR	SANTA CRUZ	Jose Rizal	POTABLE WATER SYSTEM (JOSE RIZAL)	2,000,000	2,000,000			PROCUREMENT	
SA-19-11-24-12-000-3	SALINTUBIG	2019	REGION_XI	DAVAO_DEL_SUR	SANTA CRUZ	Sinoron	POTABLE WATER SYSTEM (BRGY SINORON)	2,000,000	2,000,000			PROCUREMENT	
SA-19-12-47-17-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	ALEOSAN	Lawili	Improvement of Brgy. Lawili Water System	10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100.00%
SA-19-12-47-02-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	CARMEN	Crossing Mainline, brgy Liliongan	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. LILIONGAN	2,000,000	2,000,000	2,000,000	1,979,166	COMPLETED	100.00%
SA-19-12-47-02-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	CARMEN	Ranzo	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. RANZO	2,000,000	2,000,000	2,000,000	1,979,166	COMPLETED	100.00%
SA-19-12-47-02-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	CARMEN	General Luna	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. GENERAL LUNA	2,000,000	2,000,000	2,000,000	1,979,166	COMPLETED	100.00%
SA-19-12-47-03-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BANGILAN ES, BARANGAY BANGILAN	CONSTRUCTION OF PWS IN BANGILAN ES, BARANGAY BANGILAN	1,200,000	1,200,000	1,200,000		COMPLETED	100.00%
SA-19-12-47-03-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	PISAN ES, BARANGAY PISAN	CONSTRUCTION OF PWS IN PISAN ES, BARANGAY PISAN	1,200,000	1,200,000	1,200,000		COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-12-47-03-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BANNAWAG ES, BARANGAY BANNAWAG	CONSTRUCTION OF PWS IN BANNAWAG ES, BARANGAY BANNAWAG	1,200,000	1,200,000	1,200,000		COMPLETED	100.00%
SA-19-12-47-03-000-4	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	SIMBUHAY ES, BARANGAY SIMBUHAY	CONSTRUCTION OF PWS IN SIMBUHAY ES, BARANGAY SIMBUHAY	2,400,000	2,400,000	2,400,000		ON-GOING	2.00%
SA-19-12-47-03-000-5	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BARANGAY DAGUPAN	REHABILITATION OF EXISTING PWS DAGUPAN, BARANGAY DAGUPAN	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-12-47-03-000-6	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BARANGAY MALANDADUAQUE	REHABILITATION OF EXISTING PWS MALANDADUAQUE, BARANGAY MALANDADUAQUE	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-12-47-03-000-7	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BARANGAY UPPER PAATAN	REHABILITATION OF EXISTING PWS UPPER PAATAN, BARANGAY UPPER PAATAN	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-12-47-03-000-8	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	KABACAN	BARANGAY SANGGADONG	REHABILITATION OF EXISTING PWS SANGGADONG, BARANGAY SANGGADONG	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-12-47-09-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Olandang	Construction of Potable Water System Level II at Brgy. Olandang	1,366,667	1,366,667	1,366,667	1,366,111	COMPLETED	100.00%
SA-19-12-47-09-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Palongoguen	Construction of Potable Water System Level II at Brgy. Palongoguen	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Malamote	Construction of Potable Water System Level II at Brgy. Malamote	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-4	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Patinduguen	Construction of Potable Water System Level II at Brgy. Patinduguen	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-5	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Kiwanan	Construction of Potable Water System Level II at Brgy. Kiwanan	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-6	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Kadigasan	Construction of Potable Water System Level II at Brgy. Kadigasan	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	2.00%
SA-19-12-47-09-000-7	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Tumbas	Construction of Potable Water System Level II at Brgy. Tumbas	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-8	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Kimagango	Construction of Potable Water System Level II at Brgy. Kimagango	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-09-000-9	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	MIDSAYAP	Brgy. Damatulan	Construction of Potable Water System Level II at Brgy. Damatulan	1,366,667	1,366,667	1,366,667	1,366,667	COMPLETED	100.00%
SA-19-12-47-12-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PIKIT	Gotokan	Construction of Brgy. Gotokan Water System	2,750,000	2,750,000	2,750,000	2,748,818	COMPLETED	100.00%
SA-19-12-47-12-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PIKIT	Bulol	Construction of Brgy. Bulol Water System	2,750,000	2,750,000	2,750,000	2,747,586	COMPLETED	100.00%
SA-19-12-47-12-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PIKIT	Balong	Construction of Brgy. Balong Water System	2,750,000	2,750,000	2,750,000	2,609,105	COMPLETED	1.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-12-47-13-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PRESIDENT ROXAS	Bato-Bato	Expansion of Bato-Bato Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-12-47-13-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PRESIDENT ROXAS	Kimahuring	Expansion of Kimahuring Potable Water Supply System Level II	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-12-47-13-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PRESIDENT ROXAS	Datu Inda	Solar Power Water Supply System Level II of Brgy. Datu Inda	5,000,000	5,000,000	5,000,000	4,994,621	COMPLETED	100.00%
SA-19-12-47-13-000-4	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PRESIDENT ROXAS	Kisupaan	Expansion of Kisupaan Potable Water Supply System Level II	3,000,000	3,000,000	3,000,000		COMPLETED	100.00%
SA-19-12-47-13-000-5	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	PRESIDENT ROXAS	Poblacion-Tuael	Expansion of Poblacion-Tuael Potable Water Supply System Level II	8,000,000	8,000,000	8,000,000	7,989,871	COMPLETED	100.00%
SA-19-12-47-14-000-1	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	TULUNAN	Bacong	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-19-12-47-14-000-2	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	TULUNAN	New Culasi	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II	3,800,000	3,800,000	3,800,000		ON-GOING	2.00%
SA-19-12-47-14-000-3	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	TULUNAN	Nabundasan	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II	2,200,000	2,200,000	2,200,000		ON-GOING	2.00%
SA-19-12-47-14-000-4	SALINTUBIG	2019	REGION_XII	NORTH_COTABATO	TULUNAN	Tambac	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II	1,500,000	1,500,000	1,500,000		ON-GOING	2.00%
SA-19-12-80-01-000-1	SALINTUBIG	2019	REGION_XII	SARANGANI	ALABEL	Paraiso	Construction of Water System-Spring Development with pipelines at brgy. Paraiso	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%
SA-19-12-80-03-000-1	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Nalus	REHABILITATION/IMPROVEMENT OF NALUS PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-2	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Lebe-Luma	EXPANSION OF LEBE-LUMA PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-3	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Maligang	REHABILITATION/IMPROVEMENT OF MALIGANG PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-4	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Gasi	REHABILITATION/IMPROVEMENT OF GASI PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-5	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Tamadang	EXPANSION OF TAMADANG LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-6	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Katubao	REHABILITATION/IMPROVEMENT OF UPPER MALANGIT, BRGY. KATUBAO PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-80-03-000-7	SALINTUBIG	2019	REGION_XII	SARANGANI	KIAMBA	Datu Dani	CONSTRUCTION OF PUAGO, BRGY. DATU DANI PWS LEVEL II	857,143	857,143	857,143		COMPLETED	100.00%
SA-19-12-63-19-000-1	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Ned	CONSTRUCTION OF LEVEL II WATER SYSTEM I	2,000,000	2,000,000	2,000,000		COMPLETED	100.00%
SA-19-12-63-19-000-2	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Lamfugon	CONSTRUCTION OF LEVEL II WATER SYSTEM	3,500,000	3,500,000	3,500,000	2,249,207	COMPLETED	100.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-12-63-19-000-3	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Upper Maculan	CONSTRUCTION OF LEVEL II WATER SYSTEM	2,500,000	2,500,000	2,500,000	1,548,983	COMPLETED	100.00%
SA-19-12-63-19-000-4	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Lamdalag	CONSTRUCTION OF LEVEL II WATER SYSTEM	3,000,000	3,000,000	3,000,000	2,991,796	COMPLETED	100.00%
SA-19-12-63-19-000-5	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Talisay	CONSTRUCTION OF LEVEL II WATER SYSTEM	2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100.00%
SA-19-12-63-19-000-6	SALINTUBIG	2019	REGION_XII	SOUTH_COTABATO	LAKE SEBU	Barangay Luhib	CONSTRUCTION OF LEVEL II WATER SYSTEM	3,000,000	3,000,000	3,000,000	1,390,367	ON-GOING	73.00%
SA-19-12-63-09-000-1	SALINTUBIG	2019	REGION_XII	SULTAN KUDARAT	PALIMBANG	MAGUID	PROVISION OF POTABLE WATER SUPPLY SYSTEM LEVEL II AT BRGY. MAGUID	3,000,000	3,000,000	3,000,000	2,157,672	ON-GOING	1.00%
SA-19-16-02-08-000-1	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_NORTE	MAGALLANES	Caloc-an	Installation of Potable Water Supply System Level II at Lower Panaytayon in Purok 6, Brgy. Caloc-an	5,000,000	5,000,000	5,000,000	4,230,376	COMPLETED	100.00%
SA-19-16-02-08-000-2	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_NORTE	MAGALLANES	Sto Niño	Expansion of potable water supply system Level III- pipelaying at P.1 to P. 4 in Bgy. Sto Niño	4,500,000	4,500,000	4,500,000	4,272,929	ON-GOING	95.00%
SA-19-16-02-08-000-3	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_NORTE	MAGALLANES	Poblacion	Rehabilitation of Potable Water System Level II at New Townsite in Purok 7, Brgy. Poblacion	500,000	500,000	500,000	498,599	COMPLETED	100.00%
SA-19-16-02-10-000-1	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_NORTE	SANTIAGO	SAN ISIDRO, JAGUPIT, CURVA AND POBLACION	CONSTRUCTION OF SAN ISIDRO, JAGUPIT, CURVA AND POBLACION PWS	20,000,000	20,000,000	20,000,000	5,000,000	COMPLETED	100.00%
SA-19-16-03-02-000-1	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	BUNAWAN	POBLACION, MAMBALILI & NUEVA	DEVELOPMENT/IMPROVEMENT/ EXPANSION OF POTABLE WATER SYSTEM LEVEL III, PHASE 2 IN POBLACION, MAMBALILI & NUEVA	12,000,000	12,000,000	12,000,000		ON-GOING	1.00%
SA-19-16-03-05-000-1	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	LORETO	Johnson	Construction of Level II Potable Water System in Brgy. Johnson	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-16-03-05-000-2	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	LORETO	Sabud	Expansion of Level II Potable Water System in Brgy.Sabud	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-16-03-05-000-3	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	LORETO	San Isidro	Construction of Level II Potable Water System in Brgy. San Isidro	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-16-03-05-000-4	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	LORETO	San Mariano	Construction of Level II Potable Water System in Brgy. San Mariano	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-19-16-03-06-000-1	SALINTUBIG	2019	REGION_XIII	AGUSAN_DEL_SUR	PROSPERIDAD	Poblacion	IMPROVEMENT OF POBLACION PROSPERIDAD WATER SYSTEM PHASE III	15,000,000	15,000,000	15,000,000		ON-GOING	1.00%
SA-19-16-85-02-000-1	SALINTUBIG	2019	REGION_XIII	DINAGAT_ISLANDS	CAGDIANAO	Upper Laguna, Laguna	CONSTRUCTION OF SITIO UPPER LAGUNA WATER SYSTEM-LEVEL II IN BRGY. LAGUNA	1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-19-16-85-02-000-2	SALINTUBIG	2019	REGION_XIII	DINAGAT_ISLANDS	CAGDIANAO	Tigbao	CONSTRUCTION OF BRGY. TIGBAO WATER SYSTEM LEVEL II	5,000,000	5,000,000	5,000,000	4,994,991	COMPLETED	100.00%
SA-19-16-67-07-000-1	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	Buenavista	POTABLE WATER SYSTEM AT BRGY. BUENAVISTA	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-07-000-2	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	Corregidor	POTABLE WATER SYSTEM AT BRGY. CORREGIDOR	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-07-000-3	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	Dagohoy	POTABLE WATER SYSTEM AT BRGY. DAGOHoy	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-07-000-4	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	San Carlos	POTABLE WATER SYSTEM AT BRGY. SAN CARLOS	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-07-000-5	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	Sta. Felomena	POTABLE WATER SYSTEM AT BRGY. SANTA FELOMINA	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-07-000-6	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	DAPA	Union	POTABLE WATER SYSTEM AT BRGY. UNION	1,000,000	1,000,000	1,000,000		COMPLETED	100.00%
SA-19-16-67-15-000-1	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Can-Aga	UPGRADING OF CAN-AGA LEVEL II WWS TO LEVEL III IN CAN-AGA	2,000,000	2,000,000	2,000,000	299,921	COMPLETED	100.00%
SA-19-16-67-15-000-2	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Villariza	IMPROVEMENT/REHABILITATION OF VILLARIZA LEVEL II WWS IN VILLARIZA	2,000,000	2,000,000	2,000,000	318,087	COMPLETED	100.00%
SA-19-16-67-15-000-3	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Karihatag	IMPROVEMENT/REHABILITATION OF KARIHATAG LEVEL II WWS	2,000,000	2,000,000	2,000,000	299,972	COMPLETED	100.00%
SA-19-16-67-15-000-4	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Cansayong	IMPROVEMENT/REHABILITATION OF CANSAYONG LEVEL II WWS	2,000,000	2,000,000	2,000,000	299,996	COMPLETED	100.00%
SA-19-16-67-15-000-5	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Cantapoy	UPGRADING OF CANTOPAY LEVEL II WWS TO LEVEL III (SITIO BASAK, MANHOYAY AND PUNTA SECTIONS)	3,000,000	3,000,000	3,000,000	449,983	COMPLETED	100.00%
SA-19-16-67-15-000-6	SALINTUBIG	2019	REGION_XIII	SURIGAO DEL NORTE	MALIMONO	Masgad	UPGRADING OF MASGAD LEVEL II WWS TO LEVEL III IN BRGY. MASGAD	3,000,000	3,000,000	3,000,000	449,979	COMPLETED	100.00%
SA-20-14-01-11-000-1	SALINTUBIG	2020	CAR	ABRA	LAGAYAN	BRGY POBLACION AND PULOT	CONSTRUCTION OF LEVEL 2 POTABLE WATER SUPPLY SYSTEM IN BRGY POBLACION AND PULOT	11,190,057	11,190,057	11,190,057		ON-GOING	2.00%
SA-20-14-01-17-000-1	SALINTUBIG	2020	CAR	ABRA	PEÑARRUBIA	SITIO DAYA AND SAYAO, BRGY. LUSUAC	CONSTRUCTION OF LEVEL II WATER SUPPLY AT SITIO DAYA AND SAYAO, BRGY. LUSUAC	3,838,655	3,838,655	3,838,655		ON-GOING	2.00%
SA-20-14-01-17-000-2	SALINTUBIG	2020	CAR	ABRA	PEÑARRUBIA	SITIO BANGBANGAR, BRGY. RIANG	CONSTRUCTION OF LEVEL II WATER SUPPLY AT SITIO BANGBANGAR, BRGY. RIANG	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-20-14-01-17-000-3	SALINTUBIG	2020	CAR	ABRA	PEÑARRUBIA	SITIO BIMMANYAS, BRGY. STA. ROSA	CONSTRUCTION OF LEVEL II WATER SUPPLY AT SITIO BIMMANYAS, BRGY. STA. ROSA	2,000,000	2,000,000	2,000,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-14-01-17-000-4	SALINTUBIG	2020	CAR	ABRA	PEÑARRUBIA	SITIO PUGIIT, BRGY. TATTAWA	CONSTRUCTION OF LEVEL II WATER SUPPLY AT SITIO PUGIIT, BRGY. TATTAWA	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-20-14-11-03-000-1	SALINTUBIG	2020	CAR	BENGUET	BAKUN	SITIO DALINGOAN, BRGY SINACBAT	IMPROVEMENT OF LEVEL 2 BANIYAS WATER WORKS IN SITIO DALINGOAN, BRGY SINACBAT	1,387,891	1,387,891	1,387,891		ON-GOING	2.00%
SA-20-14-11-03-000-2	SALINTUBIG	2020	CAR	BENGUET	BAKUN	SITIO BEYENG, BRGY. POBLACION	CONSTRUCTION OF LEVEL 2 BEYENG WATER WORKS IN SITIO BEYENG, BRGY. POBLACION	2,500,000	2,500,000	2,500,000		ON-GOING	2.00%
SA-20-14-11-03-000-3	SALINTUBIG	2020	CAR	BENGUET	BAKUN	BRGY. BAGU	CONSTRUCTION OF LEVEL 2 TANAP WATER WORKS IN BRGY. BAGU	3,100,000	3,100,000	3,100,000		ON-GOING	2.00%
SA-20-14-11-03-000-4	SALINTUBIG	2020	CAR	BENGUET	BAKUN	SITIO DADA, BRGY. POBLACION	CONSTRUCTION OF LEVEL 2 DADA WATER WORKS IN SITIO DADA, BRGY. POBLACION	1,500,000	1,500,000	1,500,000		ON-GOING	2.00%
SA-20-14-11-03-000-5	SALINTUBIG	2020	CAR	BENGUET	BAKUN	BRGY AMPUSONGAN	CONSTRUCTION OF LEVEL 2 LONGILONG WATER WORKS IN BRGY AMPUSONGAN	3,300,000	3,300,000	3,300,000		ON-GOING	2.00%
SA-20-14-27-07-000-1	SALINTUBIG	2020	CAR	IFUGAO	ALFONSO LISTA (POTIA)	BRGY. STO. DOMINGO, BRGY. BUSILAC, BRGY. PINTO AND BRGY. KILING	IMPROVEMENT/EXPANSION OF LEVEL III WATER SYSTEM IN BRGY. STO. DOMINGO, BRGY. BUSILAC, BRGY. PINTO AND BRGY. KILING	10,838,655	10,838,655	10,838,655		ON-GOING	2.00%
SA-20-01-28-03-000-1	SALINTUBIG	2020	REGION_I	ILOCOS_NORTE	BADOC	BRGY. CARAITAN	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. CARAITAN	11,563,551	11,563,551	11,563,551		ON-GOING	2.00%
SA-20-01-28-08-000-1	SALINTUBIG	2020	REGION_I	ILOCOS_NORTE	CURRIMAO	BRGY. SANTA CRUZ	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. SANTA CRUZ	11,563,551				UNDER PREPARATION	
SA-20-01-29-05-000-1	SALINTUBIG	2020	REGION_I	ILOCOS_SUR	CABUGAO	BRGY. NAMRUANGAN	IMPROVEMENT OF LEVEL II POTABLE WATER SYSTEM IN BRGY. NAMRUANGAN	11,294,078				UNDER PREPARATION	
SA-20-01-55-01-000-1	SALINTUBIG	2020	REGION_I	PANGASINAN	AGNO	BRGY. PATAR	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. PATAR	5,647,039	5,647,039			DED PREPARATION	
SA-20-01-55-01-000-2	SALINTUBIG	2020	REGION_I	PANGASINAN	AGNO	BRGY.MACABOBONI	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY.MACABOBONI	5,647,039	5,647,039			DED PREPARATION	
SA-20-01-55-45-000-1	SALINTUBIG	2020	REGION_I	PANGASINAN	URBIZTONDO	BRGY. SAWAT, BRGY. SALAVANTE, AND BRGY. POBLACION	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. SAWAT, BRGY. SALAVANTE, AND BRGY. POBLACION	11,563,551	11,563,551			DED PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-02-15-01-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	ABULUG	Guiddam	Abulug Riverside Waterworks System Level 2 Guiddam in Guiddam	12,297,964	12,297,964	12,297,964		ON-GOING	2.00%
SA-20-02-15-03-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	ALLACAPAN	BRGY. DAAN-ILI	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. DAAN-ILI	3,604,535	3,604,535			UNDER PREPARATION	
SA-20-02-15-03-000-2	SALINTUBIG	2020	REGION_II	CAGAYAN	ALLACAPAN	BRGY. BESSANG	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. BESSANG	7,689,542	7,689,542			UNDER PREPARATION	
SA-20-02-15-07-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	BALLESTEROS	BRGY. CENTRO EAST	NEW CONSTRUCTION OF BALLESTEROS MUNICIPAL WATER SYSTEM LEVEL II IN BRGY. CENTRO EAST	11,563,551				UNDER PREPARATION	
SA-20-02-15-10-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	CAMALANIUGAN	Brgy. Cullit	Construction of Level III Water System in Brgy. Cullit	11,294,077	11,294,077			DED PREPARATION	
SA-20-02-15-16-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	LAL-LO	BRGY. CAGORAN	BRGY. CAGORAN LEVEL II WATER SYSTEM	3,232,077	3,232,077	3,232,077		ON-GOING	2.00%
SA-20-02-15-16-000-2	SALINTUBIG	2020	REGION_II	CAGAYAN	LAL-LO	BRGY. BICUD	BRGY. BICUD LEVEL II WATER SYSTEM	2,687,000	2,687,000	2,687,000		ON-GOING	2.00%
SA-20-02-15-16-000-3	SALINTUBIG	2020	REGION_II	CAGAYAN	LAL-LO	BRGY. SAN MARIANO	BRGY. SAN MARIANO LEVEL II WATER SYSTEM	2,692,000	2,692,000	2,692,000		ON-GOING	2.00%
SA-20-02-15-16-000-4	SALINTUBIG	2020	REGION_II	CAGAYAN	LAL-LO	BRGY. CULLIT	BRGY. CULLIT LEVEL II WATER SYSTEM	2,683,000	2,683,000	2,683,000		ON-GOING	2.00%
SA-20-02-15-17-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	LASAM	NAPPICU, BARANGAY NABANNAGAN WEST	NABANNAGAN WATER SYSTEM - LEVEL II IN NAPPICU, BARANGAY NABANNAGAN WEST	11,563,551	11,563,551	11,563,551		ON-GOING	2.00%
SA-20-02-15-18-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	PAMPLONA	Barangay Curva	Construction of Potable Water System, Barangay Curva	12,028,490	12,028,490	12,028,490		ON-GOING	2.00%
SA-20-02-15-22-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	SANCHEZ-MIRA	BRGY. DAGUERAY	NEW CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL III IN BRGY. DAGUERAY	11,294,077	11,294,077			UNDER PREPARATION	
SA-20-02-15-26-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	SANTO NIÑO (FAIRE)	BRGY. LUBO, LATTAC, NIUG SUR, NIUG NORTE AND SAN ROQUE	CONSTRUCTION OF MALULANI WATER SUPPLY PROJECT LEVEL III AT BRGY. LUBO, LATTAC, NIUG SUR, NIUG NORTE AND SAN ROQUE	11,563,551	11,563,551			UNDER PREPARATION	
SA-20-02-15-25-000-1	SALINTUBIG	2020	REGION_II	CAGAYAN	STA. TERESITA	Brgy. Centro West and Centro East	Rehabilitation of Sta. Teresita Level II Water System at Brgy. Centro West and Centro East	11,787,891	11,787,891	11,787,891		ON-GOING	2.00%
SA-20-02-31-21-000-1	SALINTUBIG	2020	REGION_II	ISABELA	PALANAN	BRGY. DICABISAGAN WEST	PROVISION OF POTABLE WATER SUPPLY LEVEL II IN BRGY. DICABISAGAN WEST	11,190,057	11,190,057			UNDER PREPARATION	
SA-20-02-31-29-000-1	SALINTUBIG	2020	REGION_II	ISABELA	SAN ISIDRO	Brgy. Gomez	Construction of Potable Water System in Brgy. Gomez	11,563,551	11,563,551			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-02-50-01-000-1	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Camandag	Construction of Hiket Water System in Brgy. Camandag	6,974,538	6,974,538			UNDER PREPARATION	
SA-20-02-50-01-000-2	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	AMBAGUIO	Brgy. Labang	Construction of Labang Water System in Brgy. Labang	4,015,215	4,015,215			UNDER PREPARATION	
SA-20-02-50-11-000-1	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Buliwao and Brgy. Aurora	Expansion of Potable Water Supply System in Brgy. Buliwao and Brgy. Aurora	2,000,000	2,000,000	2,000,000		ON-GOING	1.00%
SA-20-02-50-11-000-2	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Maasin	Expansion of Potable Water Supply System in Brgy. Maasin	1,002,000	1,002,000			UNDER PREPARATION	
SA-20-02-50-11-000-3	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Calaocan	Expansion of Potable Water Supply System in Brgy. Calaocan	2,007,000	2,007,000			UNDER PREPARATION	
SA-20-02-50-11-000-4	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Bonifacio	Expansion of Potable Water Supply System in Brgy. Bonifacio	1,002,000	1,002,000	1,002,000		ON-GOING	1.00%
SA-20-02-50-11-000-5	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Nalubbunan	Expansion of Potable Water Supply System in Brgy. Nalubbunan	1,060,000	1,060,000	1,060,000		ON-GOING	1.00%
SA-20-02-50-11-000-6	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Baresbes	Expansion of Potable Water Supply System in Brgy. Baresbes	1,182,479	1,182,479	1,182,479		ON-GOING	1.00%
SA-20-02-50-11-000-7	SALINTUBIG	2020	REGION_II	NUEVA_VIZCAYA	QUEZON	Brgy. Caliat	Expansion of Potable Water Supply System in Brgy. Caliat	2,800,000	2,800,000	2,800,000		ON-GOING	1.00%
SA-20-02-57-02-000-1	SALINTUBIG	2020	REGION_II	QUIRINO	CABARROGUIS (Capital)	BARANGAY BANUAR	CONSTRUCTION OF LEVEL II WATER SYSTEM AT BARANGAY BANUAR	7,682,027	7,682,027			UNDER PREPARATION	
SA-20-02-57-02-000-2	SALINTUBIG	2020	REGION_II	QUIRINO	CABARROGUIS (Capital)	BARANGAY EDEN	CONSTRUCTION OF LEVEL II WATER SYSTEM AT BARANGAY EDEN	2,241,658	2,241,658			UNDER PREPARATION	
SA-20-02-57-02-000-3	SALINTUBIG	2020	REGION_II	QUIRINO	CABARROGUIS (Capital)	BARANGAY TUCOD	CONSTRUCTION OF LEVEL II WATER SYSTEM AT BARANGAY TUCOD	1,370,393	1,370,393			UNDER PREPARATION	
SA-20-02-57-04-000-1	SALINTUBIG	2020	REGION_II	QUIRINO	MADDELA	Barangay Cabua-an, Maddela	Construction of Level II Potable Water System at Barangay Cabua-an, Maddela	2,106,952	2,106,952	2,106,952		ON-GOING	82.00%
SA-20-02-57-04-000-2	SALINTUBIG	2020	REGION_II	QUIRINO	MADDELA	Barangay Ysmael, Maddela	Construction of Level II Potable Water System at Barangay Ysmael, Maddela	1,418,939	1,418,939	1,418,939		ON-GOING	90.00%
SA-20-02-57-04-000-3	SALINTUBIG	2020	REGION_II	QUIRINO	MADDELA	Barangay Balligui, Maddela	Construction of Level II Potable Water System at Barangay Balligui, Maddela	2,077,774	2,077,774	2,077,774		ON-GOING	31.00%
SA-20-02-57-04-000-4	SALINTUBIG	2020	REGION_II	QUIRINO	MADDELA	Barangay Jose Ancheta, Maddela	Construction of Level II Potable Water System at Barangay Jose Ancheta, Maddela	2,268,836	2,268,836	2,268,836		ON-GOING	93.00%
SA-20-02-57-04-000-5	SALINTUBIG	2020	REGION_II	QUIRINO	MADDELA	Barangay Diduyon	Rehabilitation/Improvement of Level II Potable Water System at Barangay Diduyon	3,180,978	3,180,978	3,180,978		ON-GOING	96.00%
SA-20-03-49-13-000-1	SALINTUBIG	2020	REGION_III	NUEVA_ECIJA	LAUR	BRGY. SAN JUAN AND CANANTONG	EXPANSION OF LEVEL III WATER SUPPLY SYSTEM AT BRGY. SAN JUAN AND CANANTONG	10,052,883	10,052,883			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-03-49-15-000-1	SALINTUBIG	2020	REGION_III	NUEVA_ECIJA	LLANERA	BRGY. GEN. LUNA	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II AT BRGY. GEN. LUNA	11,563,551	11,563,551			UNDER PREPARATION	
SA-20-03-69-13-000-1	SALINTUBIG	2020	REGION_III	TARLAC	SAN CLEMENTE	BRGY. POBLACION NORTE	REHABILITATION/EXPANSION OF WATER SYSTEM (LEVEL III) AT BRGY. POBLACION NORTE	12,028,490	12,028,490			UNDER PREPARATION	
SA-20-03-69-18-000-1	SALINTUBIG	2020	REGION_III	TARLAC	SAN JOSE	BRGYS. LABNEY, LAWACAMULAG AND VILLA AGLIPAY)	LEVEL III WATER SYSTEM (EXPANSION OF DISTRIBUTION LINE OF SAN JOSE WATER SYSTEM IN BRGYS. LABNEY, LAWACAMULAG AND VILLA AGLIPAY)	11,294,077				UNDER PREPARATION	
SA-20-03-71-01-000-1	SALINTUBIG	2020	REGION_III	ZAMBALES	BOTOLAN	BRGYS. BELBEL, PALIS, MORAZA (EASTERN)	PROPOSE LEVEL II WATER SYSTEM AT BRGYS. BELBEL, PALIS, MORAZA (EASTERN)	10,989,753	10,989,753			UNDER PREPARATION	
SA-20-03-71-04-000-1	SALINTUBIG	2020	REGION_III	ZAMBALES	CASTILLEJOS	BRGY. SAN PABLO	PROPOSE LEVEL III WATER SUPPLY SYSTEM IN BRGY. SAN PABLO	11,563,551	11,563,551			UNDER PREPARATION	
SA-20-04-10-20-000-1	SALINTUBIG	2020	REGION_IVA	BATANGAS	PADRE GARCIA	BARANGAY CAWONGAN	EXPANSION AND IMPROVEMENT OF LEVEL III WATER SUPPLY SYSTEM AT BARANGAY CAWONGAN	11,645,479	11,645,479			UNDER PREPARATION	
SA-20-04-34-23-000-1	SALINTUBIG	2020	REGION_IVA	LAGUNA	RIZAL	BRGY. TUY	IMPROVEMENT/REHABILITATION OF LEVEL III WATER SUPPLY SYSTEM IN BRGY. TUY	11,563,551	11,563,551			UNDER PREPARATION	
SA-20-17-51-02-000-1	SALINTUBIG	2020	MIMAROPA	OCCIDENTAL_MINDORO	CALINTAAN	BRGY. POBLACION	CONSTRUCTION OF LEVEL II WATER SYSTEM IN BRGY. POBLACION	10,989,753	10,989,753			DED PREPARATION	
SA-20-17-51-09-000-1	SALINTUBIG	2020	MIMAROPA	OCCIDENTAL_MINDORO	SABLAYAN	BRGY. BURGOS	EXPANSION OF LEVEL III WATER SUPPLY SYSTEM IN BRGY. BURGOS	2,458,490	2,458,490	2,458,490		ON-GOING	2.00%
SA-20-17-51-09-000-2	SALINTUBIG	2020	MIMAROPA	OCCIDENTAL_MINDORO	SABLAYAN	BRGY. ILVITA	EXPANSION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. ILVITA	4,220,000	4,220,000	4,220,000		ON-GOING	2.00%
SA-20-17-51-09-000-3	SALINTUBIG	2020	MIMAROPA	OCCIDENTAL_MINDORO	SABLAYAN	BRGY. PAG-ASA	EXPANSION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. PAG-ASA	5,350,000	5,350,000	5,350,000		ON-GOING	2.00%
SA-20-17-52-13-000-1	SALINTUBIG	2020	MIMAROPA	ORIENTAL_MINDORO	SAN TEODORO	BRGY. CALSAPA, BRGY. BIGAAN, BRGY. LUMANGBAYAN, AND BRGY. CAAGUTAYAN	EXPANSION OF LEVEL 3 WATER SYSTEM PHASE 13 IN BRGY. CALSAPA, BRGY. BIGAAN, BRGY. LUMANGBAYAN, AND BRGY. CAAGUTAYAN	7,944,880	7,944,880			UNDER PREPARATION	
SA-20-17-52-13-000-2	SALINTUBIG	2020	MIMAROPA	ORIENTAL_MINDORO	SAN TEODORO	BRGY. CALSAPA, BRGY. BIGAAN, AND BRGY. LUMANGBAYAN	UPGRADING OF WATER SUPPLY SYSTEM FROM LEVEL 2 TO LEVEL 3 IN BRGY. CALSAPA, BRGY. BIGAAN, AND BRGY. LUMANGBAYAN	3,460,000	3,460,000			UNDER PREPARATION	
SA-20-17-53-11-000-1	SALINTUBIG	2020	MIMAROPA	PALAWAN	DUMARAN	BRGY. CAPAYAS	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL III IN BRGY. CAPAYAS	4,904,880	4,904,880			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-17-53-11-000-2	SALINTUBIG	2020	MIMAROPA	PALAWAN	DUMARAN	BRGY. DANLEG	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL III IN BRGY. DANLEG	6,500,000	6,500,000			UNDER PREPARATION	
SA-20-17-53-20-000-1	SALINTUBIG	2020	MIMAROPA	PALAWAN	TAYTAY	AMANTOLON AND POBLACION	EXPANSION AND REHABILITATION OF PAMANTOLON AND POBLACION WATER SYSTEM LEVEL III	10,989,753	10,989,753			UNDER PREPARATION	
SA-20-05-05-10-000-1	SALINTUBIG	2020	REGION_V	ALBAY	MALINAO	BRGY. SUGCAD	IMPROVEMENT OF CLUSTER B WATER SYSTEM PHASE I IN BRGY. SUGCAD	11,067,328	11,067,328			UNDER PREPARATION	
SA-20-05-16-06-000-1	SALINTUBIG	2020	REGION_V	CAMARINES_NORTE	LABO	BRGY. BAYABAS-GUISICAN-TIGBINAN	CONSTRUCTION OF LEVEL II WATER SUPPLY SYSTEM IN BRGY. BAYABAS-GUISICAN-TIGBINAN	11,259,227	11,259,227			UNDER PREPARATION	
SA-20-05-17-29-000-1	SALINTUBIG	2020	REGION_V	CAMARINES_SUR	PRESENTACION (PARUBCAN)	BRGY. MAANGAS, BAGONG SIRANG, BRGY. PATROCINIO, BRGY. BUENAVISTA	CONSTRUCTION OF LEVEL III WATER SUPPLY SYSTEM IN BRGY. MAANGAS, BAGONG SIRANG, BRGY. PATROCINIO, BRGY. BUENAVISTA	11,824,122	11,824,122			UNDER PREPARATION	
SA-20-05-17-37-000-1	SALINTUBIG	2020	REGION_V	CAMARINES_SUR	TINAMBAC	BRGY. LUPI TO BRGY. TIERRA NEVADA	UPGRADING OF WATER SUPPLY SYSTEM (FROM LEVEL II TO LEVEL III, PHASE 1) IN BRGY. LUPI TO BRGY. TIERRA NEVADA	8,500,000	8,500,000			UNDER PREPARATION	
SA-20-05-17-37-000-2	SALINTUBIG	2020	REGION_V	CAMARINES_SUR	TINAMBAC	BRGY. TAMBANG	UPGRADING OF WATER SUPPLY SYSTEM (FROM LEVEL II TO LEVEL III, PHASE 1) IN BRGY. TAMBANG	2,738,652	2,738,652			UNDER PREPARATION	
SA-20-06-04-13-000-1	SALINTUBIG	2020	REGION_VI	AKLAN	MALINAO	BRGYS. SUGNOD, SIPAC, BULABUD, ROSARIO, AND NAVITAS	IMPROVEMENT OF BARANGAY WATER SYSTEM (LEVEL II) BRGYS. SUGNOD, SIPAC, BULABUD, ROSARIO, AND NAVITAS	11,563,551				UNDER PREPARATION	
SA-20-06-06-13-000-1	SALINTUBIG	2020	REGION_VI	ANTIQUE	SAN JOSE (Capital)	BRGY. FUNDA - DALIPE TO BRGY. 3 AND BRGY. BADIANG TO BRGY. ATABAY	WATER SYSTEM IMPROVEMENT AND EXPANSION PROJECT IN BRGY. FUNDA - DALIPE TO BRGY. 3 AND BRGY. BADIANG TO BRGY. ATABAY	10,989,753	10,989,753			UNDER PREPARATION	
SA-20-06-19-01-000-1	SALINTUBIG	2020	REGION_VI	CAPIZ	CUARTERO	BRGY. POBLACION ILAWOD	CUARTERO WATER SUPPLY SYSTEM IMPROVEMENT PROJECT (LEVEL III) IN BRGY. POBLACION ILAWOD	11,297,964				UNDER PREPARATION	
SA-20-06-19-02-000-1	SALINTUBIG	2020	REGION_VI	CAPIZ	DAO	BRGY. POBLACION ILAYA	PROPOSED IMPROVEMENT OF LEVEL III WATER SYSTEM OF DAO WATER DISTRICT IN BRGY. POBLACION ILAYA	11,563,551				UNDER PREPARATION	



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-06-19-07-000-1	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. WEST VILLAFLORES (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. WEST VILLAFLORES (LEVEL II WATER SYSTEM)	1,785,202				UNDER PREPARATION	
SA-20-06-19-07-000-2	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. ALAYUNAN (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. ALAYUNAN (LEVEL II WATER SYSTEM)	1,756,971				UNDER PREPARATION	
SA-20-06-19-07-000-3	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. MAALAN (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. MAALAN (LEVEL II WATER SYSTEM)	1,502,715				UNDER PREPARATION	
SA-20-06-19-07-000-4	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. MANAYUPIT (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. MANAYUPIT (LEVEL II WATER SYSTEM)	1,506,652				UNDER PREPARATION	
SA-20-06-19-07-000-5	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. QUINABONGLAN (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. QUINABONGLAN (LEVEL II WATER SYSTEM)	1,567,605				UNDER PREPARATION	
SA-20-06-19-07-000-6	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. JEBACA (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. JEBACA (LEVEL II WATER SYSTEM)	1,330,841				UNDER PREPARATION	
SA-20-06-19-07-000-7	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. NEW GUIA (LEVEL II WATER SYSTEM)	CONSTRUCTION OF SPRING DEVELOPMENT AT BRGY. NEW GUIA (LEVEL II WATER SYSTEM)	1,314,709				UNDER PREPARATION	
SA-20-06-19-07-000-8	SALINTUBIG	2020	REGION_VI	CAPIZ	MA-AYON	BRGY. PARALLAN (LEVEL II WATER SYSTEM)	EXPANSION OF SPRING DEVELOPMENT AT BRGY. PARALLAN (LEVEL II WATER SYSTEM)	1,150,259				UNDER PREPARATION	
SA-20-06-19-11-000-1	SALINTUBIG	2020	REGION_VI	CAPIZ	PILAR	BRGY. DAYHAGAN	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II IN BRGY. DAYHAGAN	6,105,287	6,105,287			UNDER PREPARATION	
SA-20-06-19-11-000-2	SALINTUBIG	2020	REGION_VI	CAPIZ	PILAR	BRGY. SAN ANTONIO	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II IN BRGY. SAN ANTONIO	5,809,667	5,809,667			UNDER PREPARATION	
SA-20-06-79-03-000-1	SALINTUBIG	2020	REGION_VI	GUIMARAS	NUEVA VALENCIA	BRGY. CABALAGNAN, CANHAWAN, IGDARAPDAP & SAN ANTONIO	CONSTRUCTION OF WATER SUPPLY SYSTEM IN BRGY. CABALAGNAN, CANHAWAN, IGDARAPDAP & SAN ANTONIO	11,914,954	11,914,954			UNDER PREPARATION	
SA-20-06-79-05-000-1	SALINTUBIG	2020	REGION_VI	GUIMARAS	SIBUNAG	SITIO CASILLAN II, BRGY. ORACON	CONSTRUCTION OF LEVEL II WATER SYSTEM IN SITIO CASILLAN II, BRGY. ORACON	5,714,803				UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-06-79-05-000-2	SALINTUBIG	2020	REGION_VI	GUIMARAS	SIBUNAG	SITIO PROPER, BRGY. BUBOG	CONSTRUCTION OF LEVEL II WATER SYSTEM IN SITIO PROPER, BRGY. BUBOG	5,579,274				UNDER PREPARATION	
SA-20-06-30-02-000-1	SALINTUBIG	2020	REGION_VI	ILOILO	ALIMODIAN	BRGY. SULONG	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL III IN BRGY. SULONG	6,259,227	6,259,227			UNDER PREPARATION	
SA-20-06-30-02-000-2	SALINTUBIG	2020	REGION_VI	ILOILO	ALIMODIAN	BRGY. COLINE-DALAG	CONSTRUCTION OF WATER SUPPLY SYSTEM LEVEL III IN BRGY. COLINE-DALAG	5,000,000	5,000,000			UNDER PREPARATION	
SA-20-06-45-14-000-1	SALINTUBIG	2020	REGION_VI	NEGROS_OCCIDENTAL	ISABELA	BRGY. 9 POBLACION	IMPROVEMENT OF LEVEL II WATER SYSTEM (DEEPWELL WITH PUMP HOUSE FACILITY) IN BRGY. 9 POBLACION	11,259,227	11,259,227			UNDER PREPARATION	
SA-20-07-12-48-000-1	SALINTUBIG	2020	REGION_VII	BOHOL	BIEN UNIDO	BRGY. LIBERTY, NUEVA ESPERANZA, MANDAWA, NUEVA ESTRELLA, TUBURAN, POBLACION AND PUERTO SAN PEDRO	REHABILITATION, IMPROVEMENT AND EXPANSION OF BIEN UNIDO WATERWORKS SYSTEM IN BRGY. LIBERTY, NUEVA ESPERANZA, MANDAWA, NUEVA ESTRELLA, TUBURAN, POBLACION AND PUERTO SAN PEDRO	13,042,937	13,042,937			UNDER PREPARATION	
SA-20-07-12-13-000-1	SALINTUBIG	2020	REGION_VII	BOHOL	CATIGBIAN	BRGYS. CAMBAILAN AND BAANG	REHABILITATION OF LEVEL III WATER SYSTEM IN BRGYS. CAMBAILAN AND BAANG	10,989,753	10,989,753			UNDER PREPARATION	
SA-20-07-12-17-000-1	SALINTUBIG	2020	REGION_VII	BOHOL	DAGOHOY	BRGY. CANDELARIA, STA. CRUZ, SAN VICENTE, POBLACION, MALITBOG, MAHAYAG, CAGAWASAN, CALUASAN, SAN MIGUEL AND BABAG	UPGRADING/EXPANSION OF LEVEL III WATER SYSTEM IN BRGY. CANDELARIA, STA. CRUZ, SAN VICENTE, POBLACION, MALITBOG, MAHAYAG, CAGAWASAN, CALUASAN, SAN MIGUEL AND BABAG	11,645,479	11,645,479			UNDER PREPARATION	
SA-20-07-12-33-000-1	SALINTUBIG	2020	REGION_VII	BOHOL	PANGLAO	BRGY TAWALA AND DOLJO	CONSTRUCTION OF NEW ELEVATED RESERVOIR AND REHABILITATION OF PIPELINES AND FITTINGS OF PANGLAO WATER WORKS SYSTEM IN BRGY TAWALA AND DOLJO	11,294,077	11,294,077			UNDER PREPARATION	
SA-20-07-12-35-000-1	SALINTUBIG	2020	REGION_VII	BOHOL	PRES. CARLOS P. GARCIA (PITOGO)	BRGYS. SAN VICENTE, VILLA MILAGROSA, BOGO, BAUD, BASIAO, AND POPOO	EXPANSION OF LEVEL II WATER SYSTEM IN BRGYS. SAN VICENTE, VILLA MILAGROSA, BOGO, BAUD, BASIAO, AND POPOO	13,042,937	13,042,937			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-07-22-33-000-1	SALINTUBIG	2020	REGION_VII	CEBU	CORDOVA	BRGY. DAY-AS AND BUAGSONG	EXPANSION OF LEVEL III WATER SYSTEM IN BRGY. DAY-AS AND BUAGSONG	11,563,551	11,563,551			UNDER PREPARATION	
SA-20-07-22-20-000-1	SALINTUBIG	2020	REGION_VII	CEBU	MOALBOAL	BRGY. BASDIOT, SAAVEDRA, POBLACION EAST, POBLACION WEST, BUGHO AND TUBLE	IMPROVEMENT AND EXPANSION OF WATER SUPPLY & DISTRIBUTION SYSTEM IN BRGY. BASDIOT, SAAVEDRA, POBLACION EAST, POBLACION WEST, BUGHO AND TUBLE	12,379,892	12,379,892			UNDER PREPARATION	
SA-20-08-60-15-000-1	SALINTUBIG	2020	REGION_VIII	SAMAR	SAN SEBASTIAN	BRGY. CAMANHAGAY, BRGY. CAMPIYAK, BRGY. BONTOD AND BRGY. POBLACION	REHABILITATION/ IMPROVEMENT OF LEVEL III WATER SUPPLY SYSTEM IN BRGY. CAMANHAGAY, BRGY. CAMPIYAK, BRGY. BONTOD AND BRGY. POBLACION	11,142,724	11,142,724			UNDER PREPARATION	
SA-20-08-60-21-000-1	SALINTUBIG	2020	REGION_VIII	SAMAR	VILLAREAL		CONSTRUCTION OF LEVEL III WATER SUPPLY SYSTEM (INSTALLATION OF TRANSMISSION LINE FROM THE WATER SOURCE IN THE MUNICIPALITY OF CALBIGA, SAMAR TO THE TAPPING POINT LEADING TO THE MUNICIPALITY OF VILLAREAL, SAMAR	11,652,798	11,652,798			UNDER PREPARATION	
SA-20-09-72-26-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	BACUNGAN (LEON T. POSTIGO)	BRGY. STA. MARIA	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. STA. MARIA	11,652,798	11,652,798			DED PREPARATION	
SA-20-09-72-23-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	GUTALAC	BRGY. PITAWA	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. PITAWA	4,000,449	4,000,449			PROCUREMENT	
SA-20-09-72-23-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	GUTALAC	BRGY. MATUNOY	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY. MATUNOY	7,583,074	7,583,074			PROCUREMENT	
SA-20-09-72-22-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	JOSE DALMAN (PONOT)	BRGYS POBLACION , TABON, AND SIPAROK	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM IN BRGYS POBLACION , TABON, AND SIPAROK	11,824,122	11,824,122			PROCUREMENT	
SA-20-09-72-27-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KALAWIT	BRGY MARCELO	EXPANSION/IMPROVEMENT OF MARCELO WATER SUPPLY PROJECT IN BRGY MARCELO	4,000,000	4,000,000			PROCUREMENT	
SA-20-09-72-27-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KALAWIT	BRGY POBLACION	EXPANSION/IMPROVEMENT OF POBLACION WATER SUPPLY PROJECT IN BRGY POBLACION	2,893,596	2,893,596			PROCUREMENT	
SA-20-09-72-27-000-3	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KALAWIT	BRGY TUGOP	EXPANSION/IMPROVEMENT OF TUGOP WATER SUPPLY PROJECT IN BRGY TUGOP	4,000,000	4,000,000			PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-09-72-27-000-4	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KALAWIT	BRGY BOTONG	EXPANSION/IMPROVEMENT OF BOTONG WATER SUPPLY PROJECT IN BRGY BOTONG	1,200,000	1,200,000			PROCUREMENT	
SA-20-09-72-03-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KATIPUNAN	BRGY. SAN VICENTE	UPGRADING AND EXPANSION OF WATER SYSTEM IN BRGY. SAN VICENTE	7,000,000	7,000,000			PROCUREMENT	
SA-20-09-72-03-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	KATIPUNAN	BRGY. SANTO NINO	UPGRADING AND EXPANSION OF WATER SYSTEM IN BRGY. SANTO NINO	4,824,122	4,824,122			PROCUREMENT	
SA-20-09-72-04-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	LA LIBERTAD	BRGY. EL PARAISO AND BRGY. POBLACION	IMPROVEMENT/EXPANSION OF WATER SUPPLY SYSTEM IN BRGY. EL PARAISO AND BRGY. POBLACION	12,749,322	12,749,322	12,749,322	6,743,744	ON-GOING	45.00%
SA-20-09-72-07-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	MANUKAN	BRGY. DON JOSE AGUIRRE	REHAB/EXPANSION OF WATER SUPPLY SYSTEM LEVEL III IN BRGY. DON JOSE AGUIRRE	11,824,122	11,824,122	11,824,122		ON-GOING	1.00%
SA-20-09-72-15-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	SIAYAN	BRGY. POBLACION	EXPANSION OF POBLACION WATER SYSTEM LEVEL III IN BRGY. POBLACION	11,824,122	11,824,122			PROCUREMENT	
SA-20-09-72-16-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	SIBUCO	BRGY LINTANGAN	CONSTRUCTION OF LEVEL II WATER SUPPLY FACILITIES IN BRGY LINTANGAN	10,998,053	10,998,053			PROCUREMENT	
SA-20-09-72-18-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	SINDANGAN	BRGY POBLACION	CONSTRUCTION OF WATER SUPPLY LEVEL II IN BRGY POBLACION	11,652,798	11,652,798			PROCUREMENT	
SA-20-09-72-19-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	SIOCON	BRGY. D. RICONALLA	REHABILITATION AND IMPROVEMENT OF D. RICONALLA LEVEL III WATER SYSTEM IN BRGY. D. RICONALLA	11,383,323	11,383,323	11,383,323		PROCUREMENT	
SA-20-09-72-20-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	SIRAWAI	BRGY PISA ITOM, PISA PUTI AND DONA CECILIA	CONSTRUCTION OF LEVEL II WATER SUPPLY IN BRGY PISA ITOM, PISA PUTI AND DONA CECILIA	11,824,122	11,824,122			DED PREPARATION	
SA-20-09-72-21-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	TAMPILISAN	BRGY. BALACBAAN	PROPOSED CONSTRUCTION OF WATER SUPPLY SYSTEM IN BRGY. BALACBAAN	5,691,662	5,691,662	5,691,662	853,563	ON-GOING	34.00%
SA-20-09-72-21-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_NORTE	TAMPILISAN	BRGY. MALILA T.	PROPOSED CONSTRUCTION OF WATER SUPPLY SYSTEM II IN BRGY. MALILA T.	5,691,661	5,691,661	5,691,661	851,143	ON-GOING	44.00%
SA-20-09-73-07-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	DUMALINAO	BRGY. CALINGAYAN	REPAIR/REHAB OF WATER SYSTEM LEVEL II IN BRGY. CALINGAYAN	1,679,486	1,679,486			PROCUREMENT	
SA-20-09-73-07-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	DUMALINAO	BRGYS ANONANG AND LOCUBAN	EXPANSION OF DUMALINAO WATER SYSTEM PROJECT IN BRGYS ANONANG AND LOCUBAN	6,575,039	6,575,039			PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-09-73-07-000-3	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	DUMALINAO	BRGY TIKWAS	CONSTRUCTION OF WATER SYSTEM LEVEL II IN BRGY TIKWAS	2,812,803	2,812,803			PROCUREMENT	
SA-20-09-73-13-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	LAPUYAN	BRGY. POBLACION	EXPANSION AND REHABILITATION OF LEVEL III WATER SYSTEM IN BRGY. POBLACION	11,238,652	11,238,652			PROCUREMENT	
SA-20-09-73-40-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	SOMINOT (DON MARIANO MARCOS)	BRGYS. SAWA-LUMANGGOY-STO.NIÑO-LIBERTAD WATER SYSTEM	REHABILITATION/IMPROVEMENT OF BRGYS. SAWA-LUMANGGOY-STO.NIÑO-LIBERTAD WATER SYSTEM	8,868,932	8,868,932			DED PREPARATION	
SA-20-09-73-40-000-2	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_DEL_SUR	SOMINOT (DON MARIANO MARCOS)	BRGY. RIZAL	REHABILITATION/IMPROVEMENT OF RIZAL WATER SYSTEM IN BRGY. RIZAL	3,170,117	3,170,117			DED PREPARATION	
SA-20-09-83-07-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	MABUHAY	BRGY. CATIPAN	CONSTRUCTION OF WATER SYSTEM (LEVEL II) IN BRGY. CATIPAN	11,508,127	11,508,127	11,508,127		ON-GOING	2.00%
SA-20-09-83-09-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	NAGA	BRGY. SANTA CLARA, BRGY. UPPER SULITAN AND BRGY.SAN ISIDRO	CONSTRUCTION OF WATER SYSTEM (LEVEL II) IN BRGY. SANTA CLARA, BRGY. UPPER SULITAN AND BRGY.SAN ISIDRO	11,652,798	11,652,798	11,652,798		ON-GOING	2.00%
SA-20-09-83-10-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	OLUTANGA	BRGY. SOLAR	UPGRADING OF SOLAR WATER SUPPLY SYSTEM (LEVELIII) IN BRGY. SOLAR	11,652,798	11,652,798			PROCUREMENT	
SA-20-09-83-11-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	PAYAO	BRGY BULACAN AND BALIAN	CONSTRUCTION OF PUROK 6, BULACAN-BALIAN WATER SYSTEM IN BRGY BULACAN AND BALIAN	11,824,122	11,824,122			PROCUREMENT	
SA-20-09-83-12-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	ROSELLER LIM	BRGY. MALUBAL	EXPANSION OF LOCAL POTABLE WATER SYSTEM LEVEL II IN BRGY. MALUBAL	11,067,328	11,067,328			PROCUREMENT	
SA-20-09-83-14-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	TALUSAN	BRGY. POBLACION	REHABILITATION / IMPROVEMENT OF LEVEL III LGU WATER SYSTEM IN BRGY. POBLACION	11,652,798	11,652,798			DED PREPARATION	
SA-20-09-83-16-000-1	SALINTUBIG	2020	REGION_IX	ZAMBOANGA_SIBUGAY	TUNGAWAN	BRGY. LIBERTAD, BALURAN AND MASAO	UPGRADING OF TUNGAWAN WATER SYSTEM (LEVEL II TO LEVEL III) IN BRGY. LIBERTAD, BALURAN AND MASAO	11,383,323	11,383,323			DED PREPARATION	
SA-20-10-13-22-000-1	SALINTUBIG	2020	REGION_X	BUKIDNON	CABANGLASAN	BRGY. CABULOHAN	REHABILITATION OF CROSSING CABULOHAN WATER SYSTEM LEVEL III IN BRGY. CABULOHAN	11,652,798	11,652,798			PROCUREMENT	
SA-20-10-13-08-000-1	SALINTUBIG	2020	REGION_X	BUKIDNON	KIBAWE	BRGY. ROMAGOOC	REHABILITATION/IMPROVEMENT OF BRGY.OLD KIBAWE AND BRGY. ROMAGOOC WATER SYSTEM LEVEL III (PHASE 1)	10,797,854				UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-10-13-14-000-1	SALINTUBIG	2020	REGION_X	BUKIDNON	MANOLO FORTICH	BRGY. POBLACION AND DICKLUM	EXPANSION OF POBLACION-DICKLUM WATER SYSTEM LEVEL III IN BRGY. POBLACION AND DICKLUM	12,093,596	12,093,596	12,093,596		ON-GOING	2.00%
SA-20-10-13-18-000-1	SALINTUBIG	2020	REGION_X	BUKIDNON	SAN FERNANDO	BRGY LITTLE BAGUIO	CONSTRUCTION OF LEVEL III WATER SUPPLY SYSTEM (PHASE I) IN BRGY LITTLE BAGUIO	11,824,122	11,824,122			PROCUREMENT	
SA-20-10-18-03-000-1	SALINTUBIG	2020	REGION_X	CAMIGUIN	MAHINOG	BRGY POBLACION, SAN JOSE AND HUBANGON	CONSTRUCTION OF LEVEL III POTABLE WATER SUPPLY SYSTEM IN BRGY POBLACION, SAN JOSE AND HUBANGON	11,067,328	11,067,328	11,067,328		PROCUREMENT	
SA-20-10-35-03-000-1	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	BAROY	BRGY. BATO	CONSTRUCTION OF BATO POTABLE WATER SUPPLY DEVELOPMENT PROJECT LEVEL II IN BRGY. BATO	11,238,652	11,238,652			DED PREPARATION	
SA-20-10-35-14-000-1	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	MUNAI	BRGY. TAMBO	CONSTRUCTION OF TAMBO POTABLE WATER SYSTEM LEVEL II IN BRGY. TAMBO	6,797,854	6,797,854			PROCUREMENT	
SA-20-10-35-14-000-2	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	MUNAI	BRGY. TAMPARAN	CONSTRUCTION OF TAMPARAN POTABLE WATER SYSTEM LEVEL II IN BRGY. TAMPARAN	4,000,000	4,000,000			PROCUREMENT	
SA-20-10-35-15-000-1	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	NUNUNGAN	BRGY KALUDAN (NEW CONSTRUCTION)	CONSTRUCTION OF KALUDAN POTABLE WATER SYSTEM LEVEL II IN BRGY KALUDAN (NEW CONSTRUCTION)	3,000,000				UNDER PREPARATION	
SA-20-10-35-15-000-2	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	NUNUNGAN	BRGY BANGCO (NEW CONSTRUCTION)	CONSTRUCTION OF BANGCO POTABLE WATER SYSTEM LEVEL II IN BRGY BANGCO (NEW CONSTRUCTION)	8,508,127				UNDER PREPARATION	
SA-20-10-35-06-000-1	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO (KAROMATAN)	BRGY. PIRAKA	NEW CONSTRUCTION OF PIRAKA POTABLE WATER SYSTEM LEVEL II IN BRGY. PIRAKA	2,500,000	2,500,000			PROCUREMENT	
SA-20-10-35-06-000-2	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO (KAROMATAN)	BRGY. DALAMA	NEW CONSTRUCTION OF DALAMA POTABLE WATER SYSTEM LEVEL II IN BRGY. DALAMA	2,200,000	2,200,000			PROCUREMENT	
SA-20-10-35-06-000-3	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO (KAROMATAN)	BRGY. ROBUCON	NEW CONSTRUCTION OF ROBUCON POTABLE WATER SYSTEM LEVEL II IN BRGY. ROBUCON	3,775,500	3,775,500			PROCUREMENT	
SA-20-10-35-06-000-4	SALINTUBIG	2020	REGION_X	LANAO_DEL_NORTE	SULTAN NAGA DIMAPORO (KAROMATAN)	BRGY. TANTAON	NEW CONSTRUCTION OF TANTAON POTABLE WATER SYSTEM LEVEL II IN BRGY. TANTAON	2,591,828	2,591,828	2,591,828		ON-GOING	25.00%



PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-10-42-14-000-1	SALINTUBIG	2020	REGION_X	MISAMIS_OCCIDENTAL	SINACABAN	BRGY SAN LORENZO RUIZ	REHABILITATION/IMPROVEMENT OF SINACABAN UPLAND WATER SYSTEM LEVEL III IN BRGY SAN LORENZO RUIZ	12,479,848				UNDER PREPARATION	
SA-20-10-43-04-000-1	SALINTUBIG	2020	REGION_X	MISAMIS_ORIENTAL	BINUANGAN	BRGY. KITAMBAN, BRGY. KITAMBIS AND BRGY. POBLACION	IMPROVEMENT OF WATER SUPPLY SYSTEM PHASE 2 IN BRGY. KITAMBAN, BRGY. KITAMBIS AND BRGY. POBLACION	11,508,127	11,508,127			PROCUREMENT	
SA-20-10-43-17-000-1	SALINTUBIG	2020	REGION_X	MISAMIS_ORIENTAL	MAGSAYSAY	BRGY KIBUNGSOD, CABUBUHAN, POBLACION, VILLA FELIPA	CONSTRUCTION OF LEVEL III POTABLE WATER SUPPLY SYSTEM IN BRGY KIBUNGSOD, CABUBUHAN, POBLACION, VILLA FELIPA	11,238,652	11,238,652	11,238,652		PROCUREMENT	
SA-20-11-82-09-000-1	SALINTUBIG	2020	REGION_XI	DAVAO_DE_ORO	NABUNTURAN (Capital)	BRGY. LINDA	CONSTRUCTION OF PWS LEVEL II IN BRGY. LINDA	5,427,961	5,427,961			UNDER PREPARATION	
SA-20-11-82-09-000-2	SALINTUBIG	2020	REGION_XI	DAVAO_DE_ORO	NABUNTURAN (Capital)	BRGY. SASA AND BRGY. POBLACION	CONSTRUCTION OF PWS LEVEL II IN BRGY. SASA AND BRGY. POBLACION	2,923,124	2,923,124			UNDER PREPARATION	
SA-20-11-82-09-000-3	SALINTUBIG	2020	REGION_XI	DAVAO_DE_ORO	NABUNTURAN (Capital)	BRGY. NEW SIBONGA	CONSTRUCTION OF PWS LEVEL II IN BRGY. NEW SIBONGA	3,032,239	3,032,239			UNDER PREPARATION	
SA-20-11-23-23-000-1	SALINTUBIG	2020	REGION_XI	DAVAO_DEL_NORTE	BRAULIO E. DUJALI	BRGY CABAY-ANGAN, DUJALI, NEW CASAY, AND MAGUPISING	EXPANSION OF LEVEL II WATER SYSTEM IN BRGY CABAY-ANGAN, DUJALI, NEW CASAY, AND MAGUPISING	12,649,366	12,649,366			UNDER PREPARATION	
SA-20-11-23-03-000-1	SALINTUBIG	2020	REGION_XI	DAVAO_DEL_NORTE	CARMEN	BRGY ANIBONGAN	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY AT BRGY ANIBONGAN	12,379,892	12,379,892			UNDER PREPARATION	
SA-20-11-24-07-000-1	SALINTUBIG	2020	REGION_XI	DAVAO_DEL_SUR	MAGSAYSAY	BRGY. SAN ISIDRO	NEW CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM IN BRGY. SAN ISIDRO	7,500,000	7,500,000	7,500,000		ON-GOING	1.00%
SA-20-11-24-07-000-2	SALINTUBIG	2020	REGION_XI	DAVAO_DEL_SUR	MAGSAYSAY	PUROK 14, 27, 25 & 24, BRGY. POBLACION	NEW CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM IN PUROK 14, 27, 25 & 24, BRGY. POBLACION	4,593,596	4,593,596	4,593,596		ON-GOING	1.00%
SA-20-11-25-08-000-1	SALINTUBIG	2020	REGION_XI	DAVAO_ORIENTAL	MANAY	BRGY CAPASNAN	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM IN BRGY CAPASNAN	1,238,791	1,238,791			UNDER PREPARATION	
SA-20-11-25-08-000-2	SALINTUBIG	2020	REGION_XI	DAVAO_ORIENTAL	MANAY	BRGY CENTRAL	EXPANSION OF LEVEL III POTABLE WATER SUPPLY SYSTEM IN BRGY CENTRAL	8,506,873	8,506,873			UNDER PREPARATION	
SA-20-11-25-08-000-3	SALINTUBIG	2020	REGION_XI	DAVAO_ORIENTAL	MANAY	BRGY GUZA	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM IN BRGY GUZA	1,244,089	1,244,089			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-12-47-01-000-1	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	ALAMADA	BRGY. RANGAYEN, ALAMADA, COTABATO	CONSTRUCTION OF PWS MAKIKILO SPRING SOURCE, RANGAYEN, ALAMADA, COTABATO IN BRGY. RANGAYEN, ALAMADA, COTABATO	11,383,323	11,383,323			UNDER PREPARATION	
SA-20-12-47-17-000-1	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	ALEOSAN	Brgy. Pagangan, Aleosan, Cotabato	Construction of Pagangan Level II Potable Water System in Brgy. Pagangan, Aleosan, Cotabato	7,002,670	7,002,670	7,002,670		PROCUREMENT	
SA-20-12-47-17-000-2	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	ALEOSAN	Brgy. New Leon, Aleosan, Cotabato	Improvement of New Leon Level II Water System in Brgy. New Leon, Aleosan, Cotabato	2,042,492	2,042,492	2,042,492		PROCUREMENT	
SA-20-12-47-17-000-3	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	ALEOSAN	Brgy. San Mateo, Aleosan, Cotabato	Improvement of San Mateo Level III Water System in Brgy. San Mateo, Aleosan, Cotabato	2,607,637	2,607,637	2,607,637		PROCUREMENT	
SA-20-12-47-18-000-1	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	ARAKAN	BRGY KABALANTIAN	CONSTRUCTION OF LEVEL II WATER SYSTEM AT BRGY KABALANTIAN	12,308,524	12,308,524			UNDER PREPARATION	
SA-20-12-47-06-000-1	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	MAGPET	BRGY. BASAK	CONSTRUCTION OF BASAK WATER SYSTEM LEVEL III @ BRGY. BASAK	12,749,322	12,749,322	12,749,322		ON-GOING	1.00%
SA-20-12-47-11-000-1	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	BRGY. UPPER BAGUER	CONSTRUCTION OF POTABLE WATER SYSTEM (PWS) LEVEL II AT BRGY. UPPER BAGUER, (DEEPWELL SOURCE)	3,000,000	3,000,000			UNDER PREPARATION	
SA-20-12-47-11-000-2	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	CAMPO 1, BRGY. KIMRAYAG	IMPROVEMENT OF POTABLE WATER SUPPLY (PWS) LEVEL II CAMPO 1, BRGY. KIMRAYAG	1,000,000	1,000,000			UNDER PREPARATION	
SA-20-12-47-11-000-3	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	PUROK MALINONG, BRGY. KIMARAYAG	CONSTRUCTION OF POTABLE WATER SYSTEM (PWS) LEVEL II AT PUROK MALINONG, BRGY. KIMARAYAG	1,652,798	1,652,798			UNDER PREPARATION	
SA-20-12-47-11-000-4	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	BRGY. BALOGO	IMPROVEMENT OF POTABLE WATER SUPPLY (PWS) LEVEL II AT BRGY. BALOGO (DEEP WELL SOURCE)	1,000,000	1,000,000			UNDER PREPARATION	
SA-20-12-47-11-000-5	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	BRGY. CAPAYURAN	CONSTRUCTION OF POTABLE WATER SUPPLY (PWS) LEVEL II AT BRGY. CAPAYURAN	2,500,000	2,500,000			UNDER PREPARATION	
SA-20-12-47-11-000-6	SALINTUBIG	2020	REGION_XII	NORTH_COTABATO	PIGCAWAYAN	BRGY. MALU-AO	CONSTRUCTION OF POTABLE WATER SUPPLY LEVEL II AT BRGY. MALU-AO (DEEP WELL SOURCE)	2,500,000	2,500,000			UNDER PREPARATION	
SA-20-12-63-13-000-1	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	SURALLAH	MOLOY	UPGRADING OF PWS LEVEL II TO LEVEL III @ MOLOY	3,500,000	3,500,000	3,500,000		ON-GOING	2.00%

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-12-63-13-000-2	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	SURALLAH	PUROK 2, BRGY. DUENGAS	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN PUROK 2, BRGY. DUENGAS	5,425,820	5,425,820	5,425,820		ON-GOING	2.00%
SA-20-12-63-13-000-3	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	SURALLAH	SITIO LUBOL, BRGY. UPPER SEPAKA	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II @ SITIO LUBOL, BRGY. UPPER SEPAKA	2,898,302	2,898,302	2,898,302		ON-GOING	2.00%
SA-20-12-63-17-000-1	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	TUPI	BRGY. PALIAN	CONSTRUCTION OF POTABALE WATER SUPPLY SYSTEM LEVEL III AT BRGY. PALIAN	3,169,558	3,169,558			DED PREPARATION	
SA-20-12-63-17-000-2	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	TUPI	BRGY TUBENG	CONSTRUCCTION OF POTABALE WATER SYSTEM LEVEL III AT BRGY TUBENG	3,045,467	3,045,467			DED PREPARATION	
SA-20-12-63-17-000-3	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	TUPI	BRGY. POLONULING	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL III AT BRGY. POLONULING	3,256,586	3,256,586			DED PREPARATION	
SA-20-12-63-17-000-4	SALINTUBIG	2020	REGION_XII	SOUTH_COTABATO	TUPI	BRGY. LINAN	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II AT BRGY. LINAN	1,326,242	1,326,242			DED PREPARATION	
SA-20-12-65-01-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	BAGUMBAYAN	BRGY. POBLACION	EXPANSION/REHABILITATION OF LEVEL LLL POTABLE WATER SYSTEM IN BRGY. POBLACION	7,652,798	7,652,798			DED PREPARATION	
SA-20-12-65-01-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	BAGUMBAYAN	BRGY. BAI SARIPINANG	CONSTRUCTION OF PWS LEVEL II IN BRGY. BAI SARIPINANG	4,000,000	4,000,000			DED PREPARATION	
SA-20-12-65-02-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	COLUMBIO	BRGY. SUCOB	REHABILITATION OF POTABLE WATER SYSTEM LEVEL II - SOLAR PUMP DRIVEN IN BRGY. SUCOB	1,377,039	1,377,039			UNDER PREPARATION	
SA-20-12-65-02-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	COLUMBIO	BRGY. LIBERTAD	CONSTRUCTION OF RURAL WATER SYSTEM LEVEL II IN BRGY. LIBERTAD	4,915,769	4,915,769			UNDER PREPARATION	
SA-20-12-65-02-000-3	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	COLUMBIO	BRGY. MAYO	CONSTRUCTION OF RURAL WATER SYSTEM LEVEL II IN BRGY. MAYO	4,264,446	4,264,446			UNDER PREPARATION	
SA-20-12-65-03-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ESPERANZA	SITIO PLAMANGO, BRGY. PAMANTINGAN	CONSTRUCTION OF PLAMANGO POTABLE WATER SYSTEM LEVEL II (SPRING DEVELOPMENT) IN SITIO PLAMANGO, BRGY. PAMANTINGAN	3,259,227	3,259,227	3,259,227		PROCUREMENT	
SA-20-12-65-03-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ESPERANZA	SITIO KUED, BRGY. PAMANTINGAN	CONSTRUCTION OF KUED POTABLE WATER SYSTEM LEVEL II (SPRING DEVELOPMENT) IN SITIO KUED, BRGY. PAMANTINGAN	3,000,000	3,000,000	3,000,000		PROCUREMENT	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-12-65-03-000-3	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ESPERANZA	SITIO LILIFIFIAN, BRGY. PAMANTINGAN	CONSTRUCTION OF LILIFIFIAN POTABLE WATER SYSTEM LEVEL II (SPRING DEVELOPMENT) IN SITIO LILIFIFIAN, BRGY. PAMANTINGAN	2,000,000	2,000,000	2,000,000		PROCUREMENT	
SA-20-12-65-03-000-4	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ESPERANZA	BRGY. SAGASA	CONSTRUCTION OF SAGASA - GAWAD KALINGA POTABLE WATER SYSTEM LEVEL II (DEEP WELL) IN BRGY. SAGASA	3,000,000	3,000,000	3,000,000		PROCUREMENT	
SA-20-12-65-04-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ISULAN	BRGY. SAMPAO	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. SAMPAO	5,629,514	5,629,514			UNDER PREPARATION	
SA-20-12-65-04-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	ISULAN	BRGY. BAMBAD	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN BRGY. BAMBAD	5,629,514	5,629,514			UNDER PREPARATION	
SA-20-12-65-05-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	KALAMANSIG	SITIO BALAGON, BRGY DATU WASAY	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN SITIO BALAGON, BRGY DATU WASAY	5,370,000	5,370,000			PROCUREMENT	
SA-20-12-65-05-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	KALAMANSIG	SITIO CATDAN, BRGY. OBIAL	CONSTRUCTION OF POTABLE WATER SYSTEM LEVEL II IN SITIO CATDAN, BRGY. OBIAL	5,868,652	5,868,652			PROCUREMENT	
SA-20-12-65-06-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	LEBAK	PUROK, LANGKA, CENTRO BRGY. CAPILAN	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II IN PUROK, LANGKA, CENTRO BRGY. CAPILAN	5,196,845	5,196,845			UNDER PREPARATION	
SA-20-12-65-06-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	LEBAK	SITIO KIDANAO, BRGY. BASAK TO BRGY. CHRISTIANUEVO	REHABILITATION OF POTABLE WATER SUPPLY SYSTEM LEVEL 2, LEVEL II IN SITIO KIDANAO, BRGY. BASAK TO BRGY. CHRISTIANUEVO	6,455,953	6,455,953			UNDER PREPARATION	
SA-20-12-65-09-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	PALIMBANG	BRGY WAL	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM AT BRGY WAL	3,023,399	3,023,399			UNDER PREPARATION	
SA-20-12-65-09-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	PALIMBANG	BRGY. COLOBE	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM AT BRGY. COLOBE	3,023,399	3,023,399			UNDER PREPARATION	
SA-20-12-65-09-000-3	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	PALIMBANG	BRGY. LIBUA	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM AT BRGY. LIBUA	3,023,399	3,023,399			UNDER PREPARATION	
SA-20-12-65-09-000-4	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	PALIMBANG	BRGY LUMITAN	CONSTRUCTION OF LEVEL II POTABLE WATER SUPPLY SYSTEM AT BRGY LUMITAN	3,023,399	3,023,399			UNDER PREPARATION	

PSGC CODE	PROGRAM	FY	REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAYS	NAME OF PROJECT	ALLOCATION	FINANCIAL			PHYSICAL STATUS	
									RELEASED BY DBM	OBLIGATED BY THE LGUs	LIQUIDATIONS /DISBURSED BY THE LGUs	STATUS	ACCOMPLISHMENT BASE ON SWA
SA-20-12-65-12-000-1	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	SEN. NINOY AQUINO	BRGY. GAPOK	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II AT BRGY. GAPOK	4,263,200	4,263,200			UNDER PREPARATION	
SA-20-12-65-12-000-2	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	SEN. NINOY AQUINO	BRGY. BUGSO	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II AT BRGY. BUGSO	4,058,371	4,058,371			UNDER PREPARATION	
SA-20-12-65-12-000-3	SALINTUBIG	2020	REGION_XII	SULTAN KUDARAT	SEN. NINOY AQUINO	BRGY. KUDEN	CONSTRUCTION OF POTABLE WATER SUPPLY SYSTEM LEVEL II AT BRGY. KUDEN	3,986,953	3,986,953			UNDER PREPARATION	
SA-20-16-03-02-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	BUNAWAN	BARANGAY SAN MARCOS	DEVELOPMENT/IMPROVEMENT/EXPANSION OF POTABLE WATER SYSTEM LEVEL 3 , PHASE 3 IN BARANGAY SAN MARCOS	11,383,324	11,383,324			PROCUREMENT	
SA-20-16-03-04-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	LA PAZ	BRGY POBLACION	IMPROVEMENT OF LEVEL III WATER SYSTEM (CONSTRUCTION OF WATER TREATMENT FACILITY WITH IRON OXIDATION SYSTEM) IN BRGY POBLACION	12,759,839	12,759,839			PROCUREMENT	
SA-20-16-03-05-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	LORETO	BARANGAY POBLACION	UPGRADING OF WATER SUPPLY SYSTEM (LEVEL II TO LEVEL III) IN BARANGAY POBLACION	10,927,901	10,927,901			PROCUREMENT	
SA-20-16-03-14-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	BRGY SINAI	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY SINAI	5,000,000	5,000,000			PROCUREMENT	
SA-20-16-03-14-000-2	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	BRGY ANAHAWAN	CONSTRUCTION OF LEVEL III POTABLE WATER SYSTEM IN BRGY ANAHAWAN	1,642,724	1,642,724			PROCUREMENT	
SA-20-16-03-14-000-3	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	BRGY KOLAMBUGAN	CONSTRUCTION OF LEVEL III POTABLE WATER SYSTEM IN BRGY KOLAMBUGAN	3,000,000	3,000,000			PROCUREMENT	
SA-20-16-03-14-000-4	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	SIBAGAT	BRGY. NEW TUBIGON	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM IN BRGY. NEW TUBIGON	1,500,000	1,500,000			PROCUREMENT	
SA-20-16-03-11-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	TALACOGON	BRGY. ZILLOVIA	IMPROVEMENT OF LEVEL III WATER SYSTEM IN BRGY. ZILLOVIA	11,383,323	11,383,323	11,383,323		ON-GOING	2.00%
SA-20-16-03-12-000-1	SALINTUBIG	2020	REGION_XIII	AGUSAN_DEL_SUR	TRENTO	PUROK 3, BRGY. POBLACION	IMPROVEMENT OF TRENTO POTABLE WATER SYSTEM LEVEL III IN PUROK 3, BRGY. POBLACION	10,989,753	10,989,753			PROCUREMENT	
								<b>4,225,320,916</b>	<b>4,087,185,733</b>	<b>2,565,897,037</b>	<b>753,665,513</b>		