



Republic of the Philippines
DEPARTMENT OF THE INTERIOR AND LOCAL GOVERNMENT
OFFICE OF PROJECT DEVELOPMENT SERVICES
LIST OF LOCALLY FUNDED PROJECTS



BOHOL EARTHQUAKE ASSISTANCE (FY2014)
PROJECT MONITORING STATUS
AS OF JUNE 30, 2020

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	East Poblacion	Repair / Rehabilitation of Municipal Hall	Municipal Buildings	130,000			130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	West Poblacion	Repair / Rehabilitation of Municipal Market (Comfort Rooms)	Market	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	San Agustin	Repair / Rehabilitation of Barangay Hall	Barangay Facilities	85,000			85,000	85,000	85,000	85,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	East Poblacion	Repair / Rehabilitation of Barangay Hall	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	Dangay	Repair / Rehabilitation of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	Basacdacu	Repair / Rehabilitation Barangay Day Care Center	Barangay Facilities	25,000			25,000	25,000	25,000	25,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	Dangay	Repair / Rehabilitation Barangay Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	Dangay	Repair / Rehabilitation of Barangay Health Station	Barangay Facilities	10,000			10,000	10,000	10,000	10,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ALBURQUERQUE	Basacdacu	Repair / Rehabilitation of Barangay Health Station	Barangay Facilities	80,000			80,000	80,000	80,000	80,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Rehabilitation of Municipal Hall Building	Municipal Buildings	23,818,424			23,818,424	23,818,424	23,818,424	23,818,424	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Reconstruction of Municipal Hall Annex Building	Municipal Buildings	8,151,576			8,151,576	8,151,576	8,151,576	8,151,576	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Reconstruction of Antequera Public Market	Market	26,000,000			26,000,000	26,000,000	26,000,000	25,960,426	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Rehabilitation of Antequera Training Center	Municipal Buildings	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Rehabilitation of Health Center	Municipal Buildings	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Angilan, Antequera	Rehabilitation of Angilan Barangay Hall	Barangay Facilities	975,000			975,000	975,000	975,000	975,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Bantolinao, Antequera	Rehabilitation of Bantolinao Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Bicahan, Antequera	Rehabilitation of Bicahan Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Bitaugan, Antequera	Rehabilitation of Bitaugan Barangay Hall	Barangay Facilities	975,000			975,000	975,000	975,000	975,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Bungahan, Antequera	Rehabilitation of Bungahan Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Canlaas, Antequera	Rehabilitation of Canlaas Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Can-omay, Antequera	Rehabilitation of Can-omay Barangay Hall	Barangay Facilities	325,000			325,000	325,000	325,000	325,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Cansibuan, Antequera	Rehabilitation of Cansibuan Barangay Hall	Barangay Facilities	325,000			325,000	325,000	325,000	325,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Celing, Antequera	Rehabilitation of Celing Barangay Hall	Barangay Facilities	325,000			325,000	325,000	325,000	325,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Danao, Antequera	Rehabilitation of Danao Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Danicop, Antequera	Rehabilitation of Danicop Barangay Hall	Barangay Facilities	395,000			395,000	395,000	395,000	395,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Mag-aso, Antequera	Rehabilitation of Mag-aso Barangay Hall	Barangay Facilities	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Obujan, Antequera	Reconstruction of Obujan Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,089,885	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Poblacion, Antequera	Reconstruction of Poblacion Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	779,558	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Quinapon-an, Antequera	Rehabilitation of Quinapon-an Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Sto. Rosario, Antequera	Reconstruction of Sto. Rosario Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,299,105	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Tabuan, Antequera	Rehabilitation of Tabuan Barangay Hall	Barangay Facilities	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Tagubaas, Antequera	Reconstruction of Tagubaas Barangay Hall	Barangay Facilities	1,950,000			1,950,000	1,950,000	1,950,000	1,950,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Tupas, Antequera	Rehabilitation of Tupas Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Viga, Antequera	Rehabilitation of Viga Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	ANTEQUERA	Villa Aurora, Antequera	Reconstruction of Villa Aurora Barangay Hall	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	779,558	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BACLAYON	Poblacion, Baclayon	Repair of Municipal Building	Municipal Buildings	73,515			73,515	73,515	73,515	64,690	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BACLAYON	Poblacion, Baclayon	Construction of Municipal Agriculture Office & Library Building	Municipal Buildings	1,816,485			1,816,485	1,816,485	1,816,485	1,777,670	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BACLAYON	Poblacion, Baclayon	Repair of Cultural Center and Municipal Stage	Municipal Buildings	1,004,000			1,004,000	1,004,000	1,004,000	1,001,857	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BACLAYON	Laya, Baclayon	Construction of Barangay Hall	Barangay Facilities	1,326,000			1,326,000	1,326,000	1,326,000	1,246,368	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Carmen Sur	Repair / Rehabilitation of Municipal Hall	Municipal Buildings	45,000,000			45,000,000	45,000,000	45,000,000	35,476,795	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Carmen Weste	Repair / Rehabilitation of Balilihan Public Market	Market	12,970,000			12,970,000	12,970,000	12,970,000	12,921,009	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Hanopol Este	Repair / Rehabilitation of Hanopol Public Market	Market	2,500,000			2,500,000	2,500,000	2,500,000	2,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Carmen Weste	Repair / Rehabilitation of Bagsakan Center	Market	850,000			850,000	850,000	850,000	850,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Carmen Sur	Repair / Rehabilitation of Sports and Cultural Center (AECSCC)	Civic Centers	14,770,000			14,770,000	14,770,000	14,770,000	14,770,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Hanopol Este	Repair / Rehabilitation of Hanopol Gymnasium	Civic Centers	3,000,000			3,000,000	3,000,000	3,000,000	2,836,724	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Cabad	Repair / Rehabilitation of Skills Training Center (TESDA BUILDING)	Municipal Buildings	500,000			500,000	500,000	500,000	497,870	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Camen Sur	Repair / Rehabilitation of Livelihood Training Center	Municipal Buildings	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Sal-ing	Repair / Rehabilitation of Sal-ing Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Datag Norte	Repair / Rehabilitation of Datag Norte Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Boyog Sur	Repair / Rehabilitation of Boyog Sur Barangay Hall	Barangay Facilities	130,000			130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Magsija	Repair / Rehabilitation Magsija Barangay Hall	Barangay Facilities	470,000			470,000	470,000	470,000	470,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Dorol	Repair / Rehabilitation of Dorol Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	498,699	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Sagasa	Repair / Rehabilitation Sagasa Barangay Health Station	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Hanopol Este	Repair / Rehabilitation Hanopol Este Barangay Health Station	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Baucan Sur	Repair / Rehabilitation of Baucan Sur Barangay Health Station	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Maslog	Repair / Rehabilitation of Maslog Barangay Health Station	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Cogon	Repair / Rehabilitation of Cogon Barangay Health Station	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Del Carmen Weste	Repair / Rehabilitation of Main Health Center (Old and New)	Barangay Facilities	700,000			700,000	700,000	700,000	700,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Datag Norte	Repair / Rehabilitation of Datag Norte Day Care Center	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Dorol	Repair / Rehabilitation of Dorol Day Care Center	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Hanopol Area	Rehabilitation of 3 Pumping Stations	Water Supply System	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Sal-ing	Rehabilitation of Sal-ing Pumping Station	Water Supply System	375,000			375,000	375,000	375,000	375,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Sal-ing to Haguilanan Grande	Rehabilitation of Pipelines Sal-ing to Haguilanan Grande	Water Supply System	4,285,000			4,285,000	4,285,000	4,285,000	4,285,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BALILIHAN	Haguilanan Grande	Rehabilitation of Water Reservoir	Water Supply System	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Desamparados, Calape	Rehabilitation & Repair of Municipal Hall & Annexes(Calape Municipal Building, ABC Hall, Old and New SB)	Municipal Buildings	10,730,000			10,730,000	10,730,000	10,730,000	10,629,648	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Sta. Cruz, Calape	Repair/Rehabilitation of Public Market Building (Repair/Rehabilitation of two-storey Calape Public Market Building, Rehabilitation of Fish & Meat Section Building)	Market	19,500,000			19,500,000	19,500,000	19,500,000	19,343,457	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	San Isidro, Calape	Rehabilitation of Old Cultural and Training Center	Municipal Buildings	12,234,319			12,234,319	12,234,319	12,234,319	11,893,748	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Desamparados, Calape	Repair of the New Calape Cultural Center	Civic Centers	22,000,000			22,000,000	22,000,000	22,000,000	21,968,256	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	San Isidro, Calape	Rehabilitation of Kinubkuban Multi-Purpose Center	Barangay Facilities	4,115,681			4,115,681	4,115,681	4,115,681	2,598,930	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Banlasan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	585,935			585,935	585,935	585,935	572,913	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Looc, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	416,958			416,958	416,958	416,958	416,958	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Binogawan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	281,148			281,148	281,148	281,148	276,098	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabayugan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	230,556			230,556	230,556	230,556	230,556	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabudburan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	172,557			172,557	172,557	172,557	169,661	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Calunasan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	754,591			754,591	754,591	754,591	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Camias, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	178,904			178,904	178,904	178,904	178,904	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Catmonan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	851,524			851,524	851,524	851,524	842,766	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Desamparados, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	456,908			456,908	456,908	454,929	454,929	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Kahayag, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	504,003			504,003	504,003	504,003	504,003	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Kinabag-an, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	598,637			598,637	598,637	598,637	586,997	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Labuon, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	287,434			287,434	287,434	281,667	281,667	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Lawis, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	888,517			888,517	888,517	888,517	885,435	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Lomboy, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	896,348			896,348	896,348	896,348	896,348	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Lucob, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	394,194			394,194	394,194	394,194	394,194	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Mandangon, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	313,970			313,970	313,970	313,970	313,970	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Mantlao, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	89,215			89,215	89,215	89,215	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Sampoangan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	958,160			958,160	958,160	958,160	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	San Isidro, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	307,124			307,124	307,124	307,124	307,124	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Sohoton, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	642,611			642,611	642,611	642,611	642,611	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Sta. Cruz, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	445,161			445,161	445,161	445,161	445,161	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Talisay, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	439,179			439,179	439,179	439,179	439,179	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Tinibgan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	434,730			434,730	434,730	434,730	434,730	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020									
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS			
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA	
BEA	2014	REGION_VII	BOHOL	CALAPE	Tultugan, Calape	Rehabilitation of Barangay Hall	Barangay Facilities	286,943			286,943	286,943	286,943	286,943	286,943	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Canguha, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	142,414			142,414	142,414	142,414	142,414	138,612	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Ulbujan, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	597,556			597,556	597,556	597,556	597,556	597,556	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Abucayan Norte, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	185,986			185,986	185,986	185,986	185,986	182,024	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Abucayan Sur, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	226,745			226,745	226,745	226,745	226,745	226,103	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabayugan, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	232,011			232,011	232,011	232,011	232,011	232,011	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabudburan, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	122,653			122,653	122,653	122,653	122,653	119,135	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Lucob, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	85,203			85,203	85,203	85,203	85,203	85,203	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Mandaug, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	443,546			443,546	443,546	443,546	443,546	439,209	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Mantatao, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	186,945			186,945	186,945	186,945	186,945	186,945	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Tultugan, Calape	Rehabilitation of Barangay Health Center	Barangay Facilities	215,632			215,632	215,632	215,632	215,632	209,369	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Bentig, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	630,030			630,030	630,030	630,030	630,030	630,030	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Binogawan, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	412,330			412,330	412,330	412,330	412,330	411,374	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Bonbon, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	577,147			577,147	577,147	577,147	577,147	577,147	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabayugan, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	81,028			81,028	81,028	79,528	79,528	79,528	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Cabudburan, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	42,631			42,631	42,631	42,631	42,631	41,830	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Camias, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	156,766			156,766	156,766	156,766	156,766	156,766	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Canguha, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	122,705			122,705	122,705	122,705	122,705	118,083	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Labuon, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	234,558			234,558	234,558	234,558	234,558	233,730	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Liboron, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	485,615			485,615	485,615	485,615	485,615	485,615	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Maglontong, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	542,810			542,810	542,810	542,810	542,810	541,157	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Tultugan, Calape	Rehabilitation of Barangay Day Care Center	Barangay Facilities	20,382			20,382	20,382	20,382	20,382	19,791	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CALAPE	Calape	Rehabilitation & Repair of Calape Waterworks System	Water Supply System	13,000,000			13,000,000	13,000,000	13,000,000	13,000,000	7,466,375	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion, Catigbian	Reconstruction of Municipal Hall	Municipal Buildings	65,010,000			65,010,000	65,010,000	65,010,000	65,010,000	65,010,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion, Catigbian	Reconstruction of Public Market Building (1 storey bldg -vegetable section, 1 storey bldg. -dry goods section, 1 storey bldg- block tienda)	Market	10,070,000			10,070,000	10,070,000	10,070,000	10,070,000	10,070,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion, Catigbian	Rehabilitation of Covered Court/ Evacuation Center	Civic Centers	8,890,000			8,890,000	8,890,000	8,890,000	8,890,000	8,890,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Alegria, Catigbian	Rehabilitation of Barangay Day Care Center and Health Center	Barangay Facilities	559,000			559,000	559,000	559,000	559,000	557,702	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Ambuan, Catigbian	Rehabilitation of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	959,000			959,000	959,000	959,000	959,000	959,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Baang, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	652,000			652,000	652,000	652,000	652,000	652,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Bagtic, Catigbian	Rehabilitation of two-storey Barangay Hall, Health Center and Day Care Center	Barangay Facilities	820,000			820,000	820,000	820,000	820,000	820,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Bongbong, Catigbian	Rehabilitation of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	378,000			378,000	378,000	378,000	378,000	378,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Cambailan, Catigbian	Rehabilitation of Barangay Hall and Day Care Center	Barangay Facilities	939,000			939,000	939,000	939,000	939,000	939,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Candumayao, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	567,000			567,000	567,000	567,000	567,000	567,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Cang-iras, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	1,208,000			1,208,000	1,208,000	1,208,000	1,208,000	1,208,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Causwagan Norte, Catigbian	Construction of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	4,229,000			4,229,000	4,229,000	4,229,000	4,229,000	4,228,105	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Hagbuaya, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	388,000			388,000	388,000	388,000	388,000	388,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Haguilanan, Catigbian	Rehabilitation of Barangay Hall and Day Care Center/ Barangay Health Center (BHS) Duplex Building	Barangay Facilities	816,000			816,000	816,000	816,000	816,000	816,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Libertad Sur, Catigbian	Rehabilitation of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	462,000			462,000	462,000	462,000	462,000	462,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Liboron, Catigbian	Reconstruction of Barangay Hall	Barangay Facilities	917,000			917,000	917,000	917,000	917,000	917,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Mahayag Norte, Catigbian	Reconstruction of Barangay Hall and Rehabilitation of Health Center and Day Care Center	Barangay Facilities	1,543,000			1,543,000	1,543,000	1,543,000	1,543,000	1,543,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Mahayag Sur, Catigbian	Reconstruction of Barangay Hall	Barangay Facilities	1,969,000			1,969,000	1,969,000	1,969,000	1,969,000	1,969,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Maitum, Catigbian	Reconstruction of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	1,240,000			1,240,000	1,240,000	1,240,000	1,240,000	1,240,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Mantacida, Catigbian	Reconstruction of Barangay Hall, Day Care Center and Barangay Health Center	Barangay Facilities	4,116,000			4,116,000	4,116,000	4,116,000	4,116,000	4,116,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	592,000			592,000	592,000	592,000	592,000	592,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion Weste, Catigbian	Rehabilitation of Barangay Hall and Day Care Center	Barangay Facilities	671,000			671,000	671,000	671,000	671,000	671,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Rizal, Catigbian	Rehabilitation of Barangay Hall and Day Care Center	Barangay Facilities	649,000			649,000	649,000	649,000	649,000	649,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Sinkayanan, Catigbian	Rehabilitation of Barangay Hall	Barangay Facilities	448,000			448,000	448,000	448,000	448,000	448,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Triple-Union, Catigbian	Reconstruction of Barangay Hall	Barangay Facilities	738,000			738,000	738,000	738,000	738,000	738,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Maitum, Catigbian	Rehabilitation of Waterworks System	Water Supply System	5,210,000			5,210,000	5,210,000	5,210,000	4,167,850	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Mahayag Norte, Catigbian	Rehabilitation of Waterworks System	Water Supply System	7,360,000			7,360,000	7,360,000	7,360,000	5,887,942	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Bongbong-Baang, Catigbian	Rehabilitation of Waterworks System	Water Supply System	4,350,000			4,350,000	4,350,000	4,350,000	4,350,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CATIGBIAN	Poblacion, Catigbian	Rehabilitation of Waterworks System	Water Supply System	5,500,000			5,500,000	5,500,000	5,500,000	5,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Anislag, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Cancatac, Corella	Rehabilitation of Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Cancatac, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Canangsaan, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Canapnapan, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Pandol, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Pandol, Corella	Rehabilitation of Civic Center	Civic Centers	40,000			40,000	40,000	40,000	40,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of Municipal Health Center	Municipal Buildings	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of Day Care Center (building)	Barangay Facilities	20,000			20,000	20,000	20,000	20,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	180,000			180,000	180,000	180,000	180,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of Municipal Hall, Main Building	Municipal Buildings	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of East Kuta Building, (Municipal Hall, Annex A)	Municipal Buildings	3,000,000			3,000,000	3,000,000	3,000,000	1,111,111	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Poblacion, Corella	Rehabilitation of West Kuta Building, (Municipal Hall, Annex B)	Municipal Buildings	3,000,000			3,000,000	3,000,000	3,000,000	1,111,111	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Sambog, Corella	Rehabilitation of Barangay Hall	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Tanday, Corella	Reconstruction of Barangay Health Center (building)	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORELLA	Tanday, Corella	Reconstruction of Pumping Unit with pumps & motor with complete accessories	Water Supply System	2,210,000			2,210,000	2,210,000	2,210,000	2,210,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAUIS	Poblacion	Repair of Municipal Bldg.	Municipal Buildings	310,000			310,000	310,000	310,000	310,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cogon Norte, Loon	Reconstruction of Municipal Hall Building	Municipal Buildings	60,000,000			60,000,000	60,000,000	60,000,000	8,967,908	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cogon Norte, Loon	Reconstruction of Loon Public Market	Market	78,030,000			78,030,000	78,030,000	78,030,000	42,100,947	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Moto Sur, Loon	Reconstruction of Municipal Library	Municipal Buildings	2,000,000			2,000,000	2,000,000	2,000,000	1,259,865	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Moto Sur, Loon	Rehabilitation of Senior Citizen's Building	Municipal Buildings	640,000			640,000	640,000	640,000	640,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cogon Norte, Moto Norte, Moto Sur, Lintuan, Basac, Calayugan Norte, Calayugan Sur, Canigaan, Ubojan, Canhangdon Occidental, Agsoso, Badbad Oriental	Rehabilitation of Loon Waterworks System	Water Supply System	7,930,000			7,930,000	7,930,000	7,930,000	7,930,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Agsoso	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Badbad Occidental, Loon	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Badbad Oriental, Loon	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Bahi	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Bugho	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	168,248	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cabadug	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,159,636	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Calayugan Sur	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	168,248	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Candaigan	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Canhangdon Oriental	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Canmaag	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Canmanoc	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	168,248	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cansuguit	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cantam-is Bago	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cantam-is Baslay	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cantumocad	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,174,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Catagbacan Sur	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,174,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cogon Sur	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Cuasi	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Genomoan	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Moto Sur	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Napo	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	168,248	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Pananquilon	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,173,795	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Pig-ot	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Tangnan	Construction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Taytay	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Ticugan	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOON	Tubodacu	Reconstruction of Barangay Hall	Barangay Facilities	1,387,524			1,387,524	1,387,524	1,387,524	1,387,524	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Dampas District, Tagbilaran City	Rehabilitation of Central Market	Market	2,061,059			2,061,059	2,061,059	2,061,059	2,061,059	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Manga District, Tagbilaran City	Rehabilitation of Manga Public Market	Market	2,600,000			2,600,000	2,600,000	2,600,000	1,369,557	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Pamaong St., Cogon District Tagb. City	Rehabilitation of Cogon Public Market	Market	3,900,000			3,900,000	3,900,000	3,900,000	2,282,144	ON-GOING	96%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Dampas District, Tagbilaran City	Rehabilitation of Integrated Bus Terminal	Market	2,600,000			2,600,000	2,600,000	2,600,000	2,590,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Tiptip District, Tagbilaran City	Rehabilitation of City Veterinarian Building	Municipal Buildings	2,254,658			2,254,658	2,254,658	2,254,658	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	K of C Drive, 2nd District Tagb. City	Rehabilitation of Senior Citizen Building	Municipal Buildings	1,325,376			1,325,376	1,325,376	1,325,376	906,228	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Ubujan, Tagbilaran City	Rehabilitation of Ubujan Barangay Hall	Barangay Facilities	1,071,125			1,071,125	1,071,125	1,071,125	756,512	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Mansasa District, Tagbilaran City	Rehabilitation of Mansasa Barangay Hall	Barangay Facilities	520,000			520,000	520,000	520,000	463,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Manga District, Tagbilaran City	Repair/Rehab of Manga Barangay Hall	Barangay Facilities	650,000			650,000	650,000	650,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Booy District Tagbilaran City	Reconstruction of Booy Barangay Hall	Barangay Facilities	2,600,000			2,600,000	2,600,000	2,600,000	2,600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Bool District, Tagbilaran City	Rehabilitation of Barangay Hall	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Taloto District Tagbilaran City	Rehabilitation of Taloto Barangay Hall	Barangay Facilities	129,997			129,997	129,997	129,997	115,660	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Dao District, Tagbilaran City	Reconstruction of Dao Barangay Hall	Barangay Facilities	3,799,635			3,799,635	3,799,635	3,799,635	3,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Poblacion III, Tagbilaran City	Rehabilitation Of Poblacion III, Barangay Hall	Barangay Facilities	520,000			520,000	520,000	520,000	463,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Tiptip District, Tagbilaran City	Rehabilitation of Tiptip Barangay Hall	Barangay Facilities	700,000			700,000	700,000	700,000	541,494	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	San Isidro, Tagbilaran City	Rehabilitation of Barangay San Isidro Building	Barangay Facilities	471,416			471,416	471,416	471,416	421,200	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Poblacion II, Tagbilaran City	Repair of Poblacion II Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Dampas District, Tagbilaran City	Rehabilitation of Dampas Barangay Hall	Barangay Facilities	650,000			650,000	650,000	650,000	567,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Cabawan District Tagbilaran City	Rehabilitation of Cabawan Barangay Hall	Barangay Facilities	2,399,998			2,399,998	2,399,998	2,399,998	2,387,934	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Cogon, Tagbilaran City	Rehabilitation of Cogon Barangay Hall	Barangay Facilities	2,499,028			2,499,028	2,499,028	2,499,028	2,126,474	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Manga District, Tagbilaran City	Repair of Manga Barangay Health Center	Barangay Facilities	259,968			259,968	259,968	259,968	232,200	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	San Isidro, Tagbilaran City	Repair of San Isidro Barangay Health Center	Barangay Facilities	255,037			255,037	255,037	255,037	228,600	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TAGBILARAN CITY	Ubujan District Tagbilaran City	Rehabilitation of Ubujan Health Center	Barangay Facilities	1,423,858			1,423,858	-	-	-	CANCELLED	0%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Potohan, Tubigon	Construction of Municipal Administrative Building	Municipal Buildings	65,000,000			65,000,000	65,000,000	65,000,000	65,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Poblacion, Tubigon	Rehabilitation of Wet Market (Market 2)	Market	4,746,000			4,746,000	4,746,000	4,746,000	4,746,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Poblacion, Tubigon	Rehabilitation of Dry Market (Market 3)	Market	1,445,000			1,445,000	1,445,000	1,445,000	1,445,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Cahayag, Tubigon	Rehabilitation of Cahayag Public Market (Market 4)	Market	470,000			470,000	470,000	470,000	470,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Cawayanan, Tubigon	Reconstruction of Barangay Hall	Barangay Facilities	1,708,014			1,708,014	1,708,014	1,708,014	1,708,014	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Maca-as, Tubigon	Construction of Barangay Hall	Barangay Facilities	1,708,014			1,708,014	1,708,014	1,708,014	1,708,014	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Pooc Occidental, Tubigon	Reconstruction of Barangay Hall	Barangay Facilities	1,708,014			1,708,014	1,708,014	1,708,014	1,708,014	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Tan-awan, Tubigon	Reconstruction of Barangay Hall	Barangay Facilities	1,708,014			1,708,014	1,708,014	1,708,014	1,708,014	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Pinayagan Norte, Tubigon	Reconstruction of Barangay Hall	Barangay Facilities	1,708,014			1,708,014	1,708,014	1,708,014	1,708,014	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Pinayagan Norte, Tubigon	Reconstruction of Day Care Center	Barangay Facilities	1,042,482			1,042,482	1,042,482	1,042,482	1,042,482	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Bunacan, Tubigon	Construction of Day Care Center	Barangay Facilities	1,042,482			1,042,482	1,042,482	1,042,482	1,042,482	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Maca-as, Tubigon	Reconstruction of Day Care Center	Barangay Facilities	1,042,482			1,042,482	1,042,482	1,042,482	1,042,482	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Pooc Oriental, Tubigon	Reconstruction of Day Care Center	Barangay Facilities	1,042,482			1,042,484	1,042,484	1,042,484	1,042,484	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TUBIGON	Poblacion, Tubigon	Rehab/Repair of Tubigon Commercial Complex (Market 1)	Market	9,609,000			9,609,000	9,609,000	9,609,000	9,609,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Poblacion, Buenavista	Reconstruction of Earthquake Damaged Municipal Building	Municipal Buildings	23,600,000			23,600,000	23,600,000	23,600,000	19,770,180	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Poblacion, Buenavista	Reconstruction of Earthquake Damaged Municipal Building (Annex)	Municipal Buildings	18,000,000			18,000,000	18,000,000	18,000,000	9,884,216	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Hunan, Buenavista	Reconstruction of Buenavista Public Market (Main Building)	Market	20,383,931			20,383,931	20,383,931	20,383,931	20,382,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Hunan, Buenavista	Reconstruction of Earthquake Damaged Block Tienda	Market	1,686,004			1,686,004	1,686,004	1,686,004	1,682,462	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Dait, Buenavista	Construction of Public Market Building (Open Wet Market)	Market	1,575,033			1,575,033	1,575,033	1,575,033	1,575,033	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Hunan, Buenavista	Construction of Public Market Building (Open Wet Market)	Market	1,575,033			1,575,033	1,575,033	1,575,033	1,575,033	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Sweetland, Buenavista	Repair of Buenavista Water System (Repair of Water Tank)	Water Supply System	1,005,411			1,005,411	1,005,411	1,005,411	1,005,411	COMPLETED	100%

PMO	FY	PROJECT PROFILE					ACCOMPLISHMENT AS OF JUNE 30, 2020									
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Dait, Buenavista	Repair of Buenavista Water System (Repair of Water Tank)	Water Supply System	656,760			656,760	656,760	656,760	653,506	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Rufo Hill, Buenavista	Rehabilitation of Buenavista Water System (Drilling of Water Source)	Water Supply System	507,064			507,064	507,064	507,064	507,064	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cambuhát, Buenavista	Rehabilitation of Buenavista Water System (Drilling of Water Source)	Water Supply System	538,008			538,008	538,008	538,008	536,008	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Dait, Buenavista	Rehabilitation of Buenavista Water System (Drilling of Water Source and Installation of Pipelines)	Water Supply System	962,817			962,817	962,817	962,817	962,817	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Anonang, Buenavista	Rehabilitation of Barangay Waterworks (Installation of Pipelines)	Water Supply System	876,500			876,500	876,500	876,500	876,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Magkaya, Buenavista	Rehabilitation of Barangay Water System (Water Source Development)	Water Supply System	987,959			987,959	987,959	987,959	987,959	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Baluarte, Buenavista	Repair and Rehabilitation of Barangay Water System (Drilling of Water Source and Installation of Pipelines)	Water Supply System	645,185			645,185	645,185	645,185	645,185	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Nueva Granada, Buenavista	Repair and Rehabilitation of Waterworks System (Repair of Pipelines and Source Rehabilitation)	Water Supply System	623,161			623,161	623,161	623,161	623,161	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Panghagban, Buenavista	Rehabilitation of Panghagban Water System (Reconstruction of Reservoir and Intake Tank)	Water Supply System	1,114,759			1,114,759	1,114,759	1,114,759	1,109,990	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lapacan Sur, Buenavista	Repair and Rehabilitation of Lapacan Sur Water System (Repair of Water Tank)	Water Supply System	600,376			600,376	600,376	600,376	595,867	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Rufo Hill, Buenavista	Repair of Rufo Hill Water System (Repair of Water Tank)	Water Supply System	311,137			311,137	311,137	311,137	308,608	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cawag, Buenavista	Repair and Rehabilitation of Cawag Water System (Construction of Concrete Water Tank-Elevated)	Water Supply System	1,185,862			1,185,862	1,185,862	1,185,862	1,185,862	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lapacan Norte, Buenavista	Rehabilitation of Water System (Repair of Pipelines)	Water Supply System	35,000			35,000	35,000	35,000	33,450	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Poblacion, Buenavista	Repair of Cultural Center	Municipal Facilities	3,190,000			3,190,000	3,190,000	3,190,000	2,230,192	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Anonang, Buenavista	Repair of Barangay Hall	Barangay Facilities	44,000			44,000	44,000	44,000	43,273	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Asinan, Buenavista	Rehabilitation of Barangay Facilities	Barangay Facilities	181,000			181,000	181,000	181,000	180,628	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Bago, Buenavista	Repair of Barangay Hall	Barangay Facilities	224,000			224,000	224,000	224,000	222,882	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Baluarte, Buenavista	Repair of Barangay Health Station	Barangay Facilities	50,000			50,000	50,000	50,000	49,591	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Bantuan, Buenavista	Repair of Barangay Health Station	Barangay Facilities	36,000			36,000	36,000	36,000	35,777	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Bato, Buenavista	Rehabilitation of Multi-Purpose Building/Barangay Hall	Barangay Facilities	700,000			700,000	700,000	700,000	693,836	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Bonotbonot, Buenavista	Repair of Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	99,406	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Buga-ong, Buenavista	Repair of Day Care Center	Barangay Facilities	20,000			20,000	20,000	20,000	18,883	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Buga-ong, Buenavista	Reconstruction of Barangay Hall	Barangay Facilities	250,991			250,991	250,991	250,991	242,095	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cambuhát, Buenavista	Repair of Barangay Hall	Barangay Facilities	400,000			400,000	400,000	400,000	397,665	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cambus-oc, Buenavista	Repair of Barangay Hall	Barangay Facilities	204,550			204,550	204,550	204,550	203,256	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cangawa, Buenavista	Repair of Barangay Hall	Barangay Facilities	40,000			40,000	40,000	40,000	39,866	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cangawa, Buenavista	Repair of Day Care Center	Barangay Facilities	30,000			30,000	30,000	30,000	29,892	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cantomogcad, Buenavista	Repair of Barangay Hall	Barangay Facilities	135,000			135,000	135,000	135,000	134,697	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cantores, Buenavista	Repair of Barangay Hall	Barangay Facilities	176,000			176,000	176,000	176,000	156,885	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cantuba, Buenavista	Repair of Day Care Center	Barangay Facilities	10,000			10,000	10,000	10,000	9,965	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cantuba, Buenavista	Repair of Barangay Hall	Barangay Facilities	20,000			20,000	20,000	20,000	19,935	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cantuba, Buenavista	Repair of Health Center	Barangay Facilities	20,000			20,000	20,000	20,000	19,971	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Catigbian, Buenavista	Repair of Barangay Hall	Barangay Facilities	30,000			30,000	30,000	30,000	29,248	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Catigbian, Buenavista	Repair of Day Care Center	Barangay Facilities	174,832			174,832	174,832	174,832	174,062	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cawag, Buenavista	Repair of Multi-Purpose Building/Barangay Hall	Barangay Facilities	40,000			40,000	40,000	40,000	39,694	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cawag, Buenavista	Repair of Day Care Center	Barangay Facilities	28,000			28,000	28,000	28,000	27,808	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cruz, Buenavista	Repair of Barangay Hall	Barangay Facilities	25,000			25,000	25,000	25,000	24,690	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Cruz, Buenavista	Repair of Day Care Center	Barangay Facilities	40,000			40,000	40,000	40,000	38,705	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Dait Norte, Buenavista	Construction of Barangay Hall	Barangay Facilities	1,039,892			1,039,892	1,039,892	1,039,892	1,035,541	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Eastern Cabul-an, Buenavista	Construction of Health Center	Barangay Facilities	417,000			417,000	417,000	417,000	369,273	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Hunan, Buenavista	Construction of Barangay Multi-Purpose Building	Barangay Facilities	2,057,511			2,057,511	2,057,511	2,057,511	2,057,511	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lapacan Norte, Buenavista	Repair of Barangay Health Station	Barangay Facilities	60,000			60,000	60,000	60,000	59,466	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lapacan Norte, Buenavista	Repair of Barangay Hall	Barangay Facilities	70,000			70,000	70,000	70,000	69,881	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lapacan Sur, Buenavista	Repair of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	298,697	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lubang, Buenavista	Repair of Day Care Center	Barangay Facilities	40,000			40,000	40,000	40,000	39,169	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lubang, Buenavista	Repair of Barangay Hall	Barangay Facilities	90,000			90,000	90,000	90,000	78,686	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lusong, Buenavista	Repair of Barangay Health Station	Barangay Facilities	75,000			75,000	75,000	75,000	74,659	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lusong, Buenavista	Repair of Barangay Hall	Barangay Facilities	22,000			22,000	22,000	22,000	21,893	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Lusong, Buenavista	Repair of Day Care Center	Barangay Facilities	152,309			152,309	152,309	152,309	151,443	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Magkaya, Buenavista	Repair of Health Center	Barangay Facilities	30,000			30,000	30,000	30,000	29,440	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Magkaya, Buenavista	Repair of Barangay Hall	Barangay Facilities	30,000			30,000	30,000	30,000	29,751	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Magkaya, Buenavista	Repair of Day Care Center	Barangay Facilities	20,000			20,000	20,000	20,000	19,021	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Merryland, Buenavista	Repair of Day Care Center	Barangay Facilities	17,000			17,000	17,000	17,000	16,910	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Merryland, Buenavista	Repair of Barangay Hall	Barangay Facilities	51,000			51,000	51,000	51,000	50,210	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Nueva Granada, Buenavista	Repair of Barangay Hall	Barangay Facilities	122,000			122,000	122,000	122,000	121,794	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Nueva Montaña, Buenavista	Repair of Barangay Hall	Barangay Facilities	60,000			60,000	60,000	60,000	60,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Nueva Montaña, Buenavista	Repair of Day Care Center	Barangay Facilities	52,000			52,000	52,000	52,000	50,982	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Overland, Buenavista	Repair of Barangay Health Station	Barangay Facilities	40,000			40,000	40,000	40,000	39,591	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Overland, Buenavista	Repair of Barangay Hall	Barangay Facilities	74,000			74,000	74,000	74,000	74,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Panghaghan, Buenavista	Rehabilitation of Barangay Multi-Purpose Building	Barangay Facilities	102,000			102,000	102,000	102,000	102,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Poblacion, Buenavista	Repair of Barangay Hall	Barangay Facilities	173,000			173,000	173,000	173,000	173,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Poblacion, Buenavista	Repair of Day Care Center	Barangay Facilities	134,000			134,000	134,000	134,000	134,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Puting Bato, Buenavista	Repair of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Rufo Hill, Buenavista	Rehabilitation/Repair of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Sweetland, Buenavista	Repair of Day Care Center	Barangay Facilities	20,000			20,000	20,000	20,000	20,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Sweetland, Buenavista	Repair of Barangay Hall	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Western Cabul-an, Buenavista	Repair of Barangay Hall	Barangay Facilities	26,914			26,914	26,914	26,914	26,914	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	BUENAVISTA	Western Cabul-an, Buenavista	Repair of Day Care Center	Barangay Facilities	15,000			15,000	15,000	15,000	15,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Poblacion Norte, Clarin	Rehabilitation of Municipal Hall	Municipal Buildings	2,210,000			2,210,000	2,210,000	2,210,000	2,210,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Poblacion Centro and Nahawan, Clarin	Rehabilitation of Clarin Public Market	Market	11,050,000			11,050,000	11,050,000	11,050,000	11,050,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Poblacion Norte, Clarin	Rehabilitation of Clarin Multi-purpose Center	Municipal Buildings	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Buacao, Clarin	Reconstruction of Barangay hall	Barangay Facilities	2,539,328			2,539,328	2,539,328	2,539,328	2,539,328	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Tontunan, Clarin	Reconstruction of Barangay Hall	Barangay Facilities	3,200,000			3,200,000	3,200,000	3,200,000	3,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Caluwasan, Clarin	Reconstruction of Barangay Hall	Barangay Facilities	2,539,328			2,539,328	2,539,328	2,539,328	2,539,328	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Poblacion Sur, Clarin	Rehabilitation of Barangay hall	Barangay Facilities	1,400,000			1,400,000	1,400,000	1,400,000	1,400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Tangaran, Clarin	Reconstruction of Barangay Hall	Barangay Facilities	2,539,328			2,539,328	2,539,328	2,539,328	2,539,328	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Bonbon, Clarin	Rehabilitation of Barangay hall	Barangay Facilities	712,016			712,016	712,016	712,016	712,016	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Poblacion Centro, Clarin	Rehabilitation of Barangay Hall	Barangay Facilities	2,100,000			2,100,000	2,100,000	2,100,000	2,100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Danahao, Clarin	Rehabilitation of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Bontud, Clarin	Rehabilitation of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CLARIN	Clarin, Bohol	Rehabilitation of Earthquake Damaged Water System	Water Supply System	21,450,000			21,450,000	21,450,000	21,450,000	21,450,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Poblacion, Dagohoy	Rehabilitation of Dagohoy Municipal Hall	Municipal Buildings	1,105,000			1,105,000	1,105,000	1,105,000	1,105,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Poblacion, Dagohoy	Rehabilitation of Dagohoy Public Market	Market	2,600,000			2,600,000	2,600,000	2,600,000	2,600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Babag, Dagohoy	Rehabilitation of Babag Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Cagawasan, Dagohoy	Rehabilitation of Cagawasan Multi-Purpose Hall	Barangay Facilities	232,494			232,494	232,494	232,494	232,494	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Cagawitan, Dagohoy	Rehabilitation of Cagawitan Multi-Purpose Hall	Barangay Facilities	232,497			232,497	232,497	232,497	232,497	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Cagawitan, Dagohoy	Rehabilitation of Cagawitan Day Care Center	Barangay Facilities	150,055			150,055	150,055	150,055	150,055	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Caluasan, Dagohoy	Rehabilitation of Caluasan Multi-Purpose Hall	Barangay Facilities	232,500			232,500	232,500	232,500	232,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Candelaria, Dagohoy	Rehabilitation of Candelaria Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Can-oling, Dagohoy	Rehabilitation of Can-oling Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Estaca, Dagohoy	Rehabilitation of Estaca Multi-Purpose Hall	Barangay Facilities	232,498			232,498	232,498	232,498	232,498	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	La Esperanza, Dagohoy	Rehabilitation of La Esperanza Multi-Purpose Hall	Barangay Facilities	232,495			232,495	232,495	232,495	232,444	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Mahayag, Dagohoy	Rehabilitation of Mahayag Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,389	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Malibog, Dagohoy	Rehabilitation of Malibog Multi-Purpose Hall	Barangay Facilities	232,498			232,498	232,498	232,498	232,498	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Poblacion, Dagohoy	Rehabilitation of Poblacion Multi-Purpose Hall	Municipal Buildings	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	San Miguel, Dagohoy	Rehabilitation of San Miguel Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	San Vicente, Dagohoy	Rehabilitation of San Vicente Multi-Purpose Hall	Barangay Facilities	232,498			232,498	232,498	232,498	232,498	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	San Vicente, Dagohoy	Rehabilitation of San Vicente Health Station	Barangay Facilities	147,472			147,472	147,472	147,472	147,439	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Sta. Cruz, Dagohoy	Rehabilitation of Sta. Cruz Multi-Purpose Hall	Barangay Facilities	232,500			232,500	232,500	232,500	232,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DAGOHOY	Villa Aurora, Dagohoy	Rehabilitation of Villa Aurora Multi-Purpose Hall	Barangay Facilities	232,499			232,499	232,499	232,499	232,499	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Danao Municipal Hall	Municipal Buildings	11,682,720			11,682,720	11,682,720	11,682,720	10,921,061	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Liga Office	Municipal Buildings	260,000			260,000	260,000	260,000	258,840	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Municipal Bodega	Municipal Buildings	160,000			160,000	160,000	160,000	8,135	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Municipal Motorpool	Municipal Buildings	80,000			80,000	80,000	80,000	78,798	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Hibale, Danao	Repair of Hibale Block Tiendas	Market	167,280			167,280	167,280	167,280	166,279	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Municipal Gym Stage	Civic Centers	1,000,000			1,000,000	1,000,000	1,000,000	996,647	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANA O	Poblacion, Danao	Rehabilitation of Senior citizen's Office	Municipal Buildings	820,000			820,000	820,000	820,000	816,596	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	DANAo	Poblacion, Danao	Rehabilitation of Farmer's Training Center	Municipal Buildings	500,000			500,000	500,000	500,000	460,899	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Poblacion, Danao	Rehabilitation of Danao Cultural Center	Municipal Buildings	7,150,000			7,150,000	7,150,000	7,150,000	5,282,990	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Poblacion, Danao	Rehabilitation of Day Care Center -ECD	Barangay Facilities	380,000			380,000	380,000	380,000	352,253	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Poblacion, Danao	Rehabilitation of Barangay Hall, Cullion Building and Day Care Centers	Barangay Facilities	1,130,000			1,130,000	1,130,000	1,130,000	1,126,772	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Remedios, Danao	Rehabilitation of Barangay Hall, Multipurpose Building, Brgy Stage, Day Care Center	Barangay Facilities	900,000			900,000	900,000	900,000	186,675	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Cabatuan, Danao	Rehabilitation of Barangay Hall, Multipurpose Building and Block Tienda	Barangay Facilities	900,000			900,000	900,000	900,000	896,313	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Sto. Niño, Danao	Rehabilitation of Barangay Hall, Multipurpose Building, Brgy. Stage, and Tanod Outpost	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	San Carlos, Danao	Rehabilitation of Barangay Hall, Multipurpose Building, Day Care Center, and Health Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Magtatang, Danao	Rehabilitation of Barangay Hall, Brgy Stage, Tanod Outpost, Day Care Center	Barangay Facilities	1,880,000			1,880,000	1,880,000	1,880,000	1,654,354	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Taming, Danao	Rehabilitation of Barangay Hall, Health Center and Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Cantubod, Danao	Rehabilitation of Barangay Hall, Health Center and Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Hibale, Danao	Rehabilitation of Barangay Hall, Health Center . Brgy Stage, and Day Care Center	Barangay Facilities	800,000			800,000	800,000	800,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Nahud, Danao	Rehabilitation of Barangay Office and Multipurpose Building	Barangay Facilities	960,000			960,000	960,000	960,000	957,935	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Villa Anunciado, Danao	Rehabilitation of Barangay Hall and Stage	Barangay Facilities	700,000			700,000	700,000	700,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Sta. Fe, Danao	Rehabilitation of Multipurpose Building and Youth Committee Office	Barangay Facilities	800,000			800,000	800,000	800,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Tabok, Danao	Rehabilitation of Barangay Hall and Multipurpose Building	Barangay Facilities	900,000			900,000	900,000	900,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Carbon, Danao	Rehabilitation of Multipurpose Building	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	877,115	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Dagohoy, Danao	Rehabilitation of Multipurpose Building and Health Center	Barangay Facilities	900,000			900,000	900,000	900,000	900,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	San Miguel, Danao	Rehabilitation of Barangay Hall, Multipurpose Building and Day Care Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Concepcion, Danao	Rehabilitation of Barangay Hall, Multipurpose Building and Day Care Center	Barangay Facilities	900,000			900,000	900,000	900,000	900,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DANAo	Cabatuan, Concepcion, Poblacion	Rehabilitation of Danao Waterworks System	Water Supply System	1,690,000			1,690,000	1,690,000	1,690,000	1,594,656	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair/Rehabilitation of Municipal Hall Building	Municipal Buildings	3,500,000			3,500,000	3,500,000	3,500,000	3,460,767	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair/Rehabilitation of Municipal Annex Building	Municipal Buildings	4,300,000			4,300,000	4,300,000	4,300,000	4,229,514	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair of ECD Building	Municipal Buildings	340,000			340,000	340,000	340,000	302,400	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaud, Inabanga	Reconstruction of Inabanga Public Market Bldg.	Market	5,660,000			5,660,000	5,660,000	5,660,000	5,649,299	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaud, Inabanga	Rehabilitation of Public Market Dry Goods Section 1 & 2	Market	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaud, Inabanga	Rehabilitation of Inabanga Public Market Vegetable & Fruit Section	Market	500,000			500,000	500,000	500,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair/Rehabilitation of Cultural Center	Municipal Buildings	5,000,000			5,000,000	5,000,000	5,000,000	4,998,944	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair/Rehabilitation of Municipal Library	Municipal Buildings	2,000,000			2,000,000	2,000,000	2,000,000	1,989,935	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Cagayan, Inabanga	Repair of TESDA Training Center	Municipal Buildings	500,000			500,000	500,000	500,000	445,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Anonang, Inabanga	Repair of Day Care Center	Barangay Facilities	75,000			75,000	75,000	75,000	75,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Badiang, Inabanga	Repair of Day Care Center	Barangay Facilities	75,000			75,000	75,000	75,000	75,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Cagawasan, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	520,000			520,000	520,000	520,000	393,755	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Cogon, Inabanga	Repair of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Cuaming, Inabanga	Repair of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Dagnawan, Inabanga	Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Datag, Inabanga	Repair of Day Care Center	Barangay Facilities	55,000			55,000	55,000	55,000	55,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaya, Inabanga	Construction Day Care Center	Barangay Facilities	900,000			900,000	900,000	900,000	781,716	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilihan, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	417,000			417,000	417,000	417,000	414,761	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Lapacan Norte, Inabanga	Repair of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Liloan Sur, Inabanga	Repair of Day Care Center	Barangay Facilities	70,000			70,000	70,000	70,000	70,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Lonoy Roma, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	520,000			520,000	520,000	520,000	393,755	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Luyo, Inabanga	Repair of Day Care Center	Barangay Facilities	150,000			150,000	150,000	150,000	133,650	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Mabuhay, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	520,000			520,000	520,000	520,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Maria Rosario, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	520,000			520,000	520,000	520,000	500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Napo, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	470,000			470,000	470,000	470,000	316,584	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ondol, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE							ACCOMPLISHMENT AS OF JUNE 30, 2020							
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair of Day Care Center	Barangay Facilities	150,000			150,000	150,000	150,000	134,583	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Riverside, Inabanga	Construction of Day Care Center	Barangay Facilities	720,000			720,000	720,000	720,000	518,280	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Saa, Inabanga	Repair of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Tungod, Inabanga	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	760,113	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	U-og, Inabanga	Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	50,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Anonang, Inabanga	Repair of Health Center	Barangay Facilities	75,000			75,000	75,000	75,000	75,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Banahao, Inabanga	Repair of Health Center	Barangay Facilities	73,000			73,000	73,000	73,000	73,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaud, Inabanga	Repair of Health Center	Barangay Facilities	140,000			140,000	140,000	140,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaya, Inabanga	Construction of Health Center	Municipal Buildings	430,000			430,000	430,000	430,000	430,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilihan, Inabanga	Reconstruction of Health Center	Barangay Facilities	430,000			430,000	430,000	430,000	427,844	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Lutao, Inabanga	Reconstruction of Health Center	Barangay Facilities	430,000			430,000	430,000	430,000	385,051	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Maria Rosario, Inabanga	Reconstruction of Health Center	Barangay Facilities	430,000			430,000	430,000	430,000	430,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Napo, Inabanga	Reconstruction of Health Center	Barangay Facilities	430,000			430,000	430,000	430,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion, Inabanga	Repair of Health Center	Barangay Facilities	430,000			430,000	430,000	430,000	327,420	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Riverside, Inabanga	Construction of Health Center	Barangay Facilities	300,000			300,000	300,000	300,000	265,158	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	San Isidro, Inabanga	Repair of Health Center	Barangay Facilities	100,000			100,000	100,000	100,000	89,100	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Sito Donghoy, Banahao	Rehabilitation of Banahao Waterworks System	Water Supply System	1,389,505			1,389,505	1,389,505	1,389,505	1,361,710	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Sua, Inabanga	Rehabilitation of Sua Waterworks System	Water Supply System	225,875			225,875	225,875	221,288	221,288	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Nabuad, Inabanga	Rehabilitation of Nabuad Waterworks System	Water Supply System	5,971,360			5,971,360	5,971,360	5,971,360	5,960,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ma. Rosario, Inabanga	Rehabilitation of Ma. Rosario Waterworks System	Water Supply System	923,406			923,406	923,406	923,406	923,406	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Lomboy, Inabanga	Rehabilitation of Lomboy Waterworks System	Water Supply System	1,051,871			1,051,871	1,051,871	1,051,871	1,049,026	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Ilaya, Inabanga	Rehabilitation of Ilaya Waterworks System	Water Supply System	1,926,689			1,926,689	1,926,689	1,926,689	1,714,766	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Datag, Inabanga	Rehabilitation of Datag Waterworks System	Water Supply System	1,022,296			1,022,296	1,022,296	1,022,296	1,001,640	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Dagnawan, Inabanga	Rehabilitation of Dagnawan Waterworks System	Water Supply System	417,625			417,625	417,625	417,625	373,359	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Cambitton, Inabanga	Rehabilitation of Cambitton Waterworks System	Water Supply System	2,798,266			2,798,266	2,798,266	2,798,266	2,793,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Banahao, Inabanga	Rehabilitation of Inabanga Waterworks System	Water Supply System	44,620,586			44,620,586	44,620,586	44,620,586	37,649,303	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	INABANGA	Poblacion to Sto. Nino	Rehabilitation of Inabanga Waterworks System	Water Supply System	4,652,521			4,652,521	4,652,521	4,652,521	3,964,011	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Calangahan, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Calangahan, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Calangahan, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmano, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmano, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmaya Centro, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmaya Centro, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmaya Diot, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Canmaya Diot, Sagbayan	Construction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Dagnawan, Sagbayan	Construction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Dagnawan, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Kabasacan, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Kabasacan, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Kabasacan, Sagbayan	Rehabilitation of Two-storey Barangay Hall	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Kagawasan, Sagbayan	Reconstruction of Two-storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Katipunan, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Katipunan, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Katipunan, Sagbayan	Reconstruction of Barangay Stage	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Langlad, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Langlad, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	140,000			140,000	140,000	140,000	140,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	LGU-Sagbayan,	Reconstruction of Municipal Hall	Municipal Buildings	65,000,000			65,000,000	65,000,000	65,000,000	65,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	LGU-Sagbayan,	Reconstruction of Sagbayan Public Market	Market	52,000,000			52,000,000	52,000,000	52,000,000	52,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	LGU-Sagbayan,	Rehabilitation of Covered Court	Civic Centers	23,400,000			23,400,000	23,400,000	23,400,000	23,400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	LGU-Sagbayan,	Rehabilitation of Sagbayan Waterworks System	Water Supply System	37,180,000			37,180,000	37,180,000	37,180,000	37,180,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Libertad Norte, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Libertad Sur, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Libertad Sur, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Mantalongon, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Mantalongon, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Mantalongon, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Poblacion, Sagbayan	Construction of Barangay Health Center	Barangay Facilities	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Poblacion, Sagbayan	Rehabilitation of Multi-purpose Center	Municipal Buildings	1,150,000			1,150,000	1,150,000	1,150,000	1,150,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sagbayan Sur, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	390,000			390,000	390,000	390,000	390,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sagbayan Sur, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Agustin, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Antonio, Sagbayan	Reconstruction of Barangay Hall (One-Storey)	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Antonio, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Isidro, Sagbayan	Construction of Barangay Health Center	Barangay Facilities	800,000			800,000	800,000	800,000	800,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Isidro, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Isidro, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Ramon, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Ramon, Sagbayan	Rehabilitation of Two-storey Barangay Hall	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Roque, Sagbayan	Reconstruction of Barangay Hall (one-storey)	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Roque, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Roque, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Norte, Sagbayan	Reconstruction of Barangay Hall (One-Storey)	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Norte, Sagbayan	Reconstruction of Barangay Health Center	Barangay Facilities	800,000			800,000	800,000	800,000	800,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Norte, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Norte, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Norte, Sagbayan	Reconstruction of Barangay Stage	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Sur, Sagbayan	Reconstruction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Sur, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	San Vicente Sur, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sta. Catalina, Sagbayan	Reconstruction of Two-Storey Barangay Hall	Barangay Facilities	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sta. Catalina, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sta. Catalina, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sta. Cruz, Sagbayan	Construction of Barangay Hall (one-storey)	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Sta. Cruz, Sagbayan	Construction of Day Care Center	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Ubojan, Sagbayan	Rehabilitation of Barangay Hall	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Ubojan, Sagbayan	Rehabilitation of Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Ubojan, Sagbayan	Rehabilitation of Barangay Stage	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Ubojan, Sagbayan	Rehabilitation of Sports Facilities	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAGBAYAN	Ubojan, Sagbayan	Rehabilitation of Health Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Reconstruction of Municipal hall Building	Municipal Buildings	32,000,000			32,000,000	32,000,000	32,000,000	31,986,896	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Reconstruction of Public Market Building (Block tienda)	Market	8,000,000			8,000,000	8,000,000	8,000,000	7,984,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Reconstruction of Public Market Building (Dry Goods)	Market	3,000,000			3,000,000	3,000,000	3,000,000	2,969,124	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Rehabilitation of Public Market Building (Wet & Dry Section)	Market	1,000,000			1,000,000	1,000,000	1,000,000	890,933	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Rehabilitation of Multi-Purpose Building (Public Market)	Market	2,000,000			2,000,000	2,000,000	2,000,000	1,097,250	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Reconstruction of Multi-Purpose Building	Municipal Buildings	6,000,000			6,000,000	6,000,000	6,000,000	4,792,541	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Reconstruction of Senior Citizen's Building	Municipal Buildings	1,100,000			1,100,000	1,100,000	1,100,000	1,088,022	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Masonoy, San Isidro	Reconstruction of Senior Citizen's Building	Municipal Buildings	1,100,000			1,100,000	1,100,000	1,100,000	1,100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Rehabilitation of Municipal Training Center	Municipal Buildings	1,120,000			1,120,000	1,120,000	1,120,000	892,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Abelhan, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Causwagan Sur, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cansague Sur, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cansague Norte, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Caimbang, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cabanagan, San Isidro	Reconstruction of Barangay Hall	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Repair of Barangay hall	Barangay Facilities	100,000			100,000	100,000	100,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cambansag, San Isidro	Repair of Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Candungao, San Isidro	Repair of Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Baunos, San Isidro	Repair of Barangay Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Baryong Daan, San Isidro	Repair of Barangay Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	-	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Causwagan Sur, San Isidro	Repair of Barangay Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cabanagan, San Isidro	Reconstruction of Barangay Day Care Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Caimbang, San Isidro	Reconstruction of Barangay Day Care Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Abehan, San Isidro	Reconstruction of Barangay Health Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Masonoy, San Isidro	Reconstruction of Barangay Health Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cabanagan, San Isidro	Reconstruction of Barangay Health Center	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Poblacion, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	5,000,000			5,000,000	5,000,000	5,000,000	5,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Causwagan Sur, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	5,000,000			5,000,000	5,000,000	5,000,000	5,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cambansag, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	1,500,000			1,500,000	1,500,000	1,500,000	447,750	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Caimbang, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Cansague Norte, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	2,000,000			2,000,000	2,000,000	2,000,000	361,770	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN ISIDRO	Candungao, San Isidro	Rehabilitation of Municipal Waterworks System	Water Supply System	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Poblacion, San Miguel	Rehabilitation of Municipal Hall Building	Municipal Buildings	7,800,000			7,800,000	7,800,000	7,800,000	6,575,981	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Mahayag, San Miguel	Reconstruction of Mahayag Public Market Block Tiendas	Market	9,158,931			9,158,931	9,158,931	9,158,931	9,158,931	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Poblacion, San Miguel	Reconstruction of Poblacion Public Market Block Tiendas	Market	12,551,069			12,551,069	12,551,069	12,551,069	12,551,069	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Bugang, San Miguel	Rehabilitation of Bugang Training Center	Barangay Facilities	1,100,000			1,100,000	1,100,000	1,100,000	1,100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Poblacion, San Miguel	Rehabilitation of Municipal Gym	Civic Centers	8,271,954			8,271,954	8,271,954	8,271,954	8,271,954	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Poblacion, San Miguel	Rehabilitation of Public Market Gym	Civic Centers	1,288,046			1,288,046	1,288,046	1,288,046	1,285,282	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Capayas, San Miguel	Rehabilitation of Capayas Barangay Hall	Barangay Facilities	884,824			884,824	884,824	884,824	884,824	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Capayas, San Miguel	Construction of Capayas Day Care Center	Barangay Facilities	1,241,294			1,241,294	1,241,294	1,241,294	1,241,294	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Tomoc, San Miguel	Construction of Tomoc Day Care Center	Barangay Facilities	1,241,294			1,241,294	1,241,294	1,241,294	1,241,294	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Kagawasan, San Miguel	Reconstruction of Kagawasan Day Care Center	Barangay Facilities	1,241,294			1,241,294	1,241,294	1,241,294	1,241,294	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	SAN MIGUEL	Sto. Nino, San Miguel	Reconstruction of Sto. Nino Day Care Center	Barangay Facilities	1,241,294			1,241,294	1,241,294	1,241,294	1,241,294	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation of Municipal Hall	Municipal Buildings	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation of Public Market (Commercial Center 1)	Market	456,667			456,667	456,667	456,667	456,667	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation of Public Market (Commercial Center 2)	Market	456,667			456,667	456,667	456,667	456,667	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation of Public Market (Wet market)	Market	456,667			456,667	456,667	456,667	456,667	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation & Repair of Talibon Cultural Center (CPG Multi Purpose Building)	Municipal Buildings	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Bagacay, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	84,403			84,403	84,403	84,403	84,403	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Balintawak, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	22,592			22,592	22,592	22,592	22,592	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Balintawak, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	29,271			29,271	29,271	29,271	29,271	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Burgos, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	21,546			21,546	21,546	21,546	21,546	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Burgos, Talibon	Repair and Rehabilitation of Birthing Clinic	Barangay Facilities	45,528			45,528	45,528	45,528	45,528	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Busalian, Talibon	Repair and Rehabilitation of Barangay Health Center	Barangay Facilities	97,193			97,193	97,193	97,193	97,193	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Busalian, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	40,000			40,000	40,000	40,000	40,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Calituban, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	41,874			41,874	41,874	41,874	41,874	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Cataban, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	44,375			44,375	44,375	44,375	44,375	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Cataban, Talibon	Repair and Rehabilitation of Barangay Health Center	Barangay Facilities	64,525			64,525	64,525	64,525	64,525	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Guindacpan, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	31,564			31,564	31,564	31,564	31,564	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Magsaysay, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	21,546			21,546	21,546	21,546	21,546	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Magsaysay, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	30,765			30,765	30,765	30,765	30,765	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Magsaysay, Talibon	Repair and Rehabilitation of Birthing Clinic	Barangay Facilities	45,528			45,528	45,528	45,528	45,528	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Mahanay, Talibon	Repair and Rehabilitation Barangay Health Center	Barangay Facilities	24,610			24,610	24,610	24,610	24,610	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Mahanay, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	134,953			134,953	134,953	134,953	134,953	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Noconocan, Talibon	Repair and Rehabilitation of Barangay Health Center	Barangay Facilities	39,646			39,646	39,646	39,646	39,646	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation and Repair of Barangay Hall	Barangay Facilities	37,805			37,805	37,805	37,805	37,805	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Poblacion, Talibon	Rehabilitation and Repair of Day Care Center	Barangay Facilities	26,001			26,001	26,001	26,001	26,001	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Rizal, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	305,657			305,657	305,657	305,657	305,657	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	Sag, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	36,969			36,969	36,969	36,969	36,969	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Agustin, Talibon	Rehabilitation and Repair of Barangay Hall	Barangay Facilities	81,052			81,052	81,052	81,052	81,052	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Carlos, Talibon	Rehabilitation and Repair of Day Care Center	Barangay Facilities	22,592			22,592	22,592	22,592	22,592	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Carlos, Talibon	Rehabilitation and Repair of Barangay Hall	Barangay Facilities	31,372			31,372	31,372	31,372	31,372	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Carlos, Talibon	Rehabilitation and Repair of Health Center	Barangay Facilities	31,372			31,372	31,372	31,372	31,372	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Francisco, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	66,087			66,087	66,087	66,087	66,087	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San Francisco, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	144,461			144,461	144,461	144,461	144,461	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San isidro, Talibon	Repair and Rehabilitation of Birthing Clinic	Barangay Facilities	45,528			45,528	45,528	45,528	45,528	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	TALIBON	San isidro, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	24,429			24,429	24,429	24,429	24,429	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION VII	BOHOL	TALIBON	San isidro, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	23,561			23,561	23,561	23,561	23,561	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	San Jose, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	45,088			45,088	45,088	45,088	45,088	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	San Pedro, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	18,888			18,888	18,888	18,888	18,888	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	San Pedro, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	116,132			116,132	116,132	116,132	116,132	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	San Roque, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	35,159			35,159	35,159	35,159	35,159	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	San Roque, Talibon	Repair and Rehabilitation of Birthing Clinic	Barangay Facilities	35,159			35,159	35,159	35,159	35,159	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Sto. Nino, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	33,220			33,220	33,220	33,220	33,220	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Sto. Nino, Talibon	Repair and Rehabilitation of Barangay Health Center	Barangay Facilities	33,220			33,220	33,220	33,220	33,220	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Sikatuna, Talibon	Repair and Rehabilitation of Day Care Center	Barangay Facilities	18,888			18,888	18,888	18,888	18,888	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Sikatuna, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	17,605			17,605	17,605	17,605	17,605	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Suba, Talibon	Repair and Rehabilitation of Barangay Health Center	Barangay Facilities	71,785			71,785	71,785	71,785	71,785	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Suba, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	33,000			33,000	33,000	33,000	33,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Tanghaligue, Talibon	Repair and Rehabilitation of Barangay Hall	Barangay Facilities	42,039			42,039	42,039	42,039	42,039	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Tanghaligue, Talibon	Repair and Rehabilitation of Birthing Clinic	Barangay Facilities	42,039			42,039	42,039	42,039	42,039	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TALIBON	Zamora, Talibon	Repair and Rehabilitation of Barangay hall	Barangay Facilities	230,973			230,973	230,973	230,973	230,973	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Municipal Hall Building	Municipal Buildings	10,000,000			10,000,000	10,000,000	10,000,000	10,000,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Trinidad Municipal Library	Municipal Buildings	2,217,000			2,217,000	2,217,000	2,217,000	2,217,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of EDC Building	Municipal Buildings	917,000			917,000	917,000	917,000	917,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of ABC Building	Municipal Buildings	776,000			776,000	776,000	776,000	776,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Trinidad Public Market	market	3,200,000			3,200,000	3,200,000	3,200,000	3,200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Hinlayagan Ilaya, Trinidad	Rehabilitation of Hinlayagan Ilaya Satellite Market	market	760,000			760,000	760,000	760,000	760,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Trinidad Cultural Center	Municipal Buildings	620,000			620,000	620,000	620,000	620,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Trinidad Training Center	Municipal Buildings	160,000			160,000	160,000	160,000	160,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Kauswagan, Trinidad	Rehabilitation of Kauswagan Barangay Hall	Barangay Facilities	620,000			620,000	620,000	620,000	620,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Kinan-oon, Trinidad	Rehabilitation of Kinan-oon Barangay Hall	Barangay Facilities	230,000			230,000	230,000	230,000	230,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Tagum Norte, Trinidad	Rehabilitation of Tagum Norte Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	San Isidro, Trinidad	Rehabilitation of San Isidro Barangay Facilities	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Bongbong, Trinidad	Rehabilitation of Bongbong Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Guinobatan, Trinidad	Rehabilitation of Guinobatan Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Hinlayagan Ilaud, Trinidad	Rehabilitation of Hinlayagan Ilaud Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	La Victoria, Trinidad	Rehabilitation of La Victoria Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Mahagbu, Trinidad	Rehabilitation of Mahagbu Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	La Union, Trinidad	Rehabilitation of La Union Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	M. Cabiguhan, Trinidad	Rehabilitation of M. Cabiguhan Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Poblacion, Trinidad	Rehabilitation of Poblacion Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Hin. Ilaya, Trinidad	Rehabilitation of Hinlayagan Ilaya Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	M. Roxas, Trinidad	Rehabilitation of M. Roxas Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Banlasan, Trinidad	Rehabilitation of Banlasan Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Catoogan, Trinidad	Rehabilitation of Catoogan Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Sto. Tomas, Trinidad	Rehabilitation of Sto. Tomas Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	San Vicente, Trinidad	Rehabilitation of San Vicente Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Soom, Trinidad	Rehabilitation of Soom Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	TRINIDAD	Tagum Sur, Trinidad	Rehabilitation of Tagum Sur Barangay Hall	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	UBAY	Poblacion, Ubay	Repair of Two- Storey Public Market	Market	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	UBAY	San Pascual, Ubay	Rehabilitation of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	UBAY	Lomangog Ubay	Reconstruction of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	UBAY	Casate, Ubay	Reconstruction of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Poblacion, Alicia	Rehabilitation of Municipal Hall Annex Buiding	Municipal Buildings	4,550,000			4,550,000	4,550,000	4,550,000	4,550,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Poblacion, Alicia	Rehabilitation of ABC Hall	Municipal Buildings	830,000			830,000	830,000	830,000	830,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Untaga, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	287,000			287,000	287,000	287,000	287,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Untaga, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	93,000			93,000	93,000	93,000	93,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Cagongcagong, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Sudlon, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	318,800			318,800	318,800	318,800	318,800	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Sudlon, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	61,200			61,200	61,200	61,200	61,200	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Napo, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Cambaal, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	280,000			280,000	280,000	280,000	280,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Cambaal, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Progreso, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Katipun, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION VII	BOHOL	ALICIA	Cabatang, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	La Hacienda, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Del Monte, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	292,000			292,000	292,000	292,000	292,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Del Monte, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	88,000			88,000	88,000	88,000	88,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Poblacion, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Pagahat, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	380,000			380,000	380,000	380,000	380,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Mahayag, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	273,000			273,000	273,000	273,000	273,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Mahayag, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	107,000			107,000	107,000	107,000	107,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Putlongcam, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	273,000			273,000	273,000	273,000	273,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Putlongcam, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	107,000			107,000	107,000	107,000	107,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Cayacay, Alicia	Rehabilitation of Barangay Hall	Barangay Facilities	258,800			258,800	258,800	258,800	258,800	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	ALICIA	Cayacay, Alicia	Rehabilitation of Day Care Center	Barangay Facilities	121,200			121,200	121,200	121,200	121,200	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Aloha, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Behind the Clouds, Batuan	Reconstruction of Barangay Hall	Barangay Facilities	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Behind the Clouds, Batuan	Reconstruction of Day Care Center	Barangay Facilities	900,000			900,000	900,000	900,000	900,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Cabacnitan, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Cabacnitan, Batuan	Repair of Barangay Health Station	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Cambacay, Batuan	Repair of Day Care Center and Barangay Hall	Barangay Facilities	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Canigdas, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Canigdas, Batuan	Repair of Barangay Health Station	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Garcia, Batuan	Repair of Barangay Hall and Health Station	Barangay Facilities	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Janlud, Batuan	Repair of Barangay Hall	Barangay Facilities	1,500,000			1,500,000	1,500,000	1,500,000	1,485,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Janlud, Batuan	Reconstruction of Day Care Center	Barangay Facilities	900,000			900,000	900,000	900,000	891,740	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Poblacion Norte, Batuan	Repair of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	281,905	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Poblacion Sur, Batuan	Repair of Barangay Hall and Day Care Center	Barangay Facilities	800,000			800,000	800,000	800,000	797,200	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Poblacion Sur, Batuan	Repair of Batuan Birthing Home	Municipal Buildings	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Poblacion Vieja, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	495,874	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Quezon, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	410,600	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Quezon, Batuan	Repair of Barangay Health Station	Barangay Facilities	500,000			500,000	500,000	500,000	452,838	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Quirino, Batuan	Repair of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	298,200	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Rizal, Batuan	Repair of Barangay Hall	Barangay Facilities	500,000			500,000	500,000	500,000	500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Rosariohan, Batuan	Reconstruction of Barangay Hall	Barangay Facilities	2,500,000			2,500,000	2,500,000	2,500,000	1,200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Rosariohan, Batuan	Repair of Barangay Health Station and Barangay Nutrition Office	Barangay Facilities	1,030,000			1,030,000	1,030,000	1,030,000	988,902	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Sta. Cruz, Batuan	Repair of Barangay Hall	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	989,455	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Sta. Cruz, Batuan	Repair of Barangay Health Station	Barangay Facilities	500,000			500,000	500,000	500,000	491,542	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	BATUAN	Poblacion, Batuan	Repair of Municipal Hall	Municipal Buildings	2,210,000			2,210,000	2,210,000	2,210,000	2,129,386	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Poblacion, Candijay	Rehabilitation of Municipal Health Station	Municipal Buildings	1,500,000			1,500,000	1,500,000	1,500,000	1,500,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Poblacion, Candijay	Rehabilitation of Municipal Library and MCTC Office	Municipal Buildings	1,750,000			1,750,000	1,750,000	1,750,000	1,750,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Poblacion, Candijay	Repair of Municipal Hall	Municipal Buildings	1,200,000			1,200,000	1,200,000	1,200,000	1,200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Cogtong, Candijay	Reconstruction of Barangay Health Station	Barangay Facilities	1,450,000			1,450,000	1,450,000	1,450,000	1,450,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Lungsodaan, Candijay	Rehabilitation of Barangay Health Station	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Lungsodaan, Candijay	Reconstruction of Public Market Restroom	Market	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Lungsodaan, Candijay	Rehabilitation of Lungsodaan Public Market Fish and Meat Section	Market	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CANDIYAY	Cadapdapan, Candijay	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Poblacion Sur, Carmen	Rehabilitation of Municipal Gym	Civic Centers	850,000			850,000	850,000	850,000	850,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Carmen	Rehabilitation of Carmen Public Market	Market	3,900,000			3,900,000	3,900,000	3,900,000	3,899,129	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	LGU Compound Carmen	Rehabilitation of SB Building	Municipal Buildings	262,385			262,385	262,385	262,385	262,385	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	LGU Compound Carmen	Rehabilitation of Municipal Building	Municipal Buildings	296,614			296,614	296,614	296,614	296,614	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	LGU Compound Carmen	Repair of MSWD Building	Municipal Buildings	138,000			138,000	138,000	138,000	138,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	LGU Compound Carmen	Rehabilitation of Engineering Office Building	Municipal Buildings	525,698			525,698	525,698	525,698	525,698	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	LGU Compound Carmen	Rehabilitation of Motorpool Building	Municipal Buildings	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Poblacion Sur, Carmen	Rehabilitation of DA Building	Municipal Buildings	277,303			277,303	277,303	277,303	277,303	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Villarcayo, Carmen	Reconstruction of Barangay Hall	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	998,810	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Villafererte, Carmen	Rehabilitation of Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	199,627	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Vallehermoso, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	199,627	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Tamboan, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Poblacion Sur, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION VII	BOHOL	CARMEN	Poblacion Norte, Carmen	Rehabilitation of Barangay Hall, Health Center and Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020									
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS			
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA	
BEA	2014	REGION_VII	BOHOL	CARMEN	Nueva Vida Sur, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Nueva Vida Este, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Nueva Fuerza, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Montevideo, Carmen	Rehabilitation of Daycare Center, Barangay Hall and Day Care Center Annex	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Lapaz, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	La Victoria, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	La Libertad, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	190,511	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Guadalupe, Carmen	Rehabilitation of Health Center and Day Care Center	Barangay Facilities	360,000			360,000	360,000	360,000	360,000	356,718	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	El Progreso, Carmen	Rehabilitation of Health Center and Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CARMEN	Buenas Aires, Carmen	Rehabilitation of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Rehabilitation of Dimiao LGU- Building	Municipal Buildings	390,000			390,000	390,000	390,000	390,000	390,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Repair and Rehabilitation of Public Market	Market	650,000			650,000	650,000	650,000	-	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Repair/Rehabilitation of Cultural Center/Gym including perimeter fence	Civic Centers	6,000,000			6,000,000	6,000,000	6,000,000	6,000,000	5,997,409	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Repair/ Rehabilitation of Livelihood & Skills Training Center	Municipal Buildings	2,000,000			2,000,000	2,000,000	2,000,000	2,000,000	1,996,652	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Rehabilitation of Multi Purpose Center	Municipal Buildings	1,360,000			1,360,000	1,360,000	1,360,000	1,360,000	1,358,310	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DIMIAO	Datag, Dimiao	Repair of Barangay Office	Barangay Facilities	200,000			200,000	200,000	200,000	-	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	DIMIAO	Taongon Cabatuan, Dimiao	Repair of Multi Purpose Hall	Barangay Facilities	500,000			500,000	500,000	500,000	498,690	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Rehabilitation of Barangay Multi Purpose Center	Barangay Facilities	200,000			200,000	200,000	200,000	-	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	DIMIAO	Poblacion, Dimiao	Rehabilitation of Main Health Center	Municipal Buildings	1,050,000			1,050,000	1,050,000	1,050,000	-	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	DUERO	Poblacion, Duero	Rehabilitation of Municipal Hall	Municipal Buildings	130,000			130,000	130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DUERO	Poblacion, Duero	Rehabilitation of Civic Center	Civic Centers	130,000			130,000	130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DUERO	San Isidro, Duero	Rehabilitation of Day Care Center	Barangay Facilities	30,000			30,000	30,000	30,000	30,000	30,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	DUERO	Camp Verde, Bangwalog, Duero	Rehabilitation of Waterworks System	Water Supply System	520,000			520,000	520,000	520,000	520,000	520,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Cayam, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	West Ubujan, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	600,000			600,000	600,000	600,000	600,000	600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	East Ubujan and Cupa, Garcia Hernandez	Rehabilitation of Municipal Waterworks Transmission and Distribution Pipelines	Water Supply System	300,000			300,000	300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Pasong, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	750,000			750,000	750,000	750,000	750,000	750,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Candanas, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	1,100,000			1,100,000	1,100,000	1,100,000	1,100,000	1,100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Calma, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	550,000			550,000	550,000	550,000	550,000	550,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Cambuyo, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	600,000			600,000	600,000	600,000	600,000	600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Togbongon, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	600,000			600,000	600,000	600,000	600,000	600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	West Ubujan and East Ubujan, Garcia Hernandez	Rehabilitation of Municipal Waterworks System	Water Supply System	550,000			550,000	550,000	550,000	550,000	550,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Sacaon, Garcia Hernandez	Repair and Rehabilitation of Barangay Health Station	Barangay Facilities	1,000,000			1,000,000	1,000,000	1,000,000	1,000,000	1,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GARCIA HERNANDEZ	Poblacion, Garcia Hernandez	Repair of Municipal Gymnasium	Civic Centers	260,000			260,000	260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Guindulman	Repair/Rehabilitation of Public Market	Market	200,000			200,000	200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Bayong, Guindulman	Repair / Rehabilitation of Bayong Barangay Health Station	Barangay Facilities	780,000			780,000	780,000	780,000	780,000	780,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Biabas , Guindulman	Repair / Rehabilitation of Biabas Barangay Health Station	Barangay Facilities	780,000			780,000	780,000	780,000	780,000	780,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Cansiwag, Guindulman	Repair of Cansiwag Barangay Health Station	Barangay Facilities	780,000			780,000	780,000	780,000	780,000	780,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Lombog, Guindulman	Repair of Lombog Barangay Health Station	Barangay Facilities	780,000			780,000	780,000	780,000	780,000	780,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	GUINDULMAN	Trinidad, Guindulman	Repair of Trinidad Barangay Health Station	Barangay Facilities	780,000			780,000	780,000	780,000	780,000	780,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	JAGNA	Poblacion, Jagna	Repair/Rehab of Legislative and Mun. Bldg.	Municipal Buildings	2,280,000			2,280,000	2,280,000	2,280,000	2,259,961	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	JAGNA	Looc, Jagna	Repair/Rehab of Public Market	Market	1,430,000			1,430,000	1,430,000	1,430,000	1,174,907	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	JAGNA	Poblacion, Jagna	Repair/Rehab of Jagna Gymnasium	Civic Centers	20,000,000			20,000,000	20,000,000	20,000,000	18,095,402	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	JAGNA	Poblacion, Jagna	Repair/Rehab of Jagna Waterworks System	Water Supply System	390,000			390,000	390,000	390,000	386,691	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	JAGNA	Malbog, Jagna	Construction of Malbog Health Station	Barangay Facilities	737,766			737,766	737,766	737,766	737,766	737,766	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	JAGNA	Naatang, Jagna	Repair/Rehab of Naatang Health Station	Barangay Facilities	300,818			300,818	300,818	300,818	278,046	COMPLETED	100%	
BEA	2014	REGION_VII	BOHOL	JAGNA	Pagina, Jagna	Repair/Rehab of Pagina Health Station	Barangay Facilities	794,647			794,647	794,647	794,647	788,114	COMPLETED	100%	

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	LOAY	Tocdog Dacu, Loay	Rehabilitation / Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	44,758	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOAY	Tayong Occidental, Loay	Rehabilitation / Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	44,605	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOAY	Hinawanan, Loay	Rehabilitation / Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	44,957	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOAY	Tambangan, Loay	Rehabilitation / Repair of Day Care Center	Barangay Facilities	50,000			50,000	50,000	50,000	44,951	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Cabadiangan, Loboc	Repair of Barangay Hall	Barangay Facilities	295,875			295,875	295,875	295,875	290,408	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Calunasan Norte, Loboc	Repair / Rehabilitation of Day Care Center	Barangay Facilities	149,386			149,386	149,386	148,907	148,907	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Calunasan Norte, Loboc	Repair of Barangay Health Station	Barangay Facilities	965,557			965,557	965,557	963,262	963,262	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Camaya-an, Loboc	Rehabilitation of Barangay Health Station	Barangay Facilities	1,299,977			1,299,977	1,299,977	1,287,086	1,287,086	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Cambance, Loboc	Repair of Barangay Health Station	Barangay Facilities	1,327,001			1,327,001	1,327,001	1,241,244	1,241,244	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Candabong, Loboc	Reconstruction of Barangay Health Station	Barangay Facilities	2,360,795			2,360,795	2,360,795	2,276,089	2,276,089	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Candabong, Loboc	Rehabilitation of Day Care Center	Barangay Facilities	82,211			82,211	82,211	63,008	63,008	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Candasag, Loboc	Repair of Barangay Facility (Barangay Stage)	Barangay Facilities	49,782			49,782	49,782	49,482	49,482	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Candasag, Loboc	Repair of Barangay Hall	Barangay Facilities	300,000			300,000	300,000	300,000	300,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Canlasid, Loboc	Repair of Barangay Hall	Barangay Facilities	261,272			261,272	261,272	258,172	258,172	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Canlasid, Loboc	Reconstruction of Barangay Facility (Barangay Stage)	Barangay Facilities	300,000			300,000	300,000	297,178	297,178	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Canlasid, Loboc	Rehabilitation of Day Care Center	Barangay Facilities	171,998			171,998	171,998	167,740	167,740	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Gotozon, Loboc	Repair of Barangay Hall	Barangay Facilities	56,339			56,339	56,339	42,589	42,589	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Gotozon, Loboc	Reconstruction of Barangay Health Station	Barangay Facilities	400,547			400,547	400,547	395,175	395,175	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Jimili-an, Loboc	Reconstruction of two storey Barangay Hall (phase 1)	Barangay Facilities	1,857,600			1,857,600	1,857,600	1,855,726	1,855,726	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Jimili-an, Loboc	Reconstruction of Day Care Center	Barangay Facilities	891,139			891,139	891,139	890,116	890,116	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Oy, Loboc	Repair of Barangay Hall	Barangay Facilities	141,258			141,258	141,258	141,258	141,258	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Oy, Loboc	Repair of Day Care Center	Barangay Facilities	37,555			37,555	37,555	37,555	37,555	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Pob. Ondol, Loboc	Repair of Barangay Hall	Barangay Facilities	200,000			200,000	200,000	197,655	197,655	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Poblacion Sawang, Loboc	Repair of Municipal Hall Building	Municipal Buildings	568,662			568,662	568,662	545,356	545,356	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Poblacion Sawang, Loboc	Repair of Annex Building	Municipal Buildings	189,952			189,952	189,952	186,837	186,837	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Poblacion Sawang, Loboc	Repair/Rehabilitation of Loboc Health Unit	Municipal Buildings	1,042,306			1,042,306	1,042,306	1,018,726	1,018,726	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Poblacion Sawang, Loboc	Repair of damage JAD Complex/Covered Court	Civic Centers	700,000			700,000	700,000	693,820	693,820	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Poblacion Sawang, Loboc	Repair of Barangay Hall	Barangay Facilities	560,000			560,000	560,000	533,953	533,953	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Quinoguitan, Loboc	Repair of Barangay hall	Barangay Facilities	48,259			48,259	48,259	48,259	48,259	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Quinoguitan, Loboc	Reconstruction of Barangay Health Station	Barangay Facilities	2,360,795			2,360,795	2,360,795	2,360,795	2,360,795	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Ugpong, Loboc	Reconstruction of Barangay Hall	Barangay Facilities	773,475			773,475	773,475	722,975	722,975	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Ugpong, Loboc	Repair / Rehabilitation of Day Care Center	Barangay Facilities	98,259			98,259	98,259	91,555	91,555	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Ugpong, Loboc	Reconstruction of Barangay Facility (Barangay Stage)	Barangay Facilities	300,000			300,000	300,000	297,178	297,178	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	LOBOC	Villaflo, Loboc	Repair of Municipal Facility (Multi-Purpose Building)	Municipal Buildings	3,500,000			3,500,000	3,500,000	3,404,500	3,404,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	MABINI	Poblacion I, Mabini	Repair of Wet Market Building	Market	130,000			130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Aurora, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	240,000			240,000	240,000	240,000	240,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Bagacay, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	260,000			260,000	260,000	219,863	219,863	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Bagumbayan, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	200,000			200,000	200,000	169,126	169,126	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Bagumbayan, Pilar	Repair and Rehab of Health Center	Barangay Facilities	200,000			200,000	200,000	169,126	169,126	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Bayong, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Proper, Buenasuerte, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	70,000			70,000	70,000	70,000	70,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Mahayahay, Buenasuerte, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	70,000			70,000	70,000	70,000	70,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Buenasuerte, Pilar	Repair and Rehab of Health Center	Barangay Facilities	100,000			100,000	100,000	84,563	84,563	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Cagawasan, Pilar	Repair and Rehab of Health Center	Barangay Facilities	130,000			130,000	130,000	109,932	109,932	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Cagawasan, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	130,000			130,000	130,000	130,000	130,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Cansungay, Pilar	Repair and Rehab of Health Center	Barangay Facilities	100,000			100,000	100,000	84,563	84,563	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Cansungay, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	160,000			160,000	160,000	135,301	135,301	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Proper, Catagdaan, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Danao, Catagdaan, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	100,000			100,000	100,000	100,000	100,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Del Pilar, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	240,000			240,000	240,000	240,000	712,185	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Proper Estaca, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Suba, Estaca, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Ilaud, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Inaghuban, Pilar	Repair and Rehab of Health Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Inaghuban, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	120,000			120,000	120,000	120,000	120,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	La Suerte, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	240,000			240,000	240,000	202,951	202,951	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PILAR	Lumbay, Pilar	Repair and Rehab of Day Care Center	Barangay Facilities	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION				FINANCIAL			PHYSICAL STATUS	
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	VALENCIA	Genoveva	Repair of Genoveva Barangay Health Station	Barangay Facilities	400,000			400,000	400,000	400,000	400,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	VALENCIA	Limocon	Rehabilitation of Limocon Day Care Center	Barangay Facilities	560,680			560,680	560,680	560,680	560,680	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	VALENCIA	La Victoria	Repair of Barangay Hall	Barangay Facilities	150,000			150,000	150,000	150,000	150,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	VALENCIA	Cutcutan	Repair of Barangay Hall	Barangay Facilities	205,178			205,178	205,178	205,178	205,178	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	VALENCIA	Danao	Repair of Barangay Hall	Barangay Facilities	55,984			55,984	55,984	55,984	55,984	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE	Tagbilaran City	Repair and Rehabilitation of Provincial Capitol Annex Building	Municipal Buildings	81,900,000			81,900,000	81,900,000	81,900,000	54,339,075	ON-GOING	96%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Catigbian, Bohol	Construction of Alegria Bridge	Bridges	18,000,000			18,000,000	18,000,000	18,000,000	18,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	San Isidro- Catigbian via Caimbang	Construction of Caimbang Footbridge	Bridges	8,000,000			8,000,000	8,000,000	8,000,000	5,926,970	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Poblacion 2, Danao	Construction of Hibunawan Bridge, Phase II	Bridges	8,500,000			8,500,000	8,500,000	8,500,000	8,500,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Cahayag (Tubigon) Cabanugan-San Isidro Road	Construction of Barlasan I Bridge to Double Box Culvert	Bridges	5,000,000			5,000,000	5,000,000	5,000,000	3,645,399	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Tubigon, Bohol	Construction of Barlasan II Bridge to Double Box Culvert	Bridges	5,000,000			5,000,000	5,000,000	5,000,000	2,393,924	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Abatan-Agahay-Busao-Toril-Aghao Road, Mariboic	Construction of Bato Bridge	Bridges	18,000,000			18,000,000	18,000,000	18,000,000	18,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Antequera-Balilihan via Dorol Road, Balilihan	Rehabilitation and Repair of Dorol Steel Modular Bridge	Bridges	25,000,000			25,000,000	25,000,000	25,000,000	13,717,535	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Antequera-Balilihan via Dorol Road, Balilihan	Rehabilitation and Repair of Bungahan Steel Modular Bridge	Bridges	20,000,000			20,000,000	20,000,000	20,000,000	15,221,485	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Maribojoc, Bohol	Reconstruction of Agahay Bridge	Bridges	15,944,190			15,944,190	15,944,190	15,944,190	15,944,190	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Tagbuane, Albur	Repair / Rehabilitation of Kawaking Spillway	Bridges	450,000			450,000	450,000	450,000	450,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	West Poblacion, Albur	Repair / Rehabilitation of Sinajon Bridge	Bridges	200,000			200,000	200,000	200,000	200,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	E. Jacinto St. Poblacion, Baclayon	Rehabilitation of Municipal Concrete Bridge	Bridges	290,000			290,000	290,000	290,000	290,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Bunacan, Tubigon	Repair of Bunacan Bridge	Bridges	478,626			478,626	478,626	478,626	478,626	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Tinanganan, Tubigon	Repair of Tinanganan Bridge	Bridges	1,261,374			1,261,374	1,261,374	1,261,374	261,374	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Anonang, Buenavista	Repair and Rehabilitation of Anonang Bailey Bridge and Approaches	Bridges	1,344,936			1,344,936	1,344,936	1,344,936	1,344,936	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Cambus-oc, Buenavista	Repair and Rehabilitation of Bridge Approaches	Bridges	542,783			542,783	542,783	542,783	542,783	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Bugaong, Buenavista	Repair and Rehabilitation of Bridge Approaches	Bridges	652,282			652,282	652,282	652,282	642,379	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Bonbon, Clarin	Rehabilitation of Bonbon Bridge	Bridges	5,461,465			5,461,465	5,461,465	5,461,465	5,461,465	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Poblacion Norte, Clarin	Reconstruction of Cabibi Bridge	Bridges	5,068,535			5,068,535	5,068,535	5,068,535	760,051	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Maglangtang, Danao	Rehabilitation of Baiho Box Culvert	Bridges	1,265,000			1,265,000	1,265,000	1,265,000	896,522	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Dagohoy, Danao	Construction of Cuenan Bridge	Bridges	11,085,000			11,085,000	11,085,000	11,085,000	11,083,500	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Lapacan Norte, Inabanga	Repair / Rehabilitation of Gatosan Bridge and Approach	Bridges	20,000,000			20,000,000	20,000,000	20,000,000	5,677,384	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Ondol, Inabanga	Repair / Rehabilitation of Ondol Presidents's Bridge	Bridges	5,000,000			5,000,000	5,000,000	5,000,000	5,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Buguhan, Inabanga	Repair / Rehabilitation of Baguhan Bridge and Approaches	Bridges	40,800,000			40,800,000	40,800,000	40,800,000	16,192,641	COMPLETED	100%

PMO	FY	PROJECT PROFILE						ACCOMPLISHMENT AS OF JUNE 30, 2020								
		REGION	PROVINCE	CITY / MUNICIPALITY	BARANGAY	NAME OF PROJECT	PROJECT TYPE	ALLOCATION			FINANCIAL			PHYSICAL STATUS		
								ORIGINAL	RE-ALIGNED	CANCELLED	ALLOCATION REVISED	REVISED OBLIGATION	TOTAL DISBURSEMENT	LIQUIDATION	STATUS	BASED ON SWA
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Lapacan Norte, Inabanga	Repair / Rehabilitation of Lapacan Norte President's Bridge and Approaches	Bridges	5,000,000			5,000,000	5,000,000	5,000,000	754,145	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Baogo, Inabanga	Repair / Rehabilitation of Baogo Foot Bridge and Approach	Bridges	7,500,000			7,500,000	7,500,000	7,500,000	4,186,251	ON-GOING	60%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Lapacan Sur, Inabanga	Repair / Rehabilitation of Taylay Foot Bridge	Bridges	7,500,000			7,500,000	7,500,000	7,500,000	5,709,330	ON-GOING	44%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Calangahan, Sagbayan	Reconstruction of Calangahan Bridge	Bridges	13,000,000			13,000,000	13,000,000	13,000,000	9,030,707	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	San Antonio, Sagbayan	Reconstruction of San Antonio Bridge	Bridges	13,000,000			13,000,000	13,000,000	13,000,000	13,000,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	M. Cabiguhan, Trinidad	Rehabilitation of M. Cabiguhan Bridge	Bridges	1,066,632			1,066,632	1,066,632	1,066,632	1,066,632	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Kinan-oan, Trinidad	Rehabilitation of Kinan-oan Box Culvert	Bridges	394,935			394,935	394,935	394,935	296,514	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Banlasan, Trinidad	Rehabilitation of Banlasan Footbridge	Bridges	350,898			350,898	350,898	350,898	202,452	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Hinlayagan Ilaya, Trinidad	Rehabilitation of Hinlayagan Ilaya Footbridge	Bridges	192,594			192,594	192,594	192,594	192,594	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Hinlayagan Ilaya, Trinidad	Rehabilitation of Tag-Anlgan Bridge	Bridges	204,941			204,941	204,941	204,941	204,941	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Tabuan, Garcia Hernandez	Rehabilitation of Tabuan-Togbungon Box	Bridges	2,600,000			2,600,000	2,600,000	2,600,000	2,600,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	PROVINCE BRIDGE	Pagina, Jagna	Repair/ Rehabilitation of Quezon bailey (mun) Bridge	Bridges	1,040,000			1,040,000	1,040,000	1,040,000	1,040,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Cortes, Bohol (14 Barangays)	Rehabilitation of Cortes Waterworks System	Water Supply System	65,120,000			65,120,000	65,120,000	65,120,000	9,622,066	ON-GOING	82%
BEA	2014	REGION_VII	BOHOL	CORTES	Malayo, Norte	Construction of Municipal Hall	Municipal Buildings	31,850,000			31,850,000	31,850,000	31,850,000	4,770,075	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Poblacion, Cortes	Repair of Covered Court	Civic Centers	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Fatima, Cortes	Repair of Fatima Health Station	Civic Centers	85,000			85,000	85,000	85,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	New Lourdes, Cortes	Repair of New Lourdes Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Malayo Sur, Cortes	Repair of Malayo Sur Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	San Roque, Cortes	Repair of San Roque Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Montserrat, Cortes	Repair of Montserrat Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Loreto, Cortes	Repair of Loreto Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Salvador, Cortes	Repair of Salvador Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Rosario, Cortes	Repair of Rosario Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Malayo Norte, Cortes	Repair of Malayo Norte Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Delapaz, Cortes	Repair of Delapaz Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Upper De lapaz	Repair of Upper De lapaz Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	BOHOL	CORTES	Patrocinio	Repair of Patrocinio Barangay Hall	Barangay Facilities	75,000			75,000	75,000	75,000	14,223	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	ALCOY		REPAIR OF NEW MUNICIPAL BUILDING	Municipal Buildings	3,900,000			3,900,000	3,900,000	3,900,000	3,828,946	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	ALEGRIA		REPAIR OF ALEGRIA SPORTS COMPLEX	Civic Centers	320,000			320,000	320,000	320,000	320,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	ALEGRIA		REPAIR OF ALEGRIA MUNICIPAL HALL	Municipal Buildings	70,000			70,000	70,000	70,000	70,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	ARGAO		REPAIR AND REHABILITATION OF THE DAMAGED CASA REAL ROOF (UNDERSHEETING)	Civic Centers	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	ARGAO		REPAIR AND REHABILITATION OF DAMAGED BARANGAY TALAGA HEALTH CENTER DUE TO EARTHQUAKE	Barangay Facilities	390,000			390,000	390,000	390,000	390,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	BOLJOON		REHABILITATION OF DAMAGED SPORT COMPLEX	Civic Centers	4,160,000			4,160,000	4,160,000	4,160,000	3,119,058	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	BOLJOON		REPAIR OF DAMAGE MUNICIPAL BUILDINGS	Municipal Buildings	9,750,000			9,750,000	9,750,000	9,168,957	7,800,000	ON-GOING	1%
BEA	2014	REGION_VII	CEBU	CARCAR CITY		REPAIR & REHABILITATION OF CARCAR CITY HALL PHASE 2	Municipal Buildings	2,110,000			2,110,000	2,110,000	2,110,000	2,110,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	DALAGUETE		REHABILITATION OF THE OLD MUNICIPAL BUILDING (PHASE 1)	Municipal Buildings	650,000			650,000	650,000	650,000	650,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	DALAGUETE		REPAIR OF COMMUNITY CENTER, RHU 1 & 2:	Civic Centers	460,000			460,000	460,000	460,000	460,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	MOALBOAL		REHABILITATION OF MUNICIPAL BUILDING	Municipal Buildings	1,300,000			1,300,000	1,300,000	1,300,000	1,300,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	SAMBOAN		REPAIR/IMPROVEMENT OF MUNICIPAL MUSEUM	Civic Centers	260,000			260,000	260,000	260,000	260,000	COMPLETED	100%
BEA	2014	REGION_VII	CEBU	SIBONGA		REPAIR ON MUNICIPAL HALL BUILDING	Municipal Buildings	230,000			230,000	230,000	230,000	230,000	COMPLETED	100%
TOTAL								2,413,354,188	-	-	2,413,354,188	2,411,782,088	2,411,201,044	2,023,583,554		