



Department of the Interior and Local Government

OFFICE OF THE PROJECT DEVELOPMENT SERVICES

FY2019 PUBLIC MARKETS & PUBLIC CEMETERIES

(in partnership with the Department of Public Works and Highways)

Status as of December 31, 2020

PROGRAM CODE	FY	REGION	PROVINCE	MUNICIPALITY	BARANGAY	PROJECT TITLE	ALLOCATION	OBLIGATION	DISBURSEMENT	LIQUIDATION	PHYSICAL ACCOMP. (SWA)	PHYSICAL STATUS
PC	2019	NCR	METRO MANILA	QUEZON CITY	BAGBAG	IMPROVEMENT OF BAGBAG PUBLIC CEMETERY	20,000,000.00	20,000,000.00	-	-	0.00%	ON-GOING
PC	2019	NCR	METRO MANILA	QUEZON CITY	NOVA PROPER	IMPROVEMENT OF NOVALICHES PUBLIC CEMETERY	20,000,000.00	20,000,000.00	-	-	0.00%	ON-GOING
PC	2019	CARAGA	AGUSAN DEL SUR	ROSARIO	POBLACION	EXPANSION OF ROSARIO PUBLIC CEMETERY	7,000,000.00	-	-	-	0.00%	PROCUREMENT
PC	2019	CARAGA	AGUSAN DEL SUR	SANTA JOSEFA	POBLACION	REHABILITATION OF SANTA JOSEFA PUBLIC MEMORIAL PARK	5,000,000.00	-	-	-	0.00%	PROCUREMENT
PC	2019	REGION I	ILOCOS NORTE	PIDDIG	CABAROAN	EXPANSION OF PIDDIG CEMETERY	10,000,000.00	-	-	-	0.00%	CANCELLED
PC	2019	REGION I	PANGASINAN	LINGAYEN	MANIBOC	EXPANSION OF LINGAYEN PUBLIC CEMETERY	5,000,000.00	4,955,100.00	-	-	0.00%	ON-GOING
PC	2019	REGION II	CAGAYAN	APARRI	BULALA SUR	CONSTRUCTION OF PUBLIC CEMETERY AT BULALA SUR	5,000,000.00	4,807,879.92	4,430,238.50	-	100.00%	COMPLETED
PC	2019	REGION II	CAGAYAN	LAL-LO	TUCALANA	EXPANSION OF LAL-LO MUNICIPAL CEMETERY	10,000,000.00	9,646,000.00	6,269,554.12	-	82.00%	ON-GOING
PC	2019	REGION II	QUIRINO	SAGUDAY	RIZAL	EXPANSION OF EXISTING PUBLIC CEMETERY IN BARANGAY RIZAL	9,000,000.00	8,830,082.68	6,928,330.75	-	100.00%	COMPLETED
PC	2019	REGION IVA	RIZAL	PILILLA	BAGUMBAYAN	REHABILITATION OF PILILLA MUNICIPAL CEMETERY	10,000,000.00	-	-	-	0.00%	DED PREPARATION
PC	2019	REGION IVA	RIZAL	RODRIGUEZ	BALITE	EXPANSION OF RODRIGUEZ MUNICIPAL PUBLIC CEMETERY	8,000,000.00	-	-	-	0.00%	DED PREPARATION
PC	2019	REGION IVA	RIZAL	TANAY	PLAZA ALDEA AND TANDANG KUTYO	REHABILITATION OF TANAY MUNICIPAL CEMETERY	5,500,000.00	-	-	-	0.00%	DED PREPARATION
PC	2019	REGION V	ALBAY	CAMALIG	BRGY. TINAGO	REHABILITATION OF CAMALIG PUBLIC CEMETERY	5,000,000.00	4,777,441.94	-	-	100.00%	COMPLETED
PC	2019	REGION V	ALBAY	CITY OF LEGAZPI	BRGY. PAWA	REHABILITATION OF LEGAZPI CITY PUBLIC CEMETERY	5,000,000.00	4,801,941.64	-	-	100.00%	COMPLETED
PC	2019	REGION V	ALBAY	CITY OF LIGAO	BRGY. TOMOLIN	REHABILITATION OF LIGAO CITY PUBLIC CEMETERY	7,500,000.00	7,500,000.00	-	-	60.00%	ON-GOING
PC	2019	REGION V	ALBAY	CITY OF TABACO	BRGY. SAN ANTONIO	REHABILITATION OF TABACO CITY PUBLIC CEMETERY	7,500,000.00	7,230,448.70	-	-	50.00%	ON-GOING
PC	2019	REGION V	ALBAY	GUINOBATAN	BRGY. INAMNAM GRANDE	REHABILITATION OF GUINOBATAN PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	16.00%	ON-GOING
PC	2019	REGION V	ALBAY	JOVELLAR	BRGY. CABRARAN	REHABILITATION OF JOVELLAR PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	15.00%	ON-GOING
PC	2019	REGION V	ALBAY	LIBON	BRGY. ZONE 6	REHABILITATION OF LIBON PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	52.97%	ON-GOING
PC	2019	REGION V	ALBAY	OAS	BRGY. BAGSA	REHABILITATION OF OAS PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	33.34%	ON-GOING
PC	2019	REGION V	ALBAY	PIO DURAN	BRGY. CARATAGAN	REHABILITATION OF PIO DURAN PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	16.29%	ON-GOING
PC	2019	REGION V	ALBAY	POLANGUI	BRGY. SUGCAD	REHABILITATION OF POLANGUI PUBLIC CEMETERY	5,000,000.00	5,000,000.00	-	-	0.00%	PROCUREMENT
PC	2019	REGION V	ALBAY	RAPU-RAPU	BRGY. POBLACION	REHABILITATION OF RAPU-RAPU PUBLIC CEMETERY	5,000,000.00	4,793,856.74	-	-	69.70%	ON-GOING
PC	2019	REGION V	ALBAY	SANTO DOMINGO	BRGY. SAN ISIDRO	REHABILITATION OF SANTO DOMINGO PUBLIC CEMETERY	5,000,000.00	4,820,604.26	-	-	52.00%	ON-GOING
PC	2019	REGION V	ALBAY	TIWI	BRGY. LIBJO	REHABILITATION OF TIWI PUBLIC CEMETERY	5,000,000.00	4,820,604.26	-	-	100.00%	COMPLETED
PC	2019	REGION V	CAMARINES SUR	PRESENTACION	BRGY. PILI	REHABILITATION OF PRESENTACION PUBLIC CEMETERY	5,000,000.00	4,874,000.98	-	-	47.00%	ON-GOING
PC	2019	REGION V	CAMARINES SUR	SIPOCOT	BRGY. SAN ISIDRO	REHABILITATION OF SIPOCOT PUBLIC CEMETERY	5,000,000.00	4,798,000.00	-	-	45.00%	ON-GOING
PC	2019	REGION VI	GUIMARAS	SAN LORENZO	BRGY. M. CHAVEZ	CONSTRUCTION OF SAN LORENZO PUBLIC CEMETERY	6,000,000.00	-	-	-	0.00%	DED PREPARATION
PC	2019	REGION VI	ILOILO	CALINOG	BRGY. BO. CALINOG	EXPANSION OF CALINOG PUBLIC CEMETERY	5,000,000.00	4,101,726.49	-	-	100.00%	COMPLETED
PC	2019	REGION VI	ILOILO	SAN DIONISIO	BRGY. POBLACION	IMPROVEMENT OF SAN DIONISIO MUNICIPAL CEMETERY	25,000,000.00	19,656,418.66	-	-	0.00%	ON-GOING
PC	2019	REGION VIII	SAMAR	VILLAREAL	NAGCADUHA	CONSTRUCTION OF VILLAREAL ECO MEMORIAL PARK	30,000,000.00	30,000,000.00	-	-	0.00%	ON-GOING
PC	2019	REGION XI	DAVAO DEL NORTE	BRAULIO E DUJALI	PUROK 3B, NEW CASAY	COMPLETION OF BRAULIO E. DUJALI MUNICIPAL PUBLIC CEMETERY	10,000,000.00	9,651,499.80	6,603,481.90	1,447,724.97	100.00%	COMPLETED
PC	2019	REGION XII	COTABATO	TULUNAN	BRGY. TAMBAC	CONSTRUCTION OF TULUNAN PUBLIC CEMETERY	10,000,000.00	10,000,000.00	-	-	0.00%	ON-GOING
PC	2019	REGION XII	SARANGANI	MALUNGON	POBLACION	RECONSTRUCTION OF MALUNGON PUBLIC CEMETERY	10,000,000.00	9,688,537.19	-	-	3.12%	ON-GOING
PM	2019	CAR	BENGUET	MANKAYAN	POBLACION	REHABILITATION OF MANKAYAN, MACEDA BUILDING (MARKET COMPLEX)	5,000,000.00	-	-	-	0.00%	PROCUREMENT
PM	2019	CAR	IFUGAO	LAGAWE	POBLACION EAST	REHABILITATION OF LAGAWE OLD PUBLIC MARKET (BAGSAKAN CENTER)	15,000,000.00	-	-	-	0.00%	DED PREPARATION
PM	2019	REGION I	ILOCOS NORTE	ADAMS	POBLACION	REHABILITATION OF ADAMS PUBLIC MARKET	5,000,000.00	-	-	-	0.00%	CANCELLED
PM	2019	REGION I	ILOCOS NORTE	BADOC	2-GARRETA	REHABILITATION OF BADOC PUBLIC MARKET	11,000,000.00	11,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION I	ILOCOS NORTE	BANNA	4-MARCOS	REHABILITATION OF BANNA PUBLIC MARKET	10,000,000.00	10,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION I	ILOCOS SUR	GALIMUYOD	POBLACION	REHABILITATION OF GALIMUYOD PUBLIC MARKET	8,200,000.00	7,914,208.36	-	-	82.32%	ON-GOING
PM	2019	REGION I	LA UNION	BURGOS	NEW POBLACION	CONSTRUCTION OF BURGOS PUBLIC MARKET	10,000,000.00	9,626,431.65	-	-	100.00%	COMPLETED

PROGRAM CODE	FY	REGION	PROVINCE	MUNICIPALITY	BARANGAY	PROJECT TITLE	ALLOCATION	OBLIGATION	DISBURSEMENT	LIQUIDATION	PHYSICAL ACCOMP. (SWA)	PHYSICAL STATUS
PM	2019	REGION II	CAGAYAN	IGUIG	AJAT	EXPANSION OF IGUIG PUBLIC MARKET	10,000,000.00	9,800,388.75	5,049,233.19	-	31.00%	ON-GOING
PM	2019	REGION II	ISABELA	CABATUAN	CENTRO	REHABILITATION OF CABATUAN PUBLIC MARKET BUILDING	15,000,000.00	14,678,500.00	-	-	100.00%	COMPLETED
PM	2019	REGION II	ISABELA	SAN GUILLERMO	CENTRO II	REHABILITATION OF SAN GUILLERMO PUBLIC MARKET	5,000,000.00	4,825,750.00	-	-	100.00%	COMPLETED
PM	2019	REGION II	NUEVA VIZCAYA	BAMBANG	CALAOCAN	CONSTRUCTION OF BAMBANG PUBLIC MARKET	5,000,000.00	4,775,807.23	-	-	100.00%	COMPLETED
PM	2019	REGION II	NUEVA VIZCAYA	BAMBANG	CALAOCAN	CONSTRUCTION OF BAMBANG PUBLIC MARKET (VEGETABLE SECTION)	15,000,000.00	13,818,338.56	-	-	50.09%	ON-GOING
PM	2019	REGION II	NUEVA VIZCAYA	BAYOMBONG	DON MARIZNO PEREZ	EXPANSION OF BAYOMBONG PUBLIC MARKET	15,000,000.00	14,474,316.10	-	-	54.76%	COMPLETED
PM	2019	REGION II	NUEVA VIZCAYA	DIADI	BUGNAY	COMPLETION OF NEW DIADI PUBLIC MARKET	5,300,000.00	5,087,870.77	-	-	100.00%	COMPLETED
PM	2019	REGION II	NUEVA VIZCAYA	VILLAVERDE	IBUNG	EXPANSION OF VILLAVERDE PUBLIC MARKET	5,000,000.00	4,775,952.61	-	-	100.00%	COMPLETED
PM	2019	REGION III	BATAAN	MORONG	BINARITAN	IMPROVEMENT OF MORONG PUBLIC MARKET	10,000,000.00	-	-	-	0.00%	CANCELLED
PM	2019	REGION III	TARLAC	BAMBAN	ANUPUL	CONSTRUCTION OF BAMBAN PUBLIC MARKET	18,000,000.00	17,372,689.39	14,524,548.37	-	0.00%	ON-GOING
PM	2019	REGION III	TARLAC	RAMOS	POBLACION	REHABILITATION OF RAMOS PUBLIC MARKET	10,000,000.00	9,702,093.76	-	-	63.00%	ON-GOING
PM	2019	REGION III	ZAMBALES	SAN FELIPE	FERIA	REHABILITATION OF SAN FELIPE PUBLIC MARKET	20,000,000.00	19,155,239.72	-	-	0.00%	ON-GOING
PM	2019	REGION IVA	RIZAL	BINANGONAN	LIBID	REHABILITATION OF BINANGONAN PUBLIC MARKET	15,000,000.00	-	-	-	0.00%	DED PREPARATION
PM	2019	REGION V	ALBAY	CAMALIG	BRGY. 6	EXPANSION OF CAMALOG PUBLIC MARKET	5,900,000.00	5,631,421.67	-	-	75.00%	ON-GOING
PM	2019	REGION V	ALBAY	CITY OF LEGAZPI	7-BAÑO	EXPANSION OF LEGAZPI CITY PUBLIC MARKET	5,500,000.00	5,251,578.23	-	-	68.24%	ON-GOING
PM	2019	REGION V	ALBAY	CITY OF LIGAO	POBLACION	REHABILITATION OF LIGAO CITY PUBLIC MARKET	14,500,000.00	-	-	-	0.00%	PROCUREMENT
PM	2019	REGION V	ALBAY	CITY OF TABACO	DIVINO ROSTRO	REHABILITATION OF TABACO CITY PUBLIC MARKET	17,000,000.00	16,378,169.30	-	-	34.00%	ON-GOING
PM	2019	REGION V	ALBAY	GUINOBATAN	POBLACION	REHABILITATION OF GUINOBATAN PUBLIC MARKET	11,100,000.00	11,100,000.00	-	-	34.30%	ON-GOING
PM	2019	REGION V	ALBAY	LIBON	ZONE 4	EXPANSION OF LIBON PUBLIC MARKET	5,100,000.00	-	-	-	0.00%	PROCUREMENT
PM	2019	REGION V	ALBAY	MALILIPOT	BRGY. 3	REHABILITATION OF MANLILIPOT PUBLIC MARKET	7,500,000.00	7,229,137.39	-	-	90.00%	ON-GOING
PM	2019	REGION V	ALBAY	MANITO	POBLACION	REHABILITATION OF MANITO PUBLIC MARKET	5,600,000.00	5,350,583.70	-	-	85.54%	ON-GOING
PM	2019	REGION V	ALBAY	OAS	CENTRO	REHABILITATION OF OAS PUBLIC MARKET	8,900,000.00	-	-	-	0.00%	PROCUREMENT
PM	2019	REGION V	ALBAY	PIO DURAN	BRGY. 3	CONSTRUCTION OF PIODURAN PUBLIC MARKET	9,500,000.00	-	-	-	24.10%	ON-GOING
PM	2019	REGION V	ALBAY	POLANGUI	BASUD	REHABILITATION OF PAMILIHANG BAYAN NG POLANGUI	9,500,000.00	9,500,000.00	-	-	32.85%	ON-GOING
PM	2019	REGION V	ALBAY	RAPU-RAPU	POBLACION	REHABILITATION OF RAPU-RAPU PUBLIC MARKET	7,000,000.00	6,704,427.10	-	-	80.53%	ON-GOING
PM	2019	REGION V	ALBAY	SANTO DOMINGO	MARKET SITE	COMPLETION OF THE REHABILITATION OF SANTO DOMINGO PUBLIC MARKET	23,000,000.00	22,159,728.27	-	-	33.00%	ON-GOING
PM	2019	REGION V	ALBAY	TIWI	TIGBI	EXPANSION OF TIWI PUBLIC MARKET	10,000,000.00	9,484,705.95	-	-	46.00%	ON-GOING
PM	2019	REGION V	CAMARINES SUR	BOMBON	SAN JOSE	EXPANSION OF BOMBON PUBLIC MARKET	5,000,000.00	-	-	-	0.00%	PROCUREMENT
PM	2019	REGION V	CAMARINES SUR	PRESENTACION	STA. MARIA	CONSTRUCTION OF PRESENTACION PUBLIC MARKET	5,500,000.00	5,295,000.32	-	-	8.00%	ON-GOING
PM	2019	REGION VI	AKLAN	NEW WASHINGTON	BRGY. POBLACION	EXPANSION OF TWO-STOREY NEW WASHINGTON PUBLIC MARKET	10,000,000.00	9,745,011.09	-	-	15.81%	ON-GOING
PM	2019	REGION VI	ANTIQUE	BARBAZA	BRGY. POBLACION	EXPANSION OF BARBAZA PUBLIC MARKET	15,000,000.00	15,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION VII	BOHOL	ALBUQUERQUE	WEST POBLACION	COMPLETION OF ALBUQUERQUE PUBLIC MARKET	15,000,000.00	15,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION VII	CEBU	MEDELLIN	BRGY. KAWIT PROPER	REHABILITATION OF MEDELLIN PUBLIC MARKET	5,000,000.00	4,716,300.00	-	-	43.25%	ON-GOING
PM	2019	REGION VII	CEBU	MOALBOAL	POBLACION EAST	REHABILITATION OF MOALBOAL PUBLIC MARKETS	9,000,000.00	9,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION VII	NEGROS ORIENTAL	DAUIN	POBLACION, DISTRICT II	RECONSTRUCTION OF DAUIN PUBLIC MARKET	5,000,000.00	5,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION VIII	LEYTE	TOLOSA	TELEGRAFO	RECONSTRUCTION OF TOLOSA PUBLIC MARKET	5,000,000.00	5,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION VIII	NORTHERN SAMAR	SAN ROQUE	ZONE 5	REHABILITATION OF SAN ROQUE PUBLIC MARKET	15,000,000.00	14,697,850.56	-	-	0.00%	ON-GOING
PM	2019	REGION IX	ZAMBOANGA DEL NORTE	PIÑAN	NORTH POBLACION	CONSTRUCTION OF PIÑAN PUBLIC MARKET	20,000,000.00	19,869,999.98	-	-	60.41%	ON-GOING
PM	2019	REGION IX	ZAMBOANGA DEL NORTE	TAMPILISAN	POBLACION	REHABILITATION OF TAMPILISAN PUBLIC MARKET	5,000,000.00	4,947,839.80	-	-	60.04%	ON-GOING
PM	2019	REGION X	BUKIDNON	CABANGLASAN	POBLACION	REHABILITATION OF CABANGLASAN PUBLIC MARKET	5,000,000.00	4,005,789.15	-	-	65.00%	ON-GOING
PM	2019	REGION X	LANAO DEL NORTE	MAIGO	POBLACION	REHABILITATION OF MAIGO PUBLIC MARKET	10,000,000.00	10,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION X	MISAMIS ORIENTAL	GITAGUM	MATANGAD	REHABILITATION OF GITAGUM PUBLIC MARKET	6,500,000.00	6,114,118.44	-	-	100.00%	COMPLETED
PM	2019	REGION X	MISAMIS ORIENTAL	JASAAN	LOWER JASAAN	REHABILITATION OF JASAAN PUBLIC MARKET	7,000,000.00	6,825,717.56	-	-	100.00%	COMPLETED
PM	2019	REGION X	MISAMIS ORIENTAL	LAGONGLONG	POBLACION	CONSTRUCTION OF LAGONGLONG PUBLIC MARKET	15,000,000.00	15,000,000.00	-	-	0.00%	ON-GOING
PM	2019	REGION X	MISAMIS ORIENTAL	VILLANUEVA	KATIPUNAN	REHABILITATION OF VILLANUEVA PUBLIC MARKET	12,000,000.00	11,734,744.59	-	-	100.00%	COMPLETED
PM	2019	REGION X	MISAMIS ORIENTAL	NAAWAN	POBLACION	REHABILITATION OF NAWAAN PUBLIC MARKET	7,000,000.00	6,768,224.22	-	-	100.00%	COMPLETED
PM	2019	REGION XII	COTABATO	MAGPET	BRGY. POBLACION	REHABILITATION OF MAGPET PUBLIC MARKET	15,000,000.00	14,399,999.24	-	-	23.00%	ON-GOING
PM	2019	REGION XII	COTABATO	PRESIDENT ROXAS	BRGY. POBLACION	REHABILITATION OF PRESIDENT ROXAS PUBLIC MARKET	5,000,000.00	4,967,258.99	-	-	100.00%	COMPLETED
PM	2019	REGION XII	SOUTH COTABATO	CITY OF KORONADAL	BARANGAY ZONE I	EXPANSION OF KORONADAL PUBLIC MARKET	30,000,000.00	29,306,002.74	11,872,943.00	-	43.00%	ON-GOING
PM	2019	REGION XII	SOUTH COTABATO	POLOMOLOK	BRGY. POBLACION	REHABILITATION OF POLOMOLOK PUBLIC MARKET	5,000,000.00	4,954,290.50	-	-	18.85%	ON-GOING
PM	2019	REGION XII	SOUTH COTABATO	SANTO NIÑO	BRGY. POBLACION	CONSTRUCTION OF SANTO NIÑO PUBLIC MARKET BUILDING	7,000,000.00	6,847,190.42	3,638,634.95	-	100.00%	COMPLETED
PM	2019	REGION XII	SOUTH COTABATO	TANTANGAN	BRGY. POBLACION	CONSTRUCTION OF TANTANGAN PUBLIC MARKET BUILDING	20,000,000.00	19,601,934.10	13,468,813.90	-	100.00%	COMPLETED
							902,100,000.00	729,348,753.47	72,785,778.68	1,447,724.97		